

# Final Report of Special Inspections

---

Project: *Widgery Wharf Building 1*  
Location: *Union Wharf, Portland, ME*  
Owner: *Proprietors of Union Wharf*  
Owner's Address: *36 Union Wharf, Portland, ME*

Architect of Record: *Archetype, PA*  
Structural Engineer of Record: *Structural Design Consulting, Inc.*  
*618 Scenic Road, Unit 2*  
*Laconia, NH 03246*

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

Comments: *No outstanding issue*

*(Attach continuation sheets if required to complete the description of corrections.)*


Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,  
Special Inspector

*David J. Tetreault, P.E.*  
\_\_\_\_\_  
(Type or print name)

*David J. Tetreault*  
\_\_\_\_\_  
Signature

*06/20/18*  
\_\_\_\_\_  
Date





● = Proposed Pile  
● = Asbuilt Pile

Ducas Construction Inc.  
 Widery Wharf Bldg 1  
 Submittal: 02450-002  
 Reviewed By: PD  
 Date: 12/7/17

Widery Wharf - Building 1  
 Pipe Pile Asbuilt Plan  
 1" = 10'

**H.B. FLEMING**  
 89 PLEASANT AVENUE  
 SO. PORTLAND, ME 04106  
 P: 207-799-8514 F: 207-799-8538  
 www.hbfleming.com

TITLE: Pipe Pile Asbuilt Plan
PROJECT: Widery Wharf - Building 1
LOCATION: Portland, ME
DATE: 12/07/17
SCALE: As Noted

17-0670 M

December 11, 2017

CM Union LLC  
Attn: Charlie Poole  
36 Union Wharf  
Portland, ME 04101

Ducas Construction Inc.  
Widgery Wharf Building 1  
Submittal: 02450-003  
Reviewed By: PD  
Date: 12/13/17  
**FOR RECORD**


Subject: Pile Installation Summary  
Office Building  
Widgery Wharf  
Portland, Maine

Dear Charlie:

In accordance with our Revised Proposal dated July 5, 2017, we have observed pile foundation installation for the subject project. H.B. Fleming, Inc. installed 20, 10.75-inch by 0.5-inch wall steel pipe piles (numbers 1 through 20) between November 22, and December 7, 2017. Our observations indicate a total of 1,987.9 linear feet of pile were installed. The piles were driven with an APE D19-42 Single Acting Diesel Hammer. Pile capacity and corresponding set criteria were evaluated by Geosciences Testing & Research, Inc., working under subcontract to H.B. Fleming, Inc. A pile installation summary table is appended. We look forward to being of continuing service to you. Please contact us with any questions.

Sincerely,

**S.W. COLE ENGINEERING, INC.**



Evan M. Walker, P.E.  
Geotechnical Engineer

EMW:red  
Encl.



## PILE DRIVING SUMMARY

Client: CM Union LLC  
 General Contractor: Ducas Construction, Inc.  
 Pile Contractor: H.B. Fleming, Inc.  
 Pile Hammer: APE D19-42 Single Acting Diesel  
 Pile Type: 10.75" O.D. x 0.5" Wall Secondary Pipe, 45 ksi Steel

S.W.COLE Job #: 17-0670  
 Project: Office Building  
 Location: Widgery Wharf, Portland, ME  
 Rated Energy (ft-lbs): 42,800  
 Design Compressive Capacity: 85 Tons


Pile #	Driven Length (feet)	Trim for Splice (feet)	First Splice (feet)	Trim for Second Splice (feet)	Second Splice (feet)	Final Cut-off (feet)	In-place Length (feet)	Cut-off Elevation (feet)	Tip Elevation (feet)	Final Set (blows/inch)			Date Final Set	Remarks	
										Last 3 inches					
1	42.0	0.1	41.7	0.3	41.8	27.8	97.3	5.83	-91.5	8	9	11-0"	12/5/17		
2	41.3	0.1	42.0	0.3	42.0	26.8	98.1	5.83	-92.3	11-0"			12/5/17		
3	41.9	0.0	41.7	0.3	41.0	27.3	97.0	5.33	-91.7	2	2	11-0"	12/4/17		
4	41.3	0.1	40.3	0.6	40.1	19.0	102.0	5.33	-96.7	8	8	11-0"	12/5/17		
5	42.3	0.1	40.8	0.3	41.9	25.1	99.5	4.83	-94.7	8	8	11-0"	12/5/17		
6	41.9	0.1	40.6	0.4	41.3	22.9	100.4	5.83	-94.6	11	19	15	11/27/17	Test Pile with PDA	
7	41.8	0.0	41.8	0.3	40.5	23.9	99.9	5.83	-94.1	5	5	11-0"	12/5/17		
8	44.5	0.1	41.9	0.3	24.0	10.4	99.6	5.33	-94.3	11-0"			12/6/17	Obstruction at 6 feet (elevation 2' ±)	
9	41.5	0.1	40.4	0.3	24.6	3.4	102.7	5.33	-97.4	6	11-0"		12/6/17		
10	40.7	0.1	41.1	0.2	24.6	4.1	102.0	4.83	-97.2	6	6	11-0"	12/6/17		
11	41.0	0.1	40.9	0.3	41.8	21.4	101.9	5.83	-96.1	8	8	11-0"	12/5/17		
12	40.9	0.1	41.2	0.3	40.6	23.2	99.1	5.83	-93.3	11-0"			12/5/17		
13	42.0	0.1	41.7	0.3	21.9	7.5	97.7	5.83	-91.9	4	7	11-0"	12/6/17		
14	43.4	0.1	43.2	0.4	16.3	4.2	98.2	5.33	-92.9	9	11-0"		11/28/17		
15	42.2	0.1	41.8	0.1	19.2	1.2	101.8	4.83	-97.0	7	11	11-0"	11/28/17		
16	40.9	0.0	41.1	0.3	40.0	21.8	99.9	5.83	-94.1	4	7	11-0"	12/4/17		
17	42.0	0.0	41.6	0.3	40.5	27.0	96.8	5.83	-91.0	6	11-0"		12/5/17		
18	42.5	0.0	40.2	0.1	23.0	12.5	93.1	5.83	-87.3	11-0"			12/7/17		
19	41.9	0.1	40.9	0.5	25.7	8.9	99.0	5.33	-93.7	7	11	11	12/6/17		
20	40.3	0.0	40.9	0.5	40.2	19.0	101.9	4.83	-97.1	8	13	16	11/27/17	Test Pile with PDA	
<b>Total =</b>							<b>1987.9</b>	<b>feet</b>							

Prepared by: T. Demers  
 Reviewed by: E. Walker



# GEOSCIENCES TESTING AND RESEARCH, INC.

55 Middlesex Street, Suite 225, N. Chelmsford, MA 01863  
Ph: (978)251-9395, Fx: (978)251-9396



November 29, 2017

GTR Project # 17.316

Mr. John Linscott IV, P.E.  
H.B. Fleming, Inc.  
89 Pleasant Street  
South Portland, ME 04106

RE: Dynamic Pile Testing Report  
Widgery Wharf  
Portland, Maine

---

Dear Scotty:

At your request, we have performed dynamic pile testing at the above-referenced site on November 28, 2017. The dynamic testing was requested in order to evaluate pile capacity, driving stresses, and hammer performance during test pile installation. Testing was conducted using the Pile Driving Analyzer™ (PDA), which records, digitizes, and processes the force and acceleration signals for use in the Case Method and CAPWAP analyses. The dynamic testing was carried out in general accordance with ASTM D4945, "Standard Test Method for High Strain Dynamic Testing of Piles".

## Background and Site Description

Steel pipe piles (CEP 10.75" x 0.5" Wall) were driven for the support of the structure. Two (2) test piles, designated as Piles #6, and #20, were installed and tested during the end of driving (EOD) on November 28, 2017. Refer to Table 1 for details regarding the test piles.

## Field Details

### *Subsurface Conditions*

Refer to the geotechnical report and/or borings logs for further details on the subsurface conditions.

### *Pile Details*

Steel CEP 10.75" x 0.5" wall piles 120 feet in length were driven for the support of the structure. We understand the ultimate capacity is 320 kips (160 tons). The pile area is 16.1 square inches. The allowable compressive and tensile driving stresses are 40.5 ksi (AASHTO guidelines of 90% of the 45 ksi yield strength). Piles were fitted with cast steel driving points.

### *Driving System*

An APE D19-42 single acting diesel hammer was used to drive the piles. The maximum rated energy for the hammer is 47.1 kip-ft (based on a ram weight of 4.2 kips and a stroke 11.3 feet).

### *Instrumentation*

The instrumentation consists of two strain gages and two accelerometer transducers attached below the top of the piles. One strain gage and one accelerometer were placed on opposite sides of the pile to minimize the effects of uneven impact and pile bending. This instrumentation provides information about driving stresses (compressive and tensile) and pile integrity, hammer performance (transferred energy), and pile bearing capacity.

The PDA is a computer fitted with a data acquisition and signal conditioning system. During driving, the strain and acceleration signals are recorded and processed for each hammer blow. The strain signal is converted to a force record and the acceleration signal is converted to a velocity record. The PDA saves selected hammer blows containing this information to disk and determines the compressive stresses, displacement, and energy at the point of measurement (pile top). In addition, the pile bearing capacity can be estimated in the field using the Case Method. This information can be viewed on the computer screen during driving. Selected blows can be further processed to predict the static pile capacity using the CAPWAP analysis. Refer to Appendix A for literature on the dynamic testing, the Case Method, and CAPWAP.

## **Results**

### *General*

The results of the dynamic testing program are summarized in Table 1, which includes the driven depth, blow count, stroke, maximum transferred energy, maximum pile top displacement, and maximum compressive stress at the gage location and pile tip. The blow count was recorded by others.

Also included in Table 1 is the pile bearing capacity as determined by the Case Method in the field and CAPWAP analysis in the office. Three separate PDA plots of various parameters (maximum transferred energy and stroke - left plot, RMX Case Method capacity with  $J_c=0.7$  and  $J_c=0.9$  - middle plot, and maximum measured compressive stress at the pile top and max estimated compressive stress at the pile tip - right plot) are presented for the test piles with Blow Number in Appendix B. Appendix B also contains the above data, and additional data, in tabular form.

In Table 1, the Case Method capacity represents an average over the blows indicated at end of driving (EOD). CAPWAP analyses were performed on selected blow from EOD data for each test pile. Appendix C contains the full results of the CAPWAP analyses and Table 2 summarizes the CAPWAP results.

### *Field Observations and Hammer Performance*

Test Piles #6 and #20 were initially driven on November 27, 2017 to a depth of around 99 to 100 feet below grade. The dynamic gages were then attached and the piles were driven around 6 inches (bpi). The final blow count ranged between 8 and 16 blows per inch. The hammer was operated at the maximum fuel setting resulting in a 7 to 7.5 ft stroke (15 to 17 kip-ft transferred energy).

### *Pile Integrity and Stresses*

The maximum compressive and tensile driving stresses were below the allowable limit (40.5 ksi) throughout testing. The pile cap should be positioned directly over the pile axial center of gravity to maintain good hammer alignment during driving. This minimizes bending stresses and keeps local stress concentrations to a minimum. There were no signs of damage or significant misalignment between the pile and hammer during testing.

### *Pile Bearing Capacity*

The RX7 Case Method field capacity was around 385 kips at 8 blows per inch and 430 kips at 16 blows per inch, respectively. The EOD CAPWAP capacities were 365 and 390 kips for blow counts of 8 bpi and 16 bpi, respectively. Table 2 presents the results of the CAPWAP analyses in more detail. The total capacity, frictional capacity, end bearing capacity, and percentage of end bearing are included. The quake and damping soil parameters as determined from the CAPWAP analyses are also presented in Table 2.

## **Conclusions**


The presented data from the dynamic measurements and their analyses leads to the following findings and conclusions.


1. The EOD CAPWAP capacities were 365 and 390 kips for blow counts of 8 bpi and 16 bpi, respectively. These capacities are based on the hammer operating at the maximum fuel setting resulting in a stroke of around 7 to 7.5 feet (corresponding to an averaged transferred energy of around 15 to 17 kip-ft).
2. The maximum compressive and tensile driving stresses were below the allowable limit of 40.5 ksi during testing. The dynamic records did not indicate pile damage.
3. We recommend a driving criterion of 8 blows per inch for 3 consecutive inches or 11 blows for 1 inch. The hammer should be operated at the maximum fuel setting (stroke of around 7 to 7.5 feet and transferred energy of 15 to 17 kip-ft).

Static pile capacity evaluations determined from dynamic testing provide an estimate of the axial pile bearing capacity at the time of testing. At very high blow counts (low pile set), the Case Method and CAPWAP analyses tend to predict lower capacities, since not all of the soil resistance may be fully mobilized, particularly at the pile toe. Other factors not considered in this analysis are bending, downdrag, lateral and uplift requirements, cyclic loading, effective stress changes (e.g. due to changes in the water table, excavations, and/or fills), settlement, and pile group effects. The foundation designer should evaluate if any of these issues are applicable to the pile design.

This report has been prepared in accordance with generally accepted geotechnical engineering principles with specific application to this project. Our conclusions are based on applicable standards of practice, including any information reported to and/or prepared for us. No other warranty, expressed or implied, is made. If you have any questions regarding this report, please do not hesitate to contact us.

Sincerely,  
Geosciences Testing and Research, Inc.

  
Ryan P. Murphy  
Geotechnical Engineer

  
Les R. Chernauskas, P.E.  
Principal


Attachments: Tables 1 and 2, Appendices A through C  
17.316 Widgery Wharf - PDA Report



## **TABLES**



**TABLE 1**  
**SUMMARY OF DYNAMIC TESTING**  
**WIDGERY WHARF**  
**PORTLAND, ME**  
**APE D19-42 DIESEL HAMMER - CEP 10.75 x 0.5 Wall**




Test Pile	Date	Time of <sup>1</sup> Driving	Driven <sup>2</sup> Depth (feet)	Observed <sup>3</sup> Blow Count bpi	Blow Number(s)	Stroke <sup>4</sup>	Maximum <sup>4</sup> Transferred Energy (kip-ft)	Maximum <sup>4</sup> Displacement (inches)	Maximum <sup>4</sup> Comp. Stress Pile Top (ksi)	Maximum <sup>5</sup> Comp. Stress Pile Tip (ksi)	Case <sup>6</sup> Method Capacity (kips)	CAPWAP Capacity (kips)
6	11/28/2017	EOD	99	11	20 to 30	7.4	17.3	0.86	27.1	26.7	386	390
				19, 15	31 to 63	7.4	17.2	0.86	27.1	28.3	411	-
20	11/28/2017	EOD	100	8, 8	25 to 40	7.3	15.4	0.78	25.2	30.7	386	365
				13, 16	41 to 69	7.4	15.8	0.80	25.6	32.3	429	-

**Notes:**

1. Indicates that the data was obtained during the end of drive (EOD) .
2. Driven depth is referenced from grade next to pile.
3. The blow count was reported by others.
4. The maximum transferred energy, stroke, maximum pile top displacement, and maximum pile top compressive stress are determined by the PDA at the gage locations. These values represent an average over the blow(s) indicated.
5. The maximum compressive stress at the pile tip is estimated by the PDA. These values represent an average over the blow(s) indicated.
6. The Case Method capacity was determined using the RMX method and a JC value of 0.7. These values represent an average over the blow(s) indicated.



**TABLE 2  
SUMMARY OF CAPWAP RESULTS  
WIDGERY WHARF  
PORTLAND, ME  
APE D19-42 DIESEL HAMMER - CEP 10.75 x 0.5 Wall**



Test Pile	Time of Driving	Blow Number	Side	Tip	Total	Percent End Bearing	Quake		Damping	
							Side (inch)	Tip (inch)	Side (sec/ft)	Tip (sec/ft)
6	EOD	24	70	320	390	82%	0.28	0.27	0.22	0.05
20	EOD	40	165	200	365	55%	0.10	0.10	0.05	0.10

**APPENDIX A**  
**DYNAMIC ANALYSIS LITERATURE**

## HIGH STRAIN DYNAMIC PILE TESTING

### Introduction

Dynamic pile testing (a.k.a. High Strain Dynamic Pile Testing - HSDPT) is commonly employed for evaluating the capacity of driven piles. It also provides information about hammer performance and pile integrity/stresses. Dynamic testing is carried out in accordance with ASTM D4945, "Standard Test Method for High Strain Dynamic Testing of Piles". Dynamic pile testing involves using strain gages and accelerometers to record an impact wave and its reflections generated by a piling hammer. Both driven piles and drilled foundations can be tested (provided that an impact hammer is used to create the high strain wave for the drilled foundations).

### Procedure

Dynamic pile testing was performed using a Pile Driving Analyzer (PDA<sup>®</sup>), such as the PAK<sup>®</sup>, PAL<sup>®</sup>, or PAX<sup>®</sup> systems, manufactured by Pile Dynamics, Inc. (PDI) of Cleveland, Ohio. These systems are computers fitted with data acquisition and signal conditioning components. The instrumentation consists of two strain gages and two accelerometer transducers attached a minimum of 1.5 pile diameters below the pile top. During impact, the strain and acceleration signals are recorded and processed for each hammer blow. The strain signal is converted to a force record and the acceleration signal is converted to a velocity record. The PDA<sup>®</sup> saves selected hammer blows containing this information to disk and determines the transferred energy, compressive/tensile stresses, displacement, pile integrity, and the estimated pile bearing capacity using the Case Method. This information can be viewed on the computer screen during driving. A screen shot of data collection in the PDA<sup>®</sup> Windows (PDA-W<sup>®</sup>) Program is provided in Figure 1. Selected blows can be further processed to predict the static pile capacity using signal matching programs.




Figure 1. Data collection during pile driving in the (PDI - PDA<sup>®</sup> -Win Program).

## Theory

When a ram strikes the pile head, it initiates a large strain wave that propagates down the pile as illustrated in Figure 2. External soil resistance or changes in the pile's impedance (due to variations in the pile's material or geometry) causes reflection waves that are recorded by the instrumentation. Knowing the material properties and pile geometry at the point of measurement, the strain can be converted to force, while the acceleration is integrated with time to produce velocity.




Figure 2. Pile instrumentation and hammer impact.

As long as there is no change in the pile impedance and there are no external forces (i.e. friction), the force and velocity are proportional (equal). Reflections at the tip can be explained by two classical boundary conditions. Free end conditions (analogous to easy driving through soft clay) require zero force and no velocity restrictions at the tip, resulting in a compression wave returning as a tension wave and an increase in velocity (theoretically doubling). Figure 3 graphically presents a typical reflection from a pipe pile during penetration into soft clay. Fixed end conditions (analogous to hard driving into bedrock) require zero velocity and no force restrictions at the tip, resulting in a compression wave being reflected with a greater magnitude than the incident wave (theoretically doubling) and the tip velocity at theoretically zero. Figure 4 graphically presents a typical reflection from an H-pile driven to bedrock. The time the wave takes to travel down to the tip and reflect back to the transducers is twice the pile length divided by the wave speed of the pile material ( $2L/C$ ).




Figure 3. Typical Force and Velocity traces for a pipe pile driven into soft clay (high velocity and low force at tip -  $2L/C$ ).




Figure 4. Typical Force and Velocity traces for an H-pile driven into bedrock (high force and low velocity at tip -  $2L/C$ ).

If a pile contains a defect or is damaged (e.g. reduction in impedance) during driving, the wave reflecting from the zone of decreased impedance will show a reduction in the force and increase in the velocity (somewhat comparable to “free end conditions”). These reflections would arrive to the measuring transducers before the expected reflections associated with the pile tip as the damaged zone is at a point along the pile between the transducer location and pile tip. The detection of damage during driving is usually easily identifiable and typically associated with cracking of concrete piles or splice breakage.

### Dynamic Testing Summary Output

After data collection, the most pertinent output quantities from the dynamic pile testing can be summarized in a graphical manner. The data can be also presented in tabular format, averaging the results based on penetration depth or blow number as specified by the user. Figure 5 shows typical graphical output. Each of the three plots presents two quantities sharing the vertical (penetration) axis.




Figure 5. Typical Dynamic Testing summary Output (PDI Plot® Program)

### Signal Matching Analyses

Signal matching using the dynamic testing data can be performed to predict the static pile capacity. Programs such as CAPWAP® (developed by Pile Dynamics, Inc.) or TEPWAP/PWAP (developed by GTR) are numerical analyses used to solve the one dimensional wave equation using the measured force and velocity. E.A Smith (1960) suggested modeling the hammer-pile-soil system for use in the wave equation by a series of masses, springs and dashpots as shown in Figure 6. The signal matching programs determine the best match between measured and calculated pile top forces and



replace the hammer input with the measured force and velocity. The pile is separated into many small segments, often 1 meter in length. The velocity record obtained from the dynamic pile testing transducers is used as input to the top pile segment. The resistance, damping, and quake are the primary soil parameters assigned by the user to each pile segment below grade. The signal matching programs will calculate the displacement, velocity, and stresses (forces) for each pile segment based on the input velocity record and the user assigned soil parameters. These parameters are adjusted and modified in an iterative fashion until the best match is obtained between the force calculated for the pile top segment and the force measured at the pile top during testing. The user assigned soil parameters based on the best match represent the “actual soil conditions”, including the resistance (and therefore pile capacity). This capacity is based on the resistance at the time of the testing. Static load tests are typically conducted several days or weeks after driving. Therefore, restrrike tests are recommended to be performed some time after driving to assess time dependent changes in pile capacity, such as setup or relaxation.

New PDA Appendix.docx




Figure 6. Signal Matching Model (i.e. CAPWAP® or TEPWAP/PWAP).

# Pile Driving Analyzer® Model 8G

System for dynamic load testing and pile driving monitoring




## Bearing capacity of all types of deep foundations

The **Pile Driving Analyzer** (PDA) eighth generation (8G) system acquires data from **accelerometers** and **strain transducers** attached to a pile or shaft so that High Strain Dynamic Tests (ASTM D4945) may be performed. The tests require the impact of a pile driving hammer or, if that is not available, of a suitable drop weight.

## High Strain Dynamic Load Test with the PDA-8G

The **PDA-8G assesses bearing capacity and structural integrity**. Preliminary field results are further analyzed with the CAPWAP® software, for results that correlate very well with static load tests. High Strain Dynamic Load Tests may be performed on drilled shafts, continuous flight auger, cast-in-situ or driven piles. The PDA-8G has new features that make it easier to use for drilled shaft testing, such as the option of conducting the test with four or more wireless strain transducers. When a ram of sufficient mass is used, high strain dynamic load tests performed with the PDA may meet Rapid Load Test standards (ASTM D7383).



*The PDA-8G is sleek, light and ergonomic. Its large screen responds to gesture controls like swiping and pinch-to zoom.*



*PDA-8G in the field*

*The Pile Driving Analyzer model 8G is designed with the field engineer in mind. Its screen, with a higher resolution LCD than previous generations of PDAs, displays measured signals and calculated results in real time, and allows more options to be viewed simultaneously.*

## SiteLink® (Remote Testing\*)

- A cost and time efficient alternate to traditional on-site testing
- The engineer performs Pile Driving Monitoring or Dynamic Load Tests from any office
- Real time field to office data transmission via Internet
- Simple field setup

*\*U.S. Patent No. US 6,301,551 B1*

## Pile Driving Monitoring with the PDA-8G

Pile Driving Monitoring helps establish the Driving Criterion and contributes to safe and economical production pile installation. **The PDA-8G calculates the capacity of driven piles at the time of testing (by Case Method and iCAP®), driving hammer performance, driving stresses, and indicators of pile integrity.** The enhanced data transmission of the PDA-8G allows testing during driving with fast hitting hammers having blow rates as high as 120 bpm, without loss of data.

## Wireless Mode

- No cables from the accelerometers and strain transducers to the PDA.
  - Fast signal transmission of up to 100 m (330 ft) through WiFi
- The PDA-8G may also be used with cabled (traditional) accelerometers and strain transducers.*



*Receiving test data with SiteLink.*


**Quality Assurance for Deep Foundations**

## Four or Eight Universal Data Channels

Most High Strain Dynamic Tests require only 2 strain transducers and 2 accelerometers installed near the top of the foundation. These 2 pairs of sensors are sufficient to obtain the force and velocity records needed for the PDA calculations, thus making four channels of data acquisition adequate for most driven pile tests.

Eight channels of data acquisition - 4 strain transducers and 4 accelerometers - are recommended for dynamic tests of augered cast-in-place / continuous flight auger piles and drilled shafts, and might be helpful for spiral-welded pipes. Eight channels are also essential for dynamic measurements to be made simultaneously on follower and pile, and when a pair of accelerometers and strain transducers is installed at a second location along the length of the foundation (for example by embedding sensors near the toe of a concrete pile). **The 8 channels of data acquisition of the PDA model 8G are universal: any combination of accelerometers and strain transducers may be used.**

**All PDA-8G channels, either in Wireless or Traditional modes, are compatible with Smart Sensors** (no need to input sensor calibration into the PDA).



*clockwise from top right: Wireless Transmitter, Accelerometer and Strain Transducer*

Engineers around the world have been using the PDA for more than four decades. High Strain Dynamic Tests performed with the PILE DRIVING ANALYZER are standardized by ASTM 4945 and are recognized by, among others, National Codes of Australia, Brazil, Canada, China, Egypt, Qatar, United Kingdom and Eurocode 7; International Building Code (USA); American Association of State Highway Officials, US Federal Highway Administration and most US Departments of Transportation; regional, provincial or municipal governments in Argentina, Mexico and the Philippines; the American Society of Civil Engineers, Deep Foundations Institute and Pile Driving Contractors Association.

Please contact Pile Dynamics for information on compliance with standards from other countries.



**Selected PDA-8G Features:** 320 X 250 X 68 mm, 5 kg, replaceable battery, external 12V battery connection, battery indicator, Microsoft Windows® 7 Operating System, Ethernet port, 4 USB ports. For complete current specifications visit [www.pile.com/specifications](http://www.pile.com/specifications).


**Software:** PDA systems include licenses of CAPWAP®, GRLWEAP and of the PDA software suite. The PDA software suite includes PDA-S with iCAP®, PDILOT2 and PDI-Curves.

**CAPWAP** uses force and velocity records measured by the PDA sensors to, by signal matching, determine resistance distribution and dynamic soil response and simulate a static load test. Hundreds of comparisons demonstrate the very good correlation of CAPWAP analysis with static load testing results. CAPWAP analysis of PDA data is the standard of practice for Dynamic Load Testing.

**GRLWEAP** is a wave equation analysis program that simulates pile driving. It can be used to evaluate driving stresses and select a hammer for efficient installation or to evaluate the suitability of a drop weight system for the Dynamic Load Test of a drilled shaft.

### PDA Software Suite

- **PDA-S** offers a more intuitive interface than former PDA programs, and runs both in the PDA-8G and in an office computer during post processing, offering touchscreen as well as desktop functionality and simplifying the software learning process. In addition to soil resistance at the time of the test, PDA-S outputs a vast array of other variables, customized by the user for each application. PDA-S also issues warnings and alerts during data input and acquisition. It outputs fully customized graphs, with up to three graphs appearing on the screen in real time.
- **iCAP** calculates capacity at the time of testing through a signal matching procedure performed during Pile Driving Monitoring. Because it is based on CAPWAP logic, it is a step beyond capacity determined by the Case Method. With no user interaction, iCAP extracts the soil behavior from dynamic measurements, computes capacity at the time of test, and produces a simulated static load test graph in real time. The PDA-8G offers one touch iCAP results in the field.
- **PDILOT2** generates tables and plots of any PDA quantity PDA versus blow number, length, elevation or any other quantity. It provides the statistical summary output required by ASTM D4945 and is fully customizable.
- **PDI-CURVES** combines plots of Force-Velocity versus time (required by ASTM D4945), and of other quantities from multiple PDA-S files in one single document.



*PDA-S software*



**Pile Dynamics, Inc.**

30725 Aurora Road  
Cleveland, OH 44139 USA

Printed on recycled paper.  
© 2014, Pile Dynamics, Inc.  
Specifications subject to change without notice.

+1-216-831-6131 [info@pile.com](mailto:info@pile.com) [www.pile.com](http://www.pile.com)

# CAPWAP® 2006

For reliable Dynamic Load Tests on any type of deep foundation

**CAPWAP – CAse Pile Wave Analysis Program** – determines static soil resistance and simulates a static load test.



CAPWAP calculates:

- Static shaft resistance, magnitude and distribution
- Static end bearing
- Stresses at any point along the shaft
- Energy transferred from the ram to the foundation

from force and velocity data measured by the **Pile Driving Analyzer®** on a foundation impacted by a ram.

Based on these results, CAPWAP simulates a static load test and predicts the instantaneous load settlement behavior of the tested foundation.

CAPWAP 2006 has an improved mathematical model that enhances the analysis of drilled shafts and augered cast-in-place piles. Numerous automatic search and help functions make CAPWAP an efficient and reliable analysis tool.

## TYPICAL CAPWAP ANALYSIS

Forces and velocities measured at the top of a foundation during ram impact are related (complementary) quantities; foundation characteristics and soil resistance parameters govern this relationship. The basic CAPWAP procedure uses this fact and consists of the following steps:


1. Retrieve force and velocity data from the Pile Driving Analyzer.
2. Setup pile model.
3. Assume soil resistance parameters.
4. Perform analysis using one of the measured quantities as an input and calculate the complementary quantity.
5. Compare measured with computed quantity.
6. If match is not satisfactory, adjust soil parameters such as resistance, quake and damping and go to step 4.
7. Output soil model, satisfactory match and simulated static test.

## HELP FEATURES

CAPWAP guides the user to properly adjust the large number of variables that affect the signal matching process. Arriving at bearing capacity results is an efficient and rewarding process thanks to:

- Automated signal matching option (AC)
- Best match for individual or groups of variables (AQ)
- Automatic resistance distribution (AF)
- Automatic toe parameters check (AT)
- Static resistance – damping exchange (RD)
- Extensive expert help system
- Background manual

A training class prepares the software novice. Continuing technical support from Pile Dynamics is available to all registered users.



CAPWAP Analysis Screen



Quality Assurance for Deep Foundations

Cleveland Ohio USA info@pile.com  
tel: +1-216-831-6131 www.pile.com

# CAPWAP® 2006


For reliable Dynamic Load Tests on any type of deep foundation

## THE CAPWAP PILE AND SOIL MODEL

CAPWAP is a signal matching program with an extended, Smith-type soil and continuous pile model. CAPWAP calculations are based on one-dimensional wave propagation theory. Calculations can be performed in English, SI or Metric units.

In its default mode, CAPWAP models the deep foundation as a series of 1 m long uniform sections with multiple elastic properties. Pile damping, splices, non-uniformities and multiple pile or shaft materials may also be modeled.

The soil resistance is typically lumped into individual resistance forces at 2 m intervals with elasto-plastic static, linearly viscous and mass related dynamic properties. Radiation damping is represented by an additional mass and dashpot. The user has the option of using individual toe resistance parameters such as a plug mass, a resistance gap and a true Smith damping approach. CAPWAP options include Residual Stress Analysis (RSA) for end of drive situations and Multiple Blow Analysis (MBA) to analyze restrrike tests.




CAPWAP Soil Resistance and Pile Model


## OUTPUT

- Simulated static test
- Resistance distribution
- Forces and stresses along the shaft
- Shaft and toe damping and quake
- Measured and computed forces and velocities
- Maxima of displacement and velocity
- Transferred energy
- CASE Method results

CAPWAP-calculated variables as a function of depth below sensors (from left: force in pile; transferred energy; tensile and compressive stresses; maxima of displacement and velocity.)



CAPWAP output (counter clockwise from top right: measured signals; signal match; simulated static test; resistance distribution; pile model.)




## CORRELATIONS

Correlations between Load-Set Curves from static load test and from CAPWAP simulated tests on a variety of soils and types of foundations have been extensively published and are available at [www.pile.com/reference](http://www.pile.com/reference).

## Minimum Requirements

- Windows 2000, XP, or later
- 30 MB of hard disk space
- CD-ROM Drive
- USB Port for hardware key license
- Program to be operated by a person with engineering education at a institution of higher learning with additional preparation by Pile Dynamics or its representatives.



Load-Set Curves (measured from static load test and simulated by CAPWAP) of a 12 inch prestressed concrete pile, driven into sandy, clayey silts. CAPWAP analysis performed on an end of drive record. Static test performed within two hours of pile driving.




Quality Assurance for Deep Foundations

Cleveland Ohio USA info@pile.com  
tel: +1-216-831-6131 www.pile.com

**APPENDIX B**  
**PDA VARIABLES**



17.316 WIDGERY WHARF 11-28-17 - PILE #6 EOD\_1  
CEP 10.75 X 0.5 WALL



17.316 WIDGERY WHARF 11-28-17 - PILE #6 EOD\_1

CEP 10.75 X 0.5 WALL

OP: RPM

Date: 28-November-2017

AR: 16.10 in<sup>2</sup>

SP: 0.492 k/ft<sup>3</sup>

LE: 110.00 ft

EM: 30,000 ksi

WS: 16,807.9 f/s

JC: 0.90 []

EMX: Max Transferred Energy

CSX: Max Measured Compr. Stress

STK: O.E. Diesel Hammer Stroke

CSB: Compression Stress at Bottom

RX7: Max Case Method Capacity (JC=0.7)

DMX: Maximum Displacement

RX9: Max Case Method Capacity (JC=0.9)

BPM: Blows per Minute

BL#	Depth ft	BLC bl/ft	TYPE	EMX k-ft	STK ft	RX7 kips	RX9 kips	CSX ksi	CSB ksi	DMX in	BPM bpm
9	99.08	108	AV9	15.9	7.35	374	362	26.1	25.9	0.81	43.5
			STD	1.2	0.26	11	12	0.9	0.7	0.05	0.7
			MAX	17.3	7.74	386	375	27.5	27.3	0.87	44.8
			MIN	14.0	6.91	357	345	24.2	25.0	0.73	42.4
19	99.17	120	AV10	17.1	7.45	386	376	27.1	26.7	0.86	43.2
			STD	1.4	0.33	11	11	0.9	0.7	0.04	1.0
			MAX	19.2	7.85	398	388	28.3	27.5	0.94	45.0
			MIN	14.3	6.85	360	349	25.4	25.3	0.77	42.1
30	99.25	132	AV11	17.3	7.42	386	376	27.1	26.7	0.86	43.3
			STD	0.7	0.20	7	7	0.6	0.5	0.02	0.6
			MAX	18.5	7.70	400	391	27.9	27.5	0.89	44.3
			MIN	16.1	7.07	377	367	26.1	25.8	0.82	42.6
49	99.33	228	AV19	16.5	7.31	396	385	26.6	27.4	0.84	43.6
			STD	1.0	0.30	12	12	0.9	0.9	0.03	0.9
			MAX	18.4	7.88	422	410	28.3	29.3	0.91	45.2
			MIN	14.7	6.78	381	372	24.9	25.9	0.78	42.1
63	99.41	180	AV14	18.2	7.62	431	420	27.7	29.5	0.88	42.8
			STD	0.7	0.17	8	8	0.6	0.6	0.02	0.5
			MAX	19.9	8.11	450	438	29.2	31.0	0.93	43.3
			MIN	17.2	7.43	418	408	26.9	28.5	0.85	41.5
Average				17.0	7.43	397	387	27.0	27.4	0.85	43.3
Std. Dev.				1.3	0.28	22	22	0.9	1.4	0.04	0.8
Maximum				19.9	8.11	450	438	29.2	31.0	0.94	45.2
Minimum				14.0	6.78	357	345	24.2	25.0	0.73	41.5

Total number of blows analyzed: 63

BL# Sensors

1-63 F3: [O988] 148.7 (1.00); F4: [O749] 147.8 (1.00); A3: [K0362] 325.0 (1.00);  
A4: [K6141] 352.0 (1.00)


Time Summary

Drive 1 minute 25 seconds 11:14 AM - 11:16 AM BN 1 - 63





17.316 WIDGERY WHARF 11-28-17 - PILE #20 EOD\_1  
CEP 10.75 X 0.5 WALL



17.316 WIDGERY WHARF 11-28-17 - PILE #20 EOD\_1

CEP 10.75 X 0.5 WALL

OP: RPM

Date: 28-November-2017

AR: 16.10 in<sup>2</sup>

SP: 0.492 k/ft<sup>3</sup>

LE: 111.00 ft

EM: 30,000 ksi

WS: 16,807.9 f/s

JC: 0.90 []

EMX: Max Transferred Energy

CSX: Max Measured Compr. Stress

STK: O.E. Diesel Hammer Stroke

CSB: Compression Stress at Bottom

RX7: Max Case Method Capacity (JC=0.7)

DMX: Maximum Displacement

RX9: Max Case Method Capacity (JC=0.9)

BPM: Blows per Minute

BL#	Depth ft	BLC bl/ft	TYPE	EMX k-ft	STK ft	RX7 kips	RX9 kips	CSX ksi	CSB ksi	DMX in	BPM bpm
24	100.17	144	AV24	16.1	7.46	319	300	25.7	26.7	0.80	43.2
			STD	0.9	0.27	34	28	0.5	2.1	0.03	0.8
			MAX	18.7	8.16	374	347	26.8	31.0	0.88	44.9
			MIN	14.2	6.87	263	254	24.6	24.1	0.73	41.4
32	100.25	96	AV8	15.5	7.36	376	328	25.5	30.5	0.78	43.5
			STD	0.3	0.20	7	8	0.6	0.5	0.02	0.6
			MAX	15.9	7.63	386	339	26.2	31.2	0.80	44.3
			MIN	15.0	7.07	365	318	24.6	29.9	0.76	42.7
40	100.33	96	AV8	15.3	7.20	396	354	25.0	30.9	0.79	44.0
			STD	0.3	0.11	9	10	0.3	0.4	0.01	0.3
			MAX	15.7	7.38	411	371	25.3	31.6	0.81	44.5
			MIN	14.8	7.02	385	343	24.3	30.0	0.76	43.4
53	100.42	156	AV13	15.5	7.30	434	399	25.3	32.1	0.79	43.7
			STD	0.7	0.27	25	31	0.7	0.9	0.01	0.8
			MAX	17.0	7.76	483	463	26.6	34.1	0.82	44.8
			MIN	14.3	6.91	404	362	24.1	30.6	0.77	42.4
68	100.49	192	AV15	16.1	7.49	425	388	26.0	32.3	0.81	43.2
			STD	1.1	0.41	52	63	1.0	1.3	0.03	1.1
			MAX	17.9	8.13	515	495	27.6	34.8	0.85	45.7
			MIN	13.5	6.63	358	302	23.9	30.4	0.75	41.4
Average				15.8	7.39	380	348	25.6	29.9	0.79	43.4
Std. Dev.				0.9	0.30	59	56	0.8	2.9	0.02	0.9
Maximum				18.7	8.16	515	495	27.6	34.8	0.88	45.7
Minimum				13.5	6.63	263	254	23.9	24.1	0.73	41.4

Total number of blows analyzed: 68





BL# Sensors

1-68 F3: [O988] 148.7 (1.00); F4: [O749] 147.8 (1.00); A3: [K0362] 325.0 (1.00);  
A4: [K6141] 352.0 (1.00)

Time Summary

Drive 1 minute 32 seconds 10:31 AM - 10:33 AM BN 1 - 68

**APPENDIX C**  
**CAPWAP RESULTS**



CAPWAP SUMMARY RESULTS

Total CAPWAP Capacity: 390.0; along Shaft 70.0; at Toe 320.0 kips

Soil Sgmt No.	Dist. Below Gages ft	Depth Below Grade ft	Ru kips	Force in Pile kips	Sum of Ru kips	Unit Resist. (Depth) kips/ft	Unit Resist. (Area) ksf	Smith Damping Factor s/ft
				390.0				
1	16.7	5.9	7.0	383.0	7.0	1.19	0.42	0.220
2	23.3	12.5	5.0	378.0	12.0	0.75	0.27	0.220
3	30.0	19.2	2.0	376.0	14.0	0.30	0.11	0.220
4	36.7	25.9	1.0	375.0	15.0	0.15	0.05	0.220
5	43.3	32.5	2.0	373.0	17.0	0.30	0.11	0.220
6	50.0	39.2	2.0	371.0	19.0	0.30	0.11	0.220
7	56.7	45.9	2.0	369.0	21.0	0.30	0.11	0.220
8	63.3	52.5	2.0	367.0	23.0	0.30	0.11	0.220
9	70.0	59.2	2.0	365.0	25.0	0.30	0.11	0.220
10	76.7	65.9	2.0	363.0	27.0	0.30	0.11	0.220
11	83.3	72.5	2.0	361.0	29.0	0.30	0.11	0.220
12	90.0	79.2	1.0	360.0	30.0	0.15	0.05	0.220
13	96.7	85.9	2.0	358.0	32.0	0.30	0.11	0.220
14	103.3	92.5	2.0	356.0	34.0	0.30	0.11	0.220
15	110.0	99.2	36.0	320.0	70.0	5.40	1.92	0.220
Avg. Shaft			4.7			0.71	0.25	0.220
Toe			320.0				507.70	0.050

Soil Model Parameters/Extensions	Shaft	Toe
Quake (in)	0.280	0.270
Case Damping Factor	0.536	0.557
Damping Type		Smith
Unloading Quake (% of loading quake)	89	30
Reloading Level (% of Ru)	100	100
Unloading Level (% of Ru)	7	
Resistance Gap (included in Toe Quake) (in)		0.000

CAPWAP match quality = 2.62 (Force Match) ; RSA = 0  
 Observed: final set = 0.091 in; blow count = 132 b/ft  
 Computed: final set = 0.055 in; blow count = 220 b/ft  
 max. Top Comp. Stress = 26.1 ksi (T= 36.1 ms, max= 1.037 x Top)  
 max. Comp. Stress = 27.1 ksi (Z= 16.7 ft, T= 37.1 ms)  
 max. Tens. Stress = -3.46 ksi (Z= 110.0 ft, T= 65.0 ms)  
 max. Energy (EMX) = 17.3 kip-ft; max. Measured Top Displ. (DMX)= 0.89 in

EXTREMA TABLE

File Sgmt No.	Dist. Below Gages ft	max. Force kips	min. Force kips	max. Comp. Stress ksi	max. Tens. Stress ksi	max. Trnsfd. Energy kip-ft	max. Veloc. ft/s	max. Displ. in
1	3.3	420.7	-7.9	26.1	-0.49	17.34	14.3	0.879
2	6.7	421.7	-13.4	26.2	-0.83	17.40	14.3	0.870
4	13.3	431.2	-19.7	26.8	-1.22	17.27	13.9	0.846
6	20.0	414.8	-15.7	25.8	-0.97	15.99	13.6	0.823
8	26.7	401.4	-13.2	24.9	-0.82	15.07	13.5	0.799
10	33.3	396.8	-24.5	24.6	-1.52	14.61	13.4	0.776
12	40.0	396.5	-29.0	24.6	-1.80	14.28	13.3	0.749
14	46.7	393.1	-32.9	24.4	-2.04	13.77	13.1	0.719
16	53.3	389.9	-33.3	24.2	-2.07	13.24	13.0	0.687
18	60.0	386.7	-30.6	24.0	-1.90	12.69	12.9	0.654
20	66.7	383.7	-44.2	23.8	-2.75	12.11	12.7	0.618
22	73.3	380.8	-48.7	23.6	-3.02	11.45	12.6	0.577
24	80.0	378.1	-51.9	23.5	-3.23	10.74	12.4	0.533
25	83.3	379.6	-54.5	23.6	-3.39	10.44	12.4	0.509
26	86.7	374.6	-53.7	23.3	-3.34	9.90	12.3	0.483
27	90.0	376.4	-53.7	23.4	-3.34	9.54	12.2	0.457
28	93.3	375.3	-53.5	23.3	-3.32	9.08	12.2	0.429
29	96.7	377.6	-54.3	23.4	-3.37	8.69	12.1	0.402
30	100.0	369.4	-53.7	22.9	-3.34	8.12	12.9	0.373
31	103.3	383.1	-54.7	23.8	-3.40	7.70	14.4	0.344
32	106.7	391.5	-54.6	24.3	-3.39	7.12	14.6	0.315
33	110.0	412.4	-55.7	25.6	-3.46	5.31	13.3	0.285
Absolute	16.7			27.1			(T =	37.1 ms)
	110.0				-3.46		(T =	65.0 ms)

17.316 WIDGERY WHarf 11-28-17; Pile: PILE #6 EOD\_1  
 CEP 10.75 X 0.5 WALL; Blow: 24  
 Geosciences Testing & Research Inc

Test: 28-Nov-2017 11:15:  
 CAPWAP(R) 2006-3  
 OP: RPM

CASE METHOD

J =	0.0	0.1	0.2	0.3	0.4	0.5	0.6	0.7	0.8	0.9
RP	447.9	406.3	364.7	323.2	281.6	240.0	198.4	156.9	115.3	73.7
RX	480.5	452.1	440.4	430.2	420.0	411.9	404.7	398.0	392.5	386.9
RU	447.9	406.3	364.7	323.2	281.6	240.0	198.4	156.9	115.3	73.7

RAU = 85.2 (kips); RA2 = 428.6 (kips)

Current CAPWAP Ru = 390.0 (kips); Corresponding J(RP)= 0.14; J(RX) = 0.84

VMX	TVP	VT1*Z	FT1	FMX	DMX	DFN	SET	EMX	QUS
ft/s	ms	kips	kips	kips	in	in	in	kip-ft	kips
14.41	36.09	414.1	449.5	449.5	0.889	0.093	0.091	18.5	451.8





PILE PROFILE AND PILE MODEL

Depth	Area	E-Modulus	Spec. Weight	Perim.
ft	in <sup>2</sup>	ksi	lb/ft <sup>3</sup>	ft
0.00	16.10	29992.2	492.000	2.814
110.00	16.10	29992.2	492.000	2.814

Toe Area 0.630 ft<sup>2</sup>

Top Segment Length 3.33 ft, Top Impedance 28.74 kips/ft/s

File Damping 1.0 %, Time Incr 0.198 ms, Wave Speed 16807.9 ft/s, 2L/c 13.1 ms





CAPWAP SUMMARY RESULTS

Total CAPWAP Capacity: 365.0; along Shaft 165.0; at Toe 200.0 kips

Soil Sgmt No.	Dist. Below Gages ft	Depth Below Grade ft	Ru kips	Force in Pile kips	Sum of Ru kips	Unit Resist. (Depth) kips/ft	Unit Resist. (Area) ksf	Smith Damping Factor s/ft
				365.0				
1	16.8	6.2	10.0	355.0	10.0	1.63	0.58	0.054
2	23.5	12.9	10.0	345.0	20.0	1.49	0.53	0.054
3	30.3	19.6	9.0	336.0	29.0	1.34	0.48	0.054
4	37.0	26.3	5.0	331.0	34.0	0.74	0.26	0.054
5	43.7	33.1	5.0	326.0	39.0	0.74	0.26	0.054
6	50.5	39.8	5.0	321.0	44.0	0.74	0.26	0.054
7	57.2	46.5	5.0	316.0	49.0	0.74	0.26	0.054
8	63.9	53.2	5.0	311.0	54.0	0.74	0.26	0.054
9	70.6	60.0	5.0	306.0	59.0	0.74	0.26	0.054
10	77.4	66.7	5.0	301.0	64.0	0.74	0.26	0.054
11	84.1	73.4	1.0	300.0	65.0	0.15	0.05	0.054
12	90.8	80.2	1.0	299.0	66.0	0.15	0.05	0.054
13	97.5	86.9	1.0	298.0	67.0	0.15	0.05	0.054
14	104.3	93.6	1.0	297.0	68.0	0.15	0.05	0.054
15	111.0	100.3	97.0	200.0	165.0	14.42	5.12	0.054
Avg. Shaft			11.0			1.64	0.58	0.054
Toe			200.0				317.31	0.100

Soil Model Parameters/Extensions	Shaft	Toe
Quake (in)	0.100	0.096
Case Damping Factor	0.310	0.696
Unloading Quake (% of loading quake)	30	100
Reloading Level (% of Ru)	100	100
Unloading Level (% of Ru)	47	
Resistance Gap (included in Toe Quake) (in)		0.020

CAPWAP match quality = 4.63 (Force Match) ; RSA = 0  
 Observed: final set = 0.125 in; blow count = 96 b/ft  
 Computed: final set = 0.103 in; blow count = 117 b/ft  
 max. Top Comp. Stress = 24.2 ksi (T= 35.8 ms, max= 1.173 x Top)  
 max. Comp. Stress = 28.4 ksi (Z= 111.0 ft, T= 42.6 ms)  
 max. Tens. Stress = -4.52 ksi (Z= 94.2 ft, T= 63.8 ms)  
 max. Energy (EMX) = 15.3 kip-ft; max. Measured Top Displ. (DMX)= 0.80 in

EXTREMA TABLE

File Sgmt No.	Dist. Below Gages ft	max. Force kips	min. Force kips	max. Comp. Stress ksi	max. Tens. Stress ksi	max. Trnsfd. Energy kip-ft	max. Veloc. ft/s	max. Displ. in
1	3.4	390.4	-43.5	24.2	-2.70	15.29	12.9	0.785
2	6.7	392.0	-36.9	24.3	-2.29	15.32	12.9	0.774
4	13.5	397.4	-24.6	24.7	-1.53	15.20	12.7	0.752
6	20.2	387.3	-35.0	24.0	-2.17	14.27	12.5	0.727
8	26.9	376.7	-36.1	23.4	-2.24	13.36	12.3	0.702
10	33.6	366.3	-31.6	22.7	-1.96	12.53	12.1	0.675
12	40.4	361.8	-27.3	22.5	-1.70	11.98	11.9	0.647
14	47.1	357.2	-32.7	22.2	-2.03	11.43	11.8	0.616
16	53.8	352.8	-35.1	21.9	-2.18	10.85	11.7	0.583
18	60.5	348.4	-34.0	21.6	-2.11	10.24	11.5	0.549
20	67.3	344.1	-41.3	21.4	-2.56	9.61	11.4	0.511
22	74.0	339.7	-52.9	21.1	-3.28	8.95	11.3	0.470
24	80.7	334.2	-61.8	20.8	-3.84	8.20	11.2	0.425
25	84.1	335.1	-66.1	20.8	-4.10	7.93	11.1	0.402
26	87.5	334.2	-69.1	20.8	-4.29	7.60	11.1	0.378
27	90.8	335.2	-71.7	20.8	-4.45	7.30	11.1	0.353
28	94.2	334.5	-72.8	20.8	-4.52	6.96	11.0	0.329
29	97.5	342.7	-72.7	21.3	-4.52	6.67	11.0	0.304
30	100.9	344.6	-72.0	21.4	-4.47	6.34	10.9	0.280
31	104.3	372.0	-71.8	23.1	-4.46	6.03	10.8	0.255
32	107.6	426.0	-71.2	26.5	-4.42	5.70	10.1	0.230
33	111.0	458.0	-71.2	28.4	-4.42	4.09	8.4	0.205
Absolute	111.0			28.4			(T =	42.6 ms)
	94.2				-4.52		(T =	63.8 ms)

17.316 WIDGERY WHarf 11-28-17; Pile: PILE #20 EOD\_1  
 CEP 10.75 X 0.5 WALL; Blow: 40  
 Geosciences Testing & Research Inc

Test: 28-Nov-2017 10:32:  
 CAPWAP(R) 2006-3  
 OP: RPM

CASE METHOD

J =	0.0	0.1	0.2	0.3	0.4	0.5	0.6	0.7	0.8	0.9
RP	549.0	525.8	502.6	479.4	456.2	433.1	409.9	386.7	363.5	340.3
RX	559.7	537.9	516.2	495.1	474.1	453.0	432.0	411.5	391.1	370.7
RU	553.7	531.0	508.3	485.6	462.9	440.1	417.4	394.7	372.0	349.3

RAU = 102.1 (kips); RA2 = 279.6 (kips)

Current CAPWAP Ru = 365.0 (kips); Corresponding J(RP)= 0.79; matches RX9 within 5%

VMX	TVP	VT1*Z	FT1	FMX	DMX	DFN	SET	EMX	QUS
ft/s	ms	kips	kips	kips	in	in	in	kip-ft	kips
13.07	35.82	375.5	405.3	406.3	0.796	0.125	0.125	15.7	409.8


PILE PROFILE AND PILE MODEL

Depth	Area	E-Modulus	Spec. Weight	Perim.
ft	in <sup>2</sup>	ksi	lb/ft <sup>3</sup>	ft
0.00	16.10	29992.2	492.000	2.814
111.00	16.10	29992.2	492.000	2.814

Toe Area 0.630 ft<sup>2</sup>

Top Segment Length 3.36 ft, Top Impedance 28.74 kips/ft/s

File Damping 0.5 %, Time Incr 0.200 ms, Wave Speed 16807.9 ft/s, 2L/c 13.2 ms



# Construction Observation Report

<b>Project Name:</b>	<u>Widgery Wharf</u>	<b>Project No. :</b>	<u>17-0670</u>
<b>Location:</b>	<u>Portland, Maine</u>	<b>Date:</b>	<u>11-10-17</u>
<b>Client:</b>	<u>CM Union LLC</u>	<b>S.W.COLE Rep. :</b>	<u>K. Gimpel</u>
<b>Client's Rep.:</b>	<u>Charlie Poole</u>	<b>Arrived on Site:</b>	<u>9:00a</u>
<b>Contractor:</b>	<u>Ducas Construction</u>	<b>Left Site:</b>	<u>9:30a</u>

### General Observations and Discussions:

As requested by Ducas Construction, we made a site visit to observe exposed subgrade soils and to sample fill material for analytical testing. On site, we met with Patrick and Jodie (Ducas Construction) and Justin (Chase Excavating). Prior to our visit, about half of the site had been excavated down to approximate bottom of pile cap elevation. We understand Chase is over-excavating approximately 3 inches to allow for a working mat of ¾" crushed stone overlying the geotextile fabric and the excavation is being extended laterally a minimum of 3 feet as specified in the project documents.

Subgrade materials exposed at bottom of pile cap generally consisted of dark brown to black uncontrolled fills containing varying amounts of sand, silt, clay and gravel with brick, wood and ash. Subgrade appeared saturated and loose, but relatively firm under foot. We understand from conversations on site that subgrade elevation is below normal high tide elevation. Conditions and materials observed at subgrade generally appear to be consistent with findings contained in Summit Geoengineering Services project geotechnical report dated October 14, 2015. Following excavation, Summit's report recommends proof-rolling using a 10-ton machine without vibration after which any soft or unsuitable soils encountered should be removed and replaced with ¾" crushed stone. We discussed the planned proof-rolling with Patrick and Justin and it was agreed that given the saturated conditions and loose material, there is a strong potential for portions of the subgrade to rut or yield. We recommended the geotechnical engineer of record be contacted to allow for field recommendations to be made as necessary in the event proof-rolling compromises subgrade.

Visually, some of the darker fill material in the encountered near subgrade in the southeastern portion of the excavation appeared to contain some level of contaminates thought to be petroleum. Material was sampled and a separate report with findings and handling guidelines will be provided after test results have been finalized.

Attachments: Photo

Reviewed by: 



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 1/11/2018      **Time Cast:** 12:00      **Date Received:** 1/12/2018  
**Placement Location:** TIE BEAMS: E LINE FROM 1 LINE TO 4 LINE AND BETWEEN D LINE AND E LINE ON LINES 1 THROUGH 4  
**Placement Method:** PUMP      **Placement Vol. (yd<sup>3</sup>):** 34  
**Cylinders Made By:** CHARLES CROMWELL      **Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 53      **Maximum (°F)** 84

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR AE200 / MASTER GLENIUM / MASTER LIFE CI 30 / MASTER SET R100


### TEST RESULTS

**Slump (in) (C-143):** 6 1/2  
**Air Content (%) (C-231)** 7  
**Air Temp (°F):** 42  
**Conc. Temp (°F) (C-1064):** 61

**Load Number:** 1      **Batch** 11:11  
**Mixer Number** 155  
**Ticket Number** 304895      **Arrive** 11:40  
**Cubic Yards:** 8      **Depart** 12:00  
**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-1A	8.25	4.01	12.60	1/18/2018	Lab	7	5	60.2	4780
996-1B	8.25	4.00	12.57	2/8/2018	Lab	28	4	89.6	7130
996-1C	8.25	4.01	12.65	2/8/2018	Lab	28	4	88.6	7000
996-1D	8.25			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 1/19/2018      **Time Cast:** 10:50      **Date Received:** 1/22/2018  
**Placement Location:** GB & TB: D-LINE FROM 1-LINE TO 4-LINE AND BETWEEN C-LINE AND D-LINE ON 1, 2, 3, AND 4 LINES  
**Placement Method:** PUMP      **Placement Vol. (yd<sup>3</sup>):** 40  
**Cylinders Made By:** AIDAN BOYCE      **Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 51      **Maximum (°F)** 81

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR AE200 / MASTER GLENIUM / MASTER LIFE CI 30 / MASTER SET R100


### TEST RESULTS

**Slump (in) (C-143):** 8 3/4  
**Air Content (%) (C-231)** 5.5  
**Air Temp (°F):** 28  
**Conc. Temp (°F) (C-1064):** 57

**Load Number:** 2      **Batch** 9:45  
**Mixer Number** 150  
**Ticket Number** 220815      **Arrive** 10:30  
**Cubic Yards:** 10      **Depart** 10:45  
**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-2A	8.30	3.99	12.49	1/22/2018	Lab	3	4	33.6	2690
996-2B	8.30	4.00	12.58	1/26/2018	Lab	7	5	54.8	4360
996-2C	8.30	3.99	12.52	2/16/2018	Lab	28	4	96.2	7690
996-2D	8.30	4.00	12.54	2/16/2018	Lab	28	3	88.8	7080
996-2E	8.30			Hold	Lab				

#### Fracture Types



Remarks: PROJECT SPECS REQUIRE 4000 psi DESIGN STRENGTH.

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 1/26/2018      **Time Cast:** 1:42      **Date Received:** 1/29/2018  
**Placement Location:** FOUNDATION WALLS: C-LINE FROM 2-LINE TO 4-LINE AND BETWEEN B-LINE AND C-LINE ON 1,2,3 AND 4-LINES  
**Placement Method:** PUMP      **Placement Vol. (yd³):** 38  
**Cylinders Made By:** AIDAN BOYCE      **Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 50      **Maximum (°F)** 61

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR AE200 / MASTER GLENIUM / MASTER LIFE CI 30 / MASTER SET R100

### TEST RESULTS

<b>Slump (in) (C-143):</b> 8 1/4	<b>Load Number:</b> 2	<b>Batch:</b> 12:12
<b>Air Content (%) (C-231):</b> 5.8	<b>Mixer Number:</b> 144	<b>Arrive:</b> 12:50
<b>Air Temp (°F):</b> 19	<b>Ticket Number:</b> 220894	<b>Depart:</b> 1:44
<b>Conc. Temp (°F) (C-1064):</b> 63	<b>Cubic Yards:</b> 9.5	
	<b>Design (psi):</b> 5000	

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-3A	8.35	3.99	12.53	2/2/2018	Lab	7	4	58.6	4680
996-3B	8.35	3.99	12.52	2/23/2018	Lab	28	4	90.4	7220
996-3C	8.35	4.01	12.60	2/23/2018	Lab	28	4	93.8	7450
996-3D	8.35			Hold	Lab				

#### Fracture Types



Remarks: PROJECT SPECS REQUIRE 4000 psi STRENGTH.



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 2/2/2018      **Time Cast:** 9:28      **Date Received:** 2/5/2018

**Placement Location:** TIE BEAMS: BETWEEN A&B-LINES AND 1&3-LINES

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 29

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 49      **Maximum (°F)** 59

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR AE200 / MASTER GLENIUM / MASTER LIFE CI 30 / MASTER SET R100

### TEST RESULTS

**Slump (in) (C-143):** 6 3/4

**Load Number:** 1      **Batch:** 8:16

**Air Content (%) (C-231)** 5.8

**Mixer Number:** 163

**Air Temp (°F):** 28


**Ticket Number:** 221032      **Arrive:** 8:50

**Conc. Temp (°F) (C-1064):** 57

**Cubic Yards:** 10      **Depart:** 9:25  
**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-4A	8.35	4.01	12.60	2/9/2018	Lab	7	4	53.6	4250
996-4B	8.35	4.01	12.63	3/2/2018	Lab	28	4	94.0	7440
996-4C	8.35	4.02	12.66	3/2/2018	Lab	28	4	94.8	7490
996-4D	8.35			Hold	Lab				

#### Fracture Types



Remarks: PROJECT SPECS REQUIRE 4000 psi STRENGTH.

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 2/9/2018      **Time Cast:** 8:25      **Date Received:** 2/12/2018

**Placement Location:** ELEVATOR PIT SLAB

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 13

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 56      **Maximum (°F)** 77

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR AE200 / MASTER GLENIUM / MASTER LIFE CI 30 / MASTER SET R100

### TEST RESULTS

**Slump (in) (C-143):** 5 3/4

**Load Number:** 1      **Batch**
**Air Content (%) (C-231)** 6.8

**Mixer Number** 156      7:20

**Air Temp (°F):** 18


**Ticket Number** 22144      **Arrive** 8:00

**Conc. Temp (°F) (C-1064):** 57

**Cubic Yards:** 6.5      **Design (psi):** 5000      **Depart** 8:25

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-5A	8.40	4.01	12.60	2/16/2018	Lab	7	3	60.8	4820
996-5B	8.40	4.01	12.64	3/9/2018	Lab	28	4	90.0	7120
996-5C	8.40	4.01	12.64	3/9/2018	Lab	28	4	91.2	7220
996-5D	8.40			Hold	Lab				

#### Fracture Types



Remarks: PROJECT SPECS REQUIRE 4000 psi STRENGTH.

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 2/13/2018      **Time Cast:** 11:40      **Date Received:** 2/14/2018

**Placement Location:** ELEVATOR GRADE BEAMS

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 30

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

<b>Minimum (°F)</b>	NT	<b>Maximum (°F)</b>	NT
---------------------	----	---------------------	----

### DELIVERY INFORMATION

**Admixtures:** AIR / GLENIUM / RETARDER / CORROSION INHIBITOR

### TEST RESULTS

**Slump (in) (C-143):** 8

<b>Load Number:</b> 1	<b>Batch</b>
	10:46

**Air Content (%) (C-231)** 5.6

**Mixer Number** 148

**Air Temp (°F):**
**Ticket Number** 221203

**Conc. Temp (°F) (C-1064):** 55


**Cubic Yards:** 10

**Arrive**
**Design (psi):** 5000

**Depart**

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-6A	8.50	4.01	12.62	2/20/2018	Lab	7	4	67.2	5330
996-6B	8.50	4.00	12.59	3/13/2018	Lab	28	4	100.2	7960
996-6C	8.50	4.01	12.62	3/13/2018	Lab	28	4	101.8	8070
996-6D	8.50			Hold	Lab				

#### Fracture Types



Remarks: PROJECT SPECS REQUIRE 4000 psi STRENGTH.

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 2/15/2018      **Time Cast:** 9:45      **Date Received:** 2/16/2018

**Placement Location:** STEM WALL: A(+10')/3 (-5')

**Placement Method:** PUMP

**Placement Vol. (yd³):** 13

**Cylinders Made By:** NATHANIEL MCARTHUR

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 48      **Maximum (°F)** 76

### DELIVERY INFORMATION

**Admixtures:** AIR / MRWR / CNI

### TEST RESULTS

**Slump (in) (C-143):** 9

**Load Number:** 2      **Batch:** 8:29

**Air Content (%) (C-231)** 7.4

**Mixer Number:** 164

**Air Temp (°F):** 35

**Ticket Number:** 221300      **Arrive:** 9:15

**Conc. Temp (°F) (C-1064):** 61


**Cubic Yards:** 6.5

**Design (psi):** 4000

**Depart:**

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-7A	8.20	4.00	12.54	2/22/2018	Lab	7	4	64.2	5120
996-7B	8.20	4.00	12.58	3/15/2018	Lab	28	5	95.6	7600
996-7C	8.20	4.00	12.58	3/15/2018	Lab	28	5	86.6	6890
996-7D	8.20			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 3/7/2018      **Time Cast:** 9:50      **Date Received:** 3/8/2018

**Placement Location:** STAIRWELL STEM WALL: D/1 TO D/2 TO C/2 TO C/1

**Placement Method:** PUMP

**Placement Vol. (yd³):** 8

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

<b>Minimum (°F)</b>	NT	<b>Maximum (°F)</b>	NT
---------------------	----	---------------------	----

### DELIVERY INFORMATION

**Admixtures:** AIR / RETARDER / HRWR / CI

### TEST RESULTS

**Slump (in) (C-143):** 6 1/2

**Load Number:** 1      **Batch:** 8:17

**Air Content (%) (C-231)** 7.5

**Mixer Number:** 96


**Air Temp (°F):** 37

**Ticket Number:** 221629      **Arrive:**
**Conc. Temp (°F) (C-1064):** 58

**Cubic Yards:** 8      **Depart:**
**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-8A	8.15	4.00	12.55	3/14/2018	Lab	<b>7</b>	5	32.8	<b>2620</b>
996-8B	8.15	4.00	12.59	4/4/2018	Lab	<b>28</b>	4	48.2	<b>3830</b>
996-8C	8.15	4.02	12.69	4/4/2018	Lab	<b>28</b>	4	49.4	<b>3890</b>
996-8D	8.15	4.01	12.61	5/2/2018	Lab	<b>56</b>	4	58.4	<b>4630</b>

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 3/15/2018      **Time Cast:** 9:15      **Date Received:** 3/16/2018

**Placement Location:** STAIRWAY B SLAB

**Placement Method:** TRUCK CHUTE

**Placement Vol. (yd<sup>3</sup>):** 5

**Cylinders Made By:** CHARLES CROMWELL

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 44      **Maximum (°F)** 69

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR / MASTER SET / MASTER GLENIUM / MASTER LIFE CI 3 / POLYMESH

### TEST RESULTS

**Slump (in) (C-143):** 5

**Load Number:** 1      **Batch:** 8:17

**Air Content (%) (C-231)** 6.5

**Mixer Number:** 83

**Air Temp (°F):** 36


**Ticket Number:** 221677      **Arrive:** 8:50

**Conc. Temp (°F) (C-1064):** 71

**Cubic Yards:** 5      **Depart:** 9:45  
**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-9A	8.15	4.01	12.66	3/22/2018	Lab	7	5	40.6	3210
996-9B	8.15	4.01	12.62	4/12/2018	Lab	28	4	63.8	5060
996-9C	8.15	4.01	12.63	4/12/2018	Lab	28	5	64.6	5120
996-9D	8.15			Hold	Lab				

#### Fracture Types




Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 3/21/2018      **Time Cast:** 8:40      **Date Received:** 3/22/2018

**Placement Location:** ELEVATOR SLAB AND STEM WALL ON SOUTH SIDE OF BUILDING

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 20

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/8

### INITIAL CURING CONDITIONS

#### Temperatures

<b>Minimum (°F)</b>	NT	<b>Maximum (°F)</b>	NT	
---------------------	----	---------------------	----	--

### DELIVERY INFORMATION

**Admixtures:** AIR / MRWR/ CI / RETARDER / POLY MESH / SLAG

### TEST RESULTS

**Slump (in) (C-143):** 4 1/2

<b>Load Number:</b> 1	<b>Batch</b>
	7:04

**Air Content (%) (C-231)** 5.2

**Mixer Number** 158

**Air Temp (°F):** 24

**Ticket Number** 221763

**Arrive**  
7:58

**Conc. Temp (°F) (C-1064):** 76


**Cubic Yards:** 10

**Depart**  
8:45

**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-10A	8.00	4.02	12.69	3/28/2018	Lab	7	4	38.6	3040
996-10B	8.00	4.01	12.64	4/18/2018	Lab	28	4	65.2	5160
996-10C	8.05	4.01	12.60	4/18/2018	Lab	28	4	64.2	5090
996-10D	8.05			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 3/21/2018      **Time Cast:** 11:20      **Date Received:** 3/22/2018

**Placement Location:** ELEVATOR SLAB AND STEM WALL ON SOUTH SIDE OF BUILDING

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 20

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

<b>Minimum (°F)</b>	NT	<b>Maximum (°F)</b>	NT
---------------------	----	---------------------	----

### DELIVERY INFORMATION

**Admixtures:** AIR / MRWR/ CI / RETARDER / SLAG

### TEST RESULTS

**Slump (in) (C-143):** 8

<b>Load Number:</b> 3	<b>Batch</b>
	9:51

**Air Content (%) (C-231)** 7.5

**Mixer Number** 156

**Air Temp (°F):** 28


<b>Ticket Number</b> 221777	<b>Arrive</b>
	11:00

**Conc. Temp (°F) (C-1064):** 60

<b>Cubic Yards:</b> 9	<b>Depart</b>
	11:35
<b>Design (psi):</b> 4000	

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-11A	7.95	4.02	12.67	3/28/2018	Lab	7	4	42.4	3350
996-11B	8.00	4.00	12.55	4/18/2018	Lab	28	4	66.6	5310
996-11C	8.05	4.01	12.61	4/18/2018	Lab	28	4	68.6	5440
996-11D	8.00			Hold	Lab				

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 3/28/2018      **Time Cast:** 12:20      **Date Received:** 3/29/2018

**Placement Location:** LOBBY AREA STEM WALLS

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 10

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 57      **Maximum (°F)** 62

### DELIVERY INFORMATION

**Admixtures:** MASTER AIR AE200 / MASTER SET R100 / MASTER GLENIUM / MASTER LIF C130

### TEST RESULTS

**Slump (in) (C-143):** 6

**Load Number:** 1      **Batch** 11:01

**Air Content (%) (C-231)** 6.5

**Mixer Number** 138

**Air Temp (°F):** 42


**Ticket Number** 221940      **Arrive** 11:30

**Conc. Temp (°F) (C-1064):** 68

**Cubic Yards:** 10      **Depart**
**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-12A	8.10	3.99	12.49	4/4/2018	Lab	7	4	41.8	3350
996-12B	8.15	4.01	12.64	4/25/2018	Lab	28	4	68.2	5400
996-12C	8.15	4.01	12.64	4/25/2018	Lab	28	4	65.4	5180
996-12D	8.20			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 4/6/2018      **Time Cast:** 8:30      **Date Received:** 4/10/2018

**Placement Location:** 3RD FLOOR SLAB ON DECK

**Placement Method:** PUMP

**Placement Vol. (yd³):** 50

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

<b>Minimum (°F)</b>	NT	<b>Maximum (°F)</b>	NT	
---------------------	----	---------------------	----	--

### DELIVERY INFORMATION

**Admixtures:** MASTER GLENIUM (HRWR) / MASTERSET FP20 @ 2% NON-CHLR

### TEST RESULTS

**Slump (in) (C-143):** 8

<b>Load Number:</b> 3	<b>Batch</b>
	7:33

**Air Content (%) (C-231)** 1.4

<b>Mixer Number</b> 159	<b>Arrive</b>
<b>Ticket Number</b> 222181	8:10


**Air Temp (°F):** 28

<b>Cubic Yards:</b> 10	<b>Depart</b>
<b>Design (psi):</b> 4000	8:30

**Conc. Temp (°F) (C-1064):** 58

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-13A	8.60	4.01	12.65	4/13/2018	Lab	7	5	41.8	3300
996-13B	8.60	4.02	12.66	5/4/2018	Lab	28	4	57.4	4530
996-13C	8.55	4.02	12.67	5/4/2018	Lab	28	4	58.6	4630
996-13D	8.60			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgey Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 4/10/2018      **Time Cast:** 9:50      **Date Received:** 4/11/2018

**Placement Location:** 2ND FLOOR SLAB ON DECK

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 70

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 54      **Maximum (°F)** 65

### DELIVERY INFORMATION

**Admixtures:** HRWR / 3% NCA

### TEST RESULTS

**Slump (in) (C-143):** 7

**Load Number:** 7

**Batch**
**Air Content (%) (C-231)** 1.9

**Mixer Number:** 148

8:40

**Air Temp (°F):** 34

**Ticket Number** 222268

**Arrive**
**Conc. Temp (°F) (C-1064):** 61

**Cubic Yards:** 10


9:10

**Design (psi):** 4000

**Depart**

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-14A	8.65	4.00	12.57	4/17/2018	Lab	7	4	54.8	4360
996-14B	8.65	4.00	12.53	5/8/2018	Lab	28	4	75.2	6000
996-14C	8.65	3.99	12.50	5/8/2018	Lab	28	4	68.2	5460
996-14D	8.65			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - Widgery Wharf - Construction Materials Testing Services

**Project Number:** 17-0670

**Client:** CM Union LLC

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 4/11/2018      **Time Cast:** 8:15      **Date Received:** 4/12/2018

**Placement Location:** 4TH FLOOR SLAB ON DECK

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 64

**Cylinders Made By:** PETER PHELAN

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 52      **Maximum (°F)** 68

### DELIVERY INFORMATION

**Admixtures:** HRWR / 2% NCA

### TEST RESULTS

**Slump (in) (C-143):** 7 1/4

**Load Number:** 3      **Batch**
**Air Content (%) (C-231)** 1.9


**Mixer Number** 95      **6:49**
**Air Temp (°F):** 34

**Ticket Number** 222302      **Arrive**
**Conc. Temp (°F) (C-1064):** 62

**Cubic Yards:** 10      **7:20**
**Design (psi):** 4000      **Depart**

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
996-15A	8.60	4.01	12.62	4/18/2018	Lab	7	4	52.1	4130
996-15B	8.65	4.00	12.59	5/9/2018	Lab	28	5	64.8	5150
996-15C	8.60	4.01	12.62	5/9/2018	Lab	28	4	69.0	5470
996-15D	8.60			Hold	Lab				

#### Fracture Types




Remarks:

Project Name PORTLAND ME - WIDGERY WHARF - CONSTRUCTION MATERIALS TESTING SERVICES  
 Client CM UNION LLC  
 Material Type AGGREGATE SUBBASE  
 Material Source SHOP

Project Number 17-0670  
 Lab ID 23222G  
 Date Received 12/7/2017  
 Date Completed 12/8/2017  
 Tested By PAUL SHAFFER

<u>STANDARD</u> <u>DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>2015 MDOT 703.06 TYPE D</u> <u>SPECIFICATIONS (%)</u>
150 mm	6"	100	100
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	76	
38.1 mm	1-1/2"	74	
25.0 mm	1"	69	
19.0 mm	3/4"	65	
12.5 mm	1/2"	60	35 - 80
6.3 mm	1/4"	53	25 - 65
4.75 mm	No. 4	50	
2.00 mm	No. 10	38	
850 μm	No. 20	25	
425 μm	No. 40	15	0 - 30
250 μm	No. 60	10	
150 μm	No. 100	7	
75 μm	No. 200	4.2	0.0 - 7.0

SAMPLE MEETS SPECIFICATION



Comments 2.7% retained on the 3" sieve not factored into gradation


  
 Roger E. Domingo

Project Name PORTLAND ME - WIDGERY WHARF - CONSTRUCTION MATERIALS TESTING SERVICES  
 Client CM UNION LLC  
 Material Type SAND  
 Material Source CUMBERLAND PIT


Project Number 17-0670  
 Lab ID 23224G  
 Date Received 12/7/2017  
 Date Completed 12/8/2017  
 Tested By PAUL SHAFFER

<u>STANDARD DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>2015 MDOT 703.06 TYPE E SPECIFICATIONS (%)</u>
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	100	
38.1 mm	1-1/2"	99	
25.0 mm	1"	97	
19.0 mm	3/4"	94	
12.5 mm	1/2"	91	
6.3 mm	1/4"	85	25 - 100
4.75 mm	No. 4	82	
2.00 mm	No. 10	69	
850 μm	No. 20	45	
425 μm	No. 40	21	0 - 50
250 μm	No. 60	8	
150 μm	No. 100	3	
75 μm	No. 200	1.4	0.0 - 7.0

SAMPLE MEETS SPECIFICATION



Comments

  
 Roger E. Domingo


# Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure C

Project Name PORTLAND ME - WIDGERY WHARF - CONSTRUCTION  
MATERIALS TESTING SERVICES  
Client CM UNION LLC  
Material Type AGGREGATE SUBBASE  
Material Source SHOP

Project Number 17-0670  
Lab ID 23222G  
Date Received 12/7/2017  
Date Completed 12/12/2017  
Tested By TIMOTHY STOREY

## Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 130.1  
Optimum Moisture Content (%) 8.2  
Percent Oversized 30.0%

Corrected Dry Density (pcf) **137.2**  
Corrected Moisture Content (%) **6.3**

Comments

  
Roger E. Domingo




# Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure A

Project Name PORTLAND ME - WIDGERY WHARF - CONSTRUCTION  
 MATERIALS TESTING SERVICES  
 Client CM UNION LLC  
 Material Type SAND  
 Material Source CUMBERLAND PIT

Project Number 17-0670  
 Lab ID 23224G  
 Date Received 12/7/2017  
 Date Completed 12/12/2017  
 Tested By AIDAN BOYCE

## Moisture-Density Relationship Curve




Maximum Dry Density (pcf) 115.3  
 Optimum Moisture Content (%) 14.5  
 Percent Oversized 18.4%

Corrected Dry Density (pcf) **121.3**  
Corrected Moisture Content (%) **12.2**

Comments

Roger E. Domingo





# Report of Field Density ASTM D6938

Project: **PORTLAND ME - WIDGERY WHARF - CONSTRUCTION MATERIALS TESTING SERVICES**

Project Number: **17-0670**

Client: **CM UNION LLC**

## Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Moisture		Compaction Percent	Required Compaction
							Dry Density	Content Percent		
1	1/17/2018	AAB	E/3.5 EXTERIOR BACKFILL	6.1	8	23224G	116.7	2.6	96.2	95
2	1/17/2018	AAB	D.5/4 EXTERIOR BACKFILL	5.1	8	23224G	119.3	2.9	98.4	95

## Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density	Optimum Moisture Content (%)	Comments
23224G	12/7/2017	Cumberland Pit	Sand	ASTM D-1557 Modified A	121.3	12.2	

**Elevation Notes:**

**Comments:**

  
 \_\_\_\_\_  
 Reviewed By

# Report of Field Density

## ASTM D6938

 Project: **PORTLAND ME - WIDGERY WHARF - CONSTRUCTION MATERIALS TESTING SERVICES**

 Project Number: **17-0670**

 Client: **CM UNION LLC**

### Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Moisture		Compaction Percent	Required Compaction
							Dry Density	Content Percent		
5	2/5/2018	ALC	D TO E BY 1 TO 2	8'	6	23222G	130.3	5.1	95.0	95
6	2/5/2018	ALC	C TO D BY 1 TO 2	6'	8	23224G	115.7	5.0	95.4	95
7	2/5/2018	ALC	C TO D BY 2 TO 3	6'	8	23224G	117.4	5.0	96.8	95
8	2/5/2018	ALC	C TO D BY 3 TO 4	5'	8	23224G	118.7	5.6	97.9	95

### Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density	Optimum Moisture Content (%)	Comments
23222G	12/7/2017	Shop	Aggregate Subbase	ASTM D-1557 Modified C	137.2	6.3	
23224G	12/7/2017	Cumberland Pit	Sand	ASTM D-1557 Modified A	121.3	12.2	

Elevation Notes:

Comments:




---

 Reviewed By



# Soil Observation Report

**Project Name:** Widgery Wharf  
**Location:** 36 Union Wharf Portland, ME  
**Client / Client's Rep:** CM Union LLC/Charlie Poole  
**Earthwork Contractor:** Chase Excavating  
**Work Area:** E/3.5 and D.5/4 Foundation backfill

**Project No. :** 17-0670  
**Date:** 1-22-18  
**S.W.COLE Rep. :** A. Boyce  
**Arrived on Site:** 10:00a  
**Left Site:** 10:30a

### Soil Observations

### Observed

### Comments

Subgrade Preparation	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	<u>Was Placed Before Arrival</u>
Fill Placement (method and uniformity)	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	<u>Was Placed Before Arrival</u>
Material (proper type, sample #)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<u>#23224G, 121.3 @ 12.2%</u>
Lift Thickness	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	
Compaction (equipment, passes)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<u>4 Passes with Wacker Nelson BPU 4045 (710lbs)</u>
In-place Densities (frequency)*	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<u>(2) as requested</u>

### Non-Conformance Items

**Person Notified:** \_\_\_\_\_ Yes  No

\*refer to associated report for in-situ density results

### Observations / Discussions:


S.W. Cole was onsite as requested by Ducas Construction. The fill had already been placed upon arrival but we were able to observe the compaction process. In-situ density tests performed indicated material was compacted to a minimum of 95 percent of the above referenced proctor value. All results were verbally reported to Ducas Construction prior to leaving the site.


Attachments: None

Reviewed by: 









# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	12-22-17
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell
<b>Placement Location:</b>	Tie Beams: E-line from 1-line to 4-line and between D-line and E-line on 1-line, 2-line, 3-line, and 4-line.	<b>Arrived on Site:</b>	7:30
<b>Placement Type:</b>	Pre-placement reinforcing only	<b>Left Site:</b>	8:30

**Pre-Placement Observations**

Bar size and location (diameter, length, bend and coverage)  
 Splicing (type, overlap)  
 Stability (wiring, chairs, spacers)  
 Reinforcement conditions (cleanliness, temperature, etc.)  
 Embedments and anchor bolts installed  
 Soil subgrade prepared in accordance with project specifications

**In Compliance**

Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A
Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 615
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.02		GRADE:60

**Concrete Placement Observations**

Required mix used	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Concrete properly conveyed to all areas of placement	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Internal vibration / consolidation of concrete	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Even layering around openings and embedments	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>

**In Compliance**

Reinforcing only

**Comments**

**Field Testing of Concrete Performed**

Yes  No

\*CYLINDER SET NO:

←\*refer to associated concrete test report

**Non-Conformance Items**


**Person Notified:** See notes Yes  No

**Notes:**

SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area. Reinforcing size and spacing observed appeared consistent with above referenced documents, however, type consisted of standard ASTM A615 rather than epoxy-coated per ASTM A775 as specified in the Issued For Construction project specifications in division 03300, section 2.02, item 1. This perceived discrepancy was brought to the attention of Ducas Construction (Patrick) and we understand their understanding is that epoxy reinforcing is not required, but will confirm with the structural engineer of record.

Attachments: Photos

Reviewed by: 







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	1-10 & 1-11-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell
<b>Placement Location:</b>	Tie Beams: E-line from 1-line to 4-line and between D-line and E-line on 1-line, 2-line, 3-line, and 4-line.	<b>Arrived on Site:</b>	7:30/9:00
<b>Placement Type:</b>	Tie Beams	<b>Left Site:</b>	8:30/2:15

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Galvanized
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page(s)</u>	<u>Rev.</u>	<u>Bar Reinforcing Grade &amp; Type</u>
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.02		GRADE:60

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	See notes
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pumped
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanically Consolidated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A


**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996-1 ←\*refer to associated concrete test report

**Non-Conformance Items**  
**Person Notified:** \_\_\_\_\_ Yes  No


**Notes:**

SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area on 1/10/18. Reinforcing observed appeared consistent with above referenced documents. Reinforcing was epoxy coated and consisted of (4) #6 bars with 180° hooks both ways for the pile caps and for tie beams 1 row of (3) #6 bars on top and bottom of beam with #3 stirrups at 12" O.C. Anchor rods were galvanized and in place before placement.

Concrete placed on 1/11/18 was a 4000psi mix with Master Air AE200 and Master Glenium 7500, Masterlife CI 30 (corrosion inhibitor), and Masterset R100 (retarder). Concrete field testing indicated mix placed was within project specification and one set of four cylinders were made onsite.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.





# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	1-18-18 / 1-19-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell/ A. Boyce
<b>Placement Location:</b>	GB & TB: D-line from 1-line to 4-line and between C-line and D-line on 1, 2, 3, and 4-lines	<b>Arrived on Site:</b>	9:30a
<b>Placement Type:</b>	Concrete	<b>Left Site:</b>	12:00p

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By Others

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.02		GRADE:60

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5000PSI ¾" W/Air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not observed

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 2 ←\*refer to associated concrete test report


**Non-Conformance Items**  
**Person Notified:** \_\_\_\_\_ Yes  No

**1-18-18 / Reinforcing:** SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area. Reinforcing observed appeared consistent with above referenced documents. Reinforcing was epoxy coated and consisted of (4) #6 bars with 180° hooks both ways for the pile caps and for tie beams one row of (3) #6 bars on top and bottom of beam with #3 stirrups at 12" O.C. There was two types of Grade beams; GB1 consisted of two rows of (3) #8 bars that extend 24" into pile cap with 90° hook on top and 2 rows of (3) #7 bars that extend 24" into pile on bottom and #3 stirrups at 9" O.C. GB2 had two rows of (3) #6 bars that extend 15" into GB1 with 90° hook top and bottom with #3 stirrups at 9" O.C. Anchor bolt was still in progress at the time of our visit. Frost blankets and ground heater lines were being used for winter protection.

**1-19-18 / Concrete:** SW Cole was onsite to perform concrete field testing. The mix supplied by auburn concrete was a 5000PSI with: Air entrainment, MasterSet R 100, High Range water reducer and MasterLife CI 30. Initial testing and mid-load testing was performed with all the results being verbally reported to Auburn Q.C. (Waring Cutler) who was onsite to adjust loads accordingly. One set of five test specimens were cast for laboratory compressive testing at a later date before SW Cole's departure.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	1-25-18 / 1-26-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell/ A. Boyce
<b>Placement Location:</b>	GB & TB: C-line from 1-line to 4-line and between B-line and C-line on 1, 2, 3, and 4-lines	<b>Arrived on Site:</b>	9:00a/12:00a
<b>Placement Type:</b>	Grade Beams & Tie Beams	<b>Left Site:</b>	10:00a/3:00p

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By Others

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		


<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5000 PSI W/Air (see notes)
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pumped
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/O

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 3 ←\*refer to associated concrete test report

**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No

**1-25-18 / Reinforcing:** SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area. Reinforcing observed appeared consistent with above referenced documents. Anchor bolt installation was still in progress at the time of our visit. Frost blankets and ground heater lines were being used for winter protection.

**1-26-18 / Concrete:**  
 The Concrete supplied by Auburn concrete was a 5000psi mix containing: Masterlife CI 30, air entrainment, MasterSet R100 and MasterGlenium. We understand the project specifications require a minimum design strength of 4000psi. Initial and mid load testing was performed with all the results being verbally reported to Auburn Q.C. (Warring Cutler) who was onsite to adjust loads accordingly. One set of four test specimens were cast before S.W. Cole's departure.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.









# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	2/1/18 & 2/2/18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell / A. Boyce
<b>Placement Location:</b>	Tie Beams: Between A & B-lines and 1 & 3-lines	<b>Arrived on Site:</b>	9:00a / 7:45a
<b>Placement Type:</b>	Grade Beams & Tie Beams	<b>Left Site:</b>	10:00a / 10:30a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By Others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page(s)</u>	<u>Rev.</u>	<u>Bar Reinforcing Grade &amp; Type</u>
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		


<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5000Psi ¾" W/Air Class A MDOT (See Notes)
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/O

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 4 ←\*refer to associated concrete test report

**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No

**2-1-18 / Reinforcing:** SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area. Reinforcing observed appeared consistent with above referenced documents. Reinforcing was epoxy coated and consisted of (4) #6 bars with 180° hooks both ways for the pile caps and for tie beams 1 row of (3) #6 bars on top and bottom of beam extending 24" into pile cap with #3 stirrups at 12" O.C. Frost blankets and ground heater lines were being used for winter protection.


**2-2-18 / Concrete:**  
 S.W. Cole arrived onsite as scheduled by Ducas Construction for concrete field testing. The mixed supplied by Auburn Concrete was a 5000Psi Class A MDOT containing: MasterLife CI 30, MasterAir AE200, MasterGlenium, and Masterset R100. Initial and mid load testing was performed with results being verbally reported to Auburn Q.C. (Justin Rolliard) who was onsite to adjust loads accordingly. One set of four test specimens were cast for compression strength laboratory testing at a later date before S.W. Cole's departure.

Attachments: Photos \_\_\_\_\_ Reviewed by:  \_\_\_\_\_

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	2/7/18 & 2/9/18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell / A. Boyce
<b>Placement Location:</b>	Grade Beams & Elevator base slab Between A & B-lines and 3 & 4- lines	<b>Arrived on Site:</b>	9:00a / 7:45a
<b>Placement Type:</b>	Grade Beams & Elevator Base Slab	<b>Left Site:</b>	10:00a / 9:15a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks, Positioners
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By Others

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		


<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5000psi ¾" W/Air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/O

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 5 ←\*refer to associated concrete test report

**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No

**2-7-18 / Reinforcing:** SW Cole arrived onsite as scheduled by Ducas Construction for pre-placement observations of the reinforcing steel installation in the above referenced work area. Reinforcing observed appeared consistent with above referenced project documents. Elevator base slab reinforcing consisted of #5 bars at 12" O.C. both ways. We understand N.S. Giles plans to place the elevator base slab along with a portion (1'-4") of the surrounding grade beams rather than monolithically with the entire grade beam as shown on S2.01, but that approval was received for the deviation. Frost blankets and ground heater lines were being used for winter protection.

**2-9-18 / Concrete:**  
 SW Cole arrived onsite as scheduled by Ducas Construction for concrete field testing. The mixed supplied by Auburn Concrete was a 5000Psi Class A MDOT mix containing: MasterLife CI 30, MasterGlenium, MasterSet R100, MasterAir AE200. 4000Psi mix is required by the specifications, however 5000Psi placed. Initial and mid-load testing was performed with test results being verbally reported to Auburn Q.C. (Justin Rolliard) and Ducas Construction. One set of four tests specimens were cast for laboratory compression strength testing at a later date before SW Cole's departure.

Attachments: Photos Reviewed by: 







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	2-13-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	P. Phelan
<b>Placement Location:</b>	Grade Beams A/3 to B(+8')/3 to B(+8')/4 to A/4 to A/3 and all elevator pit grade beams in that area	<b>Arrived on Site:</b>	11:00a
<b>Placement Type:</b>	Grade Beams	<b>Left Site:</b>	12:45p

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Details/Schedule
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Bricks and chairs
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per plan
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	By Others

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page(s)</u>	<u>Rev.</u>	<u>Bar Reinforcing Grade &amp; Type</u>
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	4,000 psi with air and corrosion inhibitor required per plan, 5000 psi was used
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Yes
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not Onsite


**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 6 ←\*refer to associated concrete test report

**Non-Conformance Items**  
**Person Notified:** \_\_\_\_\_ Yes  No

**Notes:**

S.W. Cole was onsite as requested for reinforcement observations and concrete field testing. Reinforcement observed appeared generally consistent with the above referenced documents with the exception of some bars not meeting the required concrete cover. These bars were corrected at time of placement using a grizzly bar to create the required space from bar to form.

Concrete was a 5,000psi mix containing air entrainment, high-range water reducer, retarder and corrosion inhibitor. The required strength for the placement is 4000psi per project documents and it was brought to the attention of the SW Cole representative that the Auburn Concrete 5000psi mix design was the excepted mix design. Concrete field test results appeared to be consistent with the above mentioned design. The project manager for Ducas construction and Auburn Concrete QC were notified of field test results and a set of four cylinders were cast for laboratory compressive strength testing.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.









# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	2-15-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	N. McArthur
<b>Placement Location:</b>	8" stem wall near D(-10')/1(+10') & Stairwell Base Slab near B(-12')/3(+10')	<b>Arrived on Site:</b>	8:30a
<b>Placement Type:</b>	Stem Wall & Stairwell Base Slab	<b>Left Site:</b>	10:00a

**Pre-Placement Observations**

Bar size and location (diameter, length, bend and coverage)  
 Splicing (type, overlap)  
 Stability (wiring, chairs, spacers)  
 Reinforcement conditions (cleanliness, temperature, etc.)  
 Embedments and anchor bolts installed  
 Soil subgrade prepared in accordance with project specifications

**In Compliance**

Yes  No  See Notes  
 Yes  No  Per Plan  
 Yes  No  Bricks, Positioners  
 Yes  No  Clean/ Ambient  
 Yes  No   
 Yes  No  By Others

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		

**Concrete Placement Observations**

Required mix used  
 Concrete properly conveyed to all areas of placement  
 Internal vibration / consolidation of concrete  
 Even layering around openings and embedments  
 Post placement observations (finishing, curing, etc.)

**In Compliance**

Yes  No   
 Yes  No   
 Yes  No   
 Yes  No   
 Yes  No

**Comments**

4,000 psi w/ air  
 Pump  
 Mechanical  
 Yes  
 Not Onsite

**Field Testing of Concrete Performed**

Yes  No

\*CYLINDER SET NO: 996 - 7

←\*refer to associated concrete test report


**Non-Conformance Items**



Person Notified: \_\_\_\_\_ Yes  No


**Notes:**

S.W. Cole was onsite as requested for reinforcement observations and concrete field testing. Reinforcement observed appeared generally consistent with the above referenced documents. Reinforcement within the 8" stem wall consisted of #5 bar @ 15" O.C. vertically, and #5 bar @ 12" O.C. horizontally. Upon initial observation, the top #5 horizontal within the stem wall had not been installed. Before the placement of concrete, the missing #5 horizontal bar was installed as indicated in the provided project plans. Concrete was a 4,000psi mix containing air entrainment, high-range water reducer, and 3-1/2 gallons of corrosion inhibitor per cubic yard of concrete. Concrete field test results appeared to be mostly consistent with project specification with exception of concrete slump. Concrete slump test results ranged from 9" to 9-1/2" slump. The project manager of Ducas construction was notified immediately. One set of four cylinders were cast for laboratory compressive strength testing and placed into controlled storage.

Attachments: Photos

Reviewed by: 





# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	3-7-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	P. Phelan
<b>Placement Location:</b>	Stairwell stem wall in area D/1 to D/2 to C/2 to C/1	<b>Arrived on Site:</b>	8:45a
<b>Placement Type:</b>	Stem Wall	<b>Left Site:</b>	10:30a

**Pre-Placement Observations**

Bar size and location (diameter, length, bend and coverage)  
 Splicing (type, overlap)  
 Stability (wiring, chairs, spacers)  
 Reinforcement conditions (cleanliness, temperature, etc.)  
 Embedments and anchor bolts installed  
 Soil subgrade prepared in accordance with project specifications

**In Compliance**

Yes  No  Per Details on S2.02  
 Yes  No  Contact Splice per schedule  
 Yes  No  Chairs as required  
 Yes  No  Clean/ Ambient  
 Yes  No  None for placement  
 Yes  No

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775 and A 615
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		

**Concrete Placement Observations**

Required mix used  
 Concrete properly conveyed to all areas of placement  
 Internal vibration / consolidation of concrete  
 Even layering around openings and embedments  
 Post placement observations (finishing, curing, etc.)

**In Compliance**

Yes  No   
 Yes  No   
 Yes  No   
 Yes  No   
 Yes  No

**Comments**

4,000 psi w/ air  
 Pump  
 Mechanical  
 N/A  
 Not Onsite

**Field Testing of Concrete Performed**

Yes  No

\*CYLINDER SET NO: 996 - 8

←\*refer to associated concrete test report

**Non-Conformance Items**



Person Notified: \_\_\_\_\_ Yes  No

**Notes:**

S.W. Cole was onsite as requested by Ducas Construction for reinforcement observations and concrete field testing. Reinforcement observed appeared consistent with the above referenced documents. Concrete field test results were within the tolerance as compared to the parameters listed in Auburn Concretes mix design. Observations and test results were verbally relayed to the general contractor while on site.

Attachments: Photos

Reviewed by: 





# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	3-15-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	C. Cromwell
<b>Placement Location:</b>	Stairway B Slab	<b>Arrived on Site:</b>	7:35a
<b>Placement Type:</b>	Slab	<b>Left Site:</b>	10:00a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Details on S2.02
Splicing (type, overlap)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A
Stability (wiring, chairs, spacers)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Ambient tented
Embedments and anchor bolts installed	Yes <input type="checkbox"/>	No <input type="checkbox"/>	None for placement
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775 and A 615
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.02		

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5,000 psi w/ air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Tailgated
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not Onsite

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 9 ←\*refer to associated concrete test report

**Non-Conformance Items**  
**Person Notified:** \_\_\_\_\_ Yes  No


**Notes:**

S.W. Cole was onsite as requested by Ducas Construction for reinforcement observations and concrete field testing. Reinforcement observed appeared consistent with the above referenced documents. Slab was a 4" fiber reinforced slab on 14" of rigid insulation with epoxy coated slab dowels at 12" O.C at top of stem wall at D(-9') between 1 & 2-lines as shown in details on S2.02. Concrete field test results were within the tolerance as compared to the parameters listed in Auburn Concretes mix design. Observations and test results were verbally relayed to the general contractor while on site.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.





# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, ME	<b>Dates:</b>	3-20, 3-21-18
<b>Client / Client's Rep:</b>	CM Union LLC/ Charlie Poole	<b>S.W.COLE Rep. :</b>	J. Moore / P. Phelan
<b>Placement Location:</b>	E line, A line to B line (3+8'5", 4+8'5")	<b>On-Site (3/20/18):</b>	2:00– 3:00pm
<b>Placement Type:</b>	Foundation wall and slab	<b>On-Site (3/21/18):</b>	8:00 -11:30am

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	#5@12" horz./ #5@15" vert.
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per plan
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Plastic spacers, brick
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean, clear
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	at beams
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page(s)</u>	<u>Rev.</u>	<u>Bar Reinforcing Grade &amp; Type</u>
Archetype Architects- General Notes	2-13-18	S0.01	1	ASTM: A615, A775
Archetype Architects- Pile cap & tie beam plan	2-13-18	S1.02		
Archetype Architects- Foundation sections	2-13-18	S2.01		GRADE: 60
Archetype Architects- Foundation Sections	2-13-18	S2.02		


<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	See notes section
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical vibration
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Troweled
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not on-site

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996-10,11 ←\* refer to associated concrete test report

**Non-Conformance Items (person notified)** Yes  No

**Notes: 3-20-18:** SW Cole was onsite to preform reinforcing observations and field testing of concrete for air slump and temperature. Reinforcement appeared consistent with details contained in the project documents referenced above except 4 dowels for the stem walls had not been installed on the southern end of the slab area. We discussed this observation with N.S. Giles and it is our understand dowels were left out to provide worker access to all areas of the slab and will be put in at a later date when concrete is placed. We understand N.S. Giles used epoxy paint to cover reinforcing installed due to changes in the elevator location resulting in reinforcing insufficiencies. In the wall, the top row of horizontals was also not epoxy coated.

**3-21-18:** The placement started with 20 yds of 5000 psi 3/8" concrete with polymesh fiber, an air entrainment agent, mid-range water reducer, corrosion inhibitor, retarder and slag for the ground level elevator lobby slab. The first load was sampled mid discharge with test results within mix design tolerances. The second placement of the site visit included 9 yds of 4000 psi 3/4" mix with air entrainment, high-range water reducer, corrosion inhibitor, retarder and slag used for wall and column wraps at south side of building. Mid-load testing results yielded results within the tolerances of the approved mix design with all test results reported to the general contractor and Auburn QC.

Attachments: Photos Reviewed by: 

The S.W. COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



**Client:** S.W. Cole Engineering, Inc.**Project:** Widgery Wharf**Date:** March 27, 2018**Project #:** 17-0670**Subject:** Site Inspection of Structural Steel**Report:** 001

We visited the site on this date as requested to perform structural steel inspection. Upon arrival we met with the project superintendent and were advised that all structural framing was completed.

Inspection was performed using Novel Iron Works erection drawings, Canam joist and deck drawings and structural drawings as reference. Our actions and observations were as follows:

- Welder certifications were previously provided for personnel who worked on this project.
- Base plates were inspected for grouting, full bearing and tightened anchor rod nuts.
- A325 TC bolts were used and inspected per RCSC specifications. Where splines could not be removed due to limited access the bolts were hand tightened. These were inspected accordingly.
- Welding of HSS braces was visually inspected.
- Floor deck and roof deck installation, attachment and side lap fastening were inspected.
- Shear studs were visually inspected, counted and “ring tested”.
- End connections on beam adjacent to elevator CMU wall and in stair opening were welded in lieu of bolts due to a field change. Welds were visually inspected.
- Joist installation and bearing at roof were inspected. Welds were randomly accessed and visually inspected. Bridging installation was inspected.
- Framing was inspected for overall conformance to drawings.

All work inspected appeared complete and acceptable with the following exceptions:

1. Approximately 250 shear studs were unacceptable or missing. Locations were marked with orange paint. Corrective work began during our visit and was proceeding in an acceptable manner.
2. Loose bolts were observed at third floor B/1.5 and B/1. Fourth floor at A/3.
3. Several deck screws are missing at fourth floor near B.5/3.
4. Joist bridging is not attached near C/1.
5. Deck must be welded at fourth floor on line E.

All items noted were reviewed with the superintendent and erector. Discrepancies will be corrected and re-inspected.

**Inspector;** Neal J White  
CWI #86070201  
ICC #8014170-S1

**Client:** S.W. Cole Engineering, Inc.

**Project:** Widgery Wharf

**Date:** March 30, 2018

**Project #:** 17-0670

**Subject:** Site Inspection of Structural Steel

**Report:** 002


We visited the site on this date as requested to perform a re-inspection of corrected shear stud discrepancies noted in our previous report.

Shear studs had been manually welded per AWS D1.1 Clause 7. Welds were visually inspected and random studs were bend tested. Welder certifications were provided.

Shear stud discrepancies have been corrected and all studs are now acceptable.

The superintendent was advised of our observations.

**Inspector;** Neal J White  
CWI #86070201  
ICC #8014170-S1







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	3-27-18 / 3-28-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	P. Phelan / A. Boyce
<b>Placement Location:</b>	Stem wall A(-1)/3 to B(+8)/3 to B(+8)/4(+1) to A(-1)/4(+1)	<b>Arrived on Site:</b>	10:30a / 9:30a
<b>Placement Type:</b>	First floor elevator landing stem wall	<b>Left Site:</b>	10:45a /12:30p

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Details on S2.01
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Contact Splice per schedule
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Chairs as required
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Heated within tent
Embedments and anchor bolts installed	Yes <input type="checkbox"/>	No <input type="checkbox"/>	None for placement
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 775 and A 615
Archetype Architects- Pile Cap and Tie Beam	02/13/17	S1.02		
Archetype Architects-Foundation Sections	02/13/17	S2.01		GRADE:60
Archetype Architects-Foundation Sections	02/13/17	S2.02		

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	5000 Psi ¾" Air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input type="checkbox"/>	No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	N/A

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 – 12 ←\*refer to associated concrete test report

**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No

**Notes:**


**Site Visit 3/27/18:**

S.W. Cole was onsite as requested by Ducas Construction for reinforcement observations of concrete stem wall. Reinforcement observed appeared consistent with the above referenced documents featuring #5 epoxy coated vertical dowels embedded in slab at 15" o.c. spacing and horizontal #5 bars adhering to ASTM A615 grade 60 at 12" o.c. spacing.


**Site Visit 3/28/18:**

S.W. Cole was onsite as requested by Ducas Construction to perform concrete field testing. An initial and mid-load sample were taken with results being verbally reported to Auburn Q.C. (Justin Rolliard). One set of test specimens were cast for laboratory compression testing at a later date before S.W. Cole's departure.

Attachments: Photos

Reviewed by: 





# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, Maine	<b>Date:</b>	4-6-18 / 4-11-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	P. Phelan
<b>Placement Location:</b>	4 <sup>th</sup> Floor Slab on Deck	<b>Arrived on Site:</b>	12:00p / 7:30a
<b>Placement Type:</b>	Slab on Deck	<b>Left Site:</b>	12:30p / 9:15a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>		
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Per Details on S3.01(W.W.F. 6x6)
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Contact Splice (minimum 1 square)
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	1" Chairs at 4'o.c
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Clean/ Heated within tent
Embedments and anchor bolts installed	Yes <input type="checkbox"/>	No <input type="checkbox"/>	None for placement
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	02/13/17	S0.01		ASTM: A 185
Archetype Architects- 3 <sup>rd</sup> & 4 <sup>th</sup> Floor Framing	02/13/17	S1.04		
Archetype Architects-Foundation Sections	02/13/17	S3.01		

<u>Concrete Placement Observations</u>	<u>In Compliance</u>		<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	4000 psi ¾"
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Vibra-screed
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Troweled around columns
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Not-onsite

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996-15 ←\*refer to associated concrete test report

**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No

**Notes:**

**Site Visit 4-6-18**


S.W. Cole was onsite as requested by Ducas Construction for reinforcement observations of 4<sup>th</sup> floor slab on deck. Reinforcement observed appeared consistent with the above referenced documents featuring 6x6 W.W.F. W1.4xW1.4 with 1" chairs at 4' o.c.

**Site Visit 4-11-18**


S.W. Cole was onsite as requested by Ducas Construction for concrete field testing of 4<sup>th</sup> floor slab on deck. The concrete placed was a 4000psi ¾" high range water reducer with 2% non-chloride accelerator for the first 4 loads and 3% on the last 24 yds. Mid load field tests yielded results within the requirements of the approved mix design. All results were verbally relayed to onsite representatives from Ducas Construction and Auburn Concrete.

Attachments: Photos

Reviewed by: 







# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, ME	<b>Date:</b>	4-6-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	A. Boyce
<b>Placement Location:</b>	Slab On Deck: 3 <sup>rd</sup> floor	<b>Arrived on Site:</b>	8:00a
<b>Placement Type:</b>	Concrete Slab On Deck	<b>Left Site:</b>	9:30a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>	
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	6x6-W1.4xW1.4 WWF
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	One Square overlap
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Steel Chairs
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Clean
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	2/13/17	S0.01		ASTM: A185
Archetype Architects –3 <sup>rd</sup> & 4 <sup>th</sup> Floor Framing Plan	2/13/17	S1.04		
Archetype Architects – Framing Sections	2/13/17	S3.01		GRADE:

<u>Concrete Placement Observations</u>	<u>In Compliance</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	4000Psi ¾" non-air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Mechanical Screed
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Not-onsite

**Field Testing of Concrete Performed** Yes  No

\*CYLINDER SET NO: 996 - 13 ←\*refer to associated concrete test report

**Non-Conformance Items**

**Person Notified:** \_\_\_\_\_ Yes  No

**Notes:**

S.W. Cole was onsite to perform reinforcement observations and concrete field testing as requested by Ducas Construction. S.W. Cole was contacted last minute about concrete pour and two trucks had been placed before S.W. Cole's arrival. The reinforcement that was still visible appeared to be consistent with referenced documents above. The mix supplied by Auburn concrete was a 4000psi ¾" mix containing: high-range water reducer and MasterSet FP 20 @ 2% non-chlr. A mid-load sample was taken and test results were verbally reported to Auburn Q.C (Waring Cutler) who was onsite to adjust loads accordingly.

Attachments: None Reviewed by: \_\_\_\_\_

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



# Concrete Construction Observation Report

<b>Project Name:</b>	Widgery Wharf	<b>Project No. :</b>	17-0670
<b>Location:</b>	Portland, ME	<b>Date:</b>	4-3-18, 4-10-18
<b>Client / Client's Rep:</b>	CM Union LLC	<b>S.W.COLE Rep. :</b>	J. Moore/P. Phelan
<b>Placement Location:</b>	2 <sup>nd</sup> floor slab on deck	<b>Arrived on Site:</b>	11am/8:45a
<b>Placement Type:</b>	Concrete Slab On Deck	<b>Left Site:</b>	12pm/10:15a

<u>Pre-Placement Observations</u>	<u>In Compliance</u>	
Bar size and location (diameter, length, bend and coverage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	6x6 W1.4xW1.4 WWF, 2 #3 Con.
Splicing (type, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	1 square
Stability (wiring, chairs, spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	1" steel chairs
Reinforcement conditions (cleanliness, temperature, etc.)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Clean, Clear
Embedments and anchor bolts installed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Per plan
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	18 gauge steel deck

Referenced Drawings	Date	Page(s)	Rev.	Bar Reinforcing Grade & Type
Archetype Architects –General Notes	2/13/17	S0.01		ASTM: A185, A615
Archetype Architects – 2 <sup>nd</sup> floor framing	2/13/17	S1.03		
Archetype Architects –3 <sup>rd</sup> floor framing	2/13/17	S1.04		GRADE:60
Archetype Architects – framing sections	2/13/17	S3.01		


<u>Concrete Placement Observations</u>	<u>In Compliance</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	4000Psi ¾" non-air
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Pump
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Mechanical Screed
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Not-onsite

**Field Testing of Concrete Performed** Yes  No   
 \*CYLINDER SET NO: 996 - 14 ←\*refer to associated concrete test report


**Non-Conformance Items**  
 Person Notified: \_\_\_\_\_ Yes  No



**Notes:**  
**4-3-18 Reinforcing observations of 2<sup>nd</sup> and 3<sup>rd</sup> floor slabs on deck:**  
 S.W. Cole was onsite as requested by Ducas Construction for reinforcement observations of the 2nd and 3<sup>rd</sup> floor slabs on deck. Reinforcement installation appeared consistent with details contained in the above referenced project documents. Overlap of WWF generally consisted of 1 square.


**4-10-18 2<sup>nd</sup> floor slab on deck concrete placement:**  
 S.W. Cole was onsite per same day scheduling for concrete field testing as requested by Ducas Construction. Due to the lateness of scheduling only one mid load sample was able to be obtained from the last load placed. The mix supplied by Auburn concrete was a 4000psi ¾" mix containing: high-range water reducer and a non-chloride accelerator @ 3%. The results of mid-load samples were verbally reported to Auburn Q.C (Waring Cutler) and Ducas Construction's onsite representative.

Attachments: Photos Reviewed by: 

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.







618 Scenic Road, Unit 2  
Laconia, NH 03246  
Phone: (207) 232-2964

---

JOB NAME:           Widgery Wharf Building 1  
JOB NO.:            16018  
DATE OF VISIT:     May 2, 2018  
TIME:               11:15 A.M. – 12:15 P.M.  
WEATHER:          80°, clear  
CLIENT:            Archetype Architects  
OBSERVER:         David Tetreault, SDC

---

Erection of the primary framing system has been substantially completed. All elevated floor slabs have been placed, the CMU elevator core has been completed, stair framing has been erected, and spray fire-proofing of steel members has begun. The canopy at the northwest corner has not yet been installed.

No deviation from the Contract Documents was noted except as follows:

The tension control bolts at the majority of 4<sup>th</sup> floor brace connections have not been tightened sufficiently. All of these bolts must be retightened and inspected.

Concern about steel deck deflection during concrete placement has been expressed. I reviewed the structural design, and the steel deck submittal and I observed the deflected shape (no measurements were taken to confirm the actual magnitude of deflection). I have found that the gauge and type of deck meets the Steel Deck Institute standards and recommendations as well as the deck manufacturer's load tables and the observed deflections appear to be as anticipated

SIGNATURE: \_\_\_\_\_

*David Tetreault*