

GENERAL

22x34 SHECT

EROSION AND SEDIMENT CONTROL NOTES

Temporary Erosion Control

Measure	Dates For Use	Timing, Activity, and Location
Sedimentation Barrier	ALL	Before soil disturbance, install downhill of areas to be disturbed and around material stackpiles.
Up-slope Diversion	ALL	Before soil disturbance, install uphill of areas to be disturbed and material stockpiles.
Catch Basin Protection	ALL,	Before soit or pavement disturbance, install ACF Environmental, Inc. High Flow Siltsack, Siltsaver Inlet Filter. or equal, installed per manufacturer's requirements.
Dust Control	ALL	During dry weather, apply water and calcium chloride to control dust.
Temporary Seeding	April 15 to Oct. 1	Soit stockpiles that are not covered and disturbed areas that will not be disturbed again within 14 days. If grass growth provides less than 85% soil coverage by Nov. 1. apply mulch and anchor with erasion control blanket.
Mulch	April 15 to Sept. 15	On all areas of exposed soil prior to rain events or every days, apply 100—150 lbs (2.5 bales) per 1,000 sq ft. by mechanical blower.
Winter Mulch	Sept. 16 to Oct. 31	On all areas of exposed soil prior to precipitation or every days, apply 150 to 170 lbs. muich (4 bates) per 1,000 sq. ft. by mechanical blower. Erosion control blanket may be used as a substitute for winter muich.
	Nov. 1 to April 14	On all areas of exposed soll, apply 150 to 170 lbs. mulch (4 balas) per 1,000 sq. ft. and anchor with netting <u>at the snd of each working day.</u> Erosion control blanket may be used as aubstitute for winter mulch.
Inspections	Until site is permanently stabilized	Inspect the erosion and sedimentation control measures daily, and maintain and repair as necessary.

Permanent Erosion Control:

Meosure	Dates For Use	Tirning, Activity, and Location
Povement — Base Course — Final Course	When no frost is in ground	install anly in areas shown on the plan, ehortly after powement base is brought to final grade, install near completion of project.
Permonent Seeding	April 15 to Sept. 15	On final grade areas, within 7 days of grade preparation, prepare topsoll, followed by seed and mulch application.
Dormant Seeding	Sept. 16 to April 15	On final grade areas, with prepared topsoil. Apply seed at double the specified rate on bare soll, and fallow with an application of winter mulch.
Ground Cover, Trees, Shrubs	April 15 to Nov. 1	install with final landscaping.
Permanent Mulch	ALL	Install with final landscaping.

Inspections:

Inspected Item	Look For	
Mulched Surfaces	Thin mulch or inadequate application. Wand movement.	
Seeded Surfaces	Poor seed germination, Lasa of mulch, Development of rivilets.	
Sediment Barrier	Sediment build—up to one half the height of the barrier. Undermining of the barrier. Supporting stakes loose, toppled, or unmarked. Breaks in barrier.	
Perimeter Diversion	Discharge is to stabilized area. Erosion or breaks in barrier. Supporting stakes loose, toppled or unmarked.	
Catch Basin Protection	Sediment build-up and structure blockages. Slow flow/Ponding water. Breaks in fabric or voids in barrier.	
Dewatering Filter	Breaks in fabric or supporting structure. Slow flow, indicating high sediment build—up,	
Construction Entrance	Sedimentation of roodways, Off-site dust complaints.	

2"x2" WOODEN STAKE-FILTREXX SILTSOXX - FILTREXX COMPOST SILTSOXX PLAN MEW SECTION

SEDIMENTATION BARRIER - SILTSOXX CONTRACTOR OPTION


SPACING PER SPACING PER MANUFACTURER'S RECOMMENDATIONS. 10' MAX. W/WRE SUPPORT 6' MAX. W/O WRE SUPPORT FLD*

- . INSTALL FABRIC ON UPHILL SIDE OF SUPPORT POSTS
- INSTALL SILT FENCE ACROSS SLOPES

MAINTENANCE: INSPECT FOR TEARS IN THE FABRIC OR DAMAGE TO SUPPORTS. REPAIR AS NECESSARY. REMOVE ACCUMULATED SEDIMENT WHEN IT REACHES A DEPTH OF SIX-INCHES OR LESS.

WHEN UPSLOPE AREAS ARE STABILIZED, THE STRUCTURE AND ANY ACCUMULATED SECTION WILL BE REMOVED.

SEDIMENT BARRIER - SILTATION FENCE DETAIL CONTRACTOR OPTION



CATCH BASIN PROTECTION TO BE "SILTSACK" (BY ACF ENVIRONMENTAL) OR "STREAM GUARD" (BY FOSS ENVIRONMENTAL SERVICES).

INSERT TO BE EMPTIED IN AN APPROVED MANNER WHEN IT IS 1/2 FULL OF SEDIMENT,

INSPECT INSERT AFTER ALL RAINFALL EVENTS, REPAIR AND MAINTAIN AS REQUIRED.

TEMPORARY INLET PROTECTION

- B. AN INSPECTION AND MAINTENANCE LOG MUST BE KEPT BY THE CONTRACTOR, SUMMARIZING THE SCOPE OF THE INSPECTION, DATE, AND MAJOR OBSERVATIONS RELATING TO THE OPERATION OF EROSION AND SECUMENT CONTROL BMPS, MATERIAL STORAGE AREAS, AND WHITCLE ACCESS POINTS TO THE CONSTRUCTION AREA. THE INSPECTION LOG SHOULD BE DELIVERED TO THE PROPERTY DIMIER OR RESPONSIBLE CONTRACTING ENTITY UPON COMPLETION OF THE PROJECT,

A ANY DEWATERING FLOW DIRECTED TO THE CITY'S COMBINED SEWER SYSTEM SHALL BE REVIEWED AND APPROVED BY THE DEPARTMENT OF PUBLIC SERVICES AND/OR THE PORTLAND WATER DISTRICT PRIOR TO COMMERCING DEWATERING ACTIVITIES.

A. THE PROJECT SHALL CONFORM WITH THE STANDARDS OF THE MAINE CONSTRUCTION GENERAL PERMIT, IF APPLICABLE

B. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE MAINE EFFOSION AND SEDIMENT CONTROL BMPS HAMBBOOK PUBLISHED BY THE MAINE DEP UNLESS OTHERWISE NOTED IN THESE PLANS.

C. MAY ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES DEEMED NECESSARY BY THE OWNER'S REPRESENTATIVE, DEPARTMENT OF ENVIRONMENTAL PROTECTION, AND/OR MUNICIPAL OFFICIALS SHALL BE INSTALLED BY THE CONTRACTOR.

TEMPORARY EROSION CONTROL MEASURES MAY INCLUDE THE USE OF STABILIZED CONSTRUCTION ENTRANCES, HYDRAULIC MULCH, MAY AND STRAM MULCH, ENCOSION CONTROL BLANKET, TURE REINFORCED MATTING, RIPRAP AND TEMPORARY SECOND. TEMPORARY SECONDRIC CONTROL MEASURES INCLUDE THE USE OF SILT FRINCE, EROSION CONTROL MEASURES INCLUDE THE USE OF METRAP AT EXPOSED STURMORAIN AND COLUMN UNITED MAY OF THE USE OF METRAP AT EXPOSED STURMORAIN AND COLUMN THEIRS AND COLUMN ENTRANCES INCLUDE THE USE OF METRAP AT EXPOSED STURMORAIN AND COLUMN THEIRS AND SUCHES AND FERMANENT VICENTATION.

D. THE CONTRACTOR IS RESPONSIBLE FOR ALL PINES RESULTING FROM EROSION OR SEDMENTATION FROM THE SITE TO SURROUNDING PROPERTIES, WATER BOOIES, OR WEILANDS AS A RESULT OF THIS PROJECT.

E. THE CONTRACTOR SHALL MINIMIZE DISTURBANCE TO THE SITE WHENEVER POSSIBLE WHILE ALLOWING PROPER SITE DEVELOPMENT.

F. CONSTRUCTION STAGING SHALL BE CONDUCTED IN A WAY TO MINIMIZE THE POTENTIAL FOR STORMWATER RUN-ON TO DISTURBED AREAS.

THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REPAIR/REPLACEMENT/MAINTENANCE OF ALL EROSION CONTROL MEASURES UNTIL ALL DISTURBED AREAS ARE STRBULZED TO THE SATISFACTION OF THE ABOVE PERSONNEL DESCRIPTIONS OF PERMANENT STABBLIZATION FOR VARIOUS COVER TYPES FOLLOWS.

I. FOR SEEDED AREAS, PERMANENT STABILIZATION MEANS THAT SOM OF THE DISTURBED AREA IS COVERED WITH REASONABLY THICK UNIFORM STAND OF PERMANENT CRASS SPECIES, FIRE FROM SIZABLE THIN OR BARE SPOTS.

B. FOR SODDED AREAS, PERMANENT STABILIZATION MEANS THAT COMPLETE BINDING OF THE SOD ROOTS INTO THE UNDERLYING SOIL WITH NO SLUMPING OF THE SOD OR DIE OFF.

B. FOR MOLICHED AREAS, PERMANENT STABILIZATION MEANS TOTAL COVERAGE OF THE EXPOSED AREA WITH AN APPROVED MULCH

IS FOR MULCHED AREAS, PERMANENT STABULZATION MEANS TOTAL COVERAGE OF THE EAR-OSSESSMENT THAT SHOPES STABULZED WITH RIPRAP HAVE AN ATERNAL.

IN FOR AREAS STABULZED WITH RIPRAP, PERMANENT STABILIZATION MEANS THAT SLOPES STABILIZED WITH RIPRAP HAVE AN APPROPRIATE BACKING OF A WELL-GRADED GRAVEL OR APPROVED GEOTEXTILE. STONE MUST BE SIZED APPROPRIATELY AND IN ACCOMDANCE WITH SECTION E-S OF THE MAINE EROSSON AND SEDMENT CONTROL BUTH ANNUAL.

IF FOR PAVED AREAS, PERMANENT STABILIZATION MEANS THE PLACEMENT OF THE ASPHALT BINDER COURSE.

IF FOR OPEN CHANNELS, LEVEL SPREADERS, ENGINEERED BUFFERS OR OTHER DESIGNED STORMWATER COURSE.

IF FOR PAVED AREAS, PERMANENT STABILIZATION MEANS THE CHANNELIZED AREA(S) IS STABILZED WITH HAVING VECETATION AT LEAST THREE INCHES IN HEIGHT, WITH SAPROVED RIPRAP, OR WITH OTHER NON-EROSIVE LINING CAPABLE OF WITHSTANDING THE ANTICIPATED FLOW VELOCITIES AND FLOW DEPTHS WITHOUT RELIANCE ON CHICK DAMS TO SLOW FLOW. THERE SHALL BE NO EVIDENCE OF SLUMPING, UNDERCUTTING OR DOWNCUTTING OF THE DESIGNED CHANNEL.

H. IF THE AREA WILL REMAIN UNWORKED FOR MORE THAN ONE YEAR OR HAS BEEN BROUGHT TO FINAL GRADE, AND WILL NOT BE BUILT ON, THEN IMMEDIATELY PROVIDE PERMANENT STABILIZATION USING VEGETATION THROUGH PLANTING, SEEDON, SOO OR THROUGH THE USE OF PERMANENT MULCH OR REPRAIP IF USING VEGETATION FOR STABILIZATION, SEEDOT THE PROPER VEGETATION FOR THE LIGHT, MOISTURE, AND SOIL CONDITIONS, AMEND AREAS OF DISTURBED, OVERLY—COMPACTED SUBSOIL WITH TOPSOIL OR COMPOST AND CIGHTLY THE TOP 8" OF SOIL.

PERMAMENT SEEDING SPECIFICATION: IT IS RECOMMENDED THAT PERMANENT SEEDING BE COMPLETED BETWEEN APRIL 1 AND AUGUST 15 OF EACH YEAR. LATE SEASON SEEDING MAY BE DONE BETWEEN AUGUST 15 AND SEPTEMBER 15. AREAS NOT SEEDED OR WHICH DO NOT OBTAIN A SATISFACTORY GROWNED BY OCCUPIED 1 SHALL BE SEEDED WITH ARROSTOCK WITTER RYE OR MULCHED AT SPECIFIED RATES, SEE WINTER SEEDING AND MULCHING SPECIFICATIONS FOR STABILIZATION AFTER NOVEMBER 1.

i. APPLY TOPSOIL TO A DEPTH OF 4 INCHES, IN COMPACTED AREAS TILL 2-3" OF COMPOST INTO UPPER 8" OF DISTURBED SOIL AND THIN APPLY 4 INCHES OF TOPSOIL.
ii. APPLY UNE AND FERTILIZER ACCORDING TO SOIL TESTS. IN LIEU OF SOIL TESTS, APPLY GROUND LIMESTONE AT A RATE OF 33 LIBS PER 1000 SQUARE FEET AND GRANULAR, COMMERCIAL-GRADE PERTILIZER 10-10-10 AT A RATE OF 18 LIBS PER 1000 SQUARE FEET.

FEET, APPLY SEED MIXTURE AT THE RECOMMENDED SEEDING RATES AND DATES, APPLY 144 OR STRAW MULCH AT A RATE OF 18 LBS PER 1000 SQUARE FEET, AND ANCHOR AS NECESSARY.

IN THE SEED MAXTURE FOR SOUL MODIFIED RAINGARDENS SHALL CONSIST OF NEW ENGLAND EROSICN CONTROL. (RESTORATION MIX FOR DETENTION BASHIS AND MODIST SITES, SUPPLIER RE WETLAND PLANTS, INC. AMMERST, MA TEL. 413—548—6000 OR APPROVED EQUAL. THE MIX MAY BE APPLIED BY HYDROSEEDING, BY MECHANICAL SPREADER, OR ON SMALL SITES IT CAN BE SPREAD BY APPLYING ON BASHIS AND STREAD BY HYDROSEEDING, BY MECHANICAL SPREADER, OR ON SMALL SITES IT CAN BE SPREAD BY APPLYING ON BASHIS AND STREAD BY HYDROSEEDING, BY MECHANICAL SPREADER, OR ON SMALL SITES IT CAN BE SPREAD BY APPLYING ON BASHIS AND CONSENSED ON BASHIS AND SMALL STREAD OVER. IN NEW ENGLAND, THE BEST RESULTS ARE GITAINED WITH A SPRING OF RANKY FALL SEEDING, SMAMER AND LATE FALL SEEDING MILL BEDIETT WITH A LIGHT MULCHING OF MEED-FREE STRAW TO CONSERVE MOSTURE. LATE FALL AND MINTER DORMANT SEEDING REQUIRE A SLIGHT REPREADER BY THE COMMENT OF MEED-FREE STRAW TO CONSERVE MOSTURE. LATE FALL AND MINTER DORMANT SEEDING REQUIRE A SLIGHT REPREADER BY THE COMMENT OF MEED-FREE STRAW TO CONSERVE MOSTURE. LATE FALL AND MINTER DORMANT SEEDING REQUIRE A SLIGHT REPREADER BY THE COMMENT OF MEED-FREE STRAW TO CONSERVE MOSTURE. LATE FALL AND MINTER DORMANT SEEDING REQUIRE A SLIGHT REPREADER BY THE COMMENT OF MEED-FREE STRAW TO CONSERVE MOSTURE. LATE FALL AND MINTER DORMANT SEEDING REQUIRE A SLIGHT REPREADER BY THE COMMENT OF MEED THE STRAND BY THE PROPERTY OF MEETING THE PROPERTY OF THE PROPERTY

SEEDING RATE. FERTILIZATION IS NOT REQUIRED UNLESS THE SOILS ARE PARTICULARLY INFERTILE.

PROTECT ALL SEEDED AREAS WITH MULCH OF EROSION CONTROL BLANKET IN AREAS OF SHEET OR CONCENTRATED FLOWS, MULCH ALL AREAS SO THAT SOIL IS NOT YISIBLE THROUGH THE MULCH REGARDLESS OF THE APPLICATION RATE. SCHEDULE SEEDING OR SCHOOL OF AVOID FALLINE DUE TO SAMMER DROUGHT AND FALL FROST, NEWLY SEEDED AREAS SHOULD BE PROTECTED FROM VEHICLE TRAFFIC, PEDESTRIAN TRAFFIC AND CONCENTRATED RUNOFF UNITE. THE VEGETATION IS WELL ESTABLISHED. AREAS MUST BE REWORKED AND PRESTABLIZED IF GERMANATION IS SPARSE OR SURFACE EROSION IS EVIDENT.

K. DITCH LININGS AND RIPRAP INLET AND OUTLET PROTECTION SHALL BE INSTALLED WITHIN 48 HOURS OF COMPLETING THE GRADING OF THAT SECTION OF DITCH OR INSTALLATION OF THE CULVERT.

L. EROSION CONTROL BLANKET SHALL BE INSTALLED ON ALL PERMANENT SLOPES STEEPER THAN 3:1, IN THE BASE OF DITCHES AND ANY DISTURBED AREAS WITHIN 190 FEET OF A PROTECTED NATURAL RESOURCE (WETLANDS AND WATER RESOURCES), EROSICH CONTROL BLANKET SHALL BE NORTH AMERICAN GREEN SISSON OR APPROVED EQUAL EROSION CONTROL BLANKET SHALL BE CONTROL BLANKET SHALL BE NORTH AMERICAN GREEN SISSON OR APPROVED EQUAL EROSION CONTROL BLANKET SHALL BE NORTH AMERICAN FROM THE MANUFACTURER'S RECOMMENDATIONS.

M. THE CONTRACTOR IS RESPONSIBLE FOR REMOVAL OF ALL TEMPORARY EROSION CONTROL MEASURE UPON STABILIZATION OF PROJECT AREA & COST SHALL BE INCIDENTAL TO CONTRACT.

A. WINTER CONSTRUCTION IS CONSTRUCTION ACTIVITY FERFORMED DURING THE PERIOD FROM NOVEMBER 1 THROUGH APPR. 1. IF AREAS WITHIN THE CONSTRUCTION AREA ARE NOT STABILIZED WITH TEMPORARY OR PERMANENT MEASURES DUTLINED ABOVE BY NOVEMBER 15 THEN THE SITE MUST BE PROTECTED WITH ADDITIONAL STABILIZATION MEASURES THAT ARE SPECIFIC TO WINTER CONDITIONAL.

- SPILL PREVENTION CONTROLS MUST BE USED TO PREVENT POLLUTANTS FROM BEING DISCHARGED FROM MATERIALS ON SITE, INCLUDING STORAGE PRACTICES TO MINIMIZE EXPOSURE OF THE MATERIALS TO STORMWATER RUNGEF AND APPROPRIATE SPILL PREVENTION, CONTAINMENT AND RESPONSE ELANING AND INFLEMENTATION.
- B. DURING CONSTRUCTION, PETROLEUM PRODUCTS AND OTHER HAZARDOUS MATERIALS WITH THE POTENTIAL TO CONTAMINATE GROUND OR SUPPACE WATERS MAY NOT BE STORED OR HANDLED IN AREAS OF THE SITE DRAINING TO INFEITRATION AREAS. AN INFLITATION AREA SO THE SITE THAT BY DESIGN, OR AS A RESULT OF SOIL, AND TOPOGRAPHY, ACCUMULATES RUNDED THAT INFLITRATES IN THE SOIL DIKES, BERMS, SUMPS AND OTHER FORMS OF TEMPORARY SECONDARY CONTAINMENT THAT PREVENT DISCHARGE TO RECOMMEND THAT PREVENT DISCHARGE TO RECOMMEND THAT PREVENT THASE MATERIALS.
- C. LOCATE ALL MATERIAL STOCKPILES WITH CONSIDERATION FOR STORMWATER DRAINAGE PATTERNS AND INFRASTRUCTURE.
- D. TAKE ALL REASONABLE MEASURES TO MINIMIZE DUST RESULTING FROM THE PROJECT. OIL MAY NOT BE USED FOR DUST CONTROL
- E. LOCATE ALL LITTER, CONSTRUCTION DEBRIS AND CONSTRUCTION CHEMICALS WITH CONSIDERATION FOR STORMWATER DRAINAGE PATTERNS AND INFRASTRUCTURE.
- F. TRENCH OR FOUNDATION DE-WATERING MUST BE SPREAD THROUGH SUFFICIENT NATURAL BUFFERS THAT HAVE CAPACITY TO INFILIRATE THE PUMPED WATER OR SHOULD BE PUMPED TO DESIGNED CONSTRUCTION DEWATERING DEVICES AS DESCRIBED IN THE MANNE ROOGOM. G. SEDMENTS AND SOIL MATERIALS SHOULD BE SWEPT FROM PAVED SURFACES AT THE END OF EACH WORKDAY OR PRIOR TO RAIN EVENTS, WHENEVER POSSIBLE.
- A PERSON WITH KNOWLEDGE OF EROSION AND STORMWATER CONTROLS, INCLUDING THE STANDARDS IN THE MAINE CONSTRUCTION GENERAL PERMIT, THE MAINE CROSION AND SEDIMENT CONTROL BMPS HANDBOOK OR ANY MUNICIPAL REQUIREMENTS MUST COMBUCT THE INSPECTION. THIS PERSON MUST BE IDENTIFIED IN THE INSPECTION LOSS IF ADDITIONAL BMPS OR MODIFICATIONS TO BMPS ARE NECESSARY. THE MODIFICATIONS MUST BE IMPLEMENTED WITH 7 CALENDAR DAYS OR PRIOR TO ANY PRECIPITATION EVENT. ALL MEASURES ILLUST BE MAINTAINED IN TEFECTIVE OPERATING CONDITION UNTIL AREAS ARE PERMANENTLY STABILIZED.

COW PLAZA HOTEL, COMMERCIAL STREET, RTLAND, MAINE, C/O T JOB NO.: 225889.01

SUITE TIM SOL

WHEN STAKING IS NOT POSSIBLE, HEAVY CONCRETE BLOCKS SHALL BE USED BEHIND THE SEDIMENT CONTROL TO HELP STABILIZE DURBING RAINFALL/RUNOFF EVENTS.

C-304

