

# Memorandum

**To:** Stan Gawron  
**From:** Mike Nugent/Manager of Inspection Services  
**Date:** 03/15/2004  
**Re:** Gorham Savings Bank (034 K003)

---

I have Commenced reviewing the plans for the above project #040153 and need the following information:

- 1) Exterior walls for type 2C construction are suppose to be noncombustible, there is plywood shown in the cross section, can you please review this and provide a code justification?
- 2) Complete information pursuant to Section 1603.4, 5 was not provided and must be.
- 3) Include consideration of deflection limits as required in section 1604.5
- 4) Unbalanced and drift /snow loads not addressed (1608.4.1 & 5).
- 5) Internal pressure effects not addressed (1609.7 & 8)
- 6) External components and cladding not addressed (Section 1609.8)
- 7) Combination loading not addressed (Section 1613.0)
- 8) Pursuant to the Geotechnical report, Haley ad Aldrich recommends that the excavation of the site be monitored, This was not included in the statement of special inspections, has this been contracted?