

DISPLAY THIS CARD ON PRINCIPAL FRONTAGE OF WORK

PERMIT ISSUED

CITY OF PORTLAND

PERMIT ISSUED

Please Read Application And Notes, If Any, Attached

DEC 27 2007

SECTION

PERMIT

Permit Number ~~DEC 070969~~ 2007

CITY OF PORTLAND

This is to certify that CAPITAL LLC / Pizzagalli

has permission to 4 level parking garage beneath level medical bldg

AT 84 MARGINAL WAY

034A B001001

provided that the person or persons, firm or corporation accepting this permit shall comply with all of the provisions of the Statutes of Maine and of the ordinances of the City of Portland regulating the construction, maintenance and use of buildings and structures, and of the application on file in this department.

Apply to Public Works for street line and grade if nature of work requires such information.

Notification of inspection must be given and when permission is procured before this building or part thereof is occupied or closed-in. **48 HOUR NOTICE IS REQUIRED.**

A certificate of occupancy must be procured by owner before this building or part thereof is occupied.

OTHER REQUIRED APPROVALS

- Fire Dept. _____
- Health Dept. _____
- Appeal Board _____
- Other _____
Department Name

[Signature]
Director - Building & Inspection Services
12/28/07

PENALTY FOR REMOVING THIS CARD

THIS CARD ON PRINCIPAL FRONTAGE OF WORK
CITY OF PORTLAND

SECTION

PERMIT

Permit Number: 070969

PERMIT ISSUED

SM LLC
DEC 28 2007

034A B001001

CITY OF PORTLAND

is to certify that CAPITAL LLC / Pizzagalli
has permission to 4 level parking garage beneath level mechanical bldg
AT 84 MARGINAL WAY

provided that the person or persons, firm or corporation accepting this permit shall comply with all of the provisions of the Statutes of Maine and of the ordinances of the City of Portland regulating the construction, maintenance and use of buildings and structures, and of the application on file in this department.

Apply to Public Works for street line and grade if nature of work requires such information.

Notification of inspection must be given and when permission is procured before this building or part thereof is altered or closed-in. FOUR HOUR NOTICE IS REQUIRED.

A certificate of occupancy must be procured by owner before this building or part thereof is occupied.

OTHER REQUIRED APPROVALS

Fire Dept. Craig Cass
Health Dept. _____
Appeal Board _____
Other _____
Department Name

10/30/07
St. R. Condorez
Director - Building & Inspection Services

PENALTY FOR REMOVING THIS CARD

BUILDING PERMIT INSPECTION PROCEDURES

Please call 874-8703 or 874-8693 (ONLY)

to schedule your inspections as agreed upon

Permits expire in 6 months, if the project is not started or ceases for 6 months.

The Owner or their designee is required to notify the inspections office for the following inspections and provide adequate notice. Notice must be called in 48-72 hours in advance in order to schedule an inspection:

By initializing at each inspection time, you are agreeing that you understand the inspection procedure and additional fees from a "Stop Work Order" and "Stop Work Order Release" will be incurred if the procedure is not followed as stated below.

A Pre-construction Meeting will take place upon receipt of your building permit.

- ~~NA~~ Footing/Building Location Inspection: Prior to pouring concrete
- ~~NA~~ Re-Bar Schedule Inspection: Prior to pouring concrete
- ~~NA~~ Foundation Inspection: Prior to placing ANY backfill
- Framing/Rough Plumbing/Electrical: Prior to any insulating or drywalling
- Final/Certificate of Occupancy: Prior to any occupancy of the structure or use. NOTE: There is a \$75.00 fee per inspection at this point.

Tenant Fit up done by others

Certificate of Occupancy is not required for certain projects. Your inspector can advise you if your project requires a Certificate of Occupancy. All projects **DO** require a final inspection

If any of the inspections do not occur, the project cannot go on to the next phase, REGARDLESS OF THE NOTICE OR CIRCUMSTANCES.

CERTIFICATE OF OCCUPANICES MUST BE ISSUED AND PAID FOR, BEFORE THE SPACE MAY BE OCCUPIED

Paul A. Bell
Signature of Applicant/Designee

12.28.07
Date

Deanne Kunka
Signature of Inspections Official

12.28.07
Date

CBL: 34AB001 Building Permit #: 070969

City of Portland, Maine - Building or Use Permit Application

389 Congress Street, 04101 Tel: (207) 874-8703, Fax: (207) 874-8716


Permit No: 07-0969	Issue Date:	CBL: 034A B001001
-----------------------	-------------	----------------------

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone 2078742323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	Zone: B-7

Past Use: Vacant Land	Proposed Use: Commercial 4 level parking garage beneath 6 level medical bldg	Permit Fee: \$140,735.00	Cost of Work: \$14,063,249.00	CEO District: 1
Proposed Project Description: 4 level parking garage beneath 6 level medical bldg		FIRE DEPT: <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Denied <i>See Conditions</i>	INSPECTION: <i>REV. CODES</i> Use Group: <i>R, M, S</i> Type: <i>2A</i> <i>SHELL CONC</i> <i>SEE CONDITIONS</i>	
		Signature: <i>Craig Cass</i>	Signature: <i>[Signature]</i>	
		PEDESTRIAN ACTIVITIES DISTRICT (P.A.D.) <i>10/30/07</i>		
		Action: <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/Conditions <input type="checkbox"/> Denied		
		Signature: _____ Date: _____		

Permit Taken By: dmartin	Date Applied For: 08/10/2007
-----------------------------	---------------------------------


Zoning Approval		
<p>1. This permit application does not preclude the Applicant(s) from meeting applicable State and Federal Rules.</p> <p>2. Building permits do not include plumbing, septic or electrical work.</p> <p>3. Building permits are void if work is not started within six (6) months of the date of issuance. False information may invalidate a building permit and stop all work..</p>	<p>Special Zone or Reviews</p> <p><input type="checkbox"/> Shoreland <i>NA</i></p> <p><input type="checkbox"/> Wetland</p> <p><input type="checkbox"/> Flood Zone <i>Panel 13 Zone C</i></p> <p><input type="checkbox"/> Subdivision</p> <p><input checked="" type="checkbox"/> Site Plan <i>2006-0135</i></p> <p>Maj <input checked="" type="checkbox"/> Minor <input type="checkbox"/> MM <input type="checkbox"/></p> <p><i>ok with conditions 8/13/07</i></p>	<p>Zoning Appeal</p> <p><input type="checkbox"/> Variance</p> <p><input type="checkbox"/> Miscellaneous <i>125' max</i></p> <p><input checked="" type="checkbox"/> Conditional Use <i>for height ~ 135' shown</i></p> <p><input type="checkbox"/> Interpretation <i>165' max Allowed under the Cond. Use</i></p> <p><input checked="" type="checkbox"/> Approved <i>1A-496(e)</i></p> <p><input type="checkbox"/> Denied</p> <p><i>3/27/07</i></p>
	<p>Historic Preservation</p> <p><input checked="" type="checkbox"/> Not in District or Landmark</p> <p><input type="checkbox"/> Does Not Require Review</p> <p><input type="checkbox"/> Requires Review</p> <p><input type="checkbox"/> Approved</p> <p><input type="checkbox"/> Approved w/Conditions</p> <p><input type="checkbox"/> Denied</p> <p><i>[Signature]</i></p>	



CERTIFICATION

I hereby certify that I am the owner of record of the named property, or that the proposed work is authorized by the owner of record and that I have been authorized by the owner to make this application as his authorized agent and I agree to conform to all applicable laws of this jurisdiction. In addition, if a permit for work described in the application is issued, I certify that the code official's authorized representative shall have the authority to enter all areas covered by such permit at any reasonable hour to enforce the provision of the code(s) applicable to such permit.

SIGNATURE OF APPLICANT	ADDRESS	DATE	PHONE
RESPONSIBLE PERSON IN CHARGE OF WORK, TITLE		DATE	PHONE

Code Study IBC Building, NFPA Life Safety			NA = Not Applicable NR = No Requirement
Project: 84 Marginal Way Location: Portland, ME No. of Stories: 10	<u>Scope</u> New Construction	<u>General Requirements</u> Fully Sprinklered per NFPA 13 Standpipes to be installed per NFPA 14 Natural Gas to be installed per NFPA 54 Portland Fire Hose max length 150'-0"	Date: 1 October 2007 Project No: 06196-00
	IBC 2003	NFPA 101 - 2003	CONCLUSION
Use Group / Occupancy Classification	Chapter 3 – Use or Occupancy 304 – Group B – Business 309 – Group M - Mercantile (allowed by waiver – see attached) 311 – Group S2 - Storage (open parking garage)	Chapter 6 – Classification of Occupancy 6.1.6 – Ambulatory Health Care – partial Level 7 (Chapeter 20) 6.1.10 – Mercantile (Chapeter 36) 6.1.11 – Business (Chapeter 38) 6.1.13 – Storage – open parking structures (Chapter 42)	
Specific Occupancy Areas	Table 302.1.1 Incidental Use Areas <u>All Use Groups:</u> Waste Rooms > 100 sf: 1 hour or provide automatic fire-extinguishing system Furnace Room with equipment > 400,000 BTU per hour input: 1 hour or automatic fire-extinguishing system Boiler Room with boiler > 15psi and 10 horsepower: 1 hour or automatic fire-extinguishing system	Ordinary Hazard in accordance with 6.2	

	<p>Parking Garage (406): 2 hours or 1 hour and provide automatic fire extinguishing system</p> <p>Storage Rooms > 100 sf 1 hour or provide automatic fire-extinguishing system.</p> <p>Waste and Linen Collection Rooms > 100sf – 1 hour or provide automatic fire-extinguishing system.</p>			
Occupancy Separations	<p>302.3.1 Non Separated Use Group – Fire Separation are not required between uses.</p>			
Allowable Height and Building Areas	Group	Construction Type 1B		<i>S-2 Open Parking is most Restrictive</i>
	Business	11 Stories / UL area		
	S-2 Open Parking	11 Stories / 79,000 SF		
	M Mercantile	UL height / UL area		
Non Separated Uses	<p>302.3.1 Most restrictive requirements of 403 and Chapter 9.</p> <p>Chapter 403 – High Rise (in order to be classified as non separated use group the building must following provisions for high-rise construction. (see high rise requirements in separate section of this code).</p> <p>Chapter 9 – Fire Protection Systems (the most restrictive requirements for the building systems for use groups B, S-2 and M must be applied to the entire building to be considered non-separated use group)</p> <p>903 – Automatic Sprinkler System Required</p>			

	<p>905 – Standpipe System Required</p> <p>907 – Fire Alarm and Detection Systems – Required</p> <p>909 – Smoke Control Systems –</p> <p>911 - Fire Command Center – Required</p> <ol style="list-style-type: none"> 1 - The emergency voice/alarm communication system unit. 2 - The fire department communications unit. 3 - Fire detection and alarm system annunciator unit. 4 - Annunciator unit visually indicating the location of the elevators and whether they are operational. 5 - Status indicators and controls for air-handling systems. 6 - The fire-fighter's control panel required by Section 909.16 for smoke control systems installed in the building. 7 - Controls for unlocking stairway doors simultaneously. 8 - Sprinkler valve and water-flow detector display panels. 9 - Emergency and standby power status indicators. 10- A telephone for fire department use with controlled access to the public telephone system. 11 -Fire pump status indicators. 12 -Schematic building plans indicating the typical floor plan and detailing the building core, means of egress, fire protection systems, fire-fighting equipment and fire department access. 13- Worktable. 14 -Generator supervision devices, manual start and transfer features. 		<p>907 see analysis for sections 403.5, 403.6 and 403.7 (below)</p> <p>909 see analysis for sections 403.13 (below)</p>
--	---	--	---

Area Modifications**506.2 Street Frontage Increase**

$$If = 100 \times \left[\frac{F}{P} - 0.25 \right] \frac{W}{30}$$

$$16.675 = 100 \times \left[\frac{426}{852} - 0.25 \right] \frac{20}{30}$$

If = Area increase due to frontage.
F = Building perimeter which fronts on a public way or open space having 20 feet (6096 mm) open minimum width (feet).
P = Perimeter of entire building (feet).
W = Width of public way or open space (feet) in accordance with Section 506.2.1.

506.1 Maximum Floor Area Increase

$$Aa = At + \left[\frac{At \cdot If}{100} \right] + \left[\frac{At \cdot Is}{100} \right]$$

$$250,172 = 79,000 + \left[\frac{79,000 \cdot 16.675}{100} \right] + \left[\frac{79,000 \cdot 200}{100} \right]$$

Aa = Allowable area per floor (square feet).
At = Tabular area per floor in accordance with Table 503 (square feet).
If = Area increase due to frontage (percent) as calculated in accordance with Section 506.2.
Is = Area increase due to sprinkler protection (percent) as calculated in accordance with Section 506.3.

Building Qualifies as Non Separated Use Group

	<p>403.3 – Reduction in fire-resistance rating allowed in buildings that have sprinkler control valves equipped with supervisory initiating devices and water-flow initiating devices for each floor.</p> <p>403.3.1 Type of Construction 1B can be reduced to 2A</p> <p>403.3.2 Shafts (other than exits and elevators) can be reduced to 1 hour.</p> <p>403.4 – Emergency Escape and rescue openings per Section 1025 are not required.</p> <p>403.5 – Automatic fire detection – smoke detection shall be provided in accordance with Section 907.2.12.1.</p>		<p>403.3 <i>The office tower area will have sectionalizing valves and tamper switches per floor, as required.</i></p> <p>403.5 <i>There will be smoke detectors in the elevator machine room, each elevator lobby and at the top of each stair tower. Each HVAC unit will have smoke detectors in the supply and return ducts. Mechanical equipment, electrical, transformer, telephone equipment, and other similar rooms will not be provided with smoke detectors because there is sprinkler protection in these spaces</i></p>
--	---	--	--

	<p>403.6 – Emergency voice/alarm communication systems – shall be provided per Section 907.2.12.2.</p> <p>403.7 – Fire department communication system shall be provided per Section 907.2.12.3.</p> <p>403.8 – Fire command center per Section 911 shall be provided in a location approved by the fire department.</p> <p>403.9 – Elevators – per Section 30 shall be provided.</p> <p>403.10– Standby power shall be provided per Section 2702.</p>		<p><i>403.6 Activation of any automatic detector, manual pull station or sprinkler water flow device will sound an alert tone followed by voice instructions giving approved information and directions for evacuation of alarming floor and the floors above and below the floor in alarm.</i></p> <p><i>403.7 Two way fire department communications system will be provided for fire department use that will allow communications between command center and elevators, elevator lobbies, emergency power electrical room and inside enclosed stairways.</i></p> <p><i>403.8 The fire command center location and all features adjacent to the Lobby on the ground floor has been reviewed and approved by Captain Cass.</i></p> <p><i>403.10 Emergency power system shall be provided that will provide power for command center power and lighting, stair pressurization fans and all elevators.</i></p>
--	---	--	--

	<p>403.11 – Emergency power system per Section 2702 shall be provided.</p> <p>403.12 – Stairway door operation are permitted to be locked from stairway side of door but must be unlatched from signal from fire command center. 402.12.1 – 2 – way communication system must be provided on every 5th floor when doors are locked.</p> <p>403.13 – Smokeproof exit enclosures per Section 909.20 and 1019.1.8.</p> <p>403.14 – Seismic considerations per Chapter 16.</p>		<p>403.11.<i>Emergency power system shall be provided that will provide power for (in addition to the loads described above) exit signage, egress lighting, elevator cab lighting, emergency communications system, automatic fire detection and alarm systems.</i></p> <p>403.12.<i>Stairway doors are controlled at the fire command center and will unlatch from signal.</i></p> <p>403.13 <i>The stairwells will be in a 2-hour rated smoke proof enclosure. The stair wells will be pressurized to a minimum of 0.15 inch of water (37 Pa) and a maximum of .35 inch of water (87 Pa) in the shaft relative to the building measured with all the stairway doors closed under maximum anticipated stack pressures.</i></p>
--	--	--	--

	<p>404.0 – Atriums A floor opening or series of floor openings which connects two or more stories</p> <p>404.4 – smoke control system not required per Exception 1.</p> <p>404.5 – Enclosure – separated from adjacent spaces by 1-hour fire barrier wall.</p> <p>404.7 – Interior finish shall not be less than Class B.</p>	<p>8.6.7 – Atriums Separated from adjacent space by fire barriers with not less than 1-hour fire resistive rated construction</p>	
<p>Open Parking Structures</p>	<p>406.3.3.1 Openings The area of such openings in exterior walls on a tier must be at least 20 percent of the total perimeter wall area of each tier. The aggregate length of the opening shall be at least 40 percent of the perimeter of the tier.</p>	<p>3.3.217.7 Open Parking Structure Each parking level has walls opening to the atmosphere, for an area of not less than 1.4 sq ft for each linear foot of its exterior perimeter. Openings are distributed over at least 40% of the building perimeter.</p>	

Open Parking Structures Free Area and LF Calculations at Exterior Walls	FACADE	TOTAL AREA SF	FREE AREA SF	% FREE AREA	TOTAL LF	FREE LF	% FREE LF	Free Area at each Tier meets or exceeds 20% of total wall area as required. Total Linear Footage of ventilated Space meets or exceeds 40% of total linear footage as required. Free Area of each tier meets or exceeds the NFPA 101 requirement of 1.4 sq ft for each lf of of perimeter.	
	LEVEL P1								
	852 x 1.4 = 1,192 sf required free area per NFPA 101								
	Mar. Way	3013	0	0%	243'-0"	0	0		
	Bayside	2272	977	43%	183'-0"	135'-0"	74%		
	I-295	3030	1585	52%	243'-0"	202'-8"	83%		
	Preble	2271	308	14%	183'-0"	58'-8"	32%		
	TOTAL		2870	27%	852'-0"		47%		
	LEVEL P2								
	852 x 1.4 = 1,192 sf required free area per NFPA 101								
Mar. Way	2346	0	0%	243'-0"	0	0			
Bayside	1717	519	30%	183'-0"	135'-0"	74%			
I-295	2291	745	33%	243'-0"	202'-8"	83%			
Preble	1717	268	16%	183'-0"	68'-0"	37%			
TOTAL		1532	20%	852'-0"		49%			
LEVEL P3									
852 x 1.4 = 1,192 sf required free area per NFPA 101									
Mar. Way	2368	480	20%	243'-0"	124'-0"	51%			
Bayside	1717	519	30%	183'-0"	135'-0"	74%			
I-295	2291	745	33%	243'-0"	202'-8"	83%			
Preble	1717	268	16%	183'-0"	68'-0"	37%			
TOTAL		2012	25%	852'-0"		61%			
LEVEL P4									
852 x 1.4 = 1,192 sf required free area per NFPA 101									
Mar. Way	2805	1317	47%	243'-0"	152'-0"	63%			
Bayside	2034	712	35%	183'-0"	92'-0"	50%			
I-295	2713	2028	75%	243'-0"	243'-0"	100%			
Preble	2038	825	40%	183'-0"	103'-8"	57%			
TOTAL		4882	49%	852'-0"		67%			
LEVEL P5									
All Sides			100%			100%			

Open Parking Structures Free Area Calculations at Interior Walls		LEVEL	TOTAL SF OF WALL	OPENING SF	% OPEN	<i>Free Area of Interior Walls Exceed 20% Total Wall Area as required.</i>		
	INTERIOR WALL N-S	P1	1543	1035	67%			
		P2	1178	793	67%			
		P3	1382	998	72%			
		P4 (A-G)	940	651	69%			
	INTERIOR WALLS E-W (Line G) Level Decks looking to Marginal Way	P1	2720	969	36%			
	P2	2449	857	35%				
	P3	2467	857	35%				
	P4 (1-7)	1844	582	32%				
	P4 (7-11)			100%				
	P5			100%				
	Total wall	9866	3264	33%				
	INTERIOR WALLS E-W (Line G) Ramped Decks looking to I- 295	P1 (7-11)	1036	491	47%			
	P2	2605	839	32%				
P3	2460	843	34%					
P4	2460	843	34%					
P5 (1-7)	1580	371	23%					
P5 (7-11)			100%					
Height Limitations	Table 503 and 508.7: Use Group: B – Business M – Mercantile S-2 - Storage Const Type: 1B (reduced to 2A) Maximum Height: 11 Stories 160'-0"							

Area Limitations		Table 503: Allowable Area: 79,000 sf (S-2)	Total wall	Actual Area: Level 1 44,580 s.f. Level 2 44,580 s.f. Level 3 44,580 s.f. Level 4 44,580 sf Level 4.5 12,200 sf Level 5 17,500 sf Level 6 17,500 sf Level 7 17,500 sf Level 8 17,500 sf Level 9 17,500 sf Level 10 17,500 sf Total = 295,520 sf
Fire-Resistance Rating Requirements		Table 601 Construction Type 2A	Minimum Construction Requirements 20.1.6.5 Ambulatory Care - Type II (000) if sprinklered 36.1.6 Mercantile – no special requirements 38.1.6.5 Business – no special requirements 42.1.6 Storage – no special requirements	Type 2A is most restrictive
	Structural Frame	1 - hour	0	
	Bearing Walls			Not Applicable
	Exterior	1 - hour		
	Interior	1 - hour		
	Non bearing walls and partitions	Table 602 Fire separation Distance 0 – 30' Use Group All 1 - hour 30' + 0		Not Applicable
	Exterior			
	Interior	0		
Non bearing walls and partitions				
Interior				
Floor Construction	1 - hour		0	
Roof Construction	1 - hour			
Standpipe System				Required

Occupant Load	1004.0		20.1.7, 36.1.7 and 38.1.7				
			Table 7.3.1.2				
	Occupancy	SF/occupant	Occupancy	SF/occupant			
	Business	100	Business	100			
	Parking Garages	200					
		Occupancy Area	Total No. Occupants	Stair Egress Width		Door Egress Width	
				Req (.3)	Act	Req (.2)	Act
	Level 1	44,000 sf / 200	220	66	144	44	108
	Level 2	44,000 sf / 200	220	66	144	44	108
	Level 3	44,000 sf / 200	220	66	144	44	108
	Level 4 and 4.5	56,000 sf / 200	220	66	144	44	108
	Level 5	16,000 sf / 100	160	48	96	32	72
	Level 6	15,900 sf / 100	159	48	96	32	72
	Level 7	15,900 sf / 100	159	48	96	32	72
	Level 8	15,700 sf / 100	157	48	96	32	72
	Level 9	15,700 sf / 100	157	48	96	32	72
	Level 10	15,550 sf / 100	155	48	96	32	72
		Total Business Occupancy		947			
Locations of Means of Egress	1015.1 – exits to be located so they shall not exceed travel distance		7.5.1.3.3 - Minimum distance between must be at least one third of the maximum diagonal dimension of the building				
Travel Distance to Exits	Table 1015.1 (w/ sprinkler system) Use Group B: 300' Use Group S-2: 450'		20.2.6 Ambulatory Care: 150' – 0" max 36.2.6 Mercantile: 250' – 0" max 38.2.6 Business: 300' – 0" max		<i>NFPA is most restrictive</i>		

	Use Group M: 250'	42.2.6 Open Parking: 200' – 0" max	
Dead End Corridor	1016.3 - Use Group B: 50' Use Group S-2 parking: 20' Use Group M: 20'	20.2.5 Ambulatory Care not allowed 36.2.5 Mercantile 50' – 0" max 38.2.5 Business 50' – 0" max 42.8.2.5.2 Open Parking 50' – 0" max	<i>IBC is most restrictive</i>
Common Path of Travel	1013.3 - Use Group B: 100' Use Group S-2 parking: 100' Use Group M: 75'	20.2.5.2 Ambulatory Care not allowed 36.2.5 Mercantile 100' – 0" max 38.2.5.5 Business 100' – 0" max 42.8.2.5.1 Open Parking 50' – 0" max	
Area of Refuge	Not required with a sprinkler system	Not required with a sprinkler system	<i>Not Required</i>



General Building Permit Application

If you or the property owner owes real estate or personal property taxes or user charges on any property within the City, payment arrangements must be made before permits of any kind are accepted.

Location/Address of Construction: <u>84 Marginal Way Portland, ME</u>		
Total Square Footage of Proposed Structure <u>281,000</u>		Square Footage of Lot <u>59,576</u>
Tax Assessor's Chart, Block & Lot Chart# <u>34A</u> Block# <u>B</u> Lot# <u>1</u> <u>442</u> <u>A</u> <u>1</u>	Owner: <u>Atlantic Bayside Trust</u> <u>50 Portland Pier Portland, ME</u>	Telephone: <u>828-1080</u>
Lessee/Buyer's Name (If Applicable) <u>N/A</u>	Applicant name, address & telephone: <u>Atlantic Bayside Trust</u>	Cost Of Work: \$ <u>14,063,249</u> Fee: \$ <u>112,012.49</u> C of O Fee: \$ <u>—</u>
Current legal use (i.e. single family) <u>Vacant land</u> If vacant, what was the previous use? <u>Parking</u> Proposed Specific use: <u>Parking Garage / Medical Office Building</u> Is property part of a subdivision? <u>NO</u> If yes, please name <u>N/A</u> Project description: <u>4 level parking garage beneath a 6 level Medical office building. Parking garage is precast concrete structure, Medical office building is a glass facade/brick veneer.</u>		
Contractor's name, address & telephone: <u>Pizzagalli Construction Company</u> <u>131 Presumpscot St</u> <u>Portland, ME</u> Who should we contact when the permit is ready: <u>Tared Ballard</u> <u>874-2323</u> Mailing address: <u>84 Marginal Way</u> Phone: <u>761-1535</u> <u>Portland, ME</u>		

portions of both →


Please submit all of the information outlined in the Commercial Application Checklist. Failure to do so will result in the automatic denial of your permit.

In order to be sure the City fully understands the full scope of the project, the Planning and Development Department may request additional information prior to the issuance of a permit. For further information or to download copies of this form and other applications visit the Inspections Division on-line at www.portlandmaine.gov, or stop by the Inspections Division office, room 315 City Hall or call 874-8703.

I hereby certify that I am the Owner of record of the named property, or that the owner of record authorizes the proposed work and that I have been authorized by the owner to make this application as his/her authorized agent. I agree to conform to all applicable laws of this jurisdiction. In addition, if a permit for work described in this application is issued, I certify that the Code Official's authorized representative shall have the authority to enter all areas covered by this permit at any reasonable hour to enforce the provisions of the codes applicable to this permit.

Signature of applicant: [Signature] Date: 8/9/07

This is not a permit; you may not commence ANY work until the permit is issued.



City of Portland, Maine - Building or Use Permit

389 Congress Street, 04101 Tel: (207) 874-8703, Fax: (207) 874-8716

Permit No: 07-0969	Date Applied For: 08/10/2007	CBL: 034A B001001
-----------------------	---------------------------------	----------------------

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

Proposed Use: Commercial 4 level parking garage beneath 6 level medical bldg	Proposed Project Description: 4 level parking garage beneath 6 level medical bldg
---	--

Dept: Zoning **Status:** Approved with Conditions **Reviewer:** Marge Schmuckal **Approval Date:** 08/13/2007

Note: **Ok to Issue:**

- 1) This permit is being approved on the basis of plans submitted. Any deviations shall require a separate approval before starting that work.
- 2) Separate permits shall be required for any new signage.

Dept: Building **Status:** Approved with Conditions **Reviewer:** Mike Nugent **Approval Date:** 10/31/2007

Note: **Ok to Issue:**

- 1) 7) All stair risers must not exceed 7"
- 2) 1) This permit is for the shell of the building only, separate plans and specs must be submitted and approved and tenant fit up permits will be required for each floor.
- 3) 2) Separate permits and submissions are required for the Fire alarm system, Fire supression and Stand Pipe systems, plumbing and electrical systems.
- 4) 4) All penetrations in required fire separation assemblies must be protected in accordance with Chapter 7 of the 2003 IBC. A penetration protection plan must be submitted and approved prior to installation.
- 5) 5) All fire rated doors must comply with the standards referenced in Section 715 including smoke control testing.
- 6) 3) All waste lines and waterlines must be sized to accomodate the number of fixtures as required by the State of Maine Plumbing code (based on the 2000 UPC). All materials and practices must also comply with said code. (there are little plumbing details and no fixtures shown on the plan set.)
- 7) 6) The structure must comply with all elements in Section 403 High Rises.

Dept: Fire **Status:** Approved with Conditions **Reviewer:** Capt Greg Cass **Approval Date:** 08/15/2007

Note: **Ok to Issue:**

- 1) Enclosure of elevator lobbies is required
- 2) A single source supplier should be used for all through penetrations.
- 3) The Fire alarm and Sprinkler systems shall be reviewed by a licensed contractor[s] for code compliance. Compliance letters are required.
- 4) Fire alarm system requires a Masterbox connection per city ordinance.
- 5) Application requires State Fire Marshal approval.
- 6) Installation of a Fire Alarm system requires a Knox Box to be installed per city crdinance

Dept: Public Works **Status:** Open **Reviewer:** **Approval Date:**

Note: **Ok to Issue:**

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

Dept: Zoning	Status: Open	Reviewer:	Approval Date:
Note:			Ok to Issue: <input type="checkbox"/>
Dept: Parks	Status: Open	Reviewer:	Approval Date:
Note:			Ok to Issue: <input type="checkbox"/>
Dept: Fire	Status: Open	Reviewer:	Approval Date:
Note:			Ok to Issue: <input type="checkbox"/>
Dept: DRC	Status: Open	Reviewer:	Approval Date:
Note:			Ok to Issue: <input type="checkbox"/>
Dept: Planning	Status: Approved with Conditions	Reviewer: Richard Knowland	Approval Date: 12/27/2007
Note:			Ok to Issue: <input checked="" type="checkbox"/>

1) i. That the Applicant shall meet the recommendations contained in Tom Errico's (Traffic Review Consultant) memo dated 3-23-07 including a contribution of \$14,000 towards implementation of identified improvements for the Franklin Street Arterial and Marginal Way intersection and an additional \$30,000 contribution to the proposed extension of Somerset Street extension between Preble/Elm Streets and Forest Avenue.

ii. That the Applicant shall submit for Planning Staff review and approval the design items summarized on page 4 of Carrie Marsh's (Urban Designer) memo dated 12-27-06 including review and approval of a signage master plan for the building. In addition the Applicant shall submit a glass sample with an appropriate level of transparency and tint for review and approval.

iii. That a complete site lighting plan including the parking garage shall be submitted for Planning Staff review and approval. The lighting plan for the Preble Street underpass shall also be submitted for review and approval.

iv. That the Applicant shall apply for and receive City approval for a license permitting portions of the planter, ramp and awning to be located within a public right-of-way.

v. That a revised site plan delineating the property line along Marginal Way and Preble Street and information confirming the building height, shall be reviewed and approved by the Zoning Administrator.

vi. That public easements including the pedestrian easement shall be submitted for City staff review and approval.

vii. That the parking management plan shall be revised for review and approval reflecting the comments of Tom Errico (Traffic Review Consultant) memo dated 3-23-07.

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

- 2) i. The issuance of the traffic movement permit is granted with all of the standard conditions of approval for the same dictated by MDOT. In addition, the applicant for three (3) years after 80% occupancy of the building, shall monitor the left hand turn off of Preble Street into the parking garage, to ensure ongoing pedestrian and vehicular safety. The applicant shall be responsible for addressing and making any changes through additional signage, signaling, lighting, or other improvements, etc. to address and mitigate any concerns as identified by the City Traffic Engineer.
- ii. That the Applicant shall meet the recommendations contained in Tom Errico's (Traffic Review Consultant) memo dated 3-23-07 including a contribution of \$14,000 towards implementation of identified improvements for the Franklin Street Arterial and Marginal Way intersection and an additional \$30,000 contribution to the proposed extension of Somerset Street extension between Preble/Elm Streets and Forest Avenue.
- iii. That the Applicant shall submit for Planning Staff review and approval the design items summarized on page 4 of Carrie Marsh's (Urban Designer) memo dated 12-27-06 including review and approval of a signage master plan for the building. In addition the Applicant shall submit a glass sample with an appropriate level of transparency and tint for review and approval.
- iv. That a complete site lighting plan including the parking garage shall be submitted for Planning Staff review and approval. The lighting plan for the Preble Street underpass shall also be submitted for review and approval.
- v. That the Applicant shall apply for and receive City approval for a license permitting portions of the planter, ramp and awning to be located within a public right-of-way.
- vi. That a revised site plan delineating the property line along Marginal Way and Preble Street and information confirming the building height, shall be reviewed and approved by the Zoning Administrator.
- vii. That public easements including the pedestrian easement shall be submitted for City staff review and approval.
- viii. That the parking management plan shall be revised for review and approval reflecting the comments of Tom Errico (Traffic Review Consultant) memo dated 3-23-07

Comments:

8/13/2007-mes: the PB approved the approximate 135' height of this building under the allowed conditional use appeal (sec 14-496(e)) on March 27, 2007.

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

11/1/2007-ldobson: Thanks Mike -
We will pull together a response to your items and send them to you at one time so you will not have to deal with them coming to you piece mill.

Judy L. Johnson, AIA

Senior Associate

Architectural Studio

H A R R I M A N

Architects + Engineers
66 Pearl Street, Suite 301, Portland, ME 04101
207.775-0053tel
207.775-0460fax

Building communities since 1870
www.harriman.com

-----Original Message-----

From: Mike Nugent [mailto:mjn@portlandmaine.gov]
Sent: Tuesday, October 30, 2007 8:54 PM
To: jljohnson@harriman.com; Gregory Cass; Jeanie Bourke; Lannie Dobson
Cc: ethan@beckerstructural.com; todd@beckerstructural.com;
mouellette@harriman.com; JBallard@pizzagalli.com; pkeating@pizzagalli.com
Subject: Re: 84 marginal Way - code study

I'm finished with this permit and am prepared to sign off . I have a couple of questions/comments.

The Statment of Special Inspections with this permit set is the "Architectural Version". I assume there is a complete code compliant version at City Hall and will look at it tomorrow. The same goes for a spec book.

I always have a hard time trying to visualize the Guard protection for the cars in the paces , particularly where they abut the sloped travel lanes. Can you direct me to where this detail is obvious in the plans and establishes compliance with section 406.2.4?

Here are the conditions that will go on the approved permit. Many of them are due to my lack of a spec book at this point:

- 1) This permit is for the shell of the building only, separate plans and specs must be submitted and approved and tenant fit up permits will be required for each floor.
- 2) Separate permits and submissions are required for the Fire alarm system, Fire supression and Stand Pipe systems, plumbing and electrical

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

systems.

3) All waste lines and waterlines must be sized to accomodate the number of fixtures as required by the State of Maine Plumbing code (based on the 2000 UPC). All materials and practices must also comply with said code. (there are little plumbing details and no fixtures shown on the plan set.)

4) All penetrations in required fire separation assemblies must be protected in accordance with Chapter 7 of the 2003 IBC. A penetration protection plan must be submitted and approved prior to installation.

5) All fire rated doors must comply with the standards referenced in Section 715 including smoke control testing.

6) The structure must comply with all elements in Section 403 High Rises.

7) All stair risers must not exceed 7"

Thanks,

Mike Nugent
Consulting Plans Examiner
City of Portland

10/31/2007-ldobson: I would also like to add comments about the elevator doors.
Are they to be 2 hr. fire rated ?
Is there a plan to ensure their ability to meet the requirements for a smoke proof enclosure.
If these cannot be met then 2 hr. lobbies are needed.
Thank you

Captain Greg Cass
Portland Fire Dept.
Fire Prevention Officer

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

10/30/2007-ldobson: I'm finished with this permit and am prepared to sign off . I have a couple of questions/comments.

The Statment of Special Inspections with this permit set is the "Architectural Version". I assume there is a complete code compliant version at City Hall and will look at it tomorrow. The same goes for a spec book.

I always have a hard time trying to visualize the Guard protection for the cars in the paces , particularly where they abut the sloped travel lanes. Can you direct me to where this detail is obvious in the plans and establishes compliance with section 406.2.4?

Here are the conditions that will go on the approved permit. Many of them are due to my lack of a spec book at this point:

- 1) This permit is for the shell of the building only, separate plans and specs must be submitted and approved and tenant fit up permits will be required for each floor.
- 2) Separate permits and submissions are required for the Fire alarm system, Fire supression and Stand Pipe systems, plumbing and electrical systems.
- 3) All waste lines and waterlines must be sized to accomodate the number of fixtures as required by the State of Maine Plumbing code (based on the 2000 UPC). All materials and practices must also comply with said code. (there are little plumbing details and no fixtures shown on the plan set.)
- 4) All penetrations in required fire separation assemblies must be protected in accordance with Chapter 7 of the 2003 IBC. A penetration protection plan must be submitted and approved prior to installation.
- 5) All fire rated doors must comply with the standards referenced in Section 715 including smoke control testing.
- 6) The structure must comply with all elements in Section 403 High Rises.
- 7) All stair risers must not exceed 7"

Thanks,

Mike Nugent
Consulting Plans Examiner
City of Portland

10/31/2007-jmb: Do not approve, waiting for planning approval conditions, Rick is working with developer.

12/27/2007-jmb: Received approval from Planning, ok to issue

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

10/3/2007-Idobson: Thanks....yes, there are 2 sets of rolled plans in the office opposite Greg's....we will need the plans associated with this newly created permit
Thanks Lannie

Jeanie Bourke
Inspection Services Division Director

City of Portland
Planning & Development Dept./ Inspections Division
389 Congress St. Rm 315
Portland, ME 04101
jmb@portlandmaine.gov
(207)874-8715

>>> Mike Nugent 09/26 4:38 PM >>>
Jeannie,

Please have Lannie create a "steel/precast only" permit for this project with the following condition, Is there a second set of plans and specs at City Hall?:

By going forward with the "steel precast only" permit, you will be proceeding at your own risk. Any code related issues that are discovered as a part of subsequent plan review, that require alterations to the building, will have to be corrected.

I will try to complete this review by Monday the 1st.

Thank you
Mike

>>> Judy Johnson <jljohnson@harriman.com > 09/21/07 12:46 PM >>>
Hello All -

Attached is a revised Code Study that includes Mike Nugent's questions.

The only item that is missing are the interior wall openness calculations for the parking garage.

I will update that as soon as we receive the information from Stresscon.

Also attached is the letter from Thayer regarding design compliance with IECC requirements.

If you have any questions, please call.

Location of Construction: 84 MARGINAL WAY	Owner Name: CAPITAL LLC	Owner Address: 50 PORTLAND PIER STE 400	Phone:
Business Name:	Contractor Name: Pizzagalli	Contractor Address: 131 Presumpscot St Portland	Phone (207) 874-2323
Lessee/Buyer's Name	Phone:	Permit Type: Commercial	

Thanks and have a good weekend.

Judy L. Johnson, AIA

Senior Associate, Architect

Harriman Associates

Architects + Engineers

66 Pearl Street, Suite 301

Portland, Maine 04101

207.775.0053 tel

207.775.0460 fax

Building communities since 1870

www.harriman.com

11/28/2007-ldobson: Pizzagalli dropped 14 (inc cover) pages of special insp report routed to MJN box



Certificate of Design Application

Becker Structural Engineers, Portland ME for Structural Items

Harriman Associates, Portland ME for Architectural Items

From Designer:

Date:

Job Name:

Address of Construction:

4/4/2007

84 Marginal Way, Portland ME

84 Marginal Way, Preble Street & Marginal Way, Portland ME

2003 International Building Code

Construction project was designed to the building code criteria listed below:

Struct: IBC 2006

Arch: IBC 2003

Building Code & Year _____ Use Group Classification (s) B, M, S-2

Type of Construction Type 2A

Will the Structure have a Fire suppression system in Accordance with Section 903.3.1 of the 2003 IRC Yes

Is the Structure mixed use? Yes If yes, separated or non separated or non separated (section 302.3) Separated

Supervisory alarm System? Yes Geotechnical/Soils report required? (See Section 1802.2) Provided

Structural Design Calculations

Completed Submitted for all structural members (106.1 - 106.11)

Design Loads on Construction Documents (1603)

Uniformly distributed floor live loads (7603.11, 1807)

Floor Area Use Loads Shown
Passenger Car Parking 40 psf

Offices 50 psf + 20 Partition Allowance

Corridors above First 80 psf

Stairs/Lobbies 100 psf

Retail 100 psf

Wind loads (1603.1.4, 1609)

Analytical Design option utilized (1609.1.1, 1609.6)

100 mph Basic wind speed (1809.3)

Iw=1.0 Building category and wind importance Factor, table 1604.5, 1609.5)

C Wind exposure category (1609.4)

0.18 Internal pressure coefficient (ASCE 7)

per ASCE 7-05 Component and cladding pressures (1609.1.1, 1609.6.2.2)

34.9 max Main force wind pressures (7603.1.1, 1609.6.2.1)

Earth design data (1603.1.5, 1614-1623)

Equiv Lat Force Design option utilized (1614.1)

II Seismic use group ("Category")

0.481, 0.269 Spectral response coefficients, S_s & S₁ (1615.1)

E Site class (1615.1.5)

Where Applicable Live load reduction

See Snow Roof live loads (1603.1.2, 1607.11)

See below Roof snow loads (1603.7.3, 1608)

60 psf Ground snow load, P_g (1608.2)

46 psf If P_g > 10 psf, flat-roof snow load P_f

1.0 If P_g > 10 psf, snow exposure factor, C_e

1.0 If P_g > 10 psf, snow load importance factor, I_s

1.1 Roof thermal factor, C_t (1608.4)

n/a Sloped roof snowload, P_s (1608.4)

C Seismic design category (1616.3)

Braced Frames Basic seismic force resisting system (1617.6.2)

5.0 Response modification coefficient, R_y and

5.0 deflection amplification factor C_d (1617.6.2)

Equivalent Lat Force Procedure Analysis procedure (1616.6, 1617.5)

1366 kips Design base shear (1617.4, 1617.5.1)

Flood loads (1803.1.6, 1612)

N/A Flood Hazard area (1612.3)

12.0 feet Elevation of structure

Other loads

Applied where required in IBC Live Load Table Concentrated loads (1607.4)

20 psf allowance Partition loads (1607.5)

Applied as applicable Misc. loads (Table 1607.8, 1607.6.1, 1607.7, 1607.12, 1607.13, 1610, 1611, 2404)



84 Marginal Way MOB

Transmittal 00087

08/15/07

Transmittal To		Transmittal From	
Jeanie Bourke City of Portland 389 Congress St. Rm 315 Portland, MAINE 04101 T: 874-8715		Matthew Morin Pizzagalli Construction Company 84 Marginal Way Portland, MAINE 04103 T: 207-761-1535	
F:		F: 207-773-2961	

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input checked="" type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Prints	<input type="checkbox"/> Your Use	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> Plans	<input type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Samples	<input type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Other:		<input type="checkbox"/> Submit
Reference:	SENT VIA:	<input type="checkbox"/> Returned
	<input type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
	<input type="checkbox"/> Separate Cover Via:	<input type="checkbox"/> Due Date:

ITEM NO.	COPIES	DATE	ITEM NUMBER	REV. NO.	DESCRIPTION	STATUS
0001	1	08/15/07			Accessibility Building Code Certificate Harriman Associates	NEW
0002	1	08/15/07			Certificate of Design Harriman Associates	NEW
0003	1	08/15/07			Certificate of Design, Becker Structural Engineers	NEW
0004	1	08/15/07			Certificate of Design Application	NEW
0005	3	08/15/07			Full set of PDF DWG'S CD'S	NEW


Remarks

Please find attached required documents to supplement the 84 Marginal Way building permit submitted previously.

- Three CD's containing a set of 100% contract drawings
- Certificate of Design Application from Becker Structural Engineers and Harriman Associates,
- Certificate of Design from Becker Structural Engineers
- Certificate of Design from Harriman Associates-
- Accessibility Building Code Certificate from Harriman Associates

Please do not hesitate to call with questions.

Thank you



PDFV

CC: F: File

Signed:

[Signature]
Matthew Morin




Accessibility Building Code Certificate

Designer: Judy L. Johnson, AIA

Address of Project: 84 Marginal Way, Portland Maine

Nature of Project: Office Building - Core and Shell

The technical submissions covering the proposed construction work as described above have been designed in compliance with applicable referenced standards found in the Maine Human Rights Law and Federal Americans with Disability Act. Residential Buildings with 4 units or more must conform to the Federal Fair Housing Accessibility Standards. Please provide proof of compliance if applicable.



Signature: Judy L. Johnson

Title: Senior Assoc. / Architect

Firm: Hanniman Associates

Address: 606 Pearl Street
Portland, Maine 04101

Phone: 207 775. 0053

DDF ✓

For more information or to download this form and other permit applications visit the Inspections Division on our website at www.portlandmaine.gov



Certificate of Design


Date: 14 August 2007

From: Judy L. Johnson, AIA

These plans and / or specifications covering construction work on:

84 Marginal Way - Core and Shell

Have been designed and drawn up by the undersigned, a Maine registered Architect / Engineer according to the *2003 International Building Code* and local amendments.



Signature: Judy L. Johnson.

Title: Senior Assoc. Architect

Firm: Harriman Associates

Address: 66 Pearl Street

Portland, Maine 04101

Phone: 207-775-0053

PDF ✓

For more information or to download this form and other permit applications visit the Inspections Division on our website at www.portlandmaine.gov



Certificate of Design

Date: 4/4/2007

From: Paul B. Becker, P. E. Becker Structural Engineers, Portland, ME

These plans and / or specifications covering construction work on:

Foundation Permit Package, 84 Marginal Way, Marginal Way and Preble Streets, Portland, ME

Have been designed and drawn up by the undersigned, a Maine registered Architect / Engineer according to the *2003 International Building Code* and local amendments. (See below)

The 2006 International Building Code was utilized for the Structural Design of this project

Signature: _____

Title: Paul B. Becker, P. E., President

Firm: Becker Structural Engineers

Address: 75 York Street

Portland, Maine 04101

Phone: (207) 879-1838

(SEAL)

PDF ✓

For more information or to download this form and other permit applications visit the Inspections Division on our website at www.portlandmaine.gov



Certificate of Design Application

Becker Structural Engineers, Portland ME for Structural Items

From Designer:

Harriman Associates, Portland ME for Architectural Items

Date:

4/4/2007

Job Name:

84 Marginal Way, Portland ME

Address of Construction:

84 Marginal Way, Preble Street & Marginal Way, Portland ME

2003 International Building Code

Construction project was designed to the building code criteria listed below:

Struct: IBC 2006

Arch: IBC 2003

Building Code & Year _____ Use Group Classification (s) B, M, S-2

Type of Construction Type 2A

Will the Structure have a Fire suppression system in Accordance with Section 903.3.1 of the 2003 IRC Yes

Is the Structure mixed use? Yes If yes, separated or non separated or non separated (section 302.3) Separated

Supervisory alarm System? Yes Geotechnical/Soils report required? (See Section 1802.2) Provided

Structural Design Calculations

Completed Submitted for all structural members (106.1 - 106.11)

Design Loads on Construction Documents (1603)

Uniformly distributed floor live loads (7603.11, 1807)

Floor Area Use	Loads Shown
Passenger Car Parking	40 psf
Offices	50 psf + 20 Partition Allowance
Corridors above First	80 psf
Stairs/Lobbies	100 psf
Retail	100 psf

Wind loads (1603.1.4, 1609)

Analytical Design option utilized (1609.1.1, 1609.6) 100 mph Basic wind speed (1809.3) Iw=1.0 Building category and wind importance Factor, C Wind exposure category (1609.4) 0.18 Internal pressure coefficient (ASCE 7) per ASCE 7-05 Component and cladding pressures (1609.1.1, 1609.6.2.2) varies per ht 34.9 max Main force wind pressures (7603.1.1, 1609.6.2.1)

Earth design data (1603.1.5, 1614-1623)

Equiv Lat Force Design option utilized (1614.1) II Seismic use group ("Category") 0.481, 0.269 Spectral response coefficients, SDs & SD1 (1615.1) E Site class (1615.1.5)

Where Applicable Live load reduction

See Snow Roof live loads (1603.1.2, 1607.11)
See below Roof snow loads (1603.7.3, 1608)
60 psf Ground snow load, P_g (1608.2)
46 psf If $P_g > 10$ psf, flat-roof snow load P_f
1.0 If $P_g > 10$ psf, snow exposure factor, C_e
1.0 If $P_g > 10$ psf, snow load importance factor, I_s
1.1 Roof thermal factor, C_t (1608.4)
n/a Sloped roof snowload, P_s (1608.4)

C Seismic design category (1616.3)
Braced Frames Basic seismic force resisting system (1617.6.2)
Non Mom Conns
5.0 Response modification coefficient, R , and
5.0 deflection amplification factor C_d (1617.6.2)

Equivalent Lat Force Procedure

1366 kips Design base shear (1617.4, 1617.5.1)

Flood loads (1803.1.6, 1612)

N/A Flood Hazard area (1612.3)
12.0 feet Elevation of structure

Other loads

Applied where required in
IBC Live Load Table Concentrated loads (1607.4)
20 psf allowance Partition loads (1607.5)
 Applied as applicable
Misc. loads (Table 1607.8, 1607.6.1, 1607.7, 1607.12, 1607.13, 1610, 1611, 2404)

PLH



84 Marginal Way MOB

Transmittal 00074

8/9/2007

Transmittal To		Transmittal From	
Jeanie Bourke City of Portland 389 Congress St. Rm 315 Portland, MAINE 04101 T: 874-8715		Jared Ballard Pizzagalli Construction Company 84 Marginal Way Portland, ME 04103 T: 207-761-1535	
F:		F: 207-761-2961	

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input checked="" type="checkbox"/> Letter	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Prints	<input type="checkbox"/> Change Order	<input type="checkbox"/> Approved as Noted
<input checked="" type="checkbox"/> Plans	<input type="checkbox"/> Specifications	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Samples	<input type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input checked="" type="checkbox"/> Other: Permit Fee Check		<input checked="" type="checkbox"/> Submit
Reference:	SENT VIA:	<input type="checkbox"/> Returned
	<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
	<input type="checkbox"/> Separate Cover Via:	<input type="checkbox"/> Due Date:

ITEM NO.	COPIES	DATE	ITEM	NUMBER	REV. NO.	DESCRIPTION	STATUS
1	1	8/9/2007				Certificate of Design Application	NEW
1	3	8/9/2007				Complete Set of Contract Drawings	NEW
2	1	8/9/2007				General Building Permit Application	NEW
3	3	8/9/2007				Structural, Architectural and MEP Statements of Special Instructions	NEW
4	1	8/9/2007				Permit Fee Check	NEW


Remarks

Please review the attached complete set of 100% contract drawings, General Building Permit Application and required statements of Special Instructions as required for the City of Portland General Building Permit. Your prompt response would be greatly appreciated.

Please do not hesitate to call with questions.

Thank you

CC: Mike Nugent
Captain Greg Kass

Signed: 
Jared Ballard

Approved: _____

Requested by: EHM

CHECK REQUEST

Payee (account name): City of Portland

Address (wire instruct): 389 Congress Street - City Hall

Portland, Maine 04101

Amount: \$112,012.49 **Date Needed:** 8/6/2007

Check Memo (i.e. invoice #): Building permit fee

Asset Specific Information: To be completed by Requestor

Is expense related to a specific loan: Y / N If yes, Loan # _____

If specific loan, is this an REO: Y / N If yes, Asset Name: _____

Is this loan securitized: Y / N Debtor Responsible for Expense: Y / N

Is a 1099 Required: Y / N If yes, taxpayer ID: _____

Is check to be mailed out: Y / N If to be mailed, does it need to go via overnight delivery: Y / N

PLEASE NOTE, EXPENSE REIMBURSEMENTS DO NOT NEED 1099, CHECK IF REIMBURSEMENT

Entity Classification: Enter if you know

CSI : _____ ANT: _____ ATL: _____ MHPC: _____ IC: _____ IH: _____ ANS: _____

ANT Escrow: _____ IC Escrow: _____ Micro Escrow (Specify) _____: _____ Other: ABT, LLC

Account Classification: To be completed by Accounting

<u>Expenses</u>		<u>Assets & Liabilities</u>	
Insurance - _____	_____	Corp Fees _____	Deposit _____
Real Estate Taxes _____	_____	Sales Comm. _____	Loan Portfolio _____
Professional Fees _____	_____	Meals & Ent. _____	Unapplied Fund _____
Property Mgt. Fee _____	_____	Travel Miles _____	Escrow Liability _____
Repair & Maint _____	_____	Recording Fees _____	Utility Deposit _____
Special Projects _____	_____	DD - OE / T / O/V _____	
Gas & Elect. _____	_____	Computer D / M _____	
Water, Sewar, Trash, Tes _____	_____	Foreclosure _____	
Other Utilities _____	_____	Closing Costs _____	
Legal Fees _____	_____	Other <u>Permit Fees</u>	

Expense Year: 2005 _____ 2006 _____

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – A/M/E/P

Project: 84 Marginal Way

Location: Portland, Me

Owner:

This *Statement of Special Inspections* encompass the following discipline:

Electrical

Architectural

Other: _____

Design Professional in Responsible Charge:

Firm Name: Daniel

(Note: *Statement of Special Inspections* for other disciplines may be included under a separate cover)

This *Statement of Special Inspections* is submitted as a condition for permit issuance in accordance with the Special Inspection and Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Special Inspection Coordinator (SIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Special Inspection Coordinator shall keep records of all inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Registered Design Professional in Responsible Charge (RDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge at an interval determined by the RDP, SIC and the BCO.

A *Final Report of Special Inspections* documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: After Installation of equipment

or per attached schedule.


Prepared by:

Daniel Tibbetts

(type or print name of the Registered Design Professional in Responsible Charge)

Daniel J Tibbetts
Signature

7/31/07
Date



Owner's Authorization:

Building Code Official's Acceptance:

Signature

Date

Signature

Date

Project: 84 Marginal Way
 Date Prepared:

Statement of Special Inspector

List of Agents

Project: 84 Marginal Way

Location: Portland, Me

Owner:

This *Statement of Special Inspections* encompass the

- Architectural Electrical
 Other: _____

(Note: *Statement of Special Inspections* for other disc

This *Statement of Special Inspections / Quality Assur*

- Spray Fire Resistant Material
 Exterior Insulation and Finish
 Electrical
 Architectural Systems
 Special Cases

Special Inspection Agencies	Firm
1. Special Inspection Coordinator (SIC)	SMRT
2. Special Inspector (SI 1)	SMRT
3. Special Inspector (SI 2)	
4. Testing Agency (TA 1)	
5. Testing Agency (TA 2)	
6. Other (O1)	

Note: The inspectors and testing agencies shall be er Subcontractor whose work is to be inspected or teste commencing work.

ns – A/M/E/P (Continued)

following discipline:

disciplines may be included under a separate cover)

ance Plan includes the following building systems:

	Address, Telephone, e-mail
	144 Fore Street Portland, Me 04104
	144 Fore Street Portland, Me 04104

engaged by the Owner or the Owner's Agent, and not by the Contractor or . Any conflict of interest must be disclosed to the Building Official, prior to

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – A/M/E/P (Continued)

Final Report of Special Inspections (SIC)

[To be completed by the Special Inspections Coordinator (SIC). Note that all Agent's Final Reports must be received prior to issuance.]

Project:
Location:
Owner:
Owner's Address:

Architect of Record: _____
(name) (firm)

Registered Design Professional in Responsible Charge: _____
(name) (firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.


Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspection Coordinator

(Type or print name)

(Firm Name)

Signature Date



Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – A/M/E/P (Continued)

Special Inspector's/Agent's Final Report

Project:
Special Inspector or
Agent:

(name)

(firm)

Designation:

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

(Type or print name)

Signature

Date

**Licensed Professional Seal or
Certification Number**

Project: 84 Marginal Way
Date Prepared:

Schedule of Special Inspections – A/M/E/P

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

RA Registered Architect – a licensed Registered Architect
PE Professional Engineer – a licensed PE specializing in the discipline to be inspected
EIT Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

Experienced Testing Technician

ETT Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection

International Code Council (ICC) Certification

ICC-SFSI Spray-Applied Fireproofing Special Inspector

Exterior Design Institute (EDI) Certification

EDI-EIFS EIFS Third Party Inspector

Other

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SPRAYED FIRE-RESISTANT MATERIALS

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.11						
1. Surface Conditions: Verify surfaces are prepared in accordance with the approved fire-resistance design and the approved manufacturer's written instructions prior to application of the sprayed fire-resistant material			IBC 1704.11.1			
2. Application: Verify the substrate shall have a minimum ambient temperature before and after application as specified in the approved manufacturer's written instruction. The area for application shall be ventilate during and after application as required by the approved manufacturer's written instructions.			IBC 1704.11.2			
3. Thickness: Verify average thickness of the sprayed fire-resistant materials applied to structural elements shall not be less than the thickness required by the approved fire-resistance design.						
a. Floor, Roofs & Walls: The thickness of the sprayed fire-resistant material applied to floor, roof and wall assemblies shall be determined in accordance with ASTM E 605, taking the average of not less than four measurements for each 1,000 square feet (93 m2) of the sprayed area on each floor or part thereof.			IBC1704.3.1; ASTM E605			
b. Structural Framing: The thickness of the sprayed fire-resistant material applied to structural members shall be determined in accordance with ASTM E 605. Thickness testing shall be performed on not less than 25 percent of the structural members on each floor.			IBC1704.3.2; ASTM E605			
4. Density: Verify density of the sprayed fire-resistant material not be less than the density specified in the approved fire-resistant design.			IBC1704.4; ASTM E605			
5. Bond: Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material applied to structural elements shall not be less than 150 pounds per square foot (psf) (7.18 kN/m2). The cohesive/adhesive bond strength shall be determined in accordance with the field test specified in ASTM E 736 by testing in-place samples.						
a. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from each floor, roof and wall assembly at the rate of not less than one sample for every 10,000 square feet (929 m2) or part thereof of the sprayed area in each story.			IBC 1704.11.5.1; ASTM E 736			
b. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from beams, girders, joists, trusses and columns at the rate of not less than one sample for each type of structural framing member for each 5,000 square feet (464 m2) of floor area or part thereof in each story.			IBC 1704.11.5.2; ASTM E 736			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SMOKE CONTROL

VERIFICATION AND INSPECTION IBC Section 1704.14	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Smoke control systems shall be tested by An agency for smoke control who shall have expertise in fire-protection engineering, mechanical engineering and certification as air balancers. The test scope shall be as follows:						
a. During erection of ductwork and prior to concealment for the purposes of leakage testing and recording of device location.			IBC 1704.14			
b. Prior to occupancy and after sufficient completion for the purposes of pressure difference testing, flow measurements, and detection and control verification.			IBC 1704.14			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
WALL PANEL & VENEER CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.10	Y/N	<u>EXTENT:</u> CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
I. Verify exterior and interior architectural wall panels and the anchoring of veneers for building assigned to Seismic Design Category E or F.			Seismic Design Category:			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
EXTERIOR INSULATION AND FINISH SYSTEM (EIFS)

VERIFICATION AND INSPECTION IBC Section 1704.12	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Visual observation of the installation of EIFS systems without water-resistive barrier.			IBC Section 1704.12			
2. Visual observation of the installation of EIFS systems without a means of draining moisture to the exterior.			IBC Section 1704.12			
3. Visual observation of the installation of EIFS systems not installed over masonry or concrete walls.			IBC Section 1704.12			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SEISMIC RESISTANCE - ARCHITECTURAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Special inspections for seismic resistance. Special inspection as specified in this section is required for Architectural components assigned to Seismic Design Category D, E or F			Seismic Design Category:			
a. Periodic special inspection during the erection and fastening of exterior cladding, interior and exterior nonbearing walls and interior and exterior veneer in structures			IBC 1707.6			
b. Suspended ceiling systems and their anchorage						
c. Access floors: Periodic special inspection during the anchorage of access floors			IBC 1707.5			
d. Storage racks: Periodic special inspection during the anchorage of storage racks 8 feet (2438 mm) or greater in height.						
1. Retail Storage Racks						
2. High Density Files						
3. Other:						
3. Life-safety components required to function after an earthquake:						
1. Egress Stairs						
2. Fire Protection Sprinkler System						
3. Other:						
4. Other:						

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SEISMIC RESISTANCE - ELECTRICAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Electrical components			Seismic Design Category:			
a. Periodic special inspection during the anchorage of electrical equipment for emergency or standby power systems in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
b. Periodic special inspection during the installation of anchorage of other electrical equipment in structures assigned to Seismic Design Category E or F			IBC 1707.7			
2. Component inspection. Special inspection is required for the installation of the following components:						
a. Electrical motors, transformers, switchgear unit substations and motor control centers.			IBC 1707.7.1.2			
b. Reciprocating and rotating-type machinery			IBC 1707.7.1.3			
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.			IBC 1707.7.2			
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label			IBC 1707.7.3			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SEISMIC RESISTANCE - MECHANICAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Mechanical components			Seismic Design Category:			
a. Periodic special inspection during the installation of HVAC ductwork that will contain hazardous materials in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
b. Periodic special inspection during installation of piping systems intended to carry flammable, combustible, or highly toxic contents and their associated mechanical units in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
2. Component inspection. Special inspection is required for the installation of the following components:						
a. Equipment using combustible energy sources			IBC 1707.7.1.1			
b. Reciprocating and rotating-type machinery			IBC 1707.7.1.3			
c. Piping distribution systems 3 inches (76 mm) and larger			IBC 1701.7.1.4			
d. Tanks, heat exchangers and pressure vessels			IBC 1701.7.1.5			
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.			IBC 1707.7.2			
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label			IBC 1707.7.3			

Project: 84 Marginal Way
 Date Prepared:

Quality Assurance Plan – A/M/E/P
QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

SEISMIC DESIGN CATEGORY:	
QUALITY ASSURANCE PLAN REQUIREMENTS (A Quality Assurance Plan, enacted through the Special Inspections requirements for this project, are in place for the following systems)	
Mechanical/Piping: <input type="checkbox"/> Heating, ventilating and air-conditioning (HVAC) ductwork containing hazardous materials and anchorage of such ductwork <input type="checkbox"/> Hazardous Material: <input type="checkbox"/> Hazardous Material: <input type="checkbox"/> Piping systems and mechanical units containing flammable, combustible or highly toxic materials <input type="checkbox"/> Material: <input type="checkbox"/> Material:	MER
Electrical: <input type="checkbox"/> Anchorage of electrical equipment used for emergency or standby power systems <input type="checkbox"/> Equipment: <input type="checkbox"/> Equipment: <input type="checkbox"/> Equipment:	EER
<input type="checkbox"/> ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
Architectural: <input type="checkbox"/> Exterior wall panels and their anchorage <input type="checkbox"/> Precast Concrete <input type="checkbox"/> Brick <input type="checkbox"/> Stone: <input type="checkbox"/> Other: <input type="checkbox"/> Suspended ceiling systems and their anchorage <input type="checkbox"/> Access floors and their anchorage <input type="checkbox"/> Steel storage racks and their anchorage <input type="checkbox"/> Retail Storage Racks <input type="checkbox"/> High Density Files <input type="checkbox"/> Other: <input type="checkbox"/> Life-safety component required to function after an earthquake: <input type="checkbox"/> Engineered Egress Stairs <input type="checkbox"/> Fire Protection Sprinkler System <input type="checkbox"/> Other: <input type="checkbox"/> Other: <input type="checkbox"/> Other:	RAR
<input type="checkbox"/> ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
Electrical: <input checked="" type="checkbox"/> Electrical equipment	EER

Mechanical Engineer of Record (MER):

Electrical Engineer of Record (EER):

 Signature Date
 Building Code Official's Acceptance:

Daniel [Signature] 7/3/07

 Signature Date
 Registered Architect of Record (RAR):

 Signature Date

 Signature Date

Project: 84 Marginal Way
Date Prepared:

Contractor's Statement of Responsibility –Exhibit D

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project:

Contractor's Name:

Address:

License No.:

Description of designated building systems and components included in the Statement of Responsibility:

Contractor's Acknowledgment of Special Requirements

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

Signature

Date

Contractor's Provisions for Quality Control

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections: Non-Structural Disciplines

The attached statement is submitted for informational purposes only; the information in this statement shall be prepared by the appropriate Licensed Design Professional in Responsible Charge for the Referenced Discipline.

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – A/M/E/P

Project: MEDICAL OFFICE BUILDING
Location: 84 MARGINAL WAY
Owner: ATLANTIC BAYSIDE TRUST

This Statement of Special Inspections encompass the following discipline:

Mechanical/Electrical/Plumbing

Architectural Other: _____
Design Professional in Responsible Charge:

Firm Name:

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections is submitted as a condition for permit issuance in accordance with the Special Inspection and Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Special Inspection Coordinator (SIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Special Inspection Coordinator shall keep records of all inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Registered Design Professional in Responsible Charge (RDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge at an interval determined by the RDP, SIC and the BCO.

A Final Report of Special Inspections documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: Upon request of Building Official _____ or per attached schedule.

Prepared by:

John Q. Public DAN THAYER
(type or print name of the Registered Design Professional in Responsible Charge)

Dan Thayer, P.E. 8/7/07
Signature Date



Owner's Authorization:

Building Code Official's Acceptance:

Signature Date

Signature Date

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – A/M/E/P (Continued)

List of Agents

Project:

Location:

Owner:

This *Statement of Special Inspections* encompass the following discipline:

- Architectural
 Mechanical/Electrical/Plumbing
 Other: _____

(Note: *Statement of Special Inspections* for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- Spray Fire Resistant Material
- Exterior Insulation and Finish
- Mechanical & Electrical
- Architectural Systems
- Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. Special Inspection Coordinator (SIC)		
2. Special Inspector (SI 1)		
3. Special Inspector (SI 2)		
4. Testing Agency (TA 1)		
5. Testing Agency (TA 2)		
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner’s Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: 84 Marginal Way

Date Prepared:

Statement of Special Inspections – A/M/E/P (Continued)

Final Report of Special Inspections (SIC)

[To be completed by the Special Inspections Coordinator (SIC). Note that all Agent's Final Reports must be received prior to issuance.]

Project:

Location:

Owner:

Owner's Address:

Architect of Record:

(name)

(firm)

Registered Design

Professional in Responsible Charge:

(name)

(firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Special Inspection Coordinator

(Type or print name)

(Firm Name)

Signature

Date



Project: 84 Marginal Way

Date Prepared:

Statement of Special Inspections – A/M/E/P (Continued)

Special Inspector's/Agent's Final Report

Project:

Special Inspector or

Agent:

(name)

(firm)

Designation:

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

(Type or print name)

Signature

Date

**Licensed Professional Seal or
Certification Number**

Schedule of Special Inspections – A/M/E/P

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

RA	Registered Architect – a licensed Registered Architect
PE	Professional Engineer – a licensed PE specializing in the discipline to be inspected
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

Experienced Testing Technician

ETT	Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection
-----	---

International Code Council (ICC) Certification

ICC-SFSI	Spray-Applied Fireproofing Special Inspector
----------	--

Exterior Design Institute (EDI) Certification

EDI-EIFS	EIFS Third Party Inspector
----------	----------------------------

Other

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SPRAYED FIRE-RESISTANT MATERIALS

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.11						
1. Surface Conditions: Verify surfaces are prepared in accordance with the approved fire-resistance design and the approved manufacturer's written instructions prior to application of the sprayed fire-resistant material			IBC 1704.11.1			
2. Application: Verify the substrate shall have a minimum ambient temperature before and after application as specified in the approved manufacturer's written instruction. The area for application shall be ventilate during and after application as required by the approved manufacturer's written instructions.			IBC 1704.11.2			
3. Thickness: Verify average thickness of the sprayed fire-resistant materials applied to structural elements shall not be less than the thickness required by the approved fire-resistance design.						
a. Floor, Roofs & Walls: The thickness of the sprayed fire-resistant material applied to floor, roof and wall assemblies shall be determined in accordance with ASTM E 605, taking the average of not less than four measurements for each 1,000 square feet (93 m2) of the sprayed area on each floor or part thereof.			IBC 1704.3.1; ASTM E605			
b. Structural Framing: The thickness of the sprayed fire-resistant material applied to structural members shall be determined in accordance with ASTM E 605. Thickness testing shall be performed on not less than 25 percent of the structural members on each floor.			IBC 1704.3.2; ASTM E605			
4. Density: Verify density of the sprayed fire-resistant material not be less than the density specified in the approved fire-resistant design.			IBC 1704.4; ASTM E605			
5. Bond: Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material applied to structural elements shall not be less than 150 pounds per square foot (psf) (7.18 kN/m2). The cohesive/adhesive bond strength shall be determined in accordance with the field test specified in ASTM E 736 by testing in-place samples.						
a. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from each floor, roof and wall assembly at the rate of not less than one sample for every 10,000 square feet (929 m2) or part thereof of the sprayed area in each story.			IBC 1704.11.5.1; ASTM E 736			
b. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from beams, girders, joists, trusses and columns at the rate of not less than one sample for each type of structural framing member for each 5,000 square feet (464 m2) of floor area or part thereof in each story.			IBC 1704.11.5.2; ASTM E 736			

Project: 84 Marginal Way

Date Prepared:

Schedule of Special Inspections – A/M/E/P

SMOKE CONTROL

VERIFICATION AND INSPECTION IBC Section 1704.14	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Smoke control systems shall be tested by An agency for smoke control who shall have expertise in fire-protection engineering, mechanical engineering and certification as air balancers. The test scope shall be as follows:						
a. During erection of ductwork and prior to concealment for the purposes of leakage testing and recording of device location.			IBC 1704.14			
b. Prior to occupancy and after sufficient completion for the purposes of pressure difference testing, flow measurements, and detection and control verification.			IBC 1704.14			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
WALL PANEL & VENEER CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.10	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Verify exterior and interior architectural wall panels and the anchoring of veneers for building assigned to Seismic Design Category E or F.			Seismic Design Category:			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
EXTERIOR INSULATION AND FINISH SYSTEM (EIFS)

VERIFICATION AND INSPECTION IBC Section 1704.12	Y/N	<u>EXTENT:</u> CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Visual observation of the installation of EIFS systems without water-resistive barrier.			IBC Section 1704.12			
2. Visual observation of the installation of EIFS systems without a means of draining moisture to the exterior.			IBC Section 1704.12			
3. Visual observation of the installation of EIFS systems not installed over masonry or concrete walls.			IBC Section 1704.12			

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SEISMIC RESISTANCE - ARCHITECTURAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Special inspections for seismic resistance. Special inspection as specified in this section is required for Architectural components. assigned to Seismic Design Category D, E or F			Seismic Design Category:			
a. Periodic special inspection during the erection and fastening of exterior cladding, interior and exterior nonbearing walls and interior and exterior veneer in structures			IBC 1707.6			
b. Suspended ceiling systems and their anchorage						
c. Access floors: Periodic special inspection during the anchorage of access floors			IBC 1707.5			
d. Storage racks: Periodic special inspection during the anchorage of storage racks 8 feet (2438 mm) or greater in height.						
1. Retail Storage Racks						
2. High Density Files						
3. Other:						
3. Life-safety components required to function after an earthquake:						
1. Egress Stairs						
2. Fire Protection Sprinkler System						
3. Other:						
4. Other:						

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – A/M/E/P
SEISMIC RESISTANCE - ELECTRICAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Electrical components			Seismic Design Category:			
a. Periodic special inspection during the anchorage of electrical equipment for emergency or standby power systems in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
b. Periodic special inspection during the installation of anchorage of other electrical equipment in structures assigned to Seismic Design Category E or F			IBC 1707.7			
2. Component inspection. Special inspection is required for the installation of the following components:						
a. Electrical motors, transformers, switchgear unit substations and motor control centers.			IBC 1707.7.1.2			
b. Reciprocating and rotating-type machinery			IBC 1707.7.1.3			
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.			IBC 1707.7.2			
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label			IBC 1707.7.3			

Project: 84 Marginal Way

Date Prepared:

Schedule of Special Inspections – A/M/E/P

SEISMIC RESISTANCE - MECHANICAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Mechanical components			Seismic Design Category:			
a. Periodic special inspection during the installation of HVAC ductwork that will contain hazardous materials in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
b. Periodic special inspection during installation of piping systems intended to carry flammable, combustible, or highly toxic contents and their associated mechanical units in structures assigned to Seismic Design Category C, D, E or F			IBC 1707.7			
2. Component inspection. Special inspection is required for the installation of the following components:						
a. Equipment using combustible energy sources			IBC 1707.7.1.1			
b. Reciprocating and rotating-type machinery			IBC 1707.7.1.3			
c. Piping distribution systems 3 inches (76 mm) and larger			IBC 1701.7.1.4			
d. Tanks, heat exchangers and pressure vessels			IBC 1701.7.1.5			
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.			IBC 1707.7.2			
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label			IBC 1707.7.3			

Project: 84 Marginal Way

Date Prepared:

Quality Assurance Plan – A/M/E/P

QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

SEISMIC DESIGN CATEGORY:	
QUALITY ASSURANCE PLAN REQUIREMENTS (A Quality Assurance Plan, enacted through the Special Inspections requirements for this project, are in place for the following systems)	
Mechanical/Piping: <input type="checkbox"/> Heating, ventilating and air-conditioning (HVAC) ductwork containing hazardous materials and anchorage of such ductwork <input type="checkbox"/> Hazardous Material: <input type="checkbox"/> Hazardous Material: <input type="checkbox"/> Piping systems and mechanical units containing flammable, combustible or highly toxic materials <input type="checkbox"/> Material: <input type="checkbox"/> Material:	MER
Electrical: <input type="checkbox"/> Anchorage of electrical equipment used for emergency or standby power systems <input type="checkbox"/> Equipment: <input type="checkbox"/> Equipment: <input type="checkbox"/> Equipment:	EER
<input type="checkbox"/> ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
Architectural: <input type="checkbox"/> Exterior wall panels and their anchorage <input type="checkbox"/> Precast Concrete <input type="checkbox"/> Brick <input type="checkbox"/> Stone: <input type="checkbox"/> Other: <input type="checkbox"/> Suspended ceiling systems and their anchorage <input type="checkbox"/> Access floors and their anchorage <input type="checkbox"/> Steel storage racks and their anchorage <input type="checkbox"/> Retail Storage Racks <input type="checkbox"/> High Density Files <input type="checkbox"/> Other: <input type="checkbox"/> Life-safety component required to function after an earthquake: <input type="checkbox"/> Engineered Egress Stairs <input type="checkbox"/> Fire Protection Sprinkler System <input type="checkbox"/> Other: <input type="checkbox"/> Other: <input type="checkbox"/> Other:	RAR
<input type="checkbox"/> ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
Electrical: <input type="checkbox"/> Electrical equipment	EER

Mechanical Engineer of Record (MER):

Electrical Engineer of Record (EER):

Signature
Building Code Official's Acceptance:

Date

Signature
Registered Architect of Record (RAR):

Date

Signature

Date

Signature

Date

Project: 84 Marginal Way
Date Prepared:

Contractor's Statement of Responsibility –Exhibit D

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project: 84 Marginal Way
Contractor's Name: Theyer Corporation
Address: 1400 Hotel Rd. Auburn, Me 04210
License No.: ME 5070

Description of designated building systems and components included in the Statement of Responsibility:

HVAC

Contractor's Acknowledgment of Special Requirements

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

Dan Thayer
Signature

8/3/07
Date

Contractor's Provisions for Quality Control

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.



LINC Service® Contractor

Design/Build/Maintain HVAC

IAQ Engineering & Consultation

AIR CONDITIONING • HEATING • PLUMBING • REFRIGERATION • RESIDENTIAL COMFORT SYSTEMS

Mr. Jared Ballard, Project Engineer
Pizzagalli Construction Company
131 Presumpscot Street
Portland, ME 04103

September 4, 2007

Re: 84 Marginal Way Code Compliance

Dear Jared,

Please be advised and let this correspondence serve as notice that the Mechanical Design for 84 Marginal Way in Portland, Maine was based on ASHRAE 90.1-2004 "Energy Standard for Buildings Except Low-Rise Residential Buildings".

Based on the 2003 International Energy Conservation Code (IECC) Chapter 7 Section 701.1 which states, "Commercial buildings shall meet the requirements of ASHRAE/IESNA 90.1." we are in compliance with the IECC requirements.

If you need further information from Thayer Corporation in regards to this matter, please do not hesitate to contact us.

Sincerely,

Dan Thayer, PE, CIAQP, CEM
President



B4 Marginal Core and Shell Permit Estimate

Division	Description	Total Amount	
Div 2	Sitework		
	Precast 18" Square piles-100' avg	748,986.00	
	Mobilization	50,000.00	
	Bond	15,000.00	
	Coverage Cost	47,320.00	
	Div 2 Sitework	763,000.00	
	Survey Layout	15,000.00	
	Dewatering	24,000.00	
	Sitework	1,661,306.00	
	Div. 3	Concrete & Precast	
Concrete CIP Package		530,000.00	
Rebar Package		177,000.00	
Site Concrete Package		78,000.00	
4" Slab on deck w/ plumbing -MOB		238,350.00	
4" Slab on deck- w/ pumping- mechanical penthouse		6,338.00	
Wire mesh for SDD-MOB		18,593.00	
Concrete fill stair treads		22,650.00	
Concrete fill stair landing		3,360.00	
Precast parking package		4,412,500.00	
waterproof & caulk		122,000.00	
Crawler luffer crane & operator		119,180.00	
Erect Precast garage		319,286.00	
Erector management fee		44,000.00	
Bond		50,000.00	
Delete Precast Concrete Stairs		-200,000.00	
Concrete & Precast		5,641,287.00	
Div. 4	Masonry		
	Brick Veneer	354,984.00	
	Brick Veneer	281,488.00	
8" CMU Walls	13,104.00		
Masonry	649,576.00		
Div. 5	Structural & Misc Metals		
	Steel column, beams, joist & deck	178,367.00	
	Crawler luffer crane & operator	108,050.00	
	Wall panel support steel	90,000.00	
	Powder coated steel mesh	57,200.00	
	Alum. Decorative grid work	8,295.00	
	Entry Canopy allowance	11,960.00	
	Metal Pan Stairs w/ Handrail	300,000.00	
	Elevator, Misc. Steel, Ladders, Site rails	27,963.00	
	Window Washing dauts	42,000.00	
	Structural & Misc Metals	1,481,962.00	
	Div. 6	Rough Carpentry	
		Parapet Blocking	6,391.00
Roof Blocking/ Curbs		26,250.00	
Rough Carpentry	32,641.00		
Div. 7	Thermal & Moisture Protection		
	Metal Panel siding, penthouse, bldg skin	308,70.00	
	Alum siding-parapet capping	107,40.00	
	Metal Panels	12,585.00	
	Metal Panels	9,170.00	
	60 Mil epdm roof w/ insul.	100,625.00	
	Elevator pit water proof	3,000.00	
	Steel spray fireproofing	129,667.00	
	Steel spray fireproofing-retail	8,750.00	
	Exterior caulking	5,000.00	
	Site Perms	310,387.00	
	Div. 8	Doors, Hardware & Glazing	
		HM Doors, frame & hardware	52,500.00
Alum storefronts-retail		12,260.00	
Storefront doors 30 x 8/0		4,800.00	
Glass Canopy		30,800.00	
Lobby entry doors 30 x 8/0		15,000.00	
Kawneer 1600 spandrel system		12,381.00	
Low-E vision glass		397,350.00	
Alum Fixed punch windows 6' x 8'		36,540.00	
Doors, Hardware & Glazing		1,969,690.00	
Div. 9	Finishes		
	Blank exterior wall-brick substrate	355,200.00	
	Blank exterior wall-spandrel substrate	631,200.00	
	Crawler luffer crane & operator	72,000.00	
	Drywall tinning	10,220.00	
	Elevator shaft liner 2 hr	7,345.00	
	Mechanical shaft liner	27,352.00	
	6" 18g Metal framing-lobby vestibule	7,224.00	
	6" 18g Metal framing-exterior bulkhead, retail	14,640.00	
	lobby gypsum ceiling	7,000.00	
	wall framing w/ drywall	5,040.00	
	balcony wall framing	1,584.00	
	marble thin-set tile-man lobby	234,36.00	
	exterior grade suspended ceiling	761,25.00	
	Paint stair core, lobby	18,175.00	
	Paint walls- Retail Space (prime only)	3,884.00	
	Prime walls	7,332.00	
paint doors & frames	3,150.00		
paint stairs & rails	19,000.00		
Finishes	3,134,835.00		
Div. 10	Specialties		
	Garage signage / safety bars	12,400.00	
Specialties	12,400.00		
Div. 11	Equipment		
	Automated Parking System	88,000.00	
	Roll Up doors at garage	27,200.00	
Equipment	115,200.00		
Div. 14	Elevators		
	Passenger Elevator-2,500#	42,097.00	
Elevators	42,097.00		

Total estimate	\$ 14,876,249.00	
Site work estimate deduct	\$ 813,000.00	Per Performance guarantee
Building permit adjusted est.	\$ 14,063,249.00	
Permit fee	\$ 30.00	
Permit calculation amt/1000	\$ 14,063.25	
Calculation *\$10	\$ 140,632.49	
Total building permit cost	\$ 140,662.49	
Credit for found. Permit payments	\$ 38,850.00	
Total due	\$ 14,173,839.00	

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections: Non-Structural Disciplines

The attached statement is submitted for informational purposes only; the information in this statement shall be prepared by the appropriate Licensed Design Professional in Responsible Charge for the Referenced Discipline.

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – Architectural

Project: 84 Marginal Way – Medical Office Building

Location: Portland, Maine

Owner: Atlantic Bayside Trust

This *Statement of Special Inspections* encompass the following discipline:

Mechanical/Electrical/Plumbing

Architectural Other: _____
Design Professional in Responsible Charge: Judy L. Johnson, AIA

Firm Name: Harriman Associates

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This *Statement of Special Inspections* is submitted as a condition for permit issuance in accordance with the Special Inspection and Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Special Inspection Coordinator (SIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Special Inspection Coordinator shall keep records of all inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Registered Design Professional in Responsible Charge (RDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge at an interval determined by the RDP, SIC and the BCO.

A *Final Report of Special Inspections* documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.


Interim Report Frequency: Upon request of Building Official _____ or as required.

Prepared by:

Judy L. Johnson, AIA

(type or print name of the Registered Design Professional in Responsible Charge)

Judy L. Johnson 60 Aug 2007
Signature Date



Owner's Authorization:

Building Code Official's Acceptance:

Signature

Date

Signature

Date

Project: 84 Marginal Way
Date Prepared:

Statement of Special Inspections – Architectural (Continued)

List of Agents

Project: 84 Marginal Way

Location: Portland, ME

Owner: Atlantic Bayside Trust

This Statement of Special Inspections encompass the following discipline:

- Architectural Mechanical/Electrical/Plumbing
 Other: _____

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- Spray Fire Resistant Material
 Exterior Insulation and Finish
 Mechanical & Electrical
 Architectural Systems
 Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. Special Inspection Coordinator (SIC)	Harriman Associates	66 Pearl Street, Suite 301 Portland, Maine 04101 (207) 775-0053 jljohnson@harriman.com
2. Special Inspector (SI 1)	Harriman Associates	same
3. Special Inspector (SI 2)		
4. Testing Agency (TA 1)	S. W. Cole	286 Portland Road Gray, Maine 04039 (207) 657-2866 rdomingo@swcole.com
5. Testing Agency (TA 2)	S. W. Cole	same
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner’s Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: 84 Marginal Way

Date Prepared:

Statement of Special Inspections – Architectural (Continued)

Final Report of Special Inspections (SIC)

[To be completed by the Special Inspections Coordinator (SIC). Note that all Agent's Final Reports must be received prior to issuance.]

Project: *84 Marginal Way*

Location: *Marginal Way and Preble Streets, Portland, Maine*

Owner: *Atlantic Bayside Trust*

Owner's Address: *50 Portland Pier
Portland, Maine 04101*

Architect of Record: *Judy L. Johnson, AIA* *Harriman Associates*
(name) *(firm)*

Registered Design Professional in Responsible Charge: *Judy L. Johnson, AIA* *Harriman Associates*
(name) *(firm)*

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Special Inspection Coordinator

(Type or print name)

(Firm Name)

Signature

Date



Licensed Professional Seal

Project: 84 Marginal Way

Date Prepared:

Statement of Special Inspections – Architectural (Continued)

Special Inspector's/Agent's Final Report

Project:

Special Inspector or
Agent:

(name)

(firm)

Designation:

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

(Type or print name)

Signature

Date

**Licensed Professional Seal or
Certification Number**

Project: 84 Marginal Way

Date Prepared:

Schedule of Special Inspections – Architectural

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

RA	Registered Architect – a licensed Registered Architect
PE	Professional Engineer – a licensed PE specializing in the discipline to be inspected
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

Experienced Testing Technician

ETT	Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection
-----	---

International Code Council (ICC) Certification

ICC-SFSI	Spray-Applied Fireproofing Special Inspector
----------	--

Exterior Design Institute (EDI) Certification

EDI-EIFS	EIFS Third Party Inspector
----------	----------------------------

Other

Project: 84 Marginal Way
 Date Prepared:

**Schedule of Special Inspections – Architectural
 SPRAYED FIRE-RESISTANT MATERIALS**

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.11						
1. Surface Conditions: Verify surfaces are prepared in accordance with the approved fire-resistance design and the approved manufacturer's written instructions prior to application of the sprayed fire-resistant material	Y	P	IBC 1704.11.1	TA1		
2. Application: Verify the substrate shall have a minimum ambient temperature before and after application as specified in the approved manufacturer's written instruction. The area for application shall be ventilated during and after application as required by the approved manufacturer's written instructions.	Y	P	IBC 1704.11.2	TA1		
3. Thickness: Verify average thickness of the sprayed fire-resistant materials applied to structural elements shall not be less than the thickness required by the approved fire-resistance design.						
a. Floor, Roofs & Walls: The thickness of the sprayed fire-resistant material applied to floor, roof and wall assemblies shall be determined in accordance with ASTM E 605, taking the average of not less than four measurements for each 1,000 square feet (93 m2) of the sprayed area on each floor or part thereof.	Y	P	IBC1704.11.3.1; ASTM E605	TA1		
b. Structural Framing: The thickness of the sprayed fire-resistant material applied to structural members shall be determined in accordance with ASTM E 605. Thickness testing shall be performed on not less than 25 percent of the structural members on each floor.	Y	P	IBC 1704.11.3.2; ASTM E605	TA1		
4. Density: Verify density of the sprayed fire-resistant material not be less than the density specified in the approved fire-resistant design.	Y	P	IBC1704.11.4; ASTM E605	TA1		
5. Bond: Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material applied to structural elements shall not be less than 150 pounds per square foot (psf) (7.18 kN/m2). The cohesive/adhesive bond strength shall be determined in accordance with the field test specified in ASTM E 736 by testing in-place samples.						
a. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from each floor, roof and wall assembly at the rate of not less than one sample for every 10,000 square feet (929 m2) or part thereof of the sprayed area in each story.	Y	P	IBC 1704.11.5.1; ASTM E 736	TA1		
b. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from beams, girders, joists, trusses and columns at the rate of not less than one sample for each type of structural framing member for each 5,000 square feet (464 m2) of floor area or part thereof in each story.	Y	P	IBC 1704.11.5.2; ASTM E 736	TA1		

Project: 84 Marginal Way
 Date Prepared:

Schedule of Special Inspections – Architectural
WALL PANEL & VENEER CONSTRUCTION – (Not Applicable – Seismic Design Category C))

VERIFICATION AND INSPECTION IBC Section 1704.10	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Verify exterior and interior architectural wall panels and the anchoring of veneers for building assigned to Seismic Design Category E or F.	NA		Seismic Design Category:			

Project: 84 Marginal Way

Date Prepared:

Schedule of Special Inspections – Architectural

EXTERIOR INSULATION AND FINISH SYSTEM (EIFS) – (Not Applicable)

VERIFICATION AND INSPECTION IBC Section 1704.12	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Visual observation of the installation of EIFS systems without water-resistive barrier.	NA		IBC Section 1704.12			
2. Visual observation of the installation of EIFS systems without a means of draining moisture to the exterior.	NA		IBC Section 1704.12			
3. Visual observation of the installation of EIFS systems not installed over masonry or concrete walls.	NA		IBC Section 1704.12			

Project: 84 Marginal Way
Date Prepared:

Schedule of Special Inspections – Architectural

SEISMIC RESISTANCE – ARCHITECTURAL (Not Applicable – Seismic Design Category C)

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Special inspections for seismic resistance. Special inspection as specified in this section is required for Architectural components. assigned to Seismic Design Category D, E or F			Seismic Design Category:			
a. Periodic special inspection during the erection and fastening of exterior cladding, interior and exterior nonbearing walls and interior and exterior veneer in structures	NA		IBC 1707.6			
b. Suspended ceiling systems and their anchorage	NA					
c. Access floors: Periodic special inspection during the anchorage of access floors	NA		IBC 1707.5			
d. Storage racks: Periodic special inspection during the anchorage of storage racks 8 feet (2438 mm) or greater in height.	NA					
1. Retail Storage Racks	NA					
2. High Density Files	NA					
3. Other:	NA					
3. Life-safety components required to function after an earthquake:	NA					
1. Egress Stairs	NA					
2. Fire Protection Sprinkler System	NA					
3. Other:						
4. Other:						

Project: 84 Marginal Way

Date Prepared:

Quality Assurance Plan – Architectural (Not Applicable – Seismic Design Category C)

QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

SEISMIC DESIGN CATEGORY:

QUALITY ASSURANCE PLAN REQUIREMENTS

(A Quality Assurance Plan, enacted through the Special Inspections requirements for this project, are in place for the following systems)

Mechanical/Piping:

MER

- Heating, ventilating and air-conditioning (HVAC) ductwork containing hazardous materials and anchorage of such ductwork
 - Hazardous Material:
 - Hazardous Material:
- Piping systems and mechanical units containing flammable, combustible or highly toxic materials
 - Material:
 - Material:

Electrical:

EER

- Anchorage of electrical equipment used for emergency or standby power systems
 - Equipment:
 - Equipment:
 - Equipment:

ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER: (NOT APPLICABLE)

Architectural:

RAR

- Exterior wall panels and their anchorage
 - Precast Concrete
 - Brick
 - Stone:
 - Other:
- Suspended ceiling systems and their anchorage
- Access floors and their anchorage
- Steel storage racks and their anchorage
 - Retail Storage Racks
 - High Density Files
 - Other:
- Life-safety component required to function after an earthquake:
 - Engineered Egress Stairs
 - Fire Protection Sprinkler System
 - Other:
 - Other:
 - Other:

ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:

Electrical:

EER

- Electrical equipment

Mechanical Engineer of Record (MER):

Electrical Engineer of Record (EER):

Signature Date

Signature Date

Building Code Official's Acceptance:

Registered Architect of Record (RAR):

Signature Date

Signature Date

Project: 84 Marginal Way

Date Prepared:

Contractor's Statement of Responsibility –Exhibit D

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project:

Contractor's Name:

Address:

License No.:

Description of designated building systems and components included in the Statement of Responsibility:

Contractor's Acknowledgment of Special Requirements

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

Signature

Date

Contractor's Provisions for Quality Control

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.

comment submitted
Applicant: CAPITAL, LLC / Bayside Med office Bldg Date: 1/8/07 #070108

Address: 84 Marginal Way C-B-L: 034A-B-001 portion of 442-A-001 portion of

CHECK-LIST AGAINST ZONING ORDINANCE

Date - New Construction #07-0969 3/7/07 with Rk

Zone Location - B-7 5' all need PL showing I need the method of use from

Interior or corner lot - Marginal Way; Preble Street EXT (Judgy) (conditional use)

Proposed Use/Work - to construct mixed retail & medical office Bldg with attached parking structure - 4 levels of parking

Sewage Disposal - city with 4 levels of office space - 434 PKG St 459 " "

Lot Street Frontage - None

Needs 10
Front Yard - 10' MAX can be increased to 75% of indiv bldg facade. About 1/2 a street is now north 10'.
Rear Yard - None req. a) area include a functional & accessible public entrance b) increased area is not used for parking

Side Yard - None req.
Bldg entrances: - min 6' public ped. entrance facing a street frontage of the lot

Projections -
Width of Lot - N/A see plan 2/6/07 plans received 8/10/07 -> now showing 137.46' grade up is 118'

Height - Area A - min 4 floors / MAX 125' -> 115' given from ground floor to top of roof beam or conditional use by PB for A MAX. height up to 165'

Lot Area - NO MIN 137 Acres of 59,577 sec. 14-496(e)

Lot Coverage/Impervious Surface - 100% allowed - 75% given - ok

Area per Family - N/A

Off-street Parking - } 14-299 (f) NO parking req under zoning - governed by site plan PB
NO loading " " " " " "

Loading Bays - }
Site Plan - # 2006-0135 - MAJOR site plan & conditional use for the parking garage yes

Shoreland Zoning/Stream Protection - N/A

Flood Plains - Panel 13 - ZONE C -> AZO. 1 uses the 3rd scenario, shows 9' floor to ceiling height, a min of 25'

retail on 1st floor space shall be a min. of 9' depth from the exterior building wall
park setback 35' from primary street ROW along Marginal Way only 35' setback

From: Marge Schmuckal
To: Alex Jaegerman ; BMelrose@mitchellassociates.biz
Date: 8/13/2007 12:40:55 PM
Subject: Re: 84 Marginal Way - Bayside Medical Office Bldg

Excellent - If you could give me the date of approval, I can document it on my zoning sheet

>>> Alex Jaegerman 8/13/2007 12:21:10 PM >>>

Yes, the Planning Board did approve the additional height. Rick Knowland has the detailed information, but is on vacation, so I can provide it.

Alex.

>>> Marge Schmuckal 8/13/2007 12:09:51 PM >>>

Betsy,

I did receive your site plan concerning this project. Thank you. On Friday our office also received the building permit and plans to continue the construction of the building on the foundation being built. I have a concern about the height of this structure. The elevation plans are showing a height of 134.46'. The maximum height allowed under the Bayside Height Overlay Map is 125' unless the Planning Board approves the height under a conditional use appeal.

I am checking with planning staff to confirm that your approvals included the conditional use approval for the higher height of building before I can sign off on zoning for this permit.

thank you,
Marge

CC: Barbara Barhydt; Lee Urban; Rick Knowland

From: Jennifer Dorr
To: Alex Jaegerman ; BMelrose@mitchellassociates.biz; Marge Schmuckal
Date: 8/13/2007 12:56:41 PM
Subject: Re: 84 Marginal Way - Bayside Medical Office Bldg

Marge -


The approval date for the conditional height provision was March 27, 2007.

Jen

CC: Barbara Barhydt; Lee Urban; Rick Knowland

SUBSTITUTE THE FOLLOWING:

Bayside Height Overlay Map



DEPT. OF BUILDING INSPECTION
CITY OF PORTLAND, ME
NOV 14 2005
RECEIVED