



PORTLAND FIRE DEPARTMENT Sprinkler Plan Review Request Form

CBL#: _____ Date: 6-16-09

Fire Marshal's Permit No: 8603 (see attached)

Address of Property where Alarm System will be Installed: 22 Park Avenue

Property Owner: Thaxter Company

Owner's Address: 55 Bell Street
Portland, ME 04103

Phone No: _____

Fax No: _____

Email: _____

Contractor Name: Eastern Fire Protection

Address: 170 Kittyhawk Ave
Auburn, Maine

Phone: 207-784-1507

Fax No: 207-782-0566

Email: dstpierre@teameastern.com

PERMIT ISSUED

MAY 22 2009

CITY OF PORTLAND

Type of System: 13 13D 13R Life Safety

System Design: Wet Dry Pre-Action Deluge

Number and Location of Zones: One Zone Pump & Tank

System Monitoring: Water Flow ^{Pump loss of} ~~Tamper~~ Power Low Air Water

All sprinkler plans must be reviewed and approved by the State Fire Marshal prior to submission to the Portland Fire Department.

All sprinkler systems must meet or exceed the requirements of NFPA and the Portland Fire Department Sprinkler Ordinance, Chapter 305.

Sprinkler plans, including all applicable hydraulic calculations, must be submitted 10 days prior to scheduled meeting.

Fire Department Use Only

Applicant: _____ Date: _____

Fire Chief: _____ Date: _____

FD HTE #: _____



EASTERN FIRE PROTECTION

P.O. Box 1390
Kittyhawk Ave.
Auburn, ME 04210

PH # (207) 784-1507
FAX # (207) 782-0566

LETTER OF TRANSMITTAL

DATE	6-16-09	JOB NO.	AU 4388
ATTENTION	Building Inspection		
RE:	22 Park Avenue		

TO Portland City Hall - Bldg Insp
389 Congress Street
Portland, Maine 04101

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:
 Shop drawings Descriptive data Hydraulic calculations
 Copy of letter Literature _____

QUANTITY	DRAWING NO.	DATE	DESCRIPTION	STATUS
1	1 of 2	4-28-09	Shop Drawing	C/E
1	2 of 2	4-28-09	Shop Drawing	C/E
1			Hydraulic Calculations (3)	C/E
1			Permit Application	E
1			State Fire Marshal's Permit	E

Status code A. Approved D. Corrected & resubmitted
 B. Approved as noted (E) For your files
 (C) Submitted for approval F. Refer to remarks

Please return written notification ~~copies~~ each indicating your approval and/or comments.

REMARKS Check for \$240.00 was already sent with submittal
Dated 4-28-09. Check # 106214

COPY TO File

SIGNED Daniel R. St. Pierre
[Signature]



State of Maine
Department of Public Safety



Fire Sprinkler System Permit

8603

22 PARK AVENUE

Located at: 22 Park Avenue
In the Town of: Portland
Occupancy/Use: Residential
Type of System: NFPA 13R

Permission is hereby given to:

Eastern Fire Protection

PO Box 1390
Auburn, ME 042111390
Contractor License # 101

according to plans submittal filed with the Licensing and Inspections Unit and are now approved.

This application form/plans are filed under log # 2091159 , and no departure from application form/plans shall be made without prior approval in writing. This permit is issued under the provisions of Title 32, Chapter 20, Section 12004-I. Nothing herein shall excuse the holder of this permit for failure to comply with local ordinances, zoning laws, or other pertinent legal restrictions. Each permit issued shall be displayed/available at the site of construction.

This permit was issued on 5/4/2009 for a fee paid of \$100.00

This permit will expire at midnight on Saturday, October 31, 2009

Anne H. Jordan
Commissioner


Fire Department Connection Location/Type per Local Fire Department

Within 30 days of the completion of a new fire sprinkler system or an addition to an existing fire sprinkler system, a fire sprinkler system contractor shall provide to the Licensing and Inspections Unit a copy of this permit signed and dated by the certified responsible managing supervisor representing that the fire sprinkler system has been installed according to specifications of the approved plan to the best of the supervisor's knowledge, information, and belief. This requirement is part of the sprinkler law, and neglect of this duty is grounds to not renew the contractor's license to do work in the State of Maine. All sprinkler licenses expire June 30th every year.

Job completed, tested and verified on date of _____

RMS for this job: Flynt William A.

RMS Signature: _____



... Fire Protection by Computer Design

Eastern Fire Protection
Auburn-Lewiston Ind. Airpark
P.O. Box 1390
Auburn, Maine 04211-1390
800-274-1507

Job Name : 22 PARK AVENUE 3RD FLOOR PROOF
Drawing : WOOD
Location : PORTLAND, MAINE
Remote Area : WET
Contract : AU-4388-09
Data File : 4388-22PARKAVE3RDFLR.WXF

HYDRAULIC DESIGN INFORMATION SHEET

Name - 22 PARK AVENUE 3RD FLOOR PROOF Date - 4/28/09
Location - PORTLAND, MAINE
Building - WOOD System No. - WET
Contractor - EASTERN FIRE PROTECTION Contract No. - AU-4388-09
Calculated By - DRS Drawing No. - 2 OF 2
Construction: (X) Combustible () Non-Combustible Ceiling Height VARIES
OCCUPANCY - RESIDENTIAL

S Type of Calculation: ()NFPA 13 Residential (X)NFPA 13R ()NFPA 13D
Y Number of Sprinklers Flowing: ()1 ()2 ()4 (X)2
S ()Other
T ()Specific Ruling Made by Date
E
M Listed Flow at Start Point - 13 Gpm System Type
Listed Pres. at Start Point - 7 Psi (X) Wet () Dry
D MAXIMUM LISTED SPACING 16 x 16 () Deluge () PreAction
E Domestic Flow Added - Gpm Sprinkler or Nozzle
S Additional Flow Added - Gpm Make TYCO Model LF-II
I Elevation at Highest Outlet - 137.99Feet Size 1/2 K-Factor 4.9
G Note: Temperature Rating 155
N

Calculation Gpm Required 28 Psi Required 43 At PUMP
Summary C-Factor Used: Overhead 150 Underground N/A

W Water Flow Test: Pump Data: Tank or Reservoir:
A Date of Test - Rated Cap. 40 Cap. 825 GALS
T Time of Test - @ Psi 63 Elev. 101
E Static (Psi) - Elev. 101
R Residual (Psi) - Other Well
Flow (Gpm) - Proof Flow Gpm
S Elevation -

P Location: BASEMENT
P
L Source of Information: PUMP MANUFACTURER'S DATA
Y


Water Supply Curve (C)

Eastern Fire Protection
22 PARK AVENUE 3RD FLOOR PROOF

Page 2
Date

Pump Data:
P1 - Pump Churn Pressure : 67
P2 - Pump Rated Pressure : 63
P2 - Pump Rated Flow : 40
P3 - Pump Pressure @ Max Flow : 35
P3 - Pump Max Flow : 140

Demand:
D1 - Elevation : 16.020
D2 - System Flow : 27.9945
D2 - System Pressure : 42.986
Hose (Adj City) : _____
Hose (Demand) : _____
D3 - System Demand : 27.9945
Safety Margin : 22.021



Fittings Used Summary

Eastern Fire Protection
22 PARK AVENUE 3RD FLOOR PROOF

Page 3
Date

Fitting Legend

Abbrev.	Name	½	¾	1	1¼	1½	2	2½	3	3½	4	5	6	8	10	12	14	16	18	20	24
E	90° Standard Elbow	2	2	2	3	4	5	6	7	8	10	12	14	18	22	27	35	40	45	50	61
N	CPVC 90° Ell Harvel-Spears	7	7	7	8	9	11	12	13	0	0	0	0	0	0	0	0	0	0	0	0
O	CPVC Tee-Branch	3	3	5	6	8	10	12	15	0	0	0	0	0	0	0	0	0	0	0	0
S	Generic Swing Check Vlv	4	5	5	7	9	11	14	16	19	22	27	32	45	55	65	76	87	98	109	130
T	90° Flow Thru Tee	3	4	5	6	8	10	12	15	17	20	25	30	35	50	60	71	81	91	101	121

Units Summary

Diameter Units Inches
Length Units Feet
Flow Units US Gallons per Minute
Pressure Units Pounds per Square Inch

SUPPLY ANALYSIS


<i>Node at Source</i>	<i>Static Pressure</i>	<i>Residual Pressure</i>	<i>Flow</i>	<i>Available Pressure</i>	<i>Total Demand</i>	<i>Required Pressure</i>
PUMP	See Information on Pump Curve			65.007	0.0	42.986

NODE ANALYSIS

<i>Node Tag</i>	<i>Elevation</i>	<i>Node Type</i>	<i>Pressure at Node</i>	<i>Discharge at Node</i>	<i>Notes</i>
DRP1	0.0	4.9	7.0	12.96	
P1	137.99	4.83	7.2	12.96	K=K @ LIN1
P2	137.99	4.83	9.68	15.03	K=K @ LIN1
E	137.99		21.74		
F	127.26		26.6		
G	115.68		31.98		
H	115.68		32.26		
I	115.68		32.88		
J	115.68		33.24		
K	106.08		37.72		
L	106.08		38.11		
M	106.08		39.21		
TOR	105.25		40.75		
PUMP	101.0		42.99		

Eastern Fire Protection
22 PARK AVENUE 3RD FLOOR PROOF

Node1 to Node2	Elev1 Elev2	K Fact	Qa Qt	Nom Act	Fitting or Eqv.	Ln.	Pipe Ftng's Total	CFact Pf/Ft	Pt Pe Pf	*****	Notes	*****
DRP1 to LIN1	0 0	4.90	12.96 12.96	1 1.101	1O	5.0 0.0 0.0	1.500 5.000 6.500	150 0.0305	7.000 0.0 0.198			Vel = 4.37
LIN1			0.0 12.96						7.198		K Factor = 4.83	
P1 to P2	137.990 137.990	4.83	12.96 12.96	0.75 0.874	2N	14.0 0.0 0.0	12.375 14.000 26.375	150 0.0940	7.198 0.0 2.478		K = K @ LIN1	Vel = 6.93
P2 to E	137.990 137.990	4.83	15.03 27.99	0.75 0.874	2O	6.0 0.0 0.0	24.920 6.000 30.920	150 0.3902	9.676 0.0 12.065		K = K @ LIN1	Vel = 14.97
E to F	137.990 127.260		0.0 27.99	1.5 1.598		0.0 0.0 0.0	10.330 0.0 10.330	150 0.0206	21.741 4.647 0.213			Vel = 4.48
F to G	127.260 115.680		0.0 27.99	1.5 1.598	1E	5.828 0.0 0.0	11.580 5.828 17.408	150 0.0207	26.601 5.015 0.360			Vel = 4.48
G to H	115.680 115.680		0.0 27.99	1.5 1.598	1T	11.656 0.0 0.0	1.960 11.656 13.616	150 0.0206	31.976 0.0 0.281			Vel = 4.48
H to I	115.680 115.680		0.0 27.99	1.5 1.598	1T	11.656 0.0 0.0	18.330 11.656 29.986	150 0.0207	32.257 0.0 0.620			Vel = 4.48
I to J	115.680 115.680		0.0 27.99	1.5 1.598	1T	11.656 0.0 0.0	6.040 11.656 17.696	150 0.0206	32.877 0.0 0.365			Vel = 4.48
J to K	115.680 106.080		0.0 27.99	1.5 1.598	1E	5.828 0.0 0.0	9.580 5.828 15.408	150 0.0206	33.242 4.158 0.318			Vel = 4.48
K to L	106.080 106.080		0.0 27.99	1.5 1.61	1T	8.0 0.0 0.0	5.080 8.000 13.080	120 0.0301	37.718 0.0 0.394			Vel = 4.41
L to M	106.080 106.080		0.0 27.99	1.5 1.61	1T	8.0 0.0 0.0	28.420 8.000 36.420	120 0.0301	38.112 0.0 1.096			Vel = 4.41
M to TOR	106.080 105.250		0.0 27.99	1.5 1.61	2E 1T	8.0 8.0 0.0	23.420 16.000 39.420	120 0.0301	39.208 0.359 1.187			Vel = 4.41
TOR to PUMP	105.250 101		0.0 27.99	1.5 1.61	1S	9.0 0.0 0.0	4.000 9.000 13.000	120 0.0301	40.754 1.841 0.391			Vel = 4.41
PUMP			0.0 27.99						42.986		K Factor = 4.27	



... **Fire Protection by Computer Design**

Eastern Fire Protection
Auburn-Lewiston Ind. Airpark
P.O. Box 1390
Auburn, Maine 04211-1390
800-274-1507

Job Name : 22 PARK AVENUE 4TH FLOOR REMOTE
Drawing : WOOD
Location : PORTLAND, MAINE
Remote Area : WET
Contract : AU-4388-09
Data File : 4388-22PARKAVE4THFLR.WXF

HYDRAULIC DESIGN INFORMATION SHEET

Name - 22 PARK AVENUE 4TH FLOOR REMOTE Date - 4/28/09
Location - PORTLAND, MAINE
Building - WOOD System No. - WET
Contractor - EASTERN FIRE PROTECTION Contract No. - AU-4388-09
Calculated By - DRS Drawing No. - 2 OF 2
Construction: (X) Combustible () Non-Combustible Ceiling Height VARIES
OCCUPANCY - RESIDENTIAL

S Type of Calculation: ()NFPA 13 Residential (X)NFPA 13R ()NFPA 13D
Y Number of Sprinklers Flowing: ()1 ()2 ()4 (X)3
S ()Other
T ()Specific Ruling Made by Date

E
M Listed Flow at Start Point - 13 Gpm System Type
Listed Pres. at Start Point - 7 Psi (X) Wet () Dry
D MAXIMUM LISTED SPACING 16 x 16 () Deluge () PreAction
E Domestic Flow Added - Gpm Sprinkler or Nozzle
S Additional Flow Added - Gpm Make TYCO Model LF-II
I Elevation at Highest Outlet - 146.67Feet Size 1/2 K-Factor 4.9
G Note: Temperature Rating 155
N

Calculation Gpm Required 40.6 Psi Required 49.1 At PUMP
Summary C-Factor Used: Overhead 150 Underground N/A

W Water Flow Test: Pump Data: Tank or Reservoir:
A Date of Test - Rated Cap. 40 Cap. 825 GALS
T Time of Test - @ Psi 63 Elev. 101
E Static (Psi) - Elev. 101
R Residual (Psi) - Other Well
Flow (Gpm) - Proof Flow Gpm
S Elevation -

P Location: BASEMENT
P
L Source of Information: PUMP MANUFACTURER'S DATA
Y


Water Supply Curve (C)

Eastern Fire Protection
22 PARK AVENUE 4TH FLOOR REMOTE

Page 2
Date

Pump Data:
P1 - Pump Churn Pressure : 67
P2 - Pump Rated Pressure : 63
P2 - Pump Rated Flow : 40
P3 - Pump Pressure @ Max Flow : 35
P3 - Pump Max Flow : 140

Demand:
D1 - Elevation : 19.780
D2 - System Flow : 40.6091
D2 - System Pressure : 49.152
Hose (Adj City) : _____
Hose (Demand) : _____
D3 - System Demand : 40.6091
Safety Margin : 13.772



Fittings Used Summary

Eastern Fire Protection
22 PARK AVENUE 4TH FLOOR REMOTE

Page 3
Date

Fitting Legend

Abbrev.	Name	½	¾	1	1¼	1½	2	2½	3	3½	4	5	6	8	10	12	14	16	18	20	24
E	90° Standard Elbow	2	2	2	3	4	5	6	7	8	10	12	14	18	22	27	35	40	45	50	61
N	CPVC 90° Ell Harvel-Spears	7	7	7	8	9	11	12	13	0	0	0	0	0	0	0	0	0	0	0	0
O	CPVC Tee-Branch	3	3	5	6	8	10	12	15	0	0	0	0	0	0	0	0	0	0	0	0
S	Generic Swing Check Vlv	4	5	5	7	9	11	14	16	19	22	27	32	45	55	65	76	87	98	109	130
T	90° Flow Thru Tee	3	4	5	6	8	10	12	15	17	20	25	30	35	50	60	71	81	91	101	121

Units Summary

Diameter Units Inches
Length Units Feet
Flow Units US Gallons per Minute
Pressure Units Pounds per Square Inch

SUPPLY ANALYSIS

<i>Node at Source</i>	<i>Static Pressure</i>	<i>Residual Pressure</i>	<i>Flow</i>	<i>Available Pressure</i>	<i>Total Demand</i>	<i>Required Pressure</i>
PUMP	See Information on Pump Curve			62.924	0.0	49.152


NODE ANALYSIS

<i>Node Tag</i>	<i>Elevation</i>	<i>Node Type</i>	<i>Pressure at Node</i>	<i>Discharge at Node</i>	<i>Notes</i>
DRP1	0.0	4.9	7.0	12.96	
1	146.67	4.83	7.2	12.96	K=K @ LIN1
2	146.67	4.83	7.55	13.28	K=K @ LIN1
3	146.67	4.83	8.84	14.37	K=K @ LIN1
A	149.75		12.22		
B	145.92		16.68		
C	137.99		20.69		
D	137.99		22.09		
E	137.99		22.73		
F	127.26		27.81		
G	115.68		33.54		
H	115.68		34.1		
I	115.68		35.33		
J	115.68		36.06		
K	106.08		40.85		
L	106.08		41.63		
M	106.08		43.81		
TOR	105.25		46.53		
PUMP	101.0		49.15		

Node1 to Node2	Elev1 Elev2	K Fact	Qa Qt	Nom Act	Fitting or Eqv.	Ln.	Pipe Ftng's Total	CFact Pf/Ft	Pt Pe Pf	*****	Notes	*****
DRP1 to LIN1	0 0	4.90	12.96	1	1O	5.0 0.0	1.500 5.000	150	7.000 0.0			
			12.96	1.101		0.0	6.500	0.0305	0.198	Vel =	4.37	
LIN1			0.0 12.96						7.198	K Factor =	4.83	
1 to 2	146.670 146.670	4.83	12.96	1		0.0 0.0	11.500 0.0	150	7.198 0.0	K = K @	LIN1	
			12.96	1.101		0.0	11.500	0.0305	0.351	Vel =	4.37	
2 to 3	146.670 146.670	4.83	13.28	1		0.0 0.0	11.500 0.0	150	7.549 0.0	K = K @	LIN1	
			26.24	1.101		0.0	11.500	0.1124	1.293	Vel =	8.84	
3 to A	146.670 149.750	4.83	14.37	1	1O 1N	5.0 7.0	6.670 12.000	150	8.842 -1.334	K = K @	LIN1	
			40.61	1.101		0.0	18.670	0.2523	4.710	Vel =	13.69	
A to B	149.750 145.920		0.0	1.5	2E 2T	11.656 23.312	20.000 48.081	150	12.218 1.659			
			40.61	1.598	1S	13.113	68.081	0.0411	2.798	Vel =	6.50	
B to C	145.920 137.990		0.0	1.5	1E	5.828 0.0	8.330 5.828	150	16.675 3.434			
			40.61	1.598		0.0	14.158	0.0412	0.583	Vel =	6.50	
C to D	137.990 137.990		0.0	1.5	1T	11.656 0.0	22.250 11.656	150	20.692 0.0			
			40.61	1.598		0.0	33.906	0.0411	1.393	Vel =	6.50	
D to E	137.990 137.990		0.0	1.5	1T	11.656 0.0	4.125 11.656	150	22.085 0.0			
			40.61	1.598		0.0	15.781	0.0411	0.649	Vel =	6.50	
E to F	137.990 127.260		0.0	1.5		0.0 0.0	10.330 0.0	150	22.734 4.647			
			40.61	1.598		0.0	10.330	0.0411	0.425	Vel =	6.50	
F to G	127.260 115.680		0.0	1.5	1E	5.828 0.0	11.580 5.828	150	27.806 5.015			
			40.61	1.598		0.0	17.408	0.0411	0.716	Vel =	6.50	
G to H	115.680 115.680		0.0	1.5	1T	11.656 0.0	1.960 11.656	150	33.537 0.0			
			40.61	1.598		0.0	13.616	0.0411	0.559	Vel =	6.50	
H to I	115.680 115.680		0.0	1.5	1T	11.656 0.0	18.330 11.656	150	34.096 0.0			
			40.61	1.598		0.0	29.986	0.0411	1.233	Vel =	6.50	
I to J	115.680 115.680		0.0	1.5	1T	11.656 0.0	6.040 11.656	150	35.329 0.0			
			40.61	1.598		0.0	17.696	0.0411	0.727	Vel =	6.50	
J to K	115.680 106.080		0.0	1.5	1E	5.828 0.0	9.580 5.828	150	36.056 4.158			
			40.61	1.598		0.0	15.408	0.0411	0.633	Vel =	6.50	
K to L	106.080 106.080		0.0	1.5	1T	8.0 0.0	5.080 8.000	120	40.847 0.0			
			40.61	1.61		0.0	13.080	0.0599	0.784	Vel =	6.40	
L to M	106.080 106.080		0.0	1.5	1T	8.0 0.0	28.420 8.000	120	41.631 0.0			
			40.61	1.61		0.0	36.420	0.0599	2.181	Vel =	6.40	

Eastern Fire Protection
 22 PARK AVENUE 4TH FLOOR REMOTE

Node1 to Node2	Elev1 Elev2	K Fact	Qa Qt	Nom Act	Fitting or Eqv.	Ln.	Pipe Ftng's Total	CFact Pf/Ft	Pt Pe Pf	*****	Notes	*****
M to TOR	106.080 105.250		0.0 40.61	1.5 1.61	2E 1T	8.0 8.0 0.0	23.420 16.000 39.420	120 0.0599	43.812 0.359 2.361		Vel = 6.40	
TOR to PUMP	105.250 101		0.0 40.61	1.5 1.61	1S	9.0 0.0 0.0	4.000 9.000 13.000	120 0.0599	46.532 1.841 0.779		Vel = 6.40	
PUMP			0.0 40.61						49.152		K Factor = 5.79	



... Fire Protection by Computer Design

Eastern Fire Protection
Auburn-Lewiston Ind. Airpark
P.O. Box 1390
Auburn, Maine 04211-1390
800-274-1507

Job Name : 22 PARK AVENUE BASEMENT PROOF
Drawing : 1 OF 1
Location : 22 PARK AVENUE, PORTLAND, MAINE
Remote Area :
Contract : AU-4388-09
Data File : 4388-22PARKAVEBASEMENT.WXF

HYDRAULIC CALCULATIONS
for

Project name: 22 PARK AVENUE BASEMENT PROOF
Location: 22 PARK AVENUE, PORTLAND, MAINE
Drawing no: 1 OF 1
Date: 4/27/09

Design

Remote area number:
Remote area location: BASEMENT
Occupancy classification: ORDINARY HAZARD I
Density: .15 - Gpm/SqFt
Area of application: 4 HEADS - SqFt
Coverage per sprinkler: 75 - SqFt
Type of sprinklers calculated: TYCO, TY-FRB, BRASS UPRIGHT, 4.2K, 1/2"
No. of sprinklers calculated: 4
In-rack demand: - GPM
Hose streams: 0 - GPM
Total water required (including hose streams): 54.6 - GPM @ 49.8 - Psi
Type of system: PUMP & TANK
Volume of dry or preaction system: - Gal

Water supply information

Date:
Location:
Source:

Name of contractor: Eastern Fire Protection
Address: Auburn-Lewiston Ind. Airpark / P.O. Box 1390 / Auburn, Maine
Phone number: 800-274-1507
Name of designer: DRS
Authority having jurisdiction: PORTLAND FIRE DEPARTMENT
Notes: (Include peaking information or gridded systems here.) BASEMENT (4) HEAD CALCULATION
PER RULING BY ERIC ELLIS, STATE FIRE MARSHAL'S OFFICE.


Water Supply Curve (C)

Eastern Fire Protection
22 PARK AVENUE BASEMENT PROOF

Page 2
Date

Pump Data:
P1 - Pump Churn Pressure : 67
P2 - Pump Rated Pressure : 63
P2 - Pump Rated Flow : 40
P3 - Pump Pressure @ Max Flow : 35
P3 - Pump Max Flow : 140

Demand:
D1 - Elevation : 2.200
D2 - System Flow : 54.6305
D2 - System Pressure : 49.751
Hose (Adj City) : _____
Hose (Demand) : _____
D3 - System Demand : 54.6305
Safety Margin : 11.153



Fittings Used Summary

Eastern Fire Protection
22 PARK AVENUE BASEMENT PROOF

Page 3
Date

Fitting Legend		½	¾	1	1¼	1½	2	2½	3	3½	4	5	6	8	10	12	14	16	18	20	24
Abbrev.	Name																				
E	90° Standard Elbow	2	2	2	3	4	5	6	7	8	10	12	14	18	22	27	35	40	45	50	61
S	Generic Swing Check Vlv	4	5	5	7	9	11	14	16	19	22	27	32	45	55	65	76	87	98	109	130
T	90° Flow Thru Tee	3	4	5	6	8	10	12	15	17	20	25	30	35	50	60	71	81	91	101	121

Units Summary

Diameter Units Inches
Length Units Feet
Flow Units US Gallons per Minute
Pressure Units Pounds per Square Inch

SUPPLY ANALYSIS

Node at Source	Static Pressure	Residual Pressure	Flow	Available Pressure	Total Demand	Required Pressure
PUMP	See Information on Pump Curve			60.904	0.0	49.751

NODE ANALYSIS

Node Tag	Elevation	Node Type	Pressure at Node	Discharge at Node	Notes
SPG1	0.0	4.2	9.0	12.6	
1B	106.08	4.12	9.33	12.6	K=K @ LIN1
2B	106.08	4.12	9.7	12.85	K=K @ LIN1
3B	106.08	4.12	11.06	13.71	K=K @ LIN1
4B	106.08	4.12	14.07	15.47	K=K @ LIN1
AB	106.08		42.6		
TOR	105.25		46.56		
PUMP	101.0		49.75		

Eastern Fire Protection
22 PARK AVENUE BASEMENT PROOF

Node1 to Node2	Elev1 Elev2	K Fact	Qa Qt	Nom Act	Fitting or Eqv.	Ln.	Pipe Ftng's Total	CFact Pf/Ft	Pt Pe Pf	*****	Notes	*****
SPG1 to LIN1	0 0	4.20	12.60 12.6	1 1.049	1T	5.0 0.0 0.0	1.000 5.000 6.000	120 0.0553	9.000 0.0 0.332		Vel = 4.68	
LIN1			0.0 12.60						9.332		K Factor = 4.12	
1B to 2B	106.080 106.080	4.12	12.60 12.6	1 1.049		0.0 0.0 0.0	6.670 0.0 6.670	120 0.0553	9.332 0.0 0.369		K = K @ LIN1 Vel = 4.68	
2B to 3B	106.080 106.080	4.12	12.85 25.45	1 1.049		0.0 0.0 0.0	6.670 0.0 6.670	120 0.2033	9.701 0.0 1.356		K = K @ LIN1 Vel = 9.45	
3B to 4B	106.080 106.080	4.12	13.71 39.16	1 1.049		0.0 0.0 0.0	6.670 0.0 6.670	120 0.4510	11.057 0.0 3.008		K = K @ LIN1 Vel = 14.54	
4B to AB	106.080 106.080	4.12	15.47 54.63	1 1.049	1T	5.0 0.0 0.0	29.170 5.000 34.170	120 0.8351	14.065 0.0 28.535		K = K @ LIN1 Vel = 20.28	
AB to TOR	106.080 105.250		0.0 54.63	1.5 1.61	3E 1T	12.0 8.0 0.0	14.750 20.000 34.750	120 0.1037	42.600 0.359 3.603		Vel = 8.61	
TOR to PUMP	105.250 101		0.0 54.63	1.5 1.61	1S	9.0 0.0 0.0	4.000 9.000 13.000	120 0.1037	46.562 1.841 1.348		Vel = 8.61	
PUMP			0.0 54.63						49.751		K Factor = 7.75	

BUILDING PERMIT INSPECTION PROCEDURES

Please call 874-8703 or 874-8693 (ONLY)

to schedule your inspections as agreed upon

Permits expire in 6 months, if the project is not started or ceases for 6 months.

The Owner or their designee is required to notify the inspections office for the following inspections and provide adequate notice. Notice must be called in 48-72 hours in advance in order to schedule an inspection:

By initializing at each inspection time, you are agreeing that you understand the inspection procedure and additional fees from a "Stop Work Order" and "Stop Work Order Release" will be incurred if the procedure is not followed as stated below.

A Pre-construction Meeting will take place upon receipt of your building permit.

Final inspection required at completion of work.

Sprinkler report must be submitted to this office prior to final

Certificate of Occupancy is not required for certain projects. Your inspector can advise you if your project requires a Certificate of Occupancy. All projects DO require a final inspection.

If any of the inspections do not occur, the project cannot go on to the next phase, REGARDLESS OF THE NOTICE OR CIRCUMSTANCES.

CERIFICATE OF OCCUPANICES MUST BE ISSUED AND PAID FOR, BEFORE THE SPACE MAY BE OCCUPIED.

Signature of Applicant/Designee

Date

Signature of Inspections Official

Date

