

No.: 00004

Date: 4/19/2011

1' anforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects

434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Shower Stalls

1. REQUEST:

Per P&P Plumbing:

The P-3 Shower stalls are shown on plans along with the P-3A and P3B showers. No specification is shown for the P-3 showers. Please provide specifications for the P-3 showers.

Please note the correct quantities for the P-3A ADA showers, and P-3B ADA roll-in showers.

Information Requested By:

Rodney Collard

ification/Action: Please respond by or before 4/22/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

P-3 showers shall be provided at the (3) Three Type 1.2A units

P-3A showers shall be provided at the (31) Thirty-one Type 1.1B and Type 1.2B units.

P-3B showers shall be provided at the (3) Three Type 1.2AR units.

P-3 showers shall be as specified below:

- (P-3) Stall Shower: Aquarius Bathware Model G 3698 BF, Best Bath or equal, one-piece gelcoat, 39"L x 39.5"W x 78.5"H overall dimensions, white ADA/ANSI grab bars and fold-up seat, collapsible dam, white curtain rod and weighted white anti-microbial liner.
 - Shower Controls: Symmons Temptrol packaged unit Model B-56-500-B30-L-V. Pressure-Balancing mixing valve with adjustable stop screw to limit handle turn. Levertrol diverter with integral volume control. Clear-Flo shower head (1.5 gpm) with arm and flange, wall/hand shower with in-line vacuum breaker, flexible 5' metal hose, wall connection and flange, 30" slide bar for hand shower mounting.
 - Installation of shower and accessories shall meet ADA guidelines and ANSI A117.1.

Answered By:	CWS Architects	Date:	4-21-11	
	Ly Lan			
Signed:	George Lavigne			



Danforth Street Phone: 207-773-3625 Fax: 207-773-5173

No.: 00005 Date: 5/4/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject:	Sanitary L	ine Unit 211
----------	------------	--------------

1	RE	\mathbf{OI}	F.S	\mathbf{T}^{\bullet}
1.		v		

Please refer to Drawing M2.1.

The sanitary line coming down from Unit 211 may cause a conflict with wall dimensions.

May we move it over roughly 18' to avoid a conflict in the wall?

Please Advise

'ormation Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 5/11/2011 in order to minimize delay or interference


with the ability to proceed with the work.

2. ANSWER:

S

The sanitary line may be relocated as requested. Additionally, please note that the roof overflow drain outlet located in the same area shall be installed to discharge ABOVE the top of foundation wall. Please see SKM-2, attached

nswered By:	CWS Architects	, s	ite:	5-4-11
igned:	George Lavigne	of day		





OAK ST LOFTS

DRAWING TITLE - PARTIAL 161 4 2nd FLOOR PLUMB PLANS
DESIGNED/CHECKED BY - SMR / SPD

DATE - 5/4/II

SCALE - 3/16"=1'-0"

SKM-2



Phone: 207-773-3625

No.: 00006

Date: 5/12/2011

Danforth Street

Portland, ME 04101

Fax: 207-773-5173

TO: Attn: George Lavigne **CWS Architects**

434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Oak RFI 6: "C" Windows North

-	-	^		am
1	RE	6 NI	114	· ·
		v	ישני	от.

It appears that the "C" windows along the North plan elevation are within 18" of the top of the sidewalk. Should all of these windows be tempered?

Please advise.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 5/19/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Glazing in lower (4'-10 1/2" high) openings must be tempered due to the walking surface proximity where sidewalk grade is less than 18" below lowest edge of glazing. This means the five units closest to the parking entrance require tempered glass and the three closest to the main entrance do not require it. I suggest ordering all eight windows with tempered glass to avoid possible confusion during installation.

Answered By:	CWS Architects	Date:	5-18-11	
Signed:	By Lang			
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	George Lavigne			



Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173 No.: 00007 Date: 5/17/2011

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Overhead Utilities: Drawing C-4

1. REQUEST:

The drawing C-4 indicates that the cable and the telephone service will be overhead. Per Phil DiPierro, underground utilities are shown on drawing C-4 (Utilities Plan) of the historic Preservation Site Plan and Subdivision review plan set that was approved by the Planning Board on 6/22/10. Please review and provide direction.

The closest Fairpoint splicebox is on Congress Street. Time Warner cable would need a conduit on the light pole on the other side of Oak Street, if permitted.

ase advise

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 5/23/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Cable service will remain overhead to the neighboring building and service to Oak Street Lofts will be tied through underground conduit to the existing service connection at that location. See Work Change Proposal Request #3 for more information.

Fairpoint service per Addendum 1 item 14 shall not be provided. Provide credit pricing as part of Work Change Proposal Request #3..

Answered By:	CWS Architects	Date:	6-13-11	
Signed:	Ly Lanj	,		
-	George Lavigne			



10 Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173 No.: 00008 Date: 5/16/2011

TO: Attn: George Lavigne

CWS Architects
434 Cumberland Ave.
Portland, ME 04101-2325
Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Oak RFI 8- Asphalt Walkway

1. REQUEST:

Along the east and part of the south elevation there is an asphalt walkway. The drawings do provide some elevations, but additional spot grades are needed to properly construct the walkway.

Please advise.

Information Requested By:

Rodney Collard


Clarification/Action: Please respond by or before 5/23/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Please see the attached CSK-3 for clarifying information.

Answered By:	CWS Architects	Date: 6-2-11	
Signed:	Ly Lan		
	George Lavigne		





No.: 00009 Date: 5/19/2011

Danforth Street

Phone: 207-773-3625 Portland, ME 04101 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Lighting Plan: Sheet 2 Fixtu	re A
---------------------------------------	------

1	RE	OII	TES.	т.
ı.	I/L	VV		┺•

Reference Layout and Lighting Plan Sheet 2, Light Fixture Legend, Note 1:

The light fixture "A" in front of the main entrance is noted to be supplied by Central Maine Power. However, CMP claims to only be responsible for providing the head of the light.

Who is responsible for the complete light fixture and pole?

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 5/20/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Note that on the drawings it also states to refer to note 10, which states that the contractor shall provide pole, bracket and base as specified.

Answered By:	CWS Architects	Date:	5-19-11	
	Mu Lai			
Signed:	Jag d'an			



Wright-Ryan Construction Inc

Danforth Street

Portland, ME 04101

REQUEST FOR INFORMATION

Phone: 207-773-3625 Fax: 207-773-5173

PROJECT: Oak Street Efficiencies

No.: 00011

Date: 5/27/2011

JOB: 1104

5-27-11

Date:

TO: Attn: George Lavigne **CWS Architects** 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

Subject: Heaters: ElevatorMach. Room/Stair2

1. REQUEST:

The mechanical drawings call for a heater in the elevator machine room and another heater in stair two. The electrical drawings do not show these heaters.

Please advise what circuits these heaters are on.

Information Requested By:

Rodney Collard


Clarification/Action: Please respond by or before 6/3/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Please see the attached SKE-3 and SKE-4 for wiring information.

Answered By:	CWS Architects
Signed:	Fry Lan
	George Lavigne






OAK ST LOFTS

DRAWING TITLE - PARTIAL ISL FLOOR ELECT PLAN
DESIGNED/CHECKED BY - SMR / WSBJR
DATE - 5/27/II


SCALE - 3/16"=1'-0"

SKE-3



ELEVATOR MACHINE ROOM PARTIAL PLAN

SCALE: 1/4" = 1'-0"



OAK ST LOFTS

DRAWING TITLE - EM.R. ELECT PLAN

DESIGNED/CHECKED BY - SMR / WSBJR

DATE - 5/27/II

SCALE - 3/16"=1'-0"

SKE-4



Fax: 207-773-5173

Danforth Street

Phone: 207-773-3625

No.: 00012

Date: 5/31/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Plumbing in CMU Walls

1. REQUEST:

In the first floor landing of stair 2 there is CUH 1. Currently, on site we have no exposed rough in. It is all run within the CMU. However, the mason is concerned with the amount of plumbing in the wall and how reinforcing and the bond beams will be affected by them. There is also a concern of plumbing freezing in the CMU walls

We recommend having a chase constructed in the stairwell.

Please advise.

information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 6/3/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Please see Work Change Proposal request #2 for substituting a ceiling mounted heater in Stair Two and relocating supply piping in order to avoid any embedded piping or pipe chases.

Answered By:	CWS Architects	Date: 6-13-11
Signed:	Ly Lan	
-	George Lavigne	



Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173 No.: 00013

Date: 6/10/2011

TO:	Attn:	Ge	orge	Lavigne	
	CITTIC		4		

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Grading for Garage Door Area

1.	R	E	O	U	E	S	T	:
----	---	---	---	---	---	---	---	---

More spot elevations for grading the garage door area of the building are required to ensure that water is shed from the area properly.

Please advise.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 6/15/2011 in order to minimize delay or interference


Date: 6-14-11

with the ability to proceed with the work.

2. ANSWER:

Please see the attached CSK-05 for additional spot grades.

nswered By:	CWS Architects	
igned:		Ly Lanj
	George Lavigne	





Danforth Street

Phone: 207-773-3625 Fax: 207-773-5173

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325 Phone: 774-4441 Fax: 774-4016 **PROJECT:** Oak Street Efficiencies

No.: 00014

Date: 6/20/2011

JOB: 1104

Subject: Stairwell Refuge Areas

1. REQUEST:

Per Corey Electric:

The architectural drawings show the stairwell landings to be areas of refuge with some type of system. This was not carried over to the electrical drawings. No system was specified either on the plans or in the specification.

Please Advise

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 6/27/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Contractor shall provide (1) one NC 150R master control panel, (6) six IR 150SS call stations and all required accessories by Tektone. "Or equal" systems may be submitted.

Locate master control panel, call stations and signage as per architectural drawings.

Signage may be Tektone supplied or as part of the interior signage package as specified.

•							
			•				
Answered By: CWS Architec	ts		Date:	6/23/2011			
Signed:							
George Lavign	e						



No.: 00015

Date: 6/28/2011

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Combining Sewer/Storm Water Lines

1. REQUEST:

Because of multiple existing electrical vaults and the existing water-main running down Oak Street, we are requesting that the sewer and storm water lines be combined just outside the foundation. This would allow us to make only one penetration into a deteriorating sewer manhole. In addition, is a back flow preventor needed or any other type of prevention.

Please advise.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 6/30/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Please see the attached letter from Mitchell & Associates in reply to the question.

wered By:	CWS Architects	Date:	6-29-11	
Signed:	Lyda	<i>y</i>		
	George Lavigne			



The Staples School 70 Center Street Portland, Maine 04101 P: 207.774.442 F: 207.874.246 www.mitchellassociates.biz

Oak Street Efficiencies

Date: June 29, 2011

To: George Lavigne

From: Bob Metcalf

RE: Oak Street Efficiencies

Response to RFI # 15

- 1. Because of multiple existing electrical vaults and the existing water-main running down Oak Street, we are requesting that the sewer and storm water lines be combined just outside the foundation. This would allow us to make only one penetration into a deteriorating sewer manhole. In addition, is a back flow preventer needed or any other type of prevention?
 - The city, during the approval process required that the two services be separated. As we understand through the various email's, the city inspector Matt Doughty has indicated that he will accept the proposal to combine the two services outside of the building within the sidewalk area. We take no exception to this, however the Contractor shall obtain a written signoff from Matt Doughty that this is acceptable to the city.
 - In regards to the backflow preventer requirement, the catch basin structure requires that a Casco Trap be installed. The contractor shall install the Casco Trap as snug to the structure as possible and seal around the trap to provide an airtight seal.



No.: 00015

Date: 6/28/2011

.0 Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Combining Sewer/Storm Water Lines

1. REQUEST:

Because of multiple existing electrical vaults and the existing water-main running down Oak Street, we are requesting that the sewer and storm water lines be combined just outside the foundation. This would allow us to make only one penetration into a deteriorating sewer manhole. In addition, is a back flow preventor needed or any other type of prevention.

Please advise.

Information Requested By:

Rodney Collard


Clarification/Action: Please respond by or before 6/30/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Please see attached sketches (CSK-06) for reconfiguration of stormwater and sewer lines. A Backwater Valve has also been added on the stormwater line.

aswered By:	al	•	Date:	7-6-11	
	Mitchell & Associates				



LANDSCAPE ARCHITECTS

70 Center Street Portland, Maine 04101

Tel: (207) 774-4427 Fax: (207) 874-2460 Date:


JULY 6, 2011

Project:

OAK STREET EFFICIENCIES



06



`'itchell ∡Associates		Title:	RFI-15 - COMBINING SEWER/STORMWATER LINES - BACKWATER VALVE DETAIL		CSK
LANDSCAPE ARCHITECTS		Date:	JULY 6, 2011		
70 Center Street Portland, Maine 04101	Tel: (207) 774-4427 Fax: (207) 874-2460	Project:	OAK STREET EFFICIENCIES	1	06



No.: 00015

Date: 6/28/2011

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Combining Sewer/Storm Water Lines

1. REQUEST:

Because of multiple existing electrical vaults and the existing water-main running down Oak Street, we are requesting that the sewer and storm water lines be combined just outside the foundation. This would allow us to make only one penetration into a deteriorating sewer manhole. In addition, is a back flow preventor needed or any other type of prevention.

Please advise.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 6/30/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

		en e		
Answered By:	CWS Architects			
Signed:		en general de la companya de la comp		
	George Lavigne			



The Staples School 70 Center Street Portland, Maine 04101 P: 207.774.4427 F: 207.874.2460 www.mitchellassociates.biz

Oak Street Efficiencies

Date: July 12, 2011

To: George Lavigne

From: Bob Metcalf

RE: Oak Street Efficiencies

Response to RFI # 15 Revised

- 1. Requirement for Back Water Valve
 - The city has granted a waiver of the requirement to install a back water valve on the new sanitary sewer services that enter into a combined sanitary and storm water system. This waiver is conditioned upon the city being held harmless from damages that may occur as a result of not installing the back water valve.



Phone: 207-773-3625 Fax: 207-773-5173 No.: 00017 Date: 6/29/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects
434 Cumberland Ave.
Portland MF 04101-233

Phone: 774-4441 Fax: 774-4016

Portland, ME 04101-2325

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Bollard and Footing Conflict

1. REQUEST:

Site Drawing 3 calls for a bollard to be placed just South of D5. The footing in this location is in conflict with the bollard.

Please provide direction.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 7/6/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Modify bollard base to permit installation in design location. If removal of concrete base material results in exposure of reinforcing steel, dowel this steel into top of footing with epoxy adhesive with a minimum embedment of 6". If no reinforcing is exposed, contact us for further guidance. Ensure all exposed steel is protected in accordance with structural concrete guidelines.

Answered By:	CWS Architects		Date:	6-30-11	
Signed:	d	ly Lanj			
,	George Laviane				



Danforth Street

Phone: 207-773-3625 Fax: 207-773-5173 No.: 00018

Date: 6/30/2011

ľ	ort	iana,	ME	04	. 1	v	1

TO: Attn: George Lavigne

CWS Architects

434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Guard Rail and Footing Conflict

1. REQUEST:

The civil drawing sheet 2 calls for metal guardrails in the parking garage. The bases of these guard rails will be in conflict with the footings and underdrain.

Please provide direction.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 7/6/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Submittals indicate 43" burial depth for the guardrail posts, which would place the bottom of post above the top of footing. As such, there should not be a conflict with either footing or underdrain.

Answered By:	CWS Architects	Date:	7-6-11	
Signed:	Ly Lanj			
<u></u>	George Lavigne			



Wright-Ryan Construction Inc

Danforth Street

Portland, ME 04101

REQUEST FOR INFORMATION

No.: 00020

Date: 7/21/2011

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

JOB: 1104

PROJECT: Oak Street Efficiencies

Subject: Water Tie-in

1. REQUEST:

Due to all of the unforseen conditions beneath Oak Street, the water service connection to the main is impossible as drawn. We are requesting to make one connection to the water main. This one line would run under a CMP existing ductbank in Oak Street. Once we clear the duct bank the line would then branch out to two lines (one for domestic water and the other for sprinkler service).

Please see the attached sketch.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 7/26/2011 in order to minimize delay or interference


with the ability to proceed with the work.

2. ANSWER:

The Portland Water District has issued approval for this change provided the branch is made within the right-of-way, two valves are provided at the property line as shown, and the sprinkler system designer has signed off on the pipe sizing.

The architect, mechanical engineer and landscape architect have reviewed the sketch and approved of the change.

Answered By:	CWS Architects	Date: _	7-27-11		
Signed:	Ly Lan				
	George Lavigne			4	





No.: 00021

Date: 8/10/2011

Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Kitchen Casework/Shelving

1. REQUEST:

Per. Pond Cove Millwork:

On the returned kitchen casework shop drawings, the architect has requested a birch plywood shelf above the kitchen cabinets. This shelf was originally deleted when we transitioned those upper cabinets from custom birch to Armstrong pre-manufactured cabinets. Are we now going to add those shelves back into our workscope?

Pg 1: A&M Brackets not available in satin nickel. I assume this note was intended for the K/V brackets in the vestibule. What color are the counter brackets to be?

~ 2 (and various other sheets): Sink cabinets with removable fronts are only available in handicap accessable dels (HA) and are at 2'-10". 3'-0" base cabinets do not have this option. Should we use the B30 and SB30 cabinets, jog the countertop 2" down, or turn all of these cabinets into HA models?

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 8/16/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

- 1) The storage shelf is not an Alternate. Only the cabinets themselves are part of the alternate. (Div 012000 1.11C)
- 2) A&M Brackets (at the laundry counter) shall be Almond. K/V Brackets shall be Satin Nickel.
- 3) "Removable cabinets" were intended to be removed in their entirety if ever required, as opposed to removable faces. This generally requires side supports and the back of removable sink bases to be modified to clear piping when removed. HOWEVER: Per building regulations, Type B units do not in fact require that the sink and work area base cabinets be easily removable as we have shown. As such we will allow the B30 and SB30 without the DWR support as submitted for the Type 1-1B units. At the 1-2B units, the SB36 need not be removable, and the B30 + (2) DWR supports adjacent to the refrigerator may be a B33 which does not need to be removable.

Answered By:	CWS Architects	11	Date: 8-16-11	
Signed:		Ly Lanj	• •	
	George Lavigne			•



Danforth Street Phone: 207-773-3625 Fax: 207-773-5173 No.: 00023 Date: 8/12/2011

PROJECT: Oak Street Efficiencies

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave

JOB: 1104

454 Cumoriant Ave.
Portland, ME 04101-2325
Phone: 774-4441 Fax: 774-4016
Subject: Water Closet Trip Lever Handing
Subject. Water Closet Trip Ecver Handing
1. REQUEST:
Per P&P Plumbing:
The specified below water closets are only available with color match left hand trip levers. The manufacturer states the right hand configuration is only available in chrome.
states the right hand configuration is only available in chronic.
Original Specification:
A. (P-l) Water Closet: Floor Mounted, tank-type, Toto Eco-Drake CST744E, elongated bowl, white vitreous 'ina, low consumption (1.28 gpf), color matched trip lever
B. (P-2) ADA Water Closet: Floor-mounted tank type, Toto Eco-Drake CST744EL, elongated bowl, white vitreous china, low consumption (1.28 gpf). Color mathed trip lever shall be mounted on the wide side of the stall. Fixture shall be suitable for 12" rough-in. Insert from the Architects plumbing submittal review: "Ensure toilets are provided with flush levers on correct (non-wall adjacent) side at all locations."
We suggest going with all chrome trip levers.
Please provide direction.
Information Requested By: Rodney Collard
Clarification/Action: Please respond by or before 8/17/2011 in order to minimize delay or interference with the ability to proceed with the work.
2. ANSWER:
Please change ALL trip levers to chrome for functionality and consistency.
The state of the s

Answered By:

CWS Architects

8-15-11

Signed:

George Lavigne



Phone: 207-773-3625

Fax: 207-773-5173

No.: 00024

Date: 8/23/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects
434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Resident Gallery Ceiling Height

1. REQUEST:

Drawing A2.1 calls out the ceiling height to be 10'- 9" in the resident gallery. We currently have a steel beam at 11'-1" and a gas main running tight to the underside of the steel. The bottom of this gas main is +/- 10'-9". May we lower the ceiling in the resident gallery?

Please provide direction

Information Requested By:

Rodney Collard

urification/Action: Please respond by or before 8/26/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

No. Please install the gas main approximately 15" higher by cutting 6" diameter penetrations through the (3) 24" steel beams. Holes shall be centered vertically in the beam web and located approximately 44" from grid line "E". Confirm with firesafing contractor that this will permit adequate clearance for application of firesafing coating as required.

Answered By:	CWS Architects	Date: 8-25-11
igned:	Ly Lan	
	George Lavigne	



Phone: 207-773-3625 Fax: 207-773-5173 No.: 00025 Date: 8/24/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Ductwork Conflicts

1. REQUEST:

- 1. The duct (18"x14") that runs through the resident gallery 102 and into the vestibule 101 does not have enough room to transition after it crosses under the steel beam at 2 line. This will result in exposed duct in the vestibule.
- 2. The mechanical room 108 calls for wall mounted grills, but this will not work with the ceiling heights in room 108, 106 and 105.
- 3. The 16"x12" return line is in conflict with the steel beam at 2 line.

∠ase advise

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 8/30/2011 in order to minimize delay or interference


with the ability to proceed with the work.

2. ANSWER:

Please see attached SKM-6 for revised duct sizing and layout to address items 1, 2 and 3.

Date:

Answered By:	CWS Architects	Lys	Lan
Signed:	:	V 0-	<u></u>
	George Lavigne		





OAK ST LOFTS

DRAWING TITLE -	PARTIAL 161 FLOOR MECH PLAN
DESIGNED/CHECKED BY -	9MR / 9PD
DATE -	8/25/1
SCALE -	3/16"=1'-0"

SKM-6



Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

Subject: Insulation for Plumbing

PROJECT: Oak Street Efficiencies

No.: 00026

Date: 8/25/2011

JOB: 1104

1.	RE	OΙ	JE	ST:

Per P&P Plumbing:

I have spoken with our onsite job foreman to make sure he has 4.5" minimum at all P-traps locations. We are also aware of the minimum requirement needed at the main waste lines where we drop to vertical through the floor. We will do our best to adhere to the acceptable requirement as stated by Bennett Engineering, yet it is possible some areas with longer runs may be lower. Typically waste lines within a building with this much activity inside and activity from surrounding buildings in the main sewer are warmer than other areas.

rase confirm this approach is acceptable.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/2/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

It is the intent to provide as close to R-30 insulation under piping wherever possible. At trap areas a minimum 16"x16" area of spray foam shall be provided before cellulose is added to the floor cavity. At lines with no standing water a minimum of R-10 shall be provided with 1 1/2" spray foam x 6"-8" wide wherever lines are less than 3" above slab. At areas where piping with no standing water is greater than 3", cellulose shall be adequate to meet the R-10 minimum. Blown in cellulose shall be added over all pipes to make up the total R-30 assembly regrement.

Answered By:	CWS Architects	Date:	8-29-11	
Signed:	Ly Lan			
-	George Lavigne			



10 Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

PROJECT: Oak Street Efficiencies

No.: 00027

Date: 8/31/2011

JOB: 1104

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

Subject: Range Hood Vents Framing Conflict

1. REQUEST:

The range hood vents are in conflict with the exterior wall framing members.

Also, Addendum 2 item 14 B states that the vented hoods are to be 30" wide. Please confirm that they are to be 24" wide to match the ranges.

Please review field conditions and provide direction.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/5/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

As approved by Becker Structural Engineers: Please provide H1 headers as specified on S1.2 and S1.3 at all locations where studs are terminated for duct installation. Install headers at exterior walls such that bottom of header is located 78" A.F.F. Top of sill blocking shall be coordinated with range hood height as cabinet height varies between units.

Range hoods are to be 24" wide to match range width.

Answered By:	CWS Architects	Date: 9-12-11	
Signed:	And an		
	George Lavigne		



Fax: 207-773-5173

Danforth Street
Phone: 207-773-3625

No.: 00028 Date: 8/31/2011

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Duct Chases conflict With Framing

1.	RE	QŪ	JES	T	:
----	----	----	-----	---	---

The duct chases have supply lines going through the corridor walls. There are conflicts with the wood framing. Can you also please provide the elevation of the corridor grills?

Please review field conditions and provide direction.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/6/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

As approved by Becker Structural engineers: Please provide H1 headers as called for on S1.2 and S1.3 at locations where studs are terminated for duct installation. Install headers such that bottom of header is located 92" A.F.F. and bottom of opening is at 78" AFF (more or less) as coordinated with duct and louver opening requirements.

Answered By:	CWS Architects	Date: _	9-12-11	
Signed:	Lyda	5		
	George Lavigne			



Phone: 207-773-3625 Fax: 207-773-5173

Danforth Street

Portland, ME 04101

REQUEST FOR INFORMATION No.: 00029

Date: 8/31/2011

PROJECT: Oak Street Efficiencies

JOB: 1104

TO:	Attn:	George 1	Lavigne
	CWC	Architec	te

CWS Architects
434 Cumberland Ave.
Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

Subject: Doors and Frames

1	RE	ΛI	TEC	T.
1.	L	v		,,,

Please see attached pages and drawings containing questions from Hardware Consultants.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/7/2011 in order to minimize delay or interference

with the ability to proceed with the work.

ANSWER:

Tag 113A: Wall type indicates a 5 5/8" wall thickness PLUS the thickness of the FRP. GC should field verify jamb depth.

Tags 221/222: Cancel the "Detailed Alike" comment. Use 9" jamb depth frames at doors 221, 231 and 421A.

Tags 106B/107A: Frames should also account for FRP finish material thickness. GC should field verify frame depth.

Tag 107B: 9" frame should allow for full free door swing without interference from block and thus is preferred. The intent of the "review detailing" is to ensure the GWB contractor is comfortable with this detail.

Tags 321/322/421A/422: See note #2 above for 321/421A. Doors 322 and 422 shall be as per detail 2/A4.03 as wood framing at these doors allows for GWB returns to be fastened.

Note: Lowered narrow vision lites are required at all NVL doors. Glass size in all NVL cases cannot be increased. At HG1 doors, glass size can be increased and as such we would like to increase the glass height to 33" in order to maintain the head at a more conventional height if it is a no-cost change. The lower edge of glass does need to be at 43".

Answered By:	CWS Architects	Date:	9-7-11	•
Signed:	Ling of any			· ·
	George Lavigne			

Please clarify the following items that came up because of Architects comments on shop drawings.

- Tag: 113A Arch. says "PREFER (9 5/8") WRAPPED INSTALLATION WITH FINISHES TUCKED INSIDE FRAME."

 Drawing A1.1 calls for wall type 5E at door 113A.
 - Wall type 5E on drawing A0.1 adds up to a 8 3/8" thick wall. Should the frame be 9 3/8" Jamb Depth?
- Tags: 221 and 222 Arch. says "THESE FRAMES (221/222) SHOULD BE DETAILED ALIKE."

 See Drawing A4.03 we used detail detail 2 for Tag: 222, and we used detail 5 for Tag: 221.

 Should they both be 6" jamb depth frames as shown in detail 2 on drawing A4.03?
- Tags: 106B and 107A Arch. says "PREFER "WRAPPED" INSTALLATION WIYH FINISHES TUCKED INSIDE FRAME (7 7/8?)."

 Drawing A1.1 calls for wall type 5C at doors 106B and 107A.

 Wall type 5C on drawing A0.1 adds up to a 7 3/8" thick wall. Should the frame be 8 3/8" Jamb Depth?
- Tag: 107B Arch. says "G.C. REVIEW DETAILING WITH FRAMING & DRYWALL CONTRACTORS."

 We detailed a 9" jamb depth based on detail 5 on drawing A4.03.

 Should this also be 6" jamb depth as shown in detail 2 on drawing A4.03?
- Tags: 321, 322, 421A, AND 422 Arch. says "FRAMES (321, 322, 421A, 422) SHOULD BE DETAILED ALIKE: HOLD FRAME FLUSH TO STAIR SIDE AND GWB RETURN TO CORRIDOR SIDE."


 Should all of these be 6" Jamb depths as shown in detail 2 on drawing A4.03?
- Note: If we drop the glass kits in all doors to 43" A.F.F. per ANSI 117.1 we will have the following conditions:


 Door Elevations NVL.1, NVL.2 and NVL will have a dimension from the top of the door to the exposed glass of 17" +/-.

 Door Elevation HG1 will have a dimension from the top of the door to the exposed glass of 11" +/-.

 Are these acceptable with the Architect(s) or do they want to change the glass sizes?

 If the glass sizes are to change, please send a sketch of what is required.







No.: 00030

Date: 9/7/2011

Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne CWS Architects

434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Wall Heaters in Bathrooms

1	DF	Λī	JES	T.
1.		v	טעע	

The wall heaters that are shown in the bathrooms can not be installed as shown on the drawings.

- 1. The units are shown back to back from unit to unit. Dimensionally this will not work with the wall type.
- 2. There are framing conflicts with the wall (studs are in the way).

Please provide direction.

formation Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/13/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

- 1) Install every second (when back-to-back) unit such that the top of the unit is at 7'-6" A.F.F. and thus above the towel bar. This elevation may also be desirable at the 207, 307 and 407 units in order to avoid sink piping. Ensure that solid blocking is provided horizontally between 'stacked' cabinets to de-couple cabinet framing cavities.
- 2) Opposite side studs will need to be turned 'flat' behind heaters to provide adequate clearance.

Answered By:	CWS Architects	Date:	9-7-11	
Signed:	for your			
	George Lavigne			



No.: 00031 Date: 9/7/2011

Phone: 207-773-3625 Fax: 207-773-5173

Portland, ME 04101

Danforth Street

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: 3 Way Control Valve Quantity

1. REQUEST:

Per P&P Plumbing:

Please reference drawings M1.2, M1.3

Mechanical drawings appear to show 3-way control valves serving the common corridor fin tube.

Please confirm the total quantity of 3-way control valves for the system.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/13/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Mechanical drawings DO show 3-way control valves in some locations. Quantities shall be as indicated on mechanical drawings.

Answered By:	CWS Architects	Date:	9-13-11	
Signed:	Ly Lan	· -		_
<u> </u>	George Lavigne			



Danforth Street

Portland, ME 04101

No.: 00032

Date: 9/9/2011

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJE	CT: Oa	k Street E	efficiencie

JOB: 1104

Subject:]	Roof Drains
------------	-------------

1. REQUEST	1.	RE	OI	JE	ST	٠.
------------	----	----	----	----	----	----

Per P&P Plumbing:

Mechanical drawing M1.5 shows (2) RD-1 & (1) RD-2 Roof drains.

The plumbing specifications and or addendums do not specify any type of roof drain.

Please provide a roof drain specification.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/13/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Roof Drain (RD): Zurn Z-100, 15" Diameter, outlet size as indicated on drawings, cast iron body with combination membrane flashing clamp/gravel guard and low silhouette cast iron dome. Provide with roof sump receiver, underdeck clamp, static extension as required, and line size vertical expansion joint as required due to inflexibility of drainage piping. RD-2 noted on drawings is the overflow drains and are required to be pipe separately from the primary drains as indicated.

Answered By:	CWS Architects	Date:	·
Signed:			
	George Lavigne	-	



No.: 00033

Date: 9/9/2011

Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects
434 Cumberland Ave.

Portland, ME 04101-2325

JOB: 1104

Fortiand, Wile 04101-2323
Phone: 774-4441 Fax: 774-4016
and the state of the The state of the state
Subject: Light Fixture Finish
1. REQUEST:
Per Corey Electric: Fixtures "V" "W" "X"
Shaper is no longer offering the SM finish. They have replaced it with the ALP (aluminum paint) finish.
Di anno dello icale altrochomo estat Codel in anno 4.11
Please advise if the aluminum paint finish is acceptable.
Information Requested By: Rodney Collard
arification/Action: Please respond by or before 9/13/2011 in order to minimize delay or interference
with the ability to proceed with the work.
2. ANSWER:

We have received a sample of the proposed "Aluminum Paint" finish and it is acceptable.

Answered By:	CWS Architects	Date: 9-30-11	_
Signed:	In your		
	George Lavigne		



Wright-Ryan Construction Inc

Phone: 207-773-3625

Danforth Street

Portland, ME 04101

REQUEST FOR INFORMATION

No.: 00034

Date: 9/21/2011

Fax: 207-773-5173 TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave.

Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Baseboard Piping Conflict

1. REQUEST:

Per P&P Plumbing:

The mechanical drawings show the 3/4" heating lines feeding the hot water baseboard at the exterior & shear wall locations where the Simpson Hold-down brackets are located, thus making the heat line installation impossible at

these locations. Refer to the attached photo for reference.

Please provide information on how to proceed.

information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 9/26/2011 in order to minimize delay or interference

with the ability to proceed with the work.


2. ANSWER:


Please revise heat pipe routing such that riser and drop locations at shear connectors are inboard of the connectors. Piping shall continue through plates and into floor/ceiling cavities to avoid connectors before off-setting and connecting to baseboard heat through floor connections. See attached SKM-7.

Date: 9-22-11

Areas affected by this change are: Resident Work Room 223 / Unit 221 Unit 210/209 Unit 208/207 Unit 312/311 Unit 310/309 Unit 308/307 [Fourth Floor connections are already shown as floor connections.]

Answered By:	CWS Architects
Signed:	10-20
	George Lavigne





OAK ST LOFTS

DRAWING TITLE - PARTIAL 2nd FLOOR MECH PLAN
DESIGNED/CHECKED BY - SMR / SPD
DATE - 9/22/II
SCALE - 3/16"=1'-0"

SKM-7





No.: 00035

Date: 10/3/2011

Danforth Street

Phone: 207-773-3625 Portland, ME 04101 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject:	GWB	Assemblies
----------	------------	------------

1. REQUEST:	
•	

Per Dirigo Drywall:

Chase Walls:

Fourth Floor mechanical room chase indicates 4-wall tag 5/8" FC each side.

The Third floor mechanical room 323 chase indicates 7 wall tag which is a shaft wall assembly.

The second floor laundry 224 chase indicates 4 wall tag.

Please verify.

"air Ceiling:

air one and two ceilings on the fourth floor assembly RC-3 general description calls for 5/8" FC perpendicular to the joists, 7/8" furring channel 24" O.C., and 5/8" FC bottom layer. This assembly will achieve a 2 hour rating.

Please verify this application.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 10/6/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Reply 1: Change wall type at third floor to type 4. The fire dampers at the floors allow this duct enclosure to be non-rated.

Reply 2: The RC-3 assembly text description conflicts with the graphic and details. Stair one and two ceilings shall be constructed with 2-hour shaftwall as detailed in 4 and 7 / A7.5

Answered By:	CWS Architects	Mu	1.	Date:	10-3-11	· · · · · · · · · · · · · · · · · · ·
Signed:		100	(an			
	George Laviane					



Danforth Street

Portland, ME 04101

No.: 00036

Date: 10/4/2011

Phone: 207-773-3625 Fax: 207-773-5173

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

PROJECT: Oak Street Efficiencies

JOB: 1104

Subject: Unit Smoke Detectors

1. REQUEST:

Request per Corey Electric:

The Portland Fire Department does not like to have apartments with fire alarm system smoke detectors in them. Their reasoning is that if someone burns toast, or anything in the kitchen it will set off the entire fire alarm system in the building. The PFD prefers to limit the amount of nuisance trouble calls they receive, and eliminating the fire alarm system smoke detector in each apartment has greatly reduced that for them.

The PFD prefers the apartments to have 120volt smoke detectors powered off each individual apartment panel, and tied only into that apartment. That way if there is a problem with burning something in the kitchen just that artment's smoke detector will go off alerting that unit only.

Our solution to past situations like this is to eliminate the smoke detectors tied into the fire alarm system in each apartment, and replace them with 120v interconnected smoke detectors.

Please review the PFD's concern, and provide direction on a possible solution.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 10/7/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Contractor shall install 120V single station smoke detectors in all apartment units, interconnected with in each unit if more than one. 120v power source shall be closest available 120V circuit within each unit.

Answered By:	CWS Architects	Date:	10-7-11	
Signed:	Ly Lan			
	George Lavigne			



Phone: 207-773-3625 Fax: 207-773-5173 No.: 00037

Date: 10/19/2011

Portland, ME 04101

TO: Attn: George Lavigne CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325


PROJECT: Oak Street Efficiencies

JOB: 1104

Phone: 774-4441	Fax: 774-4016				
Subject: Fire Alarm Pull	Stations				
1. REQUEST:					
Request Per Corey Electr	ic:				
Reference the attached ele require fire alarm pull sta	•				ir towers
Please provide direction.			·		
Information Requested	By: Rodney C	ollard			
Clarification/Action: Pl	lease respond by or be with the ability to proc			mize delay or in	terference
2. ANSWER:					
•					

Please provide change proposal pricing to add pull stations at required locations on the third floor.

Answered By:	CWS Architects	Date:	10-20-11	
Signed:	Lu Lan			
	George Lavigne	•		





0 Danforth Street

Portland, ME 04101

Phone: 207-773-3625 Fax: 207-773-5173

PROJECT: Oak Street Efficiencies

No.: 00038

Date: 11/2/2011

JOB: 1104

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016	
Subject: Top of Pantry+Closet Wall Finishes	
1. REQUEST:	
How are the tops of the closet and pantry walls intended to be finished where they meet the over-head storage shelf?	
Please provide direction.	
Information Requested By: Rodney Collard	
Clarification/Action: Please respond by or before 11/8/2011 in order to minimize delay or interference with the ability to proceed with the work.	
2. ANSWER:	

Provide a clean flat-taped GWB edge and tinted caulk to seal the wood/GWB corner joint.

Answered By:	CWS Architects M	. Date:	11-4-11
Signed:	Ja Jan		
	George Lavigne		



.0 Danforth Street

Phone: 207-773-3625 Fax: 207-773-5173

Portland, ME 04101

TO: Attn: George Lavigne

CWS Architects 434 Cumberland Ave. Portland, ME 04101-2325

Phone: 774-4441 Fax: 774-4016

Subject: Mechanical Room Mop Basin Drains

No.: 00039

Date: 11/9/2011

JOB: 1104

1. REQUEST:

The mop sink drains in the mechanical rooms on the 3rd and 4th floor are in conflict with the structural framing below. The center of the drains land on the $3 \frac{1}{2}$ x $9 \frac{1}{4}$ LVLs.

Propose furring out the chase walls.

Please provide direction.

Information Requested By:

Rodney Collard

Clarification/Action: Please respond by or before 11/15/2011 in order to minimize delay or interference

with the ability to proceed with the work.

2. ANSWER:

Furring out the adjacent wall in order to shift the sink location sufficiently to clear the structure is an acceptable solution.

Answered By:	CWS Architects	Date:	11-10-11
Signed:	Lydan	7	
	George Lavigne		