



BECKER
STRUCTURAL ENGINEERS

Structural Special Inspections Report

Oak Street Lofts

Portland, Maine
December 21, 2011

Report Prepared by:

Structural Engineer of Record
Becker Structural Engineers, Inc.
75 York Street
Portland, ME 04101
207. 879.1838

Special Inspections – Exhibit A

Statement of Special Inspections

List of Agents

Final Report of Special Inspections

Special Inspector/Agent Report

Project: Oak Street Efficiencies, Portland, Maine
Date Prepared: August 18, 2010

Structural Statement of Special Inspections – Exhibit A

Project: Oak Street Efficiencies

Location: Oak Street, Portland, Maine

Owner: Avesta Oak Street LP, 307 Cumberland Avenue, Portland, ME

This Statement of Special Inspections encompass the following discipline: **Structural**

This Statement of Special Inspections is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Structural Special Inspection Coordinator (SSIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Structural Special Inspection Coordinator shall keep records of all Structural inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Structural Registered Design Professional in Responsible Charge (SRDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Structural Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Structural Registered Design Professional in Responsible Charge at an interval determined by the SSIC and the BCO.

A Final Report of Special Inspections documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: Upon request of Building Official _____ or per attached schedule.

Prepared by:


Paul B. Becker, P.E.

(type or print name of the Structural Registered Design Professional in Responsible Charge)



Signature

8/18/11
Date



Owner's Authorization:

Building Code Official's Acceptance:

Signature

Date

Signature

Date

Structural Statement of Special Inspections (Continued) – Exhibit A

List of Agents

Project: *Oak Street Efficiencies*

Location: *Portland, Maine*

Owner: *Avesta Oak Street LP, Portland, Maine*

This Statement of Special Inspections encompass the following discipline: **Structural**

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- Soils and Foundations
- Cast-in-Place Concrete
- Precast Concrete System
- Masonry Systems
- Structural Steel
- Wood Construction
- Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. STRUCTURAL Special Inspections Coordinator (SSIC)	<i>Nathan Merrill, P.E. Becker Structural Engineers</i>	<i>75 York Street Portland, Maine 04101 (207) 879-1838</i>
2. Special Inspector (SI-1)	<i>Nathan Merrill, P.E. Becker Structural Engineers</i>	<i>75 York Street Portland, Maine 04101 (207) 879-1838</i>
3. Special Inspector (SI-2)	<i>Owens McCullough Sebago Technics</i>	<i>One Chabot Street Westbrook, Maine 04098 (207)856-0277</i>
4. Testing Agency (TA-1)	<i>Roger Domingo SW Cole Engineering</i>	<i>286 Portland Road Gray, Maine 04039 (207)657-2866</i>
5. Testing Agency (TA-2)		
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Structural Statement of Special Inspections (Continued) – Exhibit A

Final Report of Special Inspections (SSIC/SI 1)

[To be completed by the Structural Special Inspections Coordinator (SSIC/SI 1). Note that all Agent's Final Reports must be received prior to issuance.]

Project: *Oak Street Efficiencies*
Location: *Portland, Maine*
Owner: *Avesta Oak Street, LP*
Owner's Address: *307 Cumberland Avenue*
Portland, ME 04101

Architect of Record: *Ben Walter* *CWS Architects.*
(name) (firm)

Structural Registered Design
Professional in Responsible Charge: *Paul B. Becker, P.E.* *Becker Structural Engineers, Inc.*
(name) (firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Structural Special Inspection Coordinator

PAUL B. BECKER
(Type or print name)

BECKER STRUCTURAL ENGRS., INC.
(Firm Name)

[Handwritten Signature]
Signature

12-22-11
Date



Project: Oak Street Efficiencies, Portland, Maine
Date Prepared: August 18, 2010

Structural Statement of Special Inspections (Continued) – Exhibit A

Special Inspector's/Agent's Final Report


Project:	Oak Street Efficiencies	
Special Inspector or Agent:	Owens McCullough <i>(name)</i>	Sebago Technics <i>(firm)</i>
Designation:	SI-2	

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.


Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

Owens A. McCullough
(Type or print name)


Signature

12-13-11
Date



Project: **Oak Street Efficiencies, Portland, Maine**
Date Prepared: August 18, 2010

Structural Statement of Special Inspections (Continued) – Exhibit A

Special Inspector's/Agent's Final Report

Project: *Oak Street Efficiencies*
Special Inspector or Agent: *Roger Domingo* *SW Cole Engineering*
(name) *(firm)*
Designation: *TA-1*

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

Roger E. Domingo

(Type or print name)



12/12/2011

Signature

Date



Special Inspections – Exhibit B

Qualifications of Inspectors and Test Agency
List of Minimum Qualifications
Schedule of Structural Inspections

Structural Schedule of Special Inspections – Exhibit B

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

PE/SE	Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE	Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

Experienced Testing Technician

ETT	Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection
-----	---

American Concrete Institute (ACI) Certification

ACI-CFTT	Concrete Field Testing Technician – Grade 1
ACI-CCI	Concrete Construction Inspector
ACI-LTT	Laboratory Testing Technician – Grade 1&2
ACI-STT	Strength Testing Technician

American Welding Society (AWS) Certification

AWS-CWI	Certified Welding Inspector
AWS/AISC-SSI	Certified Structural Steel Inspector

American Society of Non-Destructive Testing (ASNT) Certification

ASNT	Non-Destructive Testing Technician – Level II or III.
------	---

International Code Council (ICC) Certification

ICC-SMSI	Structural Masonry Special Inspector
ICC-SWSI	Structural Steel and Welding Special Inspector
ICC-SFSI	Spray-Applied Fireproofing Special Inspector
ICC-PCSI	Prestressed Concrete Special Inspector
ICC-RCSI	Reinforced Concrete Special Inspector

National Institute for Certification in Engineering Technologies (NICET)

NICET-CT	Concrete Technician – Levels I, II, III & IV
NICET-ST	Soils Technician - Levels I, II, III & IV
NICET-GET	Geotechnical Engineering Technician - Levels I, II, III & IV

Other

01000.5 Disclaimers and Qualifications

The program of Structural/Special Tests and Inspections does not relieve the Contractor or its Subcontractors of their responsibilities and obligations for quality control of the work, for any design work which is included in the scope of services, and for full compliance with the requirements of the Construction Documents. Furthermore, the detection of, or the failure to detect, deficiencies or defects in work during testing and inspection conducted pursuant to the Program does not relieve the Contractor or its subcontractors of their responsibility to correct all deficiencies or defects, whether detected or undetected, in all parts of work, and to otherwise comply with all requirements of the Construction Documents. No warrantee is expressed or implied by the issuance of this document. Additional disclaimers and/or qualifications may be included in the Owner-Special Inspection agreement.

Structural Schedule of Special Inspections – Exhibit B

SOILS & FOUNDATION CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.7, 1704.8, 1704.9						
1. Verify existing soil conditions, fill placement and load bearing requirements						
a. Prior to placement of prepared fill, determine that the site has been prepared in accordance with the approved soils report.	Y	P	IBC 1704.7.1	SI-2	PE/GE	4/17 THRU 6/20
b. During placement and compaction of fill material, verify material being used and maximum lift thickness comply with the approved soils report.	Y	P	IBC 1704.7.2	SI-2	PE/GE	4/17 THRU 6/20
c. Test in-place dry density of compacted fill complies with the approved soils report.	Y	P	IBC 1704.7.2	TA-1	PE/GE, EIT or ETT	5/3 THRU 6/14
2. Pile foundations:						
a. Observe and record procedures for static load testing of piles.	N	C	IBC 1704.8	-	PE/GE, EIT or ETT	
b. Observe and record procedures for dynamic load testing of piles.	N	C		-	PE/GE, EIT or ETT	
c. Record installation of each pile and results of load test. Include cutoff and tip elevations of each pile relative to permanent reference.	N	C		-	PE/GE, EIT or ETT	
d. Test welded splices of steel piles	N	C	AWS D1.1	-	AWS-QWI	
3. Pier foundations: Verify installation of pier foundations for buildings assigned to Seismic Design Category C, D, E or F.	N	C	IBC 1704.9	-	PE/GE, EIT or ETT	
a. Verify pier diameter and length	N	C		-	PE/GE, EIT or ETT	
b. Verify pier embedment (socket) into bedrock	N	P		-	PE/GE, EIT or ETT	
c. Verify suitability of end bearing strata	N	P		-	PE/GE, EIT or ETT	

Field Report



Project No.: 07156 Date: 4-17-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: Contractor (Paul), Ben Walter (CWS)
 Tom Burrill (WR), David Massaro(WR)
 Rodney Collard, (WR)
 Nathan Merrill (BSE)
STI Present: Owens McCullough

Weather Conditions: Sunny, 45 degrees

Equipment Onsite: Large tracked excavator for foundation excavation with smooth bucket.


Activities/Construction Observed:

1. Contractor uncovered a small area of old brick and stone foundation along the easterly building line extending into the proposed foundation area. In addition, an area of ledge was uncovered approximately 7" below footing elevation at the northeasterly corner of the foundation line. Photos are attached.
2. A meeting was held onsite at 4 p.m. to review the foundation conditions and discuss a course of action.
3. After conferring with Ken Recker (STI) geotechnical engineer, the following actions are recommended.
 - A. Remove the section of existing foundation wall to an elevation two feet below proposed footing elevation and remove loose brick, stone and old foundation debris. Apply crushed stone (¾") at 6" maximum lifts and consolidate with vibratory compaction methods (plate compactor) to fill void space within the old foundation.
 - B. Place ¾" crushed stone over the exposed ledge to footing elevation and consolidate with vibratory compactor methods (6" – 8" maximum lifts). Contractor must exercise caution to provide a transition zone where crushed stone thickness varies. Transitions should not be more than 4:1 slopes between varying stone depths.
 - C. A section of hard pan clay was encountered between the old foundation wall and ledge area. Contractor should excavate (smooth edge bucket) to 1-foot below footing elevation per the geotechnical recommendations and apply layer of geotextile fabric on subgrade along with two, 6" lifts of ¾" crushed stone over the fabric. Stone shall be consolidated with vibratory compaction methods.

cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Owens A. McCullough, P.E., LEED A.P.





Field Report



Project No.: 07156

Date: 4-19-11

Project Name: Oak Street Apartments

Location: Oak Street Portland, Maine

Meeting With: Paul Theborge - Eastern Excavation
David Massaro(WR)

STI Present: Owens McCullough

Weather Conditions: Overcast, low 40's

Equipment Onsite: Large tracked excavator for foundation excavation with smooth bucket and plate compactor.

Activities/Construction Observed:

1. Contractor was progressing with foundation stone bedding. A $\frac{3}{4}$ " crushed stone was being placed in 6" lifts and consolidated with a plate compactor. Geotextile was placed on the subgrade prior to stone placement.
2. Partial footing forms were placed.
3. Contractor encountered weathered bedrock along back (north) foundation wall. Ledge was fractured and able to be removed with the excavator to footing subgrade elevation.
4. The excavation along the back wall created near vertical conditions adjacent the abutting building foundation (see attached photos). The abutting foundation was observed to be brick and concrete depending on the location. Observations suggest the brick foundation most likely is in direct contact with the ledge. It was unknown if the adjacent building included a basement or slab-on-grade. After discussing the field observations with Nathan Merrill at Becker Structural Engineers, it was agreed there could be serious stability concerns of the excavation adjacent to the existing building. The primary concern is lateral loading on the brick foundation creating an unstable condition. Per a follow-up e-mail from Becker Structural Engineers, project drawings call attention to the potential requirement of temporary shoring of excavations adjacent to property lines. Wright-Ryan was advised to take necessary precautions to address potential instabilities created by excavations adjacent to existing structures.
5. The limit of excavation along the proposed easterly foundation wall exposed an old brick foundation wall at the limit of excavation. Dave from WR stated the abutting lot owner has (on occasion) relocated the barrier fencing to allow for vehicle movement and parking adjacent the excavation. We are extremely concerned the surcharge from the parked and moving vehicles may compromise the integrity of the existing brick foundation wall causing failure of the wall and excavation slope. Therefore, we recommend no vehicles or equipment be allowed adjacent the excavation until such time the foundation is backfilled and stabilized.

cc: Nathan Merrill, P.E.,
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill & Dave Massaro, WR

Prepared By: Owens A. McCullough, P.E., LEED A.P.

07156





07156



Field Report



Project No.: 07156 Date: 4-25-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: Rodney Collard (WR), Contractor
STI Present: Owens McCullough

Weather Conditions: Sunny, 50's

Equipment Onsite: Large tracked excavator for foundation excavation with smooth bucket.


Activities/Construction Observed:

1. The concrete contractor is tying steel reinforcing, reviewing plans and grades in preparation for another footing pour this afternoon. They anticipate starting to pouring walls on Thursday.
2. The excavation along the existing building has since been covered with poly with some crush stone at the toe of slope. Sebago Technics remains concerned that the brick foundation along the existing building may be unstable due to unbalanced lateral load conditions. The provisions put in place by the contractor should be confirmed by a qualified entity retained by the contractor.

cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Steven A. Groves, CPSWQ


07156



07156



07156



07156



Field Report



Project No.: 07156 Date: 5-06-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: David Massaro(WR)
STI Present: Steven Groves

Weather Conditions: Sunny, 60 degrees

Equipment Onsite: Large tracked excavator for foundation excavation with smooth bucket.

Activities/Construction Observed:

1. Contractor and setting / moving concrete form and waterproofing exterior walls.
2. The contractor has started backfilling the footing along the existing building. Wright-Ryan has only installed a couple of lifts of soil. I spoke with David Massaro (WR) about this. He said that they have been waiting four days for S.W. Cole, for the Procter test results, to verify compaction /soil gradation before proceeding with the next lift. See attached picture of backfill to date.
3. Dave also said that the footing elevation is close to the proposed grade, and that most of the existing building foundation is below the proposed.

cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Steven A. Groves, CPSWQ

07156




07156



Field Report

Sebago Technics
Engineering Expertise You Can Build On



Project No.: 07156 Date: 5-17-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: David Massaro(WR)
STI Present: Steven Groves

Weather Conditions: Overcast, 50 degrees.

Equipment Onsite: Large tracked excavator for foundation excavation with smooth bucket.

Activities/Construction Observed:

1. Contractor is excavating existing material for the ground floor slab.
2. The contractor has almost finished backfilling the footing along the existing building. Dave Massaro said all compaction test were positive.
3. I spoke to Dave about intensive surface compaction (ISC). The contractor will remove the existing fill to approximately 1' below the slab grade. The existing fill below this level will be compacted by ISC. See Subsurface and Foundation Report, Page 3, Paragraphs 3 & 4, for compacting procedure.
4. Dave will notify Sebago Technics when they will start intensive surface compaction so that we can observe this procedure.


cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Steven A. Groves, CPSWQ

07156



07156



07156



THIS SPACE INTENTIONALLY LEFT BLANK

Field Report



Project No.: 07156 Date: 5-27-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: David Massaro(WR)
STI Present: Steven Groves

Weather Conditions: Sunny, 70 degrees.


Equipment Onsite: Large tracked excavator for foundation excavation.


Activities/Construction Observed:

1. Contractor is placing form for concrete footing and tying rebar.
2. Setting scaffolding for masonry block walls.
3. I spoke to Dave about compaction. WR has finished installing the flowable fill in the area specified under the footing.
4. All soil compaction tests under the footing have pass the field tests conducted by SW Cole.

cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Steven A. Groves, CPSWQ





THIS SPACE INTENTIONALLY LEFT BLANK

Field Report

Sebago Technics
Engineering Expertise You Can Build On



Project No.: 07156 Date: 6-10-11
Project Name: Oak Street Apartments
Location: Oak Street, Portland, Maine
Meeting With: David Massaro(WR)
STI Present: Steven Groves

Weather Conditions: Sunny, 70 degrees.

Equipment Onsite: Small Volvo tracked excavator for foundation excavation and backfill.


Activities/Construction Observed:

1. Contractor is backing the foundation wall along Oak Street and installing 6" underdrain pipe. I asked Dave to maintain 6" of stone cover over the underdrain pipe. I question why they didn't backfill the footing first before installing the underdrain pipe. They seem to be wasting a lot of crushed stone trying to backfill the pipe. See attached photos.
2. The contractor is also excavating and installing underground utilities within the building foundation. I asked Dave to make sure that all trenches are re-compacted to 95%. Additional compaction testing should be completed after utilities have been installed.

cc: Paul Becker, P.E., BSE
Greg Payne, Avesta
Ben Walter, CWS
Tom Burrill, WR

Prepared By: Steven A. Groves, CPSWQ


07156




07156



07156





Report of Gradation


ASTM C-117 & C-136

Project Name PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client AVESTA OAK STREET, LP
 Material Type STRUCTURAL FILL
 Material Source SHAW BROS - H PIT

Project Number 10-1360
 Lab ID 13841G
 Date Received 5/4/2011
 Date Completed 5/6/2011
 Tested By JUSTIN BISSON

<u>STANDARD DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>STRUCTURAL FILL SPECIFICATIONS (%)</u>
150 mm	6"	100	100
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	96	
38.1 mm	1-1/2"	95	
25.0 mm	1"	93	
19.0 mm	3/4"	91	
12.5 mm	1/2"	89	
6.3 mm	1/4"	87	
4.75 mm	No. 4	85	30 - 90
2.00 mm	No. 10	79	
850 μm	No. 20	63	
425 μm	No. 40	35	10 - 50
250 μm	No. 60	17	
150 μm	No. 100	7	
75 μm	No. 200	2.0	0.0 - 8.0

SAMPLE MEETS SPECIFICATION



Comments


[Signature]
 Roger E. Domingo

Project Name PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client AVESTA OAK STREET, LP
 Material Type AGGREGATE SUBBASE
 Material Source IN PLACE SAMPLE

Project Number 10-1360
 Lab ID 14076G
 Date Received 6/24/2011
 Date Completed 6/28/2011
 Tested By JUSTIN BISSON

<u>STANDARD DESIGNATION (mm/um)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>MDOT 703.06 TYPE D SPECIFICATIONS (%)</u>
150 mm	6"	100	100
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	90	
38.1 mm	1-1/2"	82	
25.0 mm	1"	73	
19.0 mm	3/4"	68	
12.5 mm	1/2"	61	
6.3 mm	1/4"	55	25 - 70
4.75 mm	No. 4	52	
2.00 mm	No. 10	45	
850 um	No. 20	35	
425 um	No. 40	24	0 - 30
250 um	No. 60	18	
150 um	No. 100	15	
75 um	No. 200	10.2	0.0 - 7.0 †

† SAMPLE DOES NOT MEET SPECIFICATION



Comments



 Roger E. Domingo

Project Name PORTLAND ME - OAK STREET HOUSING - MATERIALS TESTING
 Client AVESTA OAK STREET LP
 Material Type AGGREGATE SUBBASE
 Material Source ON SITE STOCKPILE

Project Number 10-1360
 Lab ID 14136G
 Date Received 7/1/2011
 Date Completed 7/1/2011
 Tested By JUSTIN BISSON

<u>STANDARD</u> <u>DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>MDOT 703.06 TYPE D</u> <u>SPECIFICATIONS (%)</u>
150 mm	6"	100	100
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	93	
38.1 mm	1-1/2"	87	
25.0 mm	1"	78	
19.0 mm	3/4"	73	
12.5 mm	1/2"	64	
6.3 mm	1/4"	60	25 - 70
4.75 mm	No. 4	56	
2.00 mm	No. 10	49	
850 μm	No. 20	38	
425 μm	No. 40	26	0 - 30
250 μm	No. 60	20	
150 μm	No. 100	16	
75 μm	No. 200	11.6	0.0 - 7.0 †

† SAMPLE DOES NOT MEET SPECIFICATION



Comments



 Roger E. Domingo

Project Name PORTLAND ME - OAK STREET HOUSING - MATERIALS TESTING
 Client AVESTA OAK STREET LP
 Material Type AGGREGATE SUBBASE
 Material Source ON SITE STOCKPILE

Project Number 10-1360
 Lab ID 14137G
 Date Received 7/1/2011
 Date Completed 7/1/2011
 Tested By JUSTIN BISSON

<u>STANDARD</u> <u>DESIGNATION (mm/um)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>MDOT 703.06 TYPE D</u> <u>SPECIFICATIONS (%)</u>
150 mm	6"	100	100
125 mm	5"	100	
100 mm	4"	100	
75 mm	3"	100	
50 mm	2"	90	
38.1 mm	1-1/2"	83	
25.0 mm	1"	74	
19.0 mm	3/4"	69	
12.5 mm	1/2"	60	
6.3 mm	1/4"	51	25 - 70
4.75 mm	No. 4	48	
2.00 mm	No. 10	41	
850 um	No. 20	33	
425 um	No. 40	23	0 - 30
250 um	No. 60	18	
150 um	No. 100	14	
75 um	No. 200	9.9	0.0 - 7.0 †

† SAMPLE DOES NOT MEET SPECIFICATION



Comments


 Roger E. Domingo


Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure B

Project Name PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client AVESTA OAK STREET, LP
 Material Type STRUCTURAL FILL
 Material Source H PIT - SHAW BROS.

Project Number 10-1360
 Lab ID 14006G
 Date Received 6/10/2011
 Date Completed 6/13/2011
 Tested By JUSTIN BISSON

Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 118
 Optimum Moisture Content (%) 8.5
 Percent Oversized 19.9%

Corrected Dry Density (pcf) **124.2**
Corrected Moisture Content (%) **7.2**

Comments


 Roger E. Domingo

Report of Moisture-Density


Method ASTM D-1557 MODIFIED

Procedure C

Project Name PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client AVESTA OAK STREET, LP
 Material Type AGGREGATE SUBBASE
 Material Source IN PLACE SAMPLE

Project Number 10-1360
 Lab ID 14076G
 Date Received 6/24/2011
 Date Completed 6/29/2011
 Tested By CRAIG TURCOTTE

Moisture-Density Relationship Curve




Maximum Dry Density (pcf) 134.3
 Optimum Moisture Content (%) 8.3
 Percent Oversized 30.0%

Corrected Dry Density (pcf) **140.4**
Corrected Moisture Content (%) **6.4**

Comments

Roger E. Domingo



Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
1	5/3/2011	VLT	30' E OF INT LINE A + 4 (OUT)	-6'	12	13841G	118.0	3.3	100.1	95
				BTOW						
2	5/3/2011	VLT	30' E OF INT LINE A + 4 (IN)	-6'	12	13841G	113.0	2.9	95.8	95
				BTOW						

Laboratory Compaction Test Reference


Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:


BTOW - BELOW TOP OF WALL

Comments:

INT - INTERSECTION


Reviewed By

REC'D MAY 19 2011



Report of Field Density ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
Client: AVESTA OAK STREET, LP

Project Number: 10-1360

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
3	5/5/2011	TA	BETWEEN 3.5 & 3/A & B INT	4' ATF	12	13841G	114.7	4.4	97.3	95
4	5/5/2011	TA	BETWEEN 3.5 & 4 EXT	4' ATF	12	13841G	117.0	4.1	99.2	95
5	5/5/2011	TA	BETWEEN 3.5 & 4 EXT WALL	4' ATF	12	13841G	113.2	4.3	96.0	95

Laboratory Compaction Test Reference


Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:
ATF-

Comments:
INT - INTERIOR OF BUILDING
EXT - EXTERIOR OF FOUNDATION WALL


Reviewed By

REC'D MAY 19 2011



Report of Field Density ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
Client: AVESTA OAK STREET, LP

Project Number: 10-1360

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
6	5/9/2011	TA	WEST CORNER OF BUILDING NEAR PARKING	100.0	12	13841G	113.2	3.8	96.0	95
7	5/9/2011	TA	WEST CORNER OF BUILDING NEAR PARKING	100.0	12	13841G	117.6	2.8	99.7	95
8	5/9/2011	TA	WEST CORNER OF BUILDING NEAR PARKING	102.0	12	13841G	117.6	2.7	99.7	95
9	5/9/2011	TA	WEST CORNER OF BUILDING NEAR PARKING	102.0	12	13841G	113.2	4.0	96.0	95

Laboratory Compaction Test Reference


Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:

Comments:


Reviewed By

REC'D MAY 19 2011



Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client: AVESTA OAK STREET, LP

Project Number: 10-1360

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
10	5/10/2011	AM	10' S ON EAST WALL	104	12	13841G	119.1	2.8	101.0	95
11	5/10/2011	AM	15' S 10' W ON EW WALL	104	12	13841G	115.1	2.8	97.6	95
12	5/10/2011	AM	12' S 10' W ON EW WALL	104	12	13841G	114.8	2.2	97.4	95
13	5/10/2011	AM	ELEVATOR SHAFT	105	12	13841G	122.0	2.6	103.5	95
14	5/10/2011	AM	STAIRWELL	105	12	13841G	119.3	2.7	101.2	95
15	5/10/2011	AM	18' S 15' W ON NS WALL	104	12	13841G	115.6	3.5	98.0	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	


Elevation Notes:

Comments:



 Reviewed By

REC'D MAY 19 2011



Report of Field Density ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
Client: AVESTA OAK STREET, LP

Project Number: 10-1360

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
16	5/10/2011	AM	2' N ON A1 WALL	104	12	13841G	113.7	3.9	96.4	95
17	5/10/2011	AM	15' N ON A1 WALL	104	12	13841G	112.6	2.8	95.5	95
18	5/10/2011	AM	30' N ON A1 WALL	104	12	13841G	116.0	2.6	98.4	95


Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:

Comments:


Reviewed By



Report of Field Density ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
 Client: AVESTA OAK STREET, LP

Project Number: 10-1360

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
19	5/13/2011	TDA	D/.75	105.5	6	13841G	115.4	7.3	97.9	95
20	5/13/2011	TDA	A/2	107	6	13841G	116.5	7.9	98.8	95
21	5/13/2011	TDA	A.5/2.2	107	6	13841G	115.9	7.1	98.3	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:

Comments:

INTERIOR/EXTERIOR STRUCTURAL FILL ALONG FOUNDATION WALLS

Reviewed By

Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
22	5/17/2011	ARM	10' S	S	12	13841G	115.8	4.2	98.2	95
23	5/17/2011	ARM	25' S	S	12	13841G	112.0	3.9	95.0	95
24	5/17/2011	ARM	30' S	S	12	13841G	118.2	4.2	100.3	95
25	5/17/2011	ARM	50' S	S	12	13841G	114.2	4.1	96.9	95
26	5/17/2011	ARM	10' S	S	12	13841G	112.2	4.8	95.2	95
27	5/17/2011	ARM	10' S	S	12	13841G	114.1	3.6	96.8	95
28	5/17/2011	ARM	10' S	S	12	13841G	112.6	4.0	95.5	95
29	5/17/2011	ARM	10' S	S	12	13841G	115.1	4.1	97.6	95
30	5/17/2011	ARM	10' S	S	12	13841G	116.6	4.6	98.9	95
31	5/17/2011	ARM	10' S	S	12	13841G	112.3	5.0	95.3	95
32	5/17/2011	ARM	10' S	S	12	13841G	112.0	4.2	95.0	95
33	5/17/2011	ARM	10' S	S	12	13841G	113.1	4.6	95.9	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	11.7	

Elevation Notes:

S - SUBGRADE

Comments:

ALL LOCATIONS ARE FROM EAST WALL IN PARKING AREA



Reviewed By

Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
34	6/8/2011	CMT	4 TO 4.5 INSIDE PARKING	104.0	8	14006G	123.1	1.6	99.1	95
35	6/8/2011	CMT	4 TO 4.5 INSIDE PARKING	103.0	8	14006G	124.6	2.1	100.3	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
14006G	6/10/2011	H Pit - Shaw Bros.	Structural Fill	ASTM D-1557 Modified B	124.2	7.2	

Elevation Notes:

Comments:



 Reviewed By



Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
36	6/9/2011	ARM	100' N 5' E ON EAST WALL	5'	10	13841G	120.7	2.0	102.4	95
				BTOF						
37	6/9/2011	ARM	115' N 7' E ON EAST WALL	4'	10	13841G	114.4	2.4	97.0	95
				BTOF						
38	6/9/2011	ARM	95' N 8' W ON EAST WALL	8'	12	13841G	116.0	1.7	98.4	95
				BTOF						
39	6/9/2011	ARM	80' N 10' W ON EAST WALL	2'	12	13841G	112.5	2.5	95.4	95
				BTOF						

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	117.9	10.3	

Elevation Notes:

BTOF - BELOW TOP OF FOUNDATION

Comments:

[Signature] CT

Reviewed By

Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
40	6/15/2011	ARM	18' S 3' W ON INTERIOR WALL	104.5	12	13841G	119.4	3.5	97.7	95
41	6/15/2011	ARM	40' N 5' W	104.5	12	13841G	119.5	3.8	97.8	95
42	6/15/2011	ARM	8' N 8' W	104.5	12	13841G	117.5	2.4	96.2	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
13841G	5/4/2011	Shaw Bros - H Pit	Structural Fill	ASTM D-1557 Modified A	122.2	10.3	

Elevation Notes:

Comments:



 Reviewed By

Report of Field Density

ASTM D6938

Project: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Field Density Test Results

Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
43	6/14/2011	JDB	4' S, 4' W OF NE CORNER	104.72	12	14006G	113.2	2.8	91.1	95
44	6/14/2011	JDB	25' S, 2' W OF NE CORNER	104.72	12	14006G	114.3	2.6	92.0	95
45	6/14/2011	JDB	40' S, 15' W OF NE CORNER	104.72	12	14006G	112.4	3.1	90.5	95
46	6/14/2011	JDB	5' N, 10' W OF SE CORNER	104.72	12	14006G	121.6	2.4	97.9	95
47	6/14/2011	JDB	RETEST OF 44	104.72	12	14006G	114.3	2.9	92.0	95
48	6/14/2011	JDB	RETEST OF 45	104.72	12	14006G	113.6	2.9	91.5	95
49	6/14/2011	JDB	RETEST OF 47	104.72	12	14006G	111.9	3.4	90.1	95
50	6/14/2011	JDB	RETEST OF 43	104.72	12	14006G	113.4	3.1	91.3	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
14006G	6/10/2011	H Pit - Shaw Bros.	Structural Fill	ASTM D-1557 Modified B	124.2	7.2	

Elevation Notes:

Comments:

Wright-Ryan to schedule retests



Reviewed By

Structural Schedule of Special Inspections – Exhibit B

CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.4						
1. Inspection of reinforcing steel, including prestressing tendons, and placement	Y	C	ACI 318: 3.5, 7.1-7.7	TA-1	PE, EIT, ACI-CCI or ICC-RCSI	4/22 THRU 7/19
2. Inspection of reinforcing steel welding in accordance with Table 1704.3, Item 5B	N		Welding of Reinf Not Allowed	-	AWS-CWI	—
3. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased	Y	C	IBC 1912.5	TA-1	PE, EIT, ACI-CCI or ICC-RCSI	4/22 THRU 7/19
4. Verifying use of required design mix	Y	P	ACI 318: Ch 4, 5.2-5.4	TA-1	ACI-CFTT or ACI-STT	4/22 THRU 7/19
5. At time fresh concrete is sampled to fabricate specimens for strength test, perform slump and air content test and temperature	Y	C	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8	TA-1	ACI-CFTT or ACI-STT	4/22 THRU 7/19
6. Inspection of concrete and shotcrete placement for proper application techniques	Y	C	ACI 318: 5.9, 5.10	TA-1	PE, EIT, ACI-CCI or ICC-RCSI	4/22 THRU 7/19
7. Inspection for maintenance of specified curing temperature and techniques	Y	P	ACI 318: 5.11-5.13	TA-1	PE, EIT, ACI-CCI or ICC-RCSI	4/22 THRU 7/19
8. Inspection of Prestressed Concrete						
a. Application of prestressing force.	N	C	ACI 318: 18.20	-	PE/SE or EIT	
b. Grouting of bonded prestressing tendons in seismic force resisting system	N	C	ACI 318: 18.18.4	-	PE/SE or EIT	
9. Erection of precast concrete members	N	P	ACI 318: Ch 16	-	PE/SE or EIT	
10. Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms beams and structural slabs	N	P	ACI 318: 6.2	-	ACI-STT	

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	4/22/2011
Time:	11:00 AM
Temp:	50 F
Weather:	Sunny

Observation Location: strip/spread footing from E/1.9 along 1 line to A/4

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See notes below
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Vertical dowels not yet installed between A/2.7 and A/4. Vertical dowels at E/1 not complete, additional dowels required. Cover at numerous locations were observed and noted to Dave Massaro of WR. Follow-up visit will be performed prior to placement.

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	4/22/2011
Time:	1:00 PM
Temp:	50 F
Weather:	Sunny

Observation Location: strip/spread footing from E/1.9 along 1 line to A/4

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Earlier comments were addressed.

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	4/25/2011
Time:	3:00 PM
Temp:	45 F
Weather:	Overcast - Drizzle

Observation Location: Elevator mat

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	4/29/2011
Time:	9:00 AM
Temp:	55 F
Weather:	Sunny

Observation Location: Wall reinforcing from E/1.9 along 1 line to A/4

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Embed/Anchors	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Headed anchors for sill plate not present prior to placement. Bent bars for slab dowels not present prior to placement. Pier reinforcing at A.1/1 & A.1/1.9 not placed in the correct location, cage should envelope column anchor rods.

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/2/2011
Time:	2:30 PM
Temp:	55 F
Weather:	Sunny

Observation Location: Footing reinforcing from C.4/2.6 to D/3

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/3/2011
Time:	12:30 PM
Temp:	60 F
Weather:	Cloudy

Observation Location: Footing reinforcing from A.1/2.6 to B/3

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See Below
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Insufficient bottom cover at one corner of footing B3, Bent dowels coming out of 2.6 line footing too close to top of new footing. Advised superintendent, both issues to be addressed prior to placement.

Signed: Dan S. Burne, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/4/2011
Time:	4:00 PM
Temp:	50 F
Weather:	Rainy

Observation Location: Wall reinforcing from C.4/2.6 to D/3

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See note below
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Insufficient cover observed along top of wall. G/C noted and will prior to placement. Follow-up visit will be performed.

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/5/2011
Time:	9:00 AM
Temp:	55 F
Weather:	Cloudy

Observation Location: Wall reinforcing from C.4/2.6 to D/3 & B.2/1 to E/1.5

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See note below
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Follow-up visit to 5-4-11. Additional bars had been added in vicinity of E1. Crews in process of correcting cover at 2.6 line and 1 line between B.2 and C.4. All to be completed prior to placement.

Signed: Dan S. Burne, P.E.



Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/10/2011
Time:	1:00 PM
Temp:	50 F
Weather:	Cloudy/Drizzle

Observation Location: Footing reinforcing from A/4 to C/6 including wall on line 5.7

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.



Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/13/2011
Time:	9:30 AM
Temp:	60 degrees
Weather:	Sunny

Observation Location: Observed the foundation wall reinforcement between grids A/4 and A5.7, and the reinforcement in the adjacent stairway walls.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

The size, spacing and placement of the reinforcement was observed to be in conformance with the structural drawings.

Signed: Chris Williams, E.I.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	5/31/2011
Time:	11:30 AM
Temp:	75 degrees
Weather:	Sunny

Observation Location: Observed the exterior footing reinforcement between grids E/2 to D/5, and the footing reinforcement between grids D/3 and D/4.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	6/3/2011
Time:	11:30 AM
Temp:	65 degrees
Weather:	Sunny

Observation Location: Observed the grade beam reinf between grid D/5 and E/5.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	6/6/2011
Time:	11:30 AM
Temp:	70 degrees
Weather:	Sunny

Observation Location: Observed wall/pier reinforcement from grid E/2 to E/5 and D/3 to D/4.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Insufficient cover was noted at many locations. At time of visit, anchor bolts at steel base plate locations was not in place, nor were keyway bondouts for shear lugs. Vertical dowels for CMU and anchor bolts for sill plate were also observed omitted at many locations. G/C was made aware of these comments and locations and G/C intends to incorporate comments prior to placement.

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	6/21/2011
Time:	10:00 AM
Temp:	75 degrees
Weather:	Sunny

Observation Location: Footings / vertical pier reinf at B4, B5

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	See notes below
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Bar at both footings observed to be supported off clay brick. Notified foreman and GC that clay brick to be replaced with supports of steel/concrete/stone. Observed one side of B4 to have insufficient bottom cover. All to be corrected prior to placement. Our office also notified that anchor rod groups at E2, E2.5, E3, E3.5, and E4, all were placed 2 1/2" off grid toward the southeast. BSE to determine repair and issue directive.

Signed: Dan S. Burne, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT
Cast in Place Concrete

Date:	6/28/2011
Time:	2:00 PM
Temp:	75 degrees
Weather:	Sunny

Observation Location: Footings E/5 to C/6

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	6/30/2011
Time:	2:00 PM
Temp:	75 degrees
Weather:	Sunny

Observation Location: Wall Reinforcing E/5 to C/6

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

OBSERVATION REPORT

Cast in Place Concrete

Date:	7/19/2011
Time:	7:30 AM
Temp:	70 degrees
Weather:	Sunny, Humid

Observation Location: Elevated slab on metal deck

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 4/22/2011 **Time Cast:** 2:10 **Date Received:** 4/23/2011

Placement Location: LINES E/1.9 - E/1, E/1 - A.1/1. A.1/1 - A.1/2.6, B/2 - B/2.6, PIER FOOTING: D/12

Placement Method: PUMP

Placement Vol. (yd³): 27

Cylinders Made By: TDA

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MRWR


TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5.5
Air Content (%) (C-231): **Air WR:** 6
Air Temp (°F): 57
Conc. Temp (°F) (C-1064): 65

Load Number: 1
Mixer Number: 16
Ticket Number: 0024897
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-1A		4.00	12.57	4/29/2011	Lab	7	4	45.6	3630
247-1B		4.00	12.57	4/29/2011	Lab	7	4	43.9	3490
247-1C		4.00	12.57	5/20/2011	Lab	28	4	58.6	4660
247-1D		4.00	12.57	5/20/2011	Lab	28	4	61.3	4880
247-1E				Hold	Lab				

Fracture Types



Remarks:

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: FREDERICK MEYER III MASONRY

PLACEMENT INFORMATION

Date Cast: 4/25/2011 **Time Cast:** 3:20 **Date Received:**

Placement Location: ALONG B2 TO 2.4 FOOTER
FOOT FOR ELEVATOR PIT PIER AT C4 & 2.6 FOOTER

Placement Method: CHUTE

Placement Vol. (yd³): 8

Cylinders Made By: TA

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: GLENIUM 7500 MRWR
MICRO AIR

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 4.5

Load Number: 1

Air Content (%) (C-231): **Air WR:** 5

Mixer Number: 8

Air Temp (°F): 51

Ticket Number: 0024921


Conc. Temp (°F) (C-1064): 60

Cubic Yards: 8

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-2A		4.00	12.57	5/2/2011	Lab	7	4	46.0	3660
247-2B		4.00	12.57	5/23/2011	Lab	28	4	61.7	4910
247-2C		4.00	12.57	5/23/2011	Lab	28	4	65.9	5250
247-2D				Hold	Lab				

Fracture Types



Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING **Project Number:** 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 4/29/2011 **Time Cast:** 2:40 **Date Received:**

Placement Location: STAIR 1 ELEVATOR MECHINE ROOM, ELEVATOR PIT, A LINE 2.6 TO 4

Placement Method: PUMP **Placement Vol. (yd³):** 20

Cylinders Made By: CT **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

TEST RESULTS

Slump (in) (C-143): 5

Air Content (%) (C-231): **Air WR:** 4.8

Air Temp (°F):

Conc. Temp (°F) (C-1064): 71

DELIVERY INFORMATION

Admixtures: MIDRANGE

Load Number: 1

Mixer Number: 15

Ticket Number: 24936

Cubic Yards: 10

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-3A		4.00	12.57	5/6/2011	Lab	7	4	44.4	3530
247-3B		4.00	12.57	5/27/2011	Lab	28	4	61.5	4900
247-3C		4.00	12.57	5/27/2011	Lab	28	4	56.1	4470
247-3D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 5/2/2011 **Time Cast:** 3:50 **Date Received:** 5/3/2011

Placement Location: FOOTINGS: D3 EAST D LINE & SOUTH ON 2.6 LINE TO ELEVATOR

Placement Method: TAILGATE

Placement Vol. (yd³): 10

Cylinders Made By: CT

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE

TEST RESULTS

Slump (in) (C-143): 5
Air Content (%) (C-231): 5.4
Air Temp (°F): 55
Conc. Temp (°F) (C-1064): 68

Load Number: 1
Mixer Number:
Ticket Number: 23952
Cubic Yards: 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-4A		4.00	12.57	5/9/2011	Lab	7	4	56.0	4460
247-4B		4.00	12.57	5/31/2011	Lab	29	4	69.1	5500
247-4C		4.00	12.57	5/31/2011	Lab	29	4	73.0	5810
247-4D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: DUE TO THE HOLIDAY ON MONDAY TESTING WAS DONE ON TUESDAY

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:
General Contractor:
Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 5/5/2011 **Time Cast:** 10:35 **Date Received:** 5/6/2011
Placement Location: FOUNDATION WALL ALONG 1 LINE A.1-E, ALONG A.1, 1-2, ALONG E, 1-2, ALONG 2.6, B.2-D, A.1- 2.6-3
Placement Method: PUMP **Placement Vol. (yd³):** 20
Cylinders Made By: **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: GLENIUM 7500 MRWR
 MICRO AIR

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5 **Load Number:** 2
Air Content (%) (C-231): **Air WR:** 5.8 **Mixer Number:** 13
Air Temp (°F): 48 **Ticket Number** 0024945
Conc. Temp (°F) (C-1064): 62 **Cubic Yards:** 10
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-6A		4.00	12.57	5/12/2011	Lab	7	4	44.6	3550
247-6B		4.00	12.57	6/2/2011	Lab	28	4	52.9	4210
247-6C		4.00	12.57	6/2/2011	Lab	28	4	59.3	4720
247-6D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier:

PLACEMENT INFORMATION

Date Cast: 5/10/2011 **Time Cast:** 2:00 **Date Received:**

Placement Location: NORTH AND EAST SIDE FOOTINGS

Placement Method: CHUTE

Placement Vol. (yd³): 14

Cylinders Made By: ARM

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE

TEST RESULTS

Slump (in) (C-143): 4
Air Content (%) (C-231): 5.1
Air Temp (°F): 52
Conc. Temp (°F) (C-1064): 65

Load Number: 1
Mixer Number: 13
Ticket Number: 0024957
Cubic Yards: 7
Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-7A		4.00	12.57	5/17/2011	Lab	7	4	53.3	4240
247-7B		4.00	12.57	6/7/2011	Lab	28	4	63.8	5080
247-7C		4.00	12.57	6/7/2011	Lab	28	4	61.0	4860
247-7D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 5/13/2011 **Time Cast:** 11:10 **Date Received:** 5/16/2011

Placement Location: WALLS@ LINES A/4-A/5.7, A/5.7-C/5.7, A/6-C/6, A.05/5.7-A.05/6, C/5.7-C/6

Placement Method: DIRECT

Placement Vol. (yd³): 20

Cylinders Made By: TDA

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: MRWR

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5	Load Number: 1
Air Content (%) (C-231):	Air WR: 5.8	Mixer Number: 3
Air Temp (°F): 63		Ticket Number: 24978
Conc. Temp (°F) (C-1064): 65		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-8A		4.00	12.57	5/20/2011	Lab	7	4	43.1	3430
247-8B		4.00	12.57	6/10/2011	Lab	28	4	58.1	4620
247-8C		4.00	12.57	6/10/2011	Lab	28	4	66.4	5280
247-8D				Hold	Lab				

Fracture Types



Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING **Project Number:** 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 5/24/2011 **Time Cast:** 1:05 **Date Received:** 5/26/2011

Placement Location: IN GROUND ADJACENT TO OAK STREET. USED AS FILL, NO REBAR USED

Placement Method: DIRECT DISCHARGE

Placement Vol. (yd³): 50

Cylinders Made By: MAP

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 8

Load Number: 2

Air Content (%) (C-231):

Mixer Number: 15

Air Temp (°F): 75

Ticket Number: 0025005

Conc. Temp (°F) (C-1064): 67

Cubic Yards: 10

Design (psi):

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-9A		4.00	12.57	5/26/2011	Lab	2	4	0.6	50
247-9B		4.00	12.57	5/26/2011	Lab	2	4	0.5	40
247-9C				Hold	Lab				
247-9D				Hold	Lab				
247-9E				Hold	Lab				
247-9F				Hold	Lab				

Fracture Types



1
Cone



2
Cone and Split



3
Cone and Shear



4
Shear



5
Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 5/31/2011 **Time Cast:** 7:50

Date Received: 6/1/2011

Placement Location: E1 - E5 EAST SIDE FOOTINGS

Placement Method: PUMP (NE)

Placement Vol. (yd³): 48

Cylinders Made By: ARM

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: GLENIUM - MIDRANGE

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5

Air Content (%) (C-231): **Air WR:** 3.8

Air Temp (°F): 75

Conc. Temp (°F) (C-1064): 76

Load Number: 1

Mixer Number: 3

Ticket Number: 0025014

Cubic Yards: 8

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-11A		4.00	12.57	6/7/2011	Lab	7	4	51.4	4090
247-11B		4.00	12.57	6/28/2011	Lab	28	4	67.2	5350
247-11C		4.00	12.57	6/28/2011	Lab	28	4	68.0	5410
247-11D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING **Project Number:** 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/3/2011 **Time Cast:** 12:45 **Date Received:** 6/6/2011

Placement Location: GB ON 5 LINE

Placement Method: TAILGATE

Placement Vol. (yd³): 5

Cylinders Made By: TEAGUE ADAMS

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: GLENIUM 7500
MICRO AIR

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5

Load Number: 1

Air Content (%) (C-231):

Mixer Number: 3

Air Temp (°F): 54

Ticket Number: 0224195

Conc. Temp (°F) (C-1064): 72

Cubic Yards: 5

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-15A		4.00	12.57	6/10/2011	Lab	7	4	39.2	3120
247-15B		4.00	12.57	7/1/2011	Lab	28	4	47.8	3800
247-15C		4.00	12.57	7/1/2011	Lab	28	4	47.4	3770
247-15D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING **Project Number:** 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/6/2011 **Time Cast:** 8:15 **Date Received:** 6/7/2011

Placement Location: 25TH COURSE

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: SAMUEL CHRISTY

Aggregate Size (in):

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6

Load Number:

Air Content (%) (C-231):

Mixer Number:

Air Temp (°F): 63

Ticket Number:

Conc. Temp (°F) (C-1064): 67

Cubic Yards:

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-16A		4.00	12.57	6/13/2011	Lab	7	4	41.4	3300
247-16B		4.00	12.57	7/4/2011	Lab	28	4	53.6	4270
247-16C		4.00	12.57	7/4/2011	Lab	28	4	52.8	4200
247-16D				8/1/2011	Lab	56			

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: MIX 303 F
GROUT

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/6/2011 **Time Cast:** 2:15

Date Received: 6/7/2011

Placement Location: E2-E5, D LINE, OUTSIDE WALL

Placement Method: PUMP (NE)

Placement Vol. (yd³): 33

Cylinders Made By: MATTHEW PALMER

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MID RANGE

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 5 3/4

Air Content (%) (C-231): **Air WR:** 5.9

Air Temp (°F): 77

Conc. Temp (°F) (C-1064): 75

Load Number: 2

Mixer Number: 10

Ticket Number: 0025022

Cubic Yards: 8.5

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-17A		4.00	12.57	6/13/2011	Lab	7	4	41.2	3280
247-17B		4.00	12.57	7/4/2011	Lab	28	4	59.4	4730
247-17C		4.00	12.57	7/4/2011	Lab	28	4	59.4	4730
247-17D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/17/2011 **Time Cast:** 2:30

Date Received:

Placement Location: 12-20

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 4

Load Number:

Air Content (%) (C-231):

Mixer Number:

Air Temp (°F): 76

Ticket Number:

Conc. Temp (°F) (C-1064): 76

Cubic Yards:

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-21A		4.00	12.57	6/24/2011	Lab	7	4	45.5	3620
247-21B		4.00	12.57	7/15/2011	Lab	28	4	60.3	4800
247-21C		4.00	12.57	7/15/2011	Lab	28	4	59.5	4740
247-21D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: GROUT

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:
General Contractor:
Concrete Supplier:

PLACEMENT INFORMATION

Date Cast: 6/21/2011 **Time Cast:** 1:10 **Date Received:** 6/22/2011

Placement Location: 2 FOOTINGS ON BACK SIDE OF BUILDING

Placement Method:
Placement Vol. (yd³): 13

Cylinders Made By: MATTHEW PALMER

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MID RANGE AIR

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 3.5

Load Number: 1

Air Content (%) (C-231): **Air WR:** 6.0

Mixer Number: 16

Air Temp (°F): 80

Ticket Number: 0025031

Conc. Temp (°F) (C-1064): 77

Cubic Yards: 6.5

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-26A		4.00	12.57	6/28/2011	Lab	7	4	48.0	3820
247-26B		4.00	12.57	7/19/2011	Lab	28	4	61.0	4860
247-26C		4.00	12.57	7/19/2011	Lab	28	4	59.1	4700
247-26D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING **Project Number:** 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/22/2011 **Time Cast:** 9:00

Date Received:

Placement Location: GALLERY UNDERSLAB

Placement Method: PUMP (NE)

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: FIBER
MIDRANGE
BARRIER 1

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6

Load Number: 2

Air Content (%) (C-231): **Air WR:** 2.8

Mixer Number: 17

Air Temp (°F): 68

Ticket Number: 0025033

Conc. Temp (°F) (C-1064): 75

Cubic Yards: 8.5

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-27A		4.00	12.57	6/29/2011	Lab	7	4	48.6	3870
247-27B		4.00	12.57	7/20/2011	Lab	28	4	69.6	5540
247-27C		4.00	12.57	7/20/2011	Lab	28	4	71.3	5670
247-27D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/22/2011 **Time Cast:** **Date Received:**

Placement Location: PIERS NEXT TO EXISTING BUILDING

Placement Method:

Placement Vol. (yd³):

Cylinders Made By:

Aggregate Size (in): 3/4

* Test Cylinders Not Made By S. W. Cole Personnel

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Load Number:

Air Content (%) (C-231):

Mixer Number:

Air Temp (°F):

Ticket Number:


Conc. Temp (°F) (C-1064):

Cubic Yards:

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in ²)	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-30A		4.00	12.57	6/29/2011	Lab	7	4	46.4	3690
247-30B		4.00	12.57	7/20/2011	Lab	28	4	65.6	5220
247-30C		4.00	12.57	7/20/2011	Lab	28	4	63.2	5030
247-30D				Hold	Lab				

Fracture Types



Remarks:

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/28/2011 **Time Cast:** 3:30

Date Received: 6/29/2011

Placement Location: E5 - C6 NORTH CORNER

Placement Method: TAILGATE, EXCAVATOR BUCKET

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MIDRANGE

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 4.5

Load Number: 1

Air Content (%) (C-231): **Air WR:** 6.0

Mixer Number: 13

Air Temp (°F): 80

Ticket Number: 025038

Conc. Temp (°F) (C-1064): 81

Cubic Yards: 10

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-35A		4.00	12.57	7/5/2011	Lab	7	4	52.4	4170
247-35B		4.00	12.57	7/26/2011	Lab	28	4	64.0	5090
247-35C		4.00	12.57	7/26/2011	Lab	28	4	63.4	5050
247-35D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland ME - Oak Street Housing - Materials Testing

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 6/30/2011 **Time Cast:** 4:50 **Date Received:** 7/1/2011
Placement Location: E5 - C6
 NE CORNER - EXTERIOR/INTERIOR WALLS
Placement Method: REAR DISCHARGE **Placement Vol. (yd³):** 17
Cylinders Made By: MATTHEW PALMER **Aggregate Size (in):** 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: MIDRANGE

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5 1/4	Load Number: 2
Air Content (%) (C-231):	Air WR: 5.7	Mixer Number: 17
Air Temp (°F): 79		Ticket Number: 0025055
Conc. Temp (°F) (C-1064): 77		Cubic Yards: 8.5
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-36A		4.00	12.57	7/7/2011	Lab	7	4	46.2	3680
247-36B		4.00	12.57	7/28/2011	Lab	28	4	60.7	4830
247-36C		4.00	12.57	7/28/2011	Lab	28	4	60.7	4830
247-36D				Hold	Lab				

Fracture Types



Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland ME - Oak Street Housing - Materials Testing

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 7/19/2011 **Time Cast:** 9:50 **Date Received:** 7/20/2011

Placement Location: 2ND FLOOR SLAB ALONG OAK STREET

Placement Method: PUMP (NE)

Placement Vol. (yd³): 100

Cylinders Made By: JUSTIN BROWN

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: MID RANGE BARRIER 1

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6 3/4

Load Number: 5

Air Content (%) (C-231): **Air WR:** 2.4

Mixer Number: 13

Air Temp (°F): 85

Ticket Number: 0025108

Conc. Temp (°F) (C-1064): 78

Cubic Yards: 10

Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-37A		4.00	12.57	7/26/2011	Lab	7	4	63.0	5010
247-37B		4.00	12.57	8/16/2011	Lab	28	4	70.6	5620
247-37C		4.00	12.57	8/16/2011	Lab	28	4	77.2	6140
247-37D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks:

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: Portland ME - Oak Street Housing - Materials Testing

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Concrete Supplier: F. R. CARROLL

PLACEMENT INFORMATION

Date Cast: 7/19/2011 **Time Cast:** 12:15 **Date Received:** 7/20/2011

Placement Location: 2ND FLOOR SLAB ALONG OAK STREET

Placement Method: PUMP (NE)

Placement Vol. (yd³): 100

Cylinders Made By: JUSTIN BROWN

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION


Admixtures: MIDRANGE BARRIER 1

TEST RESULTS

Slump (in) (C-143):	Slump WR: 5	Load Number: 9
Air Content (%) (C-231):	Air WR: 2.4	Mixer Number: 13
Air Temp (°F): 92		Ticket Number: 0025112
Conc. Temp (°F) (C-1064): 78		Cubic Yards: 10
		Design (psi): 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
247-38A		4.00	12.57	7/26/2011	Lab	7	4	61.4	4890
247-38B		4.00	12.57	8/16/2011	Lab	28	4	68.9	5480
247-38C		4.00	12.57	8/16/2011	Lab	28	4	71.7	5710
247-38D				Hold	Lab				

Fracture Types



Remarks:

Structural Schedule of Special Inspections – Exhibit B

MASONRY CONSTRUCTION – LEVEL 1 (NON-ESSENTIAL FACILITY)

VERIFICATION AND INSPECTION IBC Section 1704.5	Y/N	EXTENT: CONTINUOUS , PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. As masonry construction begins, the following shall be verified to ensure compliance:						
a. Proportions of site-prepared mortar.	Y	P	ACI530.1, 2.6A	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
b. Construction of mortar joints.	Y	P	ACI530.1 , 3.3B	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
c. Location of reinforcement and connectors.	Y	P	ACI530.1, 3.4, 3.6A	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
d. Prestressing technique.	N	P	ACI530.1 , 3.6B	-	PE/SE or EIT	————
e. Grade and size of prestressing tendons and anchorages.	N	P	ACI530.1, 2.4B, 2.4H	-	PE/SE or EIT	————
2. The inspection program shall verify:						
a. Size and location of structural elements.	Y	P	ACI530.1 , 3.3G	SI-1	PE/SE or EIT	5/27 THRU 8/3
b. Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Y	P	ACI530, 1.2.2(e), 2.1.4, 3.1.6	SI-1	PE/SE or EIT	5/27 THRU 8/3
c. Specified size, grade and type of reinforcement.	Y	P	ACI530, 1.12, ACI530.1 , 2.4, 3.4	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
d. Welding of reinforcing bars.	N	N/A	AC530, 2.1.10.6.2, 3.2.4 (b)	--	AWS-CWI	————
e. Protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F).	Y	P	IBC 2104.3, 2104.4; ACI530.1, 1.8C, 1.8D	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
f. Application and measurement of prestressing force.	N	N/A	ACI530.1 , 3.6B	--	PE/SE or EIT	————
3. Prior to grouting, the following shall be verified to ensure compliance:						
a. Grout space is clean.	Y	P	ACI530.1, 3.2D	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
b. Placement of reinforcement and connectors and prestressing tendons and anchorages.	Y	P	ACI530, 1.12, ACI530.1, 3.4	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
c. Proportions of site-prepared grout and prestressing grout for bonded tendons.	Y	P	ACI530.1, 2.6B	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
d. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
4. Grout placement shall be verified to ensure compliance with code and construction document provisions.	Y	P	ACI530.1 , 3.5	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
a. Grouting of prestressing bonded tendons.	N	C	ACI530.1 , 3.5C	-	PE/SE or EIT	————
5. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Y	P	IBC 2105.2.2, 2105.3; ACI530.1, 1.4	TA-1	PE, EIT, ACI-CCI or ICC-SMSI	5/27 THRU 8/3
6. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Y	P	ACI530.1, 1.5	SI-1**	PE/SE or EIT	5/27 THRU 8/3

**Becker Structural Engineers will provide as a part of our Basic Service



OBSERVATION REPORT
CMU

Date:	5-27-11
Time:	2:30pm
Temp:	65F
Weather:	Sunny

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location: Stair and elevator shafts (first lift)

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
CMU Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Layout/Fit-up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Mortar/Grouting Procedure	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Lift Height	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Clean Outs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Follow-up visit to be performed prior to placement on 5/31/11

Signed: Nathan R. Merrill, P.E.



OBSERVATION REPORT
CMU

Date:	5-31-11
Time:	11:30am
Temp:	75F
Weather:	Sunny

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location: Stair and elevator shafts (first lift)

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
CMU Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Layout/Fit-up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Mortar/Grouting Procedure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lift Height	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Clean Outs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan R. Merrill, P.E.



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 5/31/2011 Time Cast: 12:00

Date Received: 6/1/2011

Placement Location: 4' ON STAIRWAY
6' ON ELEVATOR

Placement Method: 5 GAL BUCKET

Placement Vol. (yd³): 3

Cylinders Made By: ARM

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) Maximum (°F)

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 77

Mixer Number:

Grout Temp (°F) (C-1064): 80

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-10A	10.56	6/7/2011	7	45.4	4300
247-10B	10.56	6/28/2011	28	53.0	5020
247-10C	10.56	6/28/2011	28	59.3	5610
247-10D					

Remarks:



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/1/2011 **Time Cast:** 2:25

Date Received: 6/2/2011

Placement Location: 1ST ELEVATION FOR LANDING

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: ARM

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 70

Mixer Number:

Grout Temp (°F) (C-1064): 79

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-12A	10.56	6/8/2011	7	48.9	4630
247-12B	11.38	6/29/2011	28	58.2	5120
247-12C	10.56	6/29/2011	28	57.1	5410
247-12D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: AVESTA OAK STREET, LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/1/2011 **Time Cast:** 2:00

Date Received: 6/2/2011

Placement Location: FOUNDATION TO 64"

Batch Method: BUCKET

Product Manufacturer: QUIKRETE

Specimens Made By: ARM

Aggregate: SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type: S

Admixtures:

TEST RESULTS

Air Temp (°F): 70

Mortar Temp (°F) (C-1064) 74

Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-13A	4.00	6/8/2011	7	5.4	1350
247-13B	4.00	6/8/2011	7	5.3	1320
247-13C	4.00	6/8/2011	7	6.1	1520
247-13D	4.00	6/29/2011	28	6.6	1650
247-13E	4.00	6/29/2011	28	6.4	1600
247-13F	4.00	6/29/2011	28	6.8	1700

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/2/2011 **Time Cast:** 1:00 **Date Received:** 6/3/2011

Placement Location: 8' TO 12' ON ELEVATOR AND STAIRWELL

Batch Method: BUCKET

Product Manufacturer: QUIKRETE

Specimens Made By: ANDREW MYERS

Aggregate: SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type:

Admixtures:

TEST RESULTS

Air Temp (°F): 70

Mortar Temp (°F) (C-1064): 73


Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-14A	4.00	6/9/2011	7	4.5	1120
247-14B	4.00	6/9/2011	7	4.5	1120
247-14C	4.00	6/9/2011	7	4.6	1150
247-14D	4.00	6/30/2011	28	6.3	1580
247-14E	4.00	6/30/2011	28	6.5	1620
247-14F	4.00	6/30/2011	28	5.2	1300

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor:

PLACEMENT INFORMATION

Date Cast: 6/13/2011 **Time Cast:**

Date Received: 6/14/2011

Placement Location: 4TH FLOOR BOND BEAM

Batch Method: HAND MIX

Product Manufacturer: QUIKRETE

Specimens Made By: CRAIG TURCOTTE

Aggregate:

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type: S

Admixtures:

TEST RESULTS

Air Temp (°F):

Mortar Temp (°F) (C-1064):

Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-18A	4.00	6/20/2011	7	7.1	1780
247-18B	4.00	6/20/2011	7	5.1	1280
247-18C	4.00	6/20/2011	7	5.5	1380
247-18D	4.00	7/11/2011	28	10.1	2520
247-18E	4.00	7/11/2011	28	10.1	2520
247-18F	4.00	7/11/2011	28	8.6	2150

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Specimen Compressive Strength

ASTM C1019

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/13/2011 **Time Cast:**

Date Received:

Placement Location: 4TH FLOOR BOND BEAM

Placement Method: HAND MIX

Placement Vol. (yd³):

Specimen Made By:

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F)

Maximum (°F)

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F):

Mixer Number:

Grout Temp (°F) (C-1064):

Ticket Number:

Design (psi): 3000

Specimen Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-19A	10.56	6/20/2011	7	54.7	5180
247-19B	10.56	7/11/2011	28	61.0	5780
247-19C	10.56	7/11/2011	28	60.5	5730
247-19D					

Remarks: GROUT PRISM



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/17/2011 **Time Cast:** 2:10

Date Received:

Placement Location: 12-22

Batch Method: BUCKET

Product Manufacturer: QUIKRETE

Specimens Made By: ANDREW MYERS

Aggregate: SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type:

Admixtures:

TEST RESULTS

Air Temp (°F): 77

Mortar Temp (°F) (C-1064): 76


Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-20A	4.00	6/24/2011	7	5.5	1380
247-20B	4.00	6/24/2011	7	4.9	1220
247-20C	4.00	6/24/2011	7	4.8	1200
247-20D	4.00	7/15/2011	28	7.7	1920
247-20E	4.00	7/15/2011	28	7.2	1800
247-20F	4.00	7/15/2011	28	6.6	1650

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Specimen Compressive Strength

ASTM C1019

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier:

PLACEMENT INFORMATION

Date Cast: 6/20/2011 Time Cast: 2:40

Date Received: 6/21/2011

Placement Location: NORTH SHEAR WALL
NORTH SIDE, 25TH COURSE

Placement Method:

Placement Vol. (yd³):

Specimen Made By: JONATHAN BELL

Aggregate Size (in):

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) Maximum (°F)

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143): 7 3/4

Batch Number:

Air Temp (°F): 87

Mixer Number:

Grout Temp (°F) (C-1064): 81

Ticket Number:

Design (psi): 3000

Specimen Designation	Area(In)²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-22A	10.56	6/27/2011	7	40.6	3840
247-22B	10.56	7/18/2011	28	44.0	4170
247-22C	12.25	7/18/2011	28	48.2	3930
247-22D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
Project Number: 10-1360
Client: Avesta Oak Street LP
Client Contract Number:
General Contractor:
Masonry Contractor:

PLACEMENT INFORMATION

Date Cast: 6/20/2011 **Time Cast:** 2:50 **Date Received:** 6/21/2011
Placement Location: NORTH SHEAR WALL
NORTH SIDE, 25TH COURSE
Batch Method: **Product Manufacturer:** QUIKRETE
Specimens Made By: JONATHAN BELL **Aggregate:**

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type: S
Admixtures:


TEST RESULTS

Air Temp (°F): 87
Mortar Temp (°F) (C-1064): 76
Ambient RH (%):
Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-23A	4.00	6/27/2011	7	3.4	850
247-23B	4.00	6/27/2011	7	2.7	680
247-23C	4.00	6/27/2011	7	3.1	780
247-23D	4.00	7/18/2011	28	4.5	1120
247-23E	4.00	7/18/2011	28	4.2	1050
247-23F	4.00	7/18/2011	28	4.2	1050

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier:

PLACEMENT INFORMATION

Date Cast: 6/21/2011 Time Cast: 2:00

Date Received: 6/22/2011

Placement Location: 3RD FLOOR STAIR WALL

Placement Method:

Placement Vol. (yd³):

Cylinders Made By: MATTHEW PALMER

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) Maximum (°F)

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F):

Mixer Number:

Grout Temp (°F) (C-1064): 77

Ticket Number:

Design (psi): 2000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-24A	12.25	6/28/2011	7	20.5	1670
247-24B	10.56	7/19/2011	28	38.0	3600
247-24C	10.56	7/19/2011	28	37.2	3520
247-24D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor:

PLACEMENT INFORMATION

Date Cast: 6/21/2011 **Time Cast:** 2:00

Date Received: 6/22/2011

Placement Location: STAIRWELL - 3RD FLOOR

Batch Method:

Product Manufacturer: QUIKRETE

Specimens Made By: MATTHEW PALMER

Aggregate:

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type: S

Admixtures:

TEST RESULTS

Air Temp (°F): 85

Mortar Temp (°F) (C-1064): 77


Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-25A	4.00	6/28/2011	7	4.5	1120
247-25B	4.00	6/28/2011	7	5.4	1350
247-25C	4.00	6/28/2011	7	4.7	1180
247-25D	4.00	7/19/2011	28	5.8	1450
247-25E	4.00	7/19/2011	28	5.4	1350
247-25F	4.00	7/19/2011	28	5.3	1320

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/22/2011 **Time Cast:** 1:00

Date Received:

Placement Location: 5 COURSES FROM LAST PLACEMENT

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 76

Mixer Number:

Grout Temp (°F) (C-1064): 75

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-28A	10.56	6/29/2011	7	44.4	4200
247-28B	10.56	7/20/2011	28	58.2	5510
247-28C	10.56	7/20/2011	28	60.6	5740
247-28D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/22/2011 **Time Cast:** 12:45 **Date Received:** 6/23/2011

Placement Location: 40-56

Batch Method: BUCKET

Product Manufacturer: QUIKRETE

Specimens Made By: ANDREW MYERS

Aggregate: SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type:

Admixtures:

TEST RESULTS

Air Temp (°F): 75

Mortar Temp (°F) (C-1064): 76

Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-29A	4.00	6/29/2011	7	4.4	1100
247-29B	4.00	6/29/2011	7	4.3	1080
247-29C	4.00	6/29/2011	7	3.9	980
247-29D	4.00	7/20/2011	28	5.5	1380
247-29E	4.00	7/20/2011	28	6.6	1650
247-29F	4.00	7/20/2011	28	6.3	1580

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/23/2011 **Time Cast:** 1:45

Date Received: 6/24/2011

Placement Location: 56-72

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 60

Mixer Number:

Grout Temp (°F) (C-1064): 76

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In)²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-31A	10.56	6/30/2011	7	36.8	3480
247-31B	10.56	7/21/2011	28	48.5	4590
247-31C	10.56	7/21/2011	28	49.2	4660
247-31D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/23/2011 **Time Cast:** 1:36

Date Received:

Placement Location: 56-62

Batch Method: BUCKET

Product Manufacturer: QUIKRETE

Specimens Made By: ANDREW MYERS

Aggregate: SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type:

Admixtures:

TEST RESULTS

Air Temp (°F): 60

Mortar Temp (°F) (C-1064): 76

Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-32A	4.00	6/30/2011	7	4.9	1220
247-32B	4.00	6/30/2011	7	4.4	1100
247-32C	4.00	6/30/2011	7	4.3	1080
247-32D	4.00	7/21/2011	28	6.7	1680
247-32E	4.00	7/21/2011	28	6.8	1700
247-32F	4.00	7/21/2011	28	5.5	1380

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING
Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/28/2011 **Time Cast:** 8:20 **Date Received:** 6/29/2011

Placement Location: HALFWAY UP 4TH FLOOR TO TOP

Placement Method: BUCKET

Placement Vol. (yd³):

Cylinders Made By: ANDREW MYERS

Aggregate Size (in): SAND

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 70

Mixer Number:

Grout Temp (°F) (C-1064): 76

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-33A	10.56	7/5/2011	7	41.5	3930
247-33B	10.56	7/26/2011	28	59.5	5630
247-33C	10.56	7/26/2011	28	56.5	5350
247-33D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: PORTLAND, ME - OAK STREET BUILDING - MATERIALS TESTING

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 6/28/2011 **Time Cast:** 2:30 **Date Received:** 6/29/2011
Placement Location: FOUNDATION TO TOP OF ELEVATOR

Batch Method: BUCKET **Product Manufacturer:** QUIKRETE
Specimens Made By: ANDREW MYERS **Aggregate:** SAND

INITIAL CURING CONDITIONS

Min. Temp (°F) **Max. Temp (°F)**

MIX INFORMATION

Mortar Type: S
Admixtures:


TEST RESULTS

Air Temp (°F): 80
Mortar Temp (°F) (C-1064): 76
Ambient RH (%):
Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-34A	4.00	7/5/2011	7	4.1	1020
247-34B	4.00	7/5/2011	7	4.8	1200
247-34C	4.00	7/5/2011	7	3.7	920
247-34D	4.00	7/26/2011	28	5.0	1250
247-34E	4.00	7/26/2011	28	4.5	1120
247-34F	4.00	7/26/2011	28	4.5	1120

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.



Report of Grout Compressive Strength

ASTM C109

Project Name: Portland ME - Oak Street Housing - Materials Testing

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Supplier: QUIKRETE

PLACEMENT INFORMATION

Date Cast: 8/3/2011 Time Cast: 1:30 Date Received: 8/4/2011

Placement Location: 6TH COURSE LOCATION SAME AS PREVIOUS

Placement Method: TROWEL

Placement Vol. (yd³):

Cylinders Made By: MATTHEW PALMER

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) Maximum (°F)

DELIVERY INFORMATION

Admixtures:

TEST RESULTS

Slump (in) (C-143):

Batch Number:

Air Temp (°F): 75

Mixer Number:

Grout Temp (°F) (C-1064): 70

Ticket Number:

Design (psi): 3000

Cube Designation	Area(In)²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-39A	10.56	8/10/2011	7	46.0	4360
247-39B	10.97	8/31/2011	28	52.9	4820
247-39C	10.97	8/31/2011	28	63.2	5760
247-39D					

Remarks:



Report of Mortar Compressive Strength

ASTM C109

Project Name: Portland ME - Oak Street Housing - Materials Testing

Project Number: 10-1360

Client: Avesta Oak Street LP

Client Contract Number:

General Contractor:

Masonry Contractor:

PLACEMENT INFORMATION

Date Cast: 8/3/2011 Time Cast: 1:30 Date Received:

Placement Location: BELOW 6TH COURSE TO TOP OF FOUNDATION WALL - D5-E5, D5-D4, D4-E4

Batch Method: TROWEL

Product Manufacturer: QUIKRETE

Specimens Made By: MATTHEW PALMER

Aggregate:

INITIAL CURING CONDITIONS

Min. Temp (°F) Max. Temp (°F)

MIX INFORMATION

Mortar Type:

Admixtures:

TEST RESULTS

Air Temp (°F): 70

Mortar Temp (°F) (C-1064): 70

Ambient RH (%):

Flow Cone (%):

Cube Designation	Area(In) ²	Date Of Test	Age (days)	Load (kips)	Strength (psi)
247-40A	4.00	8/10/2011	7	4.7	1180
247-40B	4.00	8/10/2011	7	4.3	1080
247-40C	4.00	8/10/2011	7	3.5	880
247-40D	4.00	8/31/2011	28	5.9	1480
247-40E	4.00	8/31/2011	28	5.5	1380
247-40F	4.00	8/31/2011	28	4.8	1200

Remarks:

Note: ASTM C270 specifies mortar testing under laboratory conditions only for acceptance of mortar mixes under the property specification. Field sampling and testing of mortar is conducted under ASTM C780 and is used to verify consistency of materials and procedures, not mortar strength.

Structural Schedule of Special Inspections – Exhibit B - STEEL CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.3						
1. Material verification of high-strength bolts, nuts and washers:						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	P	Applicable ASTM material specifications; AISC 335, Section A3.4; AISC LRFD, Section A3.3	TA-1	AWS/AISC-SSI	7/18
b. Manufacturer's certificate of compliance required.	Y	S		SI-1**	PE/SE or EIT	Basic Services
2. Inspection of high-strength bolting						
a. Bearing-type connections.	Y	P	AISC LRFD Section M2.5	TA-1	AWS/AISC-SSI	7/18
b. Slip-critical connections.	Y	C	IBC Sect 1704.3.3	TA-1	AWS/AISC-SSI	7/18
3. Material verification of structural steel (IBC Sect 1708.4):						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	P	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	TA-1	AWS/AISC-SSI	7/18
b. Manufacturers' certified mill test reports.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	SI-1**	PE/SE or EIT	Basic Services
4. Material verification of weld filler materials:						
a. Identification markings to conform to AWS specification in the approved construction documents.	Y	P	AISC, ASD, Section A3.6; AISC LRFD, Section A3.5	TA-1	AWS-CWI	7/18
b. Manufacturer's certificate of compliance required.	N	S		SI-1	PE/SE or EIT	—
5. Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.						
6. Inspection of welding (IBC 1704.3.1):						
a. Structural steel:						
1) Complete and partial penetration groove welds. NOTE: For extent marked "C", Agent must be present to observe full welding process	Y	C	AWS D1.1	TA-1	AWS-CWI	7/18
2) Multipass fillet welds.	Y	C		TA-1	AWS-CWI	7/18
3) Single-pass fillet welds > 5/16"	Y	C		TA-1	AWS-CWI	7/18
4) Single-pass fillet welds < 5/16"	Y	P		TA-1	AWS-CWI	7/18
5) Floor and deck welds.	Y	P	AWS D1.3	TA-1	AWS-CWI	7/18
b. Reinforcing steel (IBC Sect 1903.5.2):						
1) Verification of weldability of reinforcing steel other than ASTM A706.	N	C		-		—
2) Reinforcing steel-resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special reinforced concrete shear walls and shear reinforcement.	N	C	AWS D1.4 ACI 318: 3.5.2	-	AWS-CWI	—
3) Shear reinforcement.	N	C		-	AWS-CWI	—
4) Other reinforcing steel.	N	P		-	AWS-CWI	—

Continued on Next page

7. Inspection of steel frame joint details for compliance (IBC Sect 1704.3.2) with approved construction documents:						
a. Details such as bracing and stiffening.	Y	P		SI-1	PE/SE or EIT	7/18/19
b. Member locations.	Y	P		SI-1	PE/SE or EIT	7/18/19
c. Application of joint details at each connection.	Y	P		SI-1	PE/SE or EIT	7/18/19

**Becker Structural Engineers will provide as a part of our Basic Service

Structural Schedule of Special Inspection Services – Exhibit B

FABRICATION AND IMPLEMENTATION PROCEDURES – STRUCTURAL STEEL

VERIFICATION AND INSPECTION IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR- 2. AISC Certification	Y	S	Fabricator shall submit one of the two qualifications	SI-1	PE/SE or EIT	5/31
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	N	S	IBC 1704.2.2	SI-1	PE/SE or EIT	

MILL CERTIFICATIONS

PROJECT OAK STREET LOFTS

STRUCTURAL STEEL RECEIVED DATE: 7-5-11 NOT RECEIVED

BOLTS RECEIVED DATE: 7-5-11 NOT RECEIVED

WELD FILLER RECEIVED DATE: 7-5-11 NOT RECEIVED

ITEMS ABOVE MARKED "RECEIVED" HAVE NOT BEEN INCLUDED IN THIS REPORT DUE TO THE LARGE VOLUME. HARD COPIES ARE AVAILABLE UPON REQUEST.

SPECIAL INSPECTOR: NRM

DATE: 12-21-11

American Institute of Steel Construction

is proud to recognize


Isaacson Structural Steel, Inc.

Berlin, NH

for successfully meeting the quality certification requirements for

Standard for Steel Building Structures

Sophisticated Paint Coating Endorsement-Enclosed



Roger E. Ferch



Certification valid through September 2011

QUALITY CONTROL INSPECTION SHEET

10f3



**Isaacson
Structural Steel, Inc.**

JERICO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044



The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.

Job Number 82-754

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
26C2-1	1						
34M1-1	32						
26c1-1	1						

Inspector J. Jones Date 5/27/11

QC Supervisor John F Jones Date 5/31/11
 CWI 78051301
 QC1 EXP. 5/1/2014



QUALITY CONTROL INSPECTION SHEET

2074



**Isaacson
Structural Steel, Inc.**

JERICO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044



The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.

Job Number 2-754

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
27C1-1	1						
27C2-0	1						
30C1-1	1						
28C2-0	1						
32BR1-1	2						
32BR2-1	2						
32BR5-1	1						
32BR3-1	2						
32BR4-1	1						
29C2-0	1						
28C1-1	1						
*29C1-1	1						
21C1-1	1						
16C1-1	1						
23C2-1	1						
20C1-1	1						
19C1-1	1						
15C1-1	1						
20C2-1	1						
31M5-1	2						
19C2-1	1						
24C1-1	1						

Michael Bump
Inspector

5/30/11
Date



John F Jones
CWI 78051301
QC1 EXP. 5/1/2014

QC Supervisor

6/2/11
Date

QUALITY CONTROL INSPECTION SHEET

1 of 4



Isaacson Structural Steel, Inc.

JERICHO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044



The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.

Job Number 2-754

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
15C2-1	1			14B1-1	1		
77C2-1	1			12B4-1	1		
17C1-1	1			6B2-1	1		
18C1-1	1			*8B6-1	1		
16C2-1	1			24C2-1	1		
25C1-1	1	small welds (pm)	JH	21C2-1	1		
17C2-1	1			5B5-1	23		
12B5-1	1			13B6-1	1		
11B1-1	1			12B1-1	1		
12B2-1	1	PA22 made with the top of slot (prog) 35		2B2-1	1		
22C1-1	1			1B2-1	1		
11B2-1	1			5B6-1	1		
12B3-1	1			4B6-1	1		
10B3-1	1			11B6-1	1		
10B5-1	1			3B6-1	1		
18C2-1	1			4B3-1	1		
11B5-1	1			2B7-1	1		
10B1-1	1			3B4-1	1	slots missing in 2 pits (misc)	ok mtd
10B2-1	1			3B5-1	1		
10B7-1	1			5B1-1	1		
11B3-1	1			2B4-1	1		
11B4-1	1			8B5-1	1		
10B4-1	1			8B7-1	1		

Michael B...
Inspector

6/1/11
Date

John F Jones
CWI 78051301
QC EXP. 5/1/2014
QC Supervisor

6/2/11
Date

QUALITY CONTROL INSPECTION SHEET

2 of 4



**Isaacson
Structural Steel, Inc.**

JERICO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044



The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.


2-2

Job Number 2-754

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
* 31B3-1	1						
11B6-1	1						
31M4-1	1						
3B3-1	1						
2B1-1	1						
2B3-1	1						
2B5-1	1						
9B2-1	1						
3B1-1	1						
4B5-1	1						
6B2-1	1						
6B3-1	1	Holes missing (PRC error)	OK				
5B2-1	1	holes in weld joint	OK				
4B1-1	1						
31B1-1	1						
13B2-1	1						
4B4-1	1						
14B2-1	1						
7B2-1	1						
9B5-1	1						
9B6-1	1						

Don Paulin
Inspector

6-1-11
Date

 John F Jones
QC Supervisor
CWI 78051301
QCT EXP. 5/1/2014

6/2/11
Date

QUALITY CONTROL INSPECTION SHEET

3094



Isaacson Structural Steel, Inc.

JERICO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044




The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.

Job Number 2-754

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
31C2-1	1			*6B1-1	1	LITE TOP HOLE MISSING (PROG error)	OK
13B3-1	1			8B4-1	1		
13B4-1	1			9B1-1	1		
8B7-1	1			7B1-1	1	wrong R.D to 2 pths end 1/2 (detailing)	OK
33m2-1	1			9B4-1	1		
33m4-1	1	AA33 1/2 wrong RD (MAA)	MB	10B6-1	2		
7B3-1	1			13B1-1	1		
33m1-1	1			12B6-1	1		
33m3-1	1						
33m5-1	1						
33m6-1	1						
33m8-1	1						
3B2-1	2						
3B7-1	1						
2B6-1	1						
33m5-1	2						
33m7-1	1						
5B3-1	1						
13B5-1	1						
5B4-1	1						
8B1-1	1						
9B3-1	1						
8B3-1	1						

Michael B...
Inspector

6/2/11
Date

 John F Jones
CWI 78051301
QC1 EXP. 5/1/2014
QC Supervisor

6/6/11
Date

QUALITY CONTROL INSPECTION SHEET

5



**Isaacson
Structural Steel, Inc.**

JERICHO ROAD • P.O. BOX 67 • BERLIN, NEW HAMPSHIRE 03570-0067 • TELEPHONE 603/752/2044



The pieces listed below are in compliance with pertinent codes, standards and job specifications as they pertain to:
Material Preparation, Dimensional Accuracy, Welding Conformance.

Job Number 2-754/2-7

Piece Mark	QTY.	Errors/Remarks	RPR	Piece Mark	QTY.	Errors/Remarks	RPR
34M2	6			2-5714			
34M3	1						
23C1	1			805RIG-9	1		

Inspector J. Jones Date 6/6/11

John F. Jones
 CWI 78051301
 QC1 EXP. 5/1/2014

QC Supervisor 6/6/11 Date

WELDER PERFORMANCE QUALIFICATION (WPO) AWS D1.1 Structural Welding Code - Steel (Prequalified)

Welder's Name Paul Berry ID Number 9462
Company American Aerial

TEST DESCRIPTION

WPS Number AA-001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36
test coupon consisted of two pieces of 1"x 3"x 5" plate with both plates beveled 22.5 degrees along the 5" side

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4 x 1-1/2"</u>	<u>backing required</u>
Plate <u>XXX</u> Pipe _____	<u>1.0" thickness 1/8" - unlimited</u>	
<u>All fillet sizes qualified on all metal thicknesses</u>		
AWS Electrode Classification	<u>E7018 (F4 electrode qualifies for F1 - F4 electrodes)</u>	
AWS Electrode Specification	<u>A5.1</u>	
Deposit Thickness for each process		
Process 1: <u>SMAW</u> 3 layers minimum Yes <u>XXX</u> No _____	<u>1/8" - unlimited</u>	
Process 2 _____ 3 layers minimum Yes _____ No _____		
Position <u>3G and 4G</u>	<u>All positions</u>	
Vertical Progression (up or down)	_____	
Current / Polarity	<u>DC Positive</u>	

RESULTS

Visual Examination of Completed Weld Passed 5/16/11
Bend Tests Passed 3G and 4G 5/16/11
3G Bend 1 Passed, no openings
3G Bend 2 Passed, no openings
4G Bend 1 Passed, no openings
4G Bend 2 Passed, one opening < 1/32"

Welding and Testing Supervised by: Warren G. Swan, Jr Company New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the 2010 American Welding Society D1.1 Structural Welding Code.

Warren G. Swan, Jr.
Welding Director, NBSM
AWS CWI Number: 04050361
Date 5/17/11



Warren G. Swan, Jr.
CWI 04050361
QC1 (EXP. 6/1/2013)

Manufacturer American Aerial

By: _____ Date: _____

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Paul Berry
 Name American Aerial Identification No. [REDACTED]
 Welding Procedure Specification No. 1 Rev. N/A Date July 5, 2001

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	SMAW	
Electrode (single or multiple) [Table 4.10, Item (3)]	1/8 E7018	ALL
Current Polarity	105 A DC+	
Position [Table 4.10, Item (5)]	1G, 2G, 3G	1G, 2G, 3G
Weld Progression [Table 4.10, Item (6)]	UP	UP
Backing (YES or NO) [Table 4.10, Item (7)]	YES	YES
Material/Spec.	Group 1 to Group 1	
Base Metal		
Thickness: (Plate)		
Groove	3/8 inch	1/8" to 3/4"
Fillet	N/A	UNLIMITED
Thickness: (Pipe/Tube)		
Groove	N/A	1/8" to 3/4"
Fillet	N/A	UNLIMITED
Diameter: (Pipe)PJP		
Groove	N/A	1/8" to 3/4 OVER 24" DIA
Fillet	N/A	OVER 24" DIA.
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	A5.1	
Class	E7018	
F-No. [Table 4.10, Item (2)]	F4	F4, F3, F2, F1
Gas/Flux Type [Table 4.10, Item (3)]	N/A	
Other	N/A	N/A

VISUAL INSPECTION (4.8.1)			
Acceptable		YES or NO	
Type	Result	Type	Result
3G FACE BEND	ACCEPTABLE	3G ROOT BEND	ACCEPTABLE
Fillet Test Results (4.30.2.3 and 4.30.4.1)			
Appearance	N/A	Fillet Size	N/A
Fracture Test Root Penetration	N/A	Macroetch	N/A

(Describe the location, nature, and size of any crack or tearing of the specimen.)
 Inspected by Brad Wells CWI # 00050221 Test Number N/A
 Organization Maine Oxy Date July 5, 2001

RADIOGRAPHIC TEST RESULTS (4.30.3.1)					
Film Identification	Results	Remarks	Film Identification	Results	Remarks
Number			Number		
N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A
Interpreted by	N/A		Test Number	N/A	
Organization	N/A		Date	N/A	

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, () Structural Welding Code — Steel

Manufacturer or Contractor American Aerial Serv Authorized By [Signature]
 Date 7/5/01

**Welder Performance Qualification Record
AWS D1.1 Structural Welding Code - Steel**

Welder's Name Bill Britting ID Number _____
Company American Aerial

TEST DESCRIPTION

WPS Number AA-001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 > 3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8" - unlimited on pipe equal to or greater than 24" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS



Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 12/18/07
Bend Test Results: Side Bend Passed Side Bend Passed Date 12/18/07
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210


 WARREN SWAN
 CWI CAPSUSAT
 CEI EMP. 5/01/10


American Aerial Services

RECORD OF WELDER QUALIFICATION TEST (WPO) Refer to AWS D1.3 Structural Welding Code-Sheet Steel

Welder Name: <u>Britting, William G Jr</u>	Identification #: <u>00000 2997</u>
WPS No: <u>AA-SM-Spotweld- S18- Flat</u>	Revision: <u>0</u> Date: <u>10/29/08</u>
The above welder is qualified for the following ranges:	

Variable	Used in Qualification	Qualification
PROCESS	SMAW	SMAW
PROCESS TYPE	Manual	Manual
JOINT		
Joint type	Single Thickness Arc Spot Weld	Single Thickness Arc Spot Weld
Backing Material Type	A36 plate	Pre-qualified per AWS D1.1
BASE METAL (4.7.1.1)		
Material Specification		
Sheet Steel	18 gage sheet steel	18 gage sheet steel
Supporting Steel	A36 plate	Pre-qualified per AWS D1.1
Sheet Thickness (4.7.2.1)		
Arc Spot	18 gage (.0478")	18 gage (.0478")
COATING(S)		
Type	Galvanized	Galvanized or Bare metal
Thickness	Single coat ≤ .004" thick	Single coat ≤ .004" thick
POSITION (4.7.1.5 and 4.7.1.6)		
Arc Spot	Flat	Flat
ELECTRODE (4.7.1.3 and 4.7.1.4)		
Size	1/8"	1/8"
Group Designation	F1 (E6022)	F1

VISUAL EXAMINATION RESULTS (4.6)

Specimen #1: <u>Acceptable</u>	Specimen #2: <u>Acceptable</u>
Appearance: <u>Acceptable</u>	Cracks: <u>None</u> Undercut: <u>None</u>
Reinforcement: <u>1/32"</u>	Diameter of Arc Spot Nugget: <u>#1: 3/4" #2: 1/2"</u>
Welding Tests Conducted By: <u>American Aerial Services</u>	
Mechanical Tests conducted by: <u>Thomas E. Giles, CWI # 88070281, Welding Test Center / EMCC Bangor, ME</u>	
Test date: <u>10/30/08</u>	

The undersigned certifies that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of 4.6 AWS D1.3, Structural Welding Code-Sheet Steel.

Organization: American Aerial Services

Signed:  Date: 10/31/08

Name of Welder: Jon Curt
 Name: American Aerial
 Identification No: ~~02-25-1100~~
 Welding Procedure Specification No: 1 Rev: N/A
 Date: Dec. 12, 2007

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	SMAW	
Electrode (single or multiple) [Table 4.10, Item (2)]	1/8 E7018	ALL
Current Polarity	115 A DC+	
Position [Table 4.10, Item (6)]	4G	1G, 4G
Weld Progression [Table 4.10, Item (8)]	N/A	N/A
Backing (YES or NO) [Table 4.10 Item (9)]	YES	YES
Material/Spec	Group 1	to Group 1
Base Metal		
Thickness: (Plate)		
Groove	3/8"	1/8" to 3/4"
Fillet	N/A	UNLIMITED
Thickness: (Pipe/Tube)		
Groove	N/A	1/8" to 3/4"
Fillet	N/A	UNLIMITED
Diameter: (Pipe)PJP		
Groove	N/A	1/8" to 3/4 OVER 24" DIA.
Fillet	N/A	OVER 24" DIA.
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	A5 1	
Class	E7018	
F-No. [Table 4.10, Item (2)]	F 4	F4, F3, F2, F1
Gas/Flux Type [Table 4.10 Item (3)]	N/A	
Other	N/A	N/A

VISUAL INSPECTION (4.8.1)

Acceptable YES or NO YES

Guided Bend Test Results (4.30.5)

Type	Result	Type	Result
------	--------	------	--------

Fillet Test Results (4.30.2.3 and 4.30.4.1)

Appearance	N/A	Fillet Size	N/A
Fracture Test Root Penetration	N/A	Macroetch	N/A

(Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by: Brad Wallis CWI # 00050221 Test Number: N/A
 Organization: Maine Oxy Date: Dec. 12, 2007

RADIOGRAPHIC TEST RESULTS (4.30.3.1)

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
	PAS 5				

Interpreted by: *Angie Paschman* Test Number: *RAL-07-0347*
 Organization: *RAL* Date: *12/12/07*

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, () Structural Welding Code — Steel.

Manufacturer or Contractor

Authorized By
Date

WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name John Curt
 Identification No. 007-76-1120 Qualification Date 10/17/08
 Welder's Social Security No. ~~000-00-1120~~

In Accordance with WPS No. AWS D1.3-98 Revision _____
 Welding Process(es) SMAW Type Manual
 (Automatic, manual, etc.)

Mode of Transfer for GMAW N/A
 (Short circuiting, spray, globular)

VARIABLE	ACTUAL VARIABLE USED IN QUAL	QUALIFICATION RANGE
JOINT		
Joint Type	<u>Arc Spot Weld</u>	<u>Lap</u>
Backing Material Type		
Groove Welded Front: one side or both sides		
BASE METAL (4.7.1.1)		
Material Specification		
Sheet Steel	<u>ASTM A606 to A653</u>	<u>ASTM A606 to ASTM A653</u>
Supporting Steel	<u>ASTM A36</u>	<u>ASTM A36</u>
Sheet Thickness (4.7.2.1)		
Groove		
Filet		
Arc Plug		
Arc Spot	<u>20ga 5/8"</u>	<u>0.57 to 2-T 1/2" to 1/16"</u>
Arc Seam		
COATING(S)		
Type	<u>N/A</u>	
Thickness		
POSITION (4.7.1.5 and 4.7.1.6)		
Groove		
Filet		
Arc Plug		
Arc Spot	<u>F</u>	<u>F</u>
Arc Seam		
Progression		
GAS (4.7.1.4)		
ELECTRODE (4.7.1.3 and 4.7.1.4)		
Size	<u>1/8"</u>	<u>1/8" to 1/32"</u>
Group Designation	<u>E7(E7018)</u>	<u>E7 to E2</u>

VISUAL EXAMINATION RESULTS (4.6)

Specimen 1 <u>Acceptable 2 layer twist test</u>	Specimen 2 <u>Acceptable 2 layer twist test</u>
Appearance <u>Uniform</u> Cracks <u>None</u>	Undercut <u>None excessive</u>
Reinforcement <u>1/32"</u>	Diam of Arc Spot Nugget <u>11/16"</u>

Test Conducted By James Read Per ANSI/AWS D1.3-98
 Laboratory Test No. _____ Date of Test 10/25/08

The undersigned certify that the statements in this record are correct and that the test welds were prepared and tested in accordance with the requirements of 4.6 of ANSI/AWS D1.3 (98), Structural Welding Code—Sheet Steel.

Company American Aerial Services Authorized By [Signature]

American Aerial Services

RECORD OF WELDER QUALIFICATION TEST (WPQ)

Refer to AWS D1.1 Structural Welding Code

Welder Name: <u>Ken H. Anderson</u>	I.D. Number: <u>1105</u>
WPS No: <u>AAS-SM-1/1</u>	Revision: <u>0</u> Date: <u>11/09/99</u>
The above welder is qualified for the following ranges:	

Variable	Used In Qualification	Qualification
PROCESS	SMAW	SMAW
PROCESS TYPE	Manual	Manual
BACKING	With	With
MATERIAL SPECIFICATION	P 1 to P 1	Prequal/ANSI-AWS D1.1
THICKNESS		
Groove	3/8"	.75" Max
Fillet	NA	All
DIAMETER		
Groove	NA	24" and over
Fillet	NA	All
FILLER METAL		
Specification No.	A5.1	See D1.1 - 3.3
Classification	E7018	See D1.1 - 3.3
DEPOSITED WELD METAL THICKNESS		
Groove	3/8"	.75" Max.
POSITION	1G	Flat
Weld Progression	Uphill	Uphill
ELECTRICAL CHARACTERISTICS		
Current	DC	DC
Polarity	Reverse	Reverse


GUIDED BEND RESULTS (4.8.3)

Position(s) Tested	V.T. Weld (4.8.1)	Bend Type	Defects	Results
Flat 1G	Acceptable	Face Bend	No defects	Acceptable
		Root Bend	Slit < 1/32" openings	Acceptable

Welding tests conducted by: American Aerial Services
 Mechanical tests conducted by: Thomas E. Giles, CWI# 88070281
Welding Test Center / EMTC, Bangor, ME Test date: 8/23/01

We certify that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of ANSI/AWS D1.1 Structural Welding Code - Steel.

Organization: American Aerial Services
 Signed:  Date: 8/24/01



Bhate Engineering Corporation
 Geotechnical, Materials, Environmental Engineers
 5217 Fifth Avenue South
 Birmingham v Alabama v 35212-9515
 (205) 591-7062
 (205) 591-7184 (FAX)

ANSI/AWS D1.3-89 WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name Kenneth Henderson Qualification Date 09-20-99
 Identification Number _____
 Welder's Social Security Number ██████████1105
 In Accordance with WPS Number AWS D1.3-89 Revision Number _____
 Welding Process(es) SMAW Type Manual
 (Automatic, Manual, etc.)
 Mode of Transfer for GMAW N/A
 (Short Circuiting, Spray, Globular)

VARIABLE	ACTUAL VARIABLE USED IN QUALIFICATION	QUALIFICATION RANGE
JOINT:		
Joint Type	<u>Arc spot weld</u>	<u>Lap</u>
Backing Material Type	<u>---</u>	<u>---</u>
Groove Welded From: one side or both sides	<u>---</u>	<u>---</u>
BASE METAL:		
Material Specification	<u>ASTM A606 to A611</u>	<u>ASTM A606 to A611</u>
Sheet Steel	<u>ASTM A36 to A570</u>	<u>ASTM A36 to A570</u>
Supporting Steel		
Sheet Thickness	<u>22 GA</u>	<u>0.5t through 2t</u>
Groove		
Fillet		
Arc Spot	<u>5/8" diameter</u>	<u>1/2" to 1 1/16"</u>
Arc Beam		
COATING(S):		
Type	<u>N/A</u>	<u>---</u>
Thickness	<u>---</u>	<u>---</u>
POSITION:		
Groove	<u>---</u>	<u>---</u>
Fillet	<u>---</u>	<u>---</u>
Arc Spot	<u>Flat</u>	<u>Flat</u>
Arc Beam	<u>---</u>	<u>---</u>
Progression	<u>---</u>	<u>---</u>
GAS	<u>N/A</u>	<u>---</u>
ELECTRODE		
Size	<u>1/8" to 5/32"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>F1 E6022</u>	<u>F1 E6022</u>

VISUAL EXAMINATION RESULTS

Specimen 1 Acceptable 2 layer twist test Specimen 2 Acceptable 2 layer twist test
 Appearance Uniform Cracks None Undercut None excessive
 Reinforcement 1/32" min Diameter of Arc Spot Nugget 1 1/16" diameter
 Test Conducted By Jim R. Wall, CAWI-NDT Level II Per Bhate Engineering Corporation
 Laboratory Test Number 92090C Date of Test 09-20-99

The undersigned certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 6.7 of ANSI/AWS D1.3-89 STRUCTURAL WELDING CODE- SHEET STEEL

Company Bhate Engineering Corporation Authorized By [Signature]



12-B

**Welder Performance Qualification Record
AWS D1.1 Structural Welding Code - Steel**

Welder's Name Zach Johndro ID Number 4984
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 > 3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited
Thickness Qualified Pipe _____
Groove 1/8" - unlimited on structural pipe equal to or greater than 14" diameter
Fillets: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Sem. Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 2/7/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 2/7/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation: New England School of Metalwork
Address: 7 Albiston Way Auburn, ME 04210



WARREN SWAN
CWI 04050361
QC1 EXP. 5/01/10

Warren G. Swan

**Welder Performance Qualification Record
AWS D1.1 Structural Welding Code - Steel**

Welder's Name Barry Morrison ID Number 7073
Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____
Material Specification, Type or Grade A36 > 3/4" to Material Specification, Type or Grade A36 > 3/4"
Test Thickness 1" Groove
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillet: Unlimited
Thickness Qualified Pipe _____
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter
Fillet: Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

RESULTS

Visual Examination of Completed Weld Passed Date 1/30/08
Bend Test Results: Side Bend Passed Side Bend Passed Date 1/30/08
Test conducted by:
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.
Affiliation New England School of Metalwork
Address 7 Albiston Way Auburn, ME 04210

WARREN SWAN
CWI 04020561
EXP 5/31/10
Warren G. Swan

WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name Barry Morrison
 Identification No. 024-X-7073 Qualification Date 10/17/02
 Welder's Social Security No. ~~0000~~ 7073

In Accordance with WPS No. AWS D1.3-98 Revision _____
 Welding Process(es) SMAW Type Manual
 (Automatic, manual, etc.)

Mode of Transfer for GMAW N/A
 (Short circuiting, spray, globular)

VARIABLE	ACTUAL VARIABLE USED IN QUAL	QUALIFICATION RANGE
JOINT		
Joint Type	<u>As Spot Weld</u>	<u>lap</u>
Backing Material Type		
Groove Welded From: one side or both sides		
BASE METAL (4.7.1.1)		
Material Specification	<u>ASTM A606 to A653</u>	<u>ASTM A606 to ASTM A653</u>
Sheet Steel	<u>ASTM A36</u>	<u>ASTM A36</u>
Supporting Steel		
Sheet Thickness (4.7.2.1)	<u>3/32"</u>	<u>1/8" to 3/16"</u>
Groove		
Fillet		
Arc Plug		
Arc Spot		
Arc Seam		
COATING(S)		
Type	<u>N/A</u>	
Thickness		
POSITION (4.7.1.5 and 4.7.1.6)		
Groove		
Fillet		
Arc Plug		
Arc Spot	<u>F</u>	<u>F</u>
Arc Seam		
Progression		
GAS (4.7.1.4)		
ELECTRODE (4.7.1.3 and 4.7.1.4)		
Size	<u>1/8"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>E7018</u>	<u>E7018</u>

VISUAL EXAMINATION RESULTS (4.6)

Specimen 1 Acceptable 2 hour twist test Specimen 2 Acceptable 2 hour twist test
 Appearance Uniform Cracks None Undercut None excessive
 Reinforcement 1/32" Diam of Arc Spot Nugget 1/16"

Test Conducted By Jack Reed Per ANSI/AWS D1.3-98
 Laboratory Test No. _____ Date of Test 10/25/02

The undersigned certify that the statements in this record are correct and that the test welds were prepared and tested in accordance with the requirements of 4.6 of ANSI/AWS D1.3 (98), Structural Welding Code—Sheet Steel (year)

Company Amazon Aerial Services Authorized By [Signature]

Welder Performance Qualification AWS D1.1 Structural Code - Steel

Failed Overhead Test Coupon

Welder's Name Anthony Patterson ID Number 4767

Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____

Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36

Test Thickness 1.0" Groove

Thickness Qualified Plate Groove: 1/8" - unlimited Filllets: Unlimited

Thickness Qualified Pipe _____

Groove 1/8" - unlimited" on structural pipe equal to or greater than 24" in diameter with backing or gouging

Other: Filllets Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1.5"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Two steels</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1 - F4</u>
Position	<u>3G and 4G</u>	<u>All positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up only</u>
Inert Gas Shielding or Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>DC+</u>	<u>DC+</u>

RESULTS

Visual Examination of Completed Welds Passed Date 12/7/10

Vertical Bends - Passed, Overhead Bends Failed
Qualified to weld Flat, Horizontal, and Vertical positions only

Vertical Test Results: Bend #1 Passed, three openings <1/32"
Bend #2 Passed, one opening <1/32"

Overhead Test Results: Bend #1 Failed, lack of penetration and slag entrapment in root pass
Bend #2 Failed, lack of penetration and slag entrapment in root pass

Date 12/7/10

Test conducted by:

Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2010 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.

Affiliation New England School of Metalwork

Address 7 Albiston Way Auburn, ME 04210



Warren G. Swan, Jr.
CWI 04050381
QC1 EXP. 5/1/2013

Warren G. Swan, Jr.



U.T.S. Of Massachusetts Inc.
"The Construction Testing People"

WELDER QUALIFICATION TEST RECORD

Welder or welding operator's name JAMES E READ Identification no. 02032-0534
 Welding process: SMAW Manual XXXX Semiautomatic _____ Machine _____
 Position 3G (vertical upwards) & 4G
 (Flat, horizontal, overhead or vertical - if vertical, state whether upward or downward)
 In accordance with procedure specification no. _____
 Material specification ASTM A 36
 Diameter and wall thickness (if pipe) - otherwise, joint thickness 3/8" PLATE
 Thickness range this qualifies LIMITED THICKNESS

FILLER METAL

Specification no. AWS A5.1 Classification E7018 F no. F4
 Describe filler metal (if not covered by AWS specification) _____
 Is backing strip used? YES
 Filler metal diameter and trade name MUREX 1/8" DIA. Flux for submerged arc or gas for gas metal
 arc or flux cored arc welding _____

VISUAL INSPECTION

Appearance ACCEPTABLE Undercut NONE Piping porosity NONE

Guided Bend Test Results

Type	Result	Type	Result
3G RB	ACCEPTABLE	4G RB	ACCEPTABLE
3G FB	ACCEPTABLE	4G FB	ACCEPTABLE

Test conducted by MICHAEL A SCULLY Laboratory test no. 990513
 per CWI # 89070121 Test date MAY 13, 1999

Fillet Test Results

Appearance _____ Fillet size _____
 Fracture test root penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)
 Test conducted by _____ Laboratory test no. _____
 per _____ Test date _____

RADIOGRAPHIC TEST RESULTS

Film Identification	Results	Remarks	Film Identification	Results	Remarks

Test witnessed by _____ Test no. _____

We, the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of AWS D1.1 - 98 Structural Welding Code - Steel.

Contractor AMERICAN AERIAL
 Authorized by JAMES E READ
 Date MAY 13, 1999



Bhate Engineering Corporation
 Geotechnical, Materials, Environmental Engineers
 5217 Fifth Avenue South
 Birmingham, Alabama 35212-3515
 (205) 991-7062
 (205) 991-7184 (FAX)

ANSI/AWS D1.3-89 WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name James Read
 Identification Number ~~00288~~ 0536 Qualification Date 08-16-89
 Welder's Social Security Number ~~01540~~ 0536
 In Accordance with WPS Number AWS D1.3-89 Revision Number _____
 Welding Process(es) SMAW Type Manual
 (Automatic, Manual, etc.)
 Mode of Transfer for GMAW N/A
 (Shielding Gas, Spray, Globular)

VARIABLE	ACTUAL VARIABLE USED IN QUALIFICATION	QUALIFICATION RANGE
JOINT:		
Joint Type	Arc Spot Weld	Lap
Backing Material Type		
Groove Welded From:		
one side or both sides		
BASE METAL:		
Material Specification		
Sheet Steel	ASTM A606 to A611	ASTM A606 to A611
Supporting Steel	ASTM A36	ASTM A36
Sheet Thickness		
Groove	22 Ga	0.51 through 21
Fillet		
Arc Spot	5/8" diameter	1/2" to 1 1/16"
Arc Beam		
COATING(S):		
Type	N/A	
Thickness		
POSITION:		
Groove		
Fillet		
Arc Spot	F	F
Arc Beam		
Progression		
GAS		
	N/A	
ELECTRODE		
Size	1/8" to 5/32"	1/8" to 5/32"
Group Designation	F1 (E6022)	F1 (E6022)

VISUAL EXAMINATION RESULTS

Specimen 1 Acceptable 2 layer twist test Specimen 2 Acceptable 2 layer twist test
 Appearance Uniform Cracks None Undercut None excessive
 Reinforcement 1/32 min Diameter of Arc Spot Nugget 11/16 diameter
 Test Conducted By Jim R. Wall Per ANSI/AWS D1.3-89
 Laboratory Test Number 031099WO-2 Date of Test 08-16-89

The undersigned certify that the statements in this record are correct and that the welds were properly made and tested in accordance with the requirements of 6.7 of ANSI/AWS D1.3-89 STRUCTURAL WELDING CODE - SHEET STEEL.

Company Bhate Engineering Corporation Authorized By 
 Jim R. Wall, CWI

Welding Certification Lead Sheet

Welder	Positions	Joist & Bridging	Clips on Column	Regular Moments & Column Splices	Tube Steel Moments
		2F	3F	4G	5G
Berry, Paul R.	1-3G, Limited Stick	OK	OK		
Berry, Scott	1-4 G, 1-4 F, Unlimited Stick	OK	OK	OK	
Blackburn, Jesse S.	1-4G, Unlimited Stick	OK	OK	OK	
Britting, William	1-4G, Unlimited Stick	OK	OK	OK	
Curtl, Jonathan C.	1 & 4G, limited Stick	OK	OK	OK < 3/4"	
Furrow, Brian G.	1 & 4G, limited Stick	OK	OK	OK < 3/4"	
Gallagher John	1-4G, Unlimited Stick	OK	OK	OK	
Henderson Glen					
Henderson Ken	1G				
Johndro, Zack	1-4G, Unlimited Stick	OK	OK	OK	
McElman Timothy	1-4G, Limited Stick 1-4G Limited Fluxcore	OK	OK	OK < 3/4"	
Morrison, Barry W.	1-4G, Unlimited Stick	OK	OK	OK	
Perro, Nick	1-4G, Unlimited Stick, 1-3G Limited Fluxcore	OK	OK	OK	
Read, James	1-4G, Limited Stick	OK	OK	OK < 3/4"	
Sanders, Steven	1-6G	OK	OK	OK	OK
Waters, Christopher	1-4G, Unlimited Stick	OK	OK	OK	
Welder Deck Welding Positions					
Berry, Scott	Single, Flat 6022	18			
Britting, Bill	Single, Flat, 6022	18			
Curt, John	Double, Flat, 7018	20			
Furrow, Brian	Double, Flat, 7018	20			
Henderson, Glen	Double, Flat, 6022	22			
Henderson, Ken	Double, Flat, 6022	22			
Morrison, Barry	Double, Flat 7018	20			
Perro, Nicholas	Single, Flat, 6022	18			
	Single, Pitch, 6022	18,22			
	Double, Pitch, 6022	18,22			
	Single, Pitch, 7014	18,22			
James Read	Double, Pitch, 7014	18,22			
	Single, Flat, 6022	22			
Waters, Christopher	Single, Flat, 6022	18			
	Single, Flat, 6022	1			

**Welder Performance Qualification
AWS D1.1 Structural Code - Steel**

Failed Overhead Test Coupon

Welder's Name Anthony Patterson ID Number 4767

Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld _____

Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36

Test Thickness 1.0" Groove

Thickness Qualified Plate Groove: 1/8" - unlimited Fillets: Unlimited

Thickness Qualified Pipe _____

Groove 1/8" - unlimited" on structural pipe equal to or greater than 24" in diameter with backing or gouging

Other: Fillets Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1.5"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Two steels</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1 - F4</u>
Position	<u>3G and 4G</u>	<u>All positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up only</u>
Inert Gas Shielding or Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>DC+</u>	<u>DC+</u>

RESULTS

Visual Examination of Completed Welds Passed Date 12/7/10

Vertical Bends - Passed, Overhead Bends Failed
Qualified to weld Flat, Horizontal, and Vertical positions only

Vertical Test Results: Bend #1 Passed, three openings <1/32"
Bend #2 Passed, one opening <1/32"

Overhead Test Results: Bend #1 Failed, lack of penetration and slag entrapment in root pass
Bend #2 Failed, lack of penetration and slag entrapment in root pass

Date 12/7/10

Test conducted by:

Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2010 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.

Affiliation New England School of Metalwork

Address 7 Albiston Way Auburn, ME 04210



Warren G Swan, Jr.
CWI 04060361
QC1 EXP. 5/1/2013

Warren G Swan Jr.

WELDER PERFORMANCE QUALIFICATION (WPQ)
AWS D1.1 Structural Welding Code - Steel (Prequalified)

Welder's Name William Britting ID Number 2997
 Company American Aerial

TEST DESCRIPTION

WPS Number AA - 002 Test Coupon XXX Production Weld _____
 Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36
test coupon consisted of two pieces of 1" x 3" x 5" plate with both plates beveled 22.5 degrees along the 5" side

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>FCAW</u>	<u>FCAW</u>
Type (Manual, Semi, Auto)	<u>Semi</u>	<u>Semi</u>
Backing	<u>A36 1/4 x 1-1/2"</u>	<u>backing required</u>
Plate <u>XXX</u> Pipe _____	<u>1.0" thickness 1/8" - unlimited</u>	
<u>All fillet sizes qualified on all metal thicknesses</u>		
AWS Electrode Classification	<u>E71T - 8</u>	
AWS Electrode Specification	<u>A5,20</u>	
Deposit Thickness for each process		
Process 1: <u>FCAW</u> 3 layers minimum Yes <u>XXX</u> No _____	<u>1/8" - unlimited</u>	
Process 2 _____ 3 layers minimum Yes _____ No _____		
Position <u>IG</u>	<u>Flat only</u>	
Vertical Progression (up or down)		
Current / Polarity	<u>DC Negative</u>	<u>DC Negative</u>

RESULTS

Visual Examination of Completed Weld Passed 12/7/10
 Bend Tests Passed IG 12/7/10
1G Bend 1 Passed, no openings 3G Bend 2 Passed, one opening < 1/32"

Welding and Testing Supervised by: Warren G. Swan, Jr Company New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the American Bureau of Shipping.

Warren G. Swan, Jr.
 Welding Director, NESM
 AWS CWI Number: 04050361
 Date 12/7/10



Warren G Swan, Jr.
 CWI 04050361
 QC1 EXP. 5/1/2013
Warren G Swan

Manufacturer American Aerial

By: _____ Date: _____

OBSERVATION REPORT
Structural Steel

Date:	7-15-11
Time:	1:00 PM
Temp:	80
Weather:	Sunny

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location:

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See notes below
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Bracing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:
 Space below base plate at A/4 and A/5 exceeds 2" per detail A on S1.4. Remedial action to be provided upon further analysis.

Signed: Nathan Merrill, P.E.

OBSERVATION REPORT
Structural Steel

Date:	7-18-11
Time:	11:00 AM
Temp:	70
Weather:	Overcast

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location:

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See notes below
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Pour Stops	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bracing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Halfen slotted inserts per detail C/S3.4 not installed
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan Merrill, P.E.

OBSERVATION REPORT
Structural Steel

Date:	7-19-11
Time:	7:30 AM
Temp:	70
Weather:	Sunny, Humid

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location:

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Weld Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	To be determined by 3rd party inspection
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Pour Stops	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bracing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Halfen slotted inserts installed per detail C/S3.4
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

Notes:

Signed: Nathan Merrill, P.E.

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT

CUSTOMER: S. W. COLE ENGINEERING		PAGE 1 OF 1	
ADDRESS: GRAY, ME.			
ATTENTION: ROGER DOMINGO			
COPIES: FILE			
PROJECT: OAK STREET LOFTS - PORTLAND, ME.			
OWNER: SAME			
CONTRACTOR: WRIGHT-RYAN CONSTRUCTION			
JOB No.: 10-1360	REPORT No.: QAL-11-1485	P. O. NUMBER:	DATES INSPECTED: 07-18-11

REMARKS

>>>>> SITE VISIT TO PERFORM VISUAL INSPECTIONS OF STRUCTURAL STEEL FIELD CONNECTIONS PER SITE DOCUMENTS AND AWS D1.1, D1.3 REQUIREMENTS. GRID LINE LOCATIONS 1 - 6, A - E SECOND LEVEL FRAMING PLAN:

- > COLUMN BASE ANCHOR BOLTED CONNECTIONS BEING ADDRESSED BY G/C AND CONTRACTOR FOR FINAL TORQUE AND SIZE ISSUES.
- > COLUMN TO BEAM AND BEAM TO BEAM HIGH STRENGTH BOLTED CONNECTIONS COMPLETE. (Note: location 6-C shows A490's in-progress at brace bay for bolt size replacement for S/C final torque.)
- > DECKING ATTACHMENTS FOR PUDDLE WELDS AND SIDE LAP SCREWS COMPLETE. SHEAR STUD PLACEMENT COMPLETE. (Only 2 studs failed as shown at grid line 1-2, C.).
- > HSS DIAGONAL BRACE CONNECTIONS COMPLETE. PERIMETER ANGLE BRACE CONNECTIONS IN-PROGRESS FOR POST CONCRETE PLACEMENT.

COMPLETED ITEMS COMPLY WITH SITE DOCUMENTS AND AWS D1.1, D1.3 REQUIREMENTS FOR VISUAL ACCEPTANCE.

END ITEMS ///

FAA REPAIR STATION NUMBER RX5R187N
METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED:				<input type="checkbox"/> SKETCH(ES)	<input type="checkbox"/> SUPPLEMENTARY SHEET(S)	<input type="checkbox"/> NDT REPORTS	<input type="checkbox"/> VIDEO	
SIGNATURES						CERTIFICATION		
INSPECTOR M. Drew CWI # 99050211						LEVEL	DATE	
						ASNT	II	M
SUPERVISOR						07	20	11

Structural Schedule of Special Inspection Services – Exhibit B

FABRICATION AND IMPLEMENTATION PROCEDURES – WOOD TRUSSES

VERIFICATION AND INSPECTION IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR- 2. TPI Inspection Program: Fabricator shall participate in the TPI Quality Assurance Inspection Program, and maintain a copy of the Quality Assurance Procedures Manual, QAP-90. Submit copy of certificate. All trusses shall bear the TPI Registered Mark.	Y	S	Fabricator shall submit one of the two qualifications	SI-1	PE/SE or EIT	YES
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents	N	S	IBC 1704.2.2	SI-1	PE/SE or EIT	—



TRUSS PLATE INSTITUTE
218 N. Lee Street, Suite 312
Alexandria, VA 22314
Ph. 703-683-1010
www.tpinst.org

June 15, 2010

Ref: **Aroostook Trusses, Inc.- TPI PLANT #936**


To Whom It May Concern:

Please be advised that **Aroostook Trusses, Inc.** located in **Presque Isle, ME** is an active participant in good standing with the Truss Plate Institute's Quality Assurance Inspection Program. The TPI program is recognized by the International Code Council in accordance with ICC's IAS Report AA-648 Type A (3rd Party) Body (<http://www.iasonline.org/PDF/AA/aa648.pdf>); it serves as a means for truss manufacturers to comply with IBC Section 1704.2 and 2303.4. Based on random, unannounced inspections and/or audits of in-house QC records conducted by TPI staff, **Aroostook Trusses, Inc.** truss design and manufacturing quality are in accordance with *ANSI/TPI 1-2002* referenced in ICC's "*International Building Code 2003 & 2006*".

Aroostook Trusses, Inc. is authorized to affix TPI's Quality Assurance Stamp provided that it maintains continued satisfactory conformance with the above requisites of ANSI/TPI 1 & IRC & IBC 2003 & 2006 Standards. The TPI mark is the property of Truss Plate Institute at all times. Its approved usage signifies that the truss manufacturer licensee is complying with the applicable provisions of the model building code. In the event of unsatisfactory performance (*cycle of non-conforming reports*), TPI quality stamps may be removed from the premises of the TPI licensee and decertification proceedings initiated.

If TPI can be of further assistance in familiarizing you with its voluntary Quality Assurance Inspection Program, or the ongoing status of **Aroostook Trusses, Inc.**, or any other of TPI's Quality Assurance Licensees; please do not hesitate to contact us, or visit our website at <http://www.tpinst.org/quality.html> for a complete listing of truss manufacturers that are participating in our quality auditing program.

Sincerely,

TRUSS PLATE INSTITUTE

Michael A. Cassidy, R. A.
Executive Director

"TPI MISSION STATEMENT - Established in 1960 to maintain the truss industry on a sound engineering basis. To accomplish its purpose, the Truss Plate Institute establishes methods of design and construction (ANSI/TPI 1) for wood trusses in accordance with the American National Standards Institute's accredited consensus procedures for coordination and development of American National Standards."

Structural Schedule of Special Inspections – Exhibit B

WOOD CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.6	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrication of high-load diaphragms						
a. Verify wood structural panel sheathing for grade and thickness	Y	P	IBC 1704.6	SI-1-	PE/SE or EIT	8/30-9/19
b. Verify the nominal size of framing members at adjoining panel edges	Y	P	IBC 1704.6	SI-1	PE/SE or EIT	8/30-9/19
b. Verify the nail or staple diameter and length	Y	P	IBC 1704.6	SI-1	PE/SE or EIT	8/30-9/19
b. Verify the number of fastener lines	Y	P	IBC 1704.6	SI-1	PE/SE or EIT	8/30-9/19
b. Verify the spacing between fasteners in each line and at edge margins	Y	P	IBC 1704.6	SI-1	PE/SE or EIT	8/30-9/19
2. Load Tests for Joist Hangers: Provide evidence of manufacturer's load test in accordance with ASTM D1761 including the vertical load bearing capacity, torsional moment capacity, and deflection characteristics when there is no calculated procedure recognized by the code.	N	S	IBC 1715 [submit ICBO reports]	-	PE/SE or EIT	—

OBSERVATION REPORT
Rough Carpentry

Date:	8-30-11
Time:	1:00 PM
Temp:	75 F
Weather:	Sunny

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location: Diaphragm and Shearwall Construction (all levels except roof)

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Member Sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Material Quality	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Nailing Pattern	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bridging/Bracing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Other:	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See notes below
Other:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Notes:

Field applied wall sheathing at shearwall on Line 1 & 6 not installed (every level)

Signed: Nathan Merrill, P.E.

OBSERVATION REPORT
Rough Carpentry

Date:	9-19-11
Time:	1:00 PM
Temp:	75 F
Weather:	Sunny

Project:	Oak Street Lofts
Location:	Portland, ME
Becker Job No:	2456

Observation Location: Diaphragm and Shearwall Construction (roof)

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Member Sizes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Material Quality	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bearing Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Connections	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Nailing Pattern	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Bridging/Bracing	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Other:	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See notes below
Other:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Notes:

Field applied wall sheathing at shearwall on Line 1 & 6 not installed (every level)

Signed: Nathan Merrill, P.E.

Special Inspections – Exhibit C

Quality Assurance for Seismic Resistance Seismic Checklist

Quality Assurance for Seismic Resistance Wind Checklist

Schedule of Inspections

Structural Schedule of Special Inspections – Exhibit C

SEISMIC RESISTANCE - STRUCTURAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1707						
1. Special inspections for seismic resistance. Special inspection as specified in this section is required for the following:			Seismic Design Category: B			
a. The seismic-force-resisting systems in structures assigned to Seismic Design Category C, D, E or F	N	P	IBC 1707.1	SI-1	PE/SE or EIT	—
2. Structural steel: Continuous special inspection for structural welding in accordance with AISC 341. Note: Agent must be present to observe certain welding process.	N	C ^{***}	IBC 1707.2	TA-1	AWS-CWI	—
3. Structural wood:						
a. Continuous special inspection during field gluing operations of elements of the seismic-force-resisting system.	N	C	IBC 1707.3	-	PE/SE or EIT	—
b. Periodic special inspections for nailing, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including drag struts, braces and hold-downs	Y	P	IBC 1707.3	SI-1	PE/SE or EIT	8/30 THRU 9/19
4. Cold-formed steel framing: Periodic special inspections during welding operations of elements of the seismic-force-resisting system. Periodic special inspections for screw attachment, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including struts, braces, and hold-downs	N	N		-		—
4. Seismic isolation system. Provide periodic special inspection during the fabrication and installation of isolator units and energy dissipation devices if used as part of the seismic isolation system	N	N	IBC 1707.8	-		—

*** per 1707.2 welding per AISC 341 shall be continuously inspected except:
 Single pass fillet welds less than 5/16"
 Floor and Roof Deck Welding

