

Location of Construction:		Owner:		Phone:		Permit No: <b>001335</b>
400 Pine Street Owner Address:		Harbor Plaza Assoc. II		774-1597		
301 Commercial Street		Lessee/Buyer's Name:		Phone:		Permit Issued: <b>NOV 21 2000</b>
Contractor Name:		Address:		BusinessName:		
Allied/Cook Construction		Portland Harbor Hotel LLC				
Past Use:		Proposed Use:		COST OF WORK:		PERMIT FEE:
parking garage		floor w/hotel over it		\$		
Proposed Project Description:		FIRE DEPT. <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Denied		INSPECTION:		Zone: CBL: Zoning Approval:
Amend permit # 000676 add Steel Brackets		Signature: <i>[Signature]</i>		Use Group: <i>[Signature]</i> Type: <i>[Signature]</i>		
Permit Taken By:		Date Applied For:		PEDESTRIAN ACTIVITIES DISTRICT (P.A.D.)		Special Zone or Reviews: <input type="checkbox"/> Shoreland <input type="checkbox"/> Wetland <input type="checkbox"/> Flood Zone <input type="checkbox"/> Subdivision <input type="checkbox"/> Site Plan major <input type="checkbox"/> minor <input type="checkbox"/> mm
		Nov 7 2000		Action: Approved <input type="checkbox"/> Approved with Conditions: <input type="checkbox"/> Denied: <input type="checkbox"/>		

PERMIT ISSUED WITH REQUIREMENTS

**CERTIFICATION**

I hereby certify that I am the owner of record of the named property, or that the proposed work is authorized by the owner of record and that I have been authorized by the owner to make this application as his authorized agent and I agree to conform to all applicable laws of this jurisdiction. In addition, if a permit for work described in the application is issued, I certify that the code official's authorized representative shall have the authority to enter all areas covered by such permit at any reasonable hour to enforce the provisions of the code(s) applicable to such permit

SIGNATURE OF APPLICANT	ADDRESS:	DATE:	PHONE:
RESPONSIBLE PERSON IN CHARGE OF WORK, TITLE			PHONE:

PERMIT ISSUED WITH REQUIREMENTS  
P.A.D. DISTRICT

COMMENTS

- 29/Nov/2K - Check area today met with Supt., question on columns re-bar being too close to form - 5 piles driven on N.E. corner. ~~Ⓢ~~
- 8/Dec/2K Concrete work - winter protection - concrete piers ~~Ⓢ~~
- 14/Dec/2K snowing / steel work started - spoke with Supt. Robey on snow removal ~~Ⓢ~~
- 18/Dec/2K steel erection - pile caps Northeast corner - ~~Ⓢ~~
- 20/Dec/2K - Ch. rod for grade beam Northeast corner OK. ~~Ⓢ~~
- 21/Dec/2K - steel erection ~~Ⓢ~~
- 5/Jan/2K - steel erection ~~Ⓢ~~ second level ~~Ⓢ~~
- 6/Jan/2K - steel erection started 3rd floor framing - talked with Supt with D.T. Mac. on the placement of new gas line. ~~Ⓢ~~
- 3/Jan/2K - Placing steel joist for third floor - ~~Ⓢ~~
- 16/Jan/2K - Placing steel. ~~Ⓢ~~
- 29/Jan/2001 Placing steel ~~Ⓢ~~
- 9/feb/2001 steel work 4th level ~~Ⓢ~~
- 16/feb/2001 steel work ~~Ⓢ~~
- 28/feb/2001 steel erection ~~Ⓢ~~
- 8/mar/2001 steel erection ~~Ⓢ~~

Type	Inspection Record	Date
Foundation:	_____	_____
Framing:	_____	_____
Plumbing:	_____	_____
Final:	_____	_____
Other:	_____	_____

Inspection Date	Type of Inspection	Remarks - prints - page #
1 Aug 01	Wall Studs - 2nd Floor Exterior Wall Studs - 1st Floor Removal	
2 Aug 01	Work project with L.I. Mc. PFD. Work going well - exterior shell made studs - talked with Supl. Mg. Robe on stair hand-rail and non-combustible framing (nail strips). Monday, Union ST will be closed for two days.	
9 Aug 01	Made project - exterior wall being erected <del>total</del> studs Supl. not on job, sub-supl. on project - walked all floors exterior <del>total</del> studs - working south & west side - exterior gipsan being placed on 1st & 2nd floors north side - inspected project - spoke with Supl. Robe regarding 1st floor slab (concrete) will be repaired next week. Finishing Roof deck as per plans - exterior walls 95% complete (studs) started sheathing exterior wall and windows North side - pbg, roof drainage being installed - sprayed fire proofing placed on structural members - Roof coating completed exterior wall studs completed - windows & exterior sheathing started.	
15 Aug 01	Subl. not on job, sub-supl. on project - walked all floors exterior <del>total</del> studs - working south & west side - exterior gipsan being placed on 1st & 2nd floors north side - inspected project - spoke with Supl. Robe regarding 1st floor slab (concrete) will be repaired next week. Finishing Roof deck as per plans - exterior walls 95% complete (studs) started sheathing exterior wall and windows North side - pbg, roof drainage being installed - sprayed fire proofing placed on structural members - Roof coating completed exterior wall studs completed - windows & exterior sheathing started.	
22 Aug 01	Inspected project - spoke with Supl. Robe regarding 1st floor slab (concrete) will be repaired next week. Finishing Roof deck as per plans - exterior walls 95% complete (studs) started sheathing exterior wall and windows North side - pbg, roof drainage being installed - sprayed fire proofing placed on structural members - Roof coating completed exterior wall studs completed - windows & exterior sheathing started.	
29 Aug 01	Windows & exterior sheathing started.	
7 Sept 01	Working on all floors layout work for interior partitions - exterior sheathing on north <del>west</del> all sides - north side 50% closed in - same working all floor interior partitions started rough pbg, star-tee.	
20 Sept 01	Inspected all floors. 1st floor used mostly with storage, 2nd floor framing, rough pbg, 3rd floor interior partitions rough pbg. 4th floor interior partitions pbg. - exterior sheathing work on all sides - (North side - Roof Mansard - sheathing plywood, brick veneer, exterior walls), gyp unit insulation systems with <del>dry</del> mcke; 5/8 fine code gypsan - thin	
26 Sept 01	Walked project with L.I. Mc. PFD. Work going as per plans. Exterior sheathing, interior partition layout and direction pbg -	
10/26/01	Rough Gypsum Drainage, all - 332 - 311 THROUGH 332, 411 THROUGH 432, TEST ALL OF WALL PROTECTION REQUIRED. (See drawing)	
11/08/01	Rough Plumbing - East Street side of building (all floors) TEST OK - Nail Protection req. - PM + J.B.	

EIFS

Inspection Date	Type of Inspection	Remarks - prints - page #
16 March	Talked area talked with Supt, Robie, list of steel erection, <del>big</del>	big crane will be out this work and
19 APR	Steel joint work - steel work 95% complete - floor decks in place	Pick-up insp. report, talked with Supt. about project - and
25 APR -	Finish and steel framing & talked with Supt. on fire marking	and conversation with Arch. changing Const. type from
25 APR -	Talked with Design Eng. on filling in paper work on design - and	Section 313 of the bldg code on fire separator between parking garage
30 APR -	Called both Supt. & Design professional on class of bldg	and fire rating - 20020 - Design professional will get back to me -
2 APR - 01	met with Supt. and explained that the bldg. had to be type 2A	Construction as I have explained to Design professional Mr. Wood
7 May 01	Section 313 applies	Reviewed fire protection with Supt. which I received from design
23 May 01	on site left msg. for roof and seismic ch. 16 of bldg. code	Next with Supt. & design engineer regarding seismic design
1 June 01	All steel framing completed see report 12 - in report book	by third party - work going slow -
2 June 01	Planned - prefab stairs -	Cypress onsite framing started
16 June 01	Walk site with Supt. & Robie - will be placing concrete for floor	on heads -
02 June 01	Placing concrete slab, 4th floor	Placing concrete slab, 3rd floor
3 July 01	Placing concrete slab, 3rd floor	All floor slabs for floors placed except garden area - start
18 July 01	2x6 stem metal stud exterior walls -	Marked all floors - All floor concrete slabs placed - problem
18 July 01	With top floor slab - engineer has review poor spots - installation	Exterior 2x6 light metal stud walls -
02 July 01	on site with Supt. - exterior stud wall placement - spoke to	Mr. Robie regarding design of fire rated wall by Atlas Eng. wall
18 Aug. 01	4th floor exterior wall (metal studs); 3rd floor fire proofing steel, ext-er-	

11/20/01 - Met w/ Joe Robey of Allied - w/ L.T. Mac -  
discussed height of fire ext. + close in insp. TM

11/20/01 - Faxed copy of Memo from Mike N. to Joe Robey  
regarding special inspections. TM

11/24/01 Inspected supply plumbing 3<sup>rd</sup> & 4<sup>th</sup> floor North  
hall earliest passed screw protected. 