

SCHEDULE OF SPECIAL INSPECTIONS

MATERIAL/ ACTIVITY	ITEM	SERVICE	Y/N	APPLICABLE TO THIS PROJECT			REV #
				EXTENT & FREQUENCY	AGENT #	DATE COMPLETED	
1704.7 SOILS							
Site Preparation	1.27	Verify that the site has been prepared in compliance with the approved soils report.	Y	Freq: Inspect prior to placing concrete footings.	2		
Fill Placement	1.28	Verify that the maximum fill lift is in compliance w/ the design documents, as well as, materials.	Y	Freq: Inspect will fill is being placed.	2		
Soil compaction	1.29	Verify that the in-place dry density is in compliance with the design drawings.	Y	Freq: Inspect prior to placing concrete footings or slabs.	5		
LIGHT GAGE FRAMING							
Wall Studs	1.30	Review studs for material grade, zinc coating, plumbness and squareness in track as indicated on the approved shop drawings.	N	Freq: After installation of the wall Studs.			
Roof joists	1.31	Review joists for material grade, zinc coating, spacing and special connections for conformance with approved shop drawings.	N	Freq: After installation of the roof joists.			
Roof Trusses	1.32	Review truss for material grade, gage zinc coating, spacing and special connections for conformance with approved shop drawings.	N	Freq: After installation of the roof joists.			
MECHANICAL SYSTEMS							
	1.33	Review of the HVAC roof top unit anchorage and submit manufacturers certificate stating compliance with resisting the seismic load on the unit	N	Freq: After installation of the roof top unit.			