

STRUCTURAL TEST AND INSPECTIONS REPORT

FIELD REPORT NO: 8

Project: 53 Danforth Street
Portland, ME 04101

Contractor: Wright-Ryan Construction
10 Danforth Street
Portland, ME 04101

Client: Archetype
48 Union Wharf
Portland, ME 04101

Date: 12/08/08

Temperature/ Weather: Sunny, 20F

Present At Site: Larry Ross - Wright Ryan Construction

Work in Progress / Observations:

- 8.1 The steel reinforcing for the shear wall at line A-C.5 and the wall at A-C, 2 was inspected. Some minor corrections were made to the steel and found to be satisfactory thereafter.
- 8.2 Work is progressing in regards to the formwork and the reinforcing layout for the first level structural slab.
- 8.3 Repairs have been made to the wall alignment at A-C.5 by drilling new dowels in the appropriate location.

Action Required / Items to Verify

Blair Budka

FIELD REPRESENTATIVE

Linus J. Dabrila

REVIEWED BY

STRUCTURAL TEST AND INSPECTIONS REPORT

FIELD REPORT NO: 7

Project: **53 Danforth Street**
Portland, ME 04101

Contractor: **Wright-Ryan Construction**
10 Danforth Street
Portland, ME 04101

Client: **Archetype**
48 Union Wharf
Portland, ME 04101

Date: **12/04/08**
Temperature/ Weather: **Sunny, 50F**

Present At Site: Larry Ross - Wright Ryan Construction

Work in Progress / Observations:

7.1 The placement of concrete was canceled by the contractor as we were in route to site.

Action Required / Items to Verify

Blair Budka

FIELD REPRESENTATIVE

Linas J. Dabrila

REVIEWED BY

STRUCTURAL TEST AND INSPECTIONS REPORT

FIELD REPORT NO: 6

Project: **53 Danforth Street**
Portland, ME 04101

Contractor: **Wright-Ryan Construction**
10 Danforth Street
Portland, ME 04101

Client: **Archetype**
48 Union Wharf
Portland, ME 04101

Date: **12/02/08**
Temperature/ Weather: **Sunny, 50F**

Present At Site: Larry Ross - Wright Ryan Construction

Work in Progress / Observations:

- 6.1 The steel reinforcing for the foundation mat at line 4-8, A-C.5, columns at line 9-B, 9-C, K-2, D-2, F-1, H-1, I-2 were inspected and approved.
- 6.2 The contractor began placing steel for the structural slab at the first level. The detail were reviewed with the contractor.

Action Required / Items to Verify

Blair Budka

FIELD REPRESENTATIVE

Linas J. Dabrila

REVIEWED BY