

Concrete Construction Observation Report

Project Name/Location:	Marriott Courtyard	Project No:	08-0494.2
Client/Client's Rep.:	JB Brown & Sons	Date:	4-12-13
Concrete Contractor:	Newman Concrete Services	Sheet:	1 of 1
Placement Location:	Walls: Line F, 2 to 3. Line 2, F to K. Line K, 2 to 4.3. Line 4.3 to 4.7, K to L.	SWCE Rep.:	V. Terrell
Placement Type:	Footing <input type="checkbox"/> Wall <input checked="" type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	9:00am
		Left Site:	12:00pm

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	As required
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	As required
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	See notes
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	As required

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
JSN Structural Plan		S1-S4		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Rebars and Mesh		R-1 to R-5		A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	3000psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	n/a

FIELD TESTING OF CONCRETE PERFORMED Yes No

***CYLINDER SET NO:** 449-4 ← *refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>		<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

NON-CONFORMANCE ITEMS OBSERVED Yes No

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

Notes:

Opechee and Newman provided SWCE an email detailing foundation changes approved by structural engineer. Newman Concrete installed (3) #3 bars at top of piers 2+H, K+3, and K+3.3 as required. Newman Concrete installed (2) #5's cont. horizontally at top of wall line 2 as required. Newman installed #5's horizontally cont. at top of wall, adjacent to brick shelf, along line K, where brick shelf depth greater than 8" as required. Newman Concrete identified a discrepancy on structural plan where detail P4B at line 8 & B.6 is listed as P4A2 on rebar shop drawing. Newman Concrete discussed discrepancy on structural plan with Opechee.

Attachments: Photos

Reviewed By: RED



