

Concrete Construction Observation Report

Project Name/Location:	Marriott Courtyard	Project No:	08-0494.2
Client/Client's Rep.:	JB Brown & Sons	Date:	5-1-13
Concrete Contractor:	Newman Concrete Services	Sheet:	1 of 1
Placement Location:	Footing: Elevator Pit. Interior Spread Footing: Line 6, E to I.8	SWCE Rep.:	V. Terrell
Placement Type:	Footing <input checked="" type="checkbox"/> Wall <input type="checkbox"/> Column <input type="checkbox"/> Slab <input type="checkbox"/> Other <input type="checkbox"/>	Arrived at Site:	1:00pm
		Left Site:	4:30pm

<u>PRE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	See notes
Soil subgrade prepared in accordance with project specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	¾" crushed stone

<u>Referenced Drawings</u>	<u>Date</u>	<u>Page</u>	<u>Rev.</u>	<u>ASTM</u>	<u>GRADE</u>
JSN Structural Plan		S1-S4		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Rebars and Mesh		R-1 to R-5		A 616 <input type="checkbox"/> A 617 <input type="checkbox"/> A 706 <input type="checkbox"/>	75 <input type="checkbox"/> A 775 Epoxy <input type="checkbox"/>

<u>CONCRETE PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	3000psi
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	vibrated
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	
Removal of temporary ties and spacers	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	n/a

<u>FIELD TESTING OF CONCRETE PERFORMED</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
*CYLINDER SET NO: 449-8	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	←*refer to associated concrete test report

<u>POST PLACEMENT OBSERVATIONS</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
Specified finish	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<u>NON-CONFORMANCE ITEMS OBSERVED</u>	<u>In Compliance</u>	<u>N/O</u>	<u>Comments</u>
	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	<input type="checkbox"/>	

Non-Conformance Item Description: _____

Action Taken by SWCE: _____

Person(s) Notified: _____

Notes:

Newman Concrete installed #5's at 12" O.C. at elevator pit foundation as required per structural detail provided by Opechee Const.. SWCE observed (1) #7 missing EW at interior spread footing line 6 & I.8. SWCE advised Newman Concrete (10) #7's EW at bottom required per structural and rebar plan at interior spread footing line 6 & I.8. Newman Concrete installed the (1) #7 EW to meet requirement per structural and rebar plan. Rebar appeared to be installed as required.

Attachments: Photos

Reviewed By: RED





