

INSPECTION REPORT

CUSTOMER: S. W. Cole Engineering			PAGE 1 OF 1
ADDRESS: Gray, Me.			
ATTENTION: Roger Domingo			
COPIES: File			
PROJECT: Commerical and Maple St. mixed use development, Portland, Maine (Mariott Hotel)			
OWNER: Same			
CONTRACTOR: Opechee Construction Co.			
JOB No.: 08-0494.2	REPORT No.: RTD-13-0749	P. O. NUMBER:	DATES INSPECTED: 05-24-13


REMARKS

>>>>> First site visit to perform in-process visual inspections of structural steel field connections per site documents . Inspection area grid line locations 1 - 7 , G - K second level framing plan .


- > Column anchor bolted connections in-place with some locations requiring final torque .
- > Column to beam and beam to beam A325 high strength bolted connections complete .
- > HSS diagonal wind brace welded connections approx. 60% complete , remaining connections are in-progress .
- > Bar joist and bridging connections approx. 80% complete .
- > Second level decking puddle welds approx. 40% complete . Side lap connections are in-progress .

Completed items comply with contract documents for AISC , SJI , AWS D1.3 and AWS D1.1 requirements .

End Items ///


 Michael W. Drew
 CWI 99050211
 QC1 EXP. 5/1/2014

FAA REPAIR STATION NUMBER RX5R187N
 METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED:				<input type="checkbox"/> SKETCH(ES)	<input type="checkbox"/> SUPPLEMENTARY SHEET(S)	<input type="checkbox"/> NDT REPORTS	<input type="checkbox"/> VIDEO	
SIGNATURES						CERTIFICATION		
INSPECTOR M. Drew CWI# 99050211 						LEVEL	DATE	
						ASNT	II	M
SUPERVISOR						05	24	13