

INSPECTION REPORT

CUSTOMER: S.W. Cole Engineering			PAGE 1 OF 1
ADDRESS: Gray, Me.			
ATTENTION: Roger Domingo			
COPIES: File			
PROJECT: Commercial & Maple St. Mixed use Development - Marriot Court Yard, Portland, Me.			
OWNER: Same			
CONTRACTOR: Opechee Construction			
JOB No.: 08-0494.2	REPORT No.: RTD-13-0798	P. O. NUMBER:	DATES INSPECTED: 06-06-13

REMARKS

>>>>> Site visit to perform visual inspections of structural steel field connections per site documents . Inspection area grid line locations 1 - 7 , F - K .

> Ref. previous field report dated 05-30-13 for items still in-progress : Second level framing plan .

- A) Column base welded square washers show grid line 6 & 7 , G still inprogress. To continue bld. expansion area .
- B) HSS diagonal wind brace connections now complete .
- C) Decking perimeter and relieving angles still in-progress .

> Third level framing plan :

- A) HSS diagonal wind brace connections show stair well area (outside line K in-progress due to accessibility , in-progress) . All remaining connections complete .
- B) Bar joist and bridging connections complete .
- C) Decking perimeters shows the same as the second level plan . (in-progress).

> Forth level framing plan :

- A) Bar joist and bridging connections 98% complete .
- B) Decking attachments 98% complete .
- C) Hss diagonal wind brace connections 98% complete .
- D) Column to beam and beam to beam A325 high strength bolted connections 98% completed . Outside wall line K - 1 in-progress.

> Fifth level framing plan : Shows all areas in-progress for all items .



Michael W. Drew
 CWI 99050211
 QC1 EXP. 5/1/2014

FAA REPAIR STATION NUMBER RX5R187N
 METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE

ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) NDT REPORTS VIDEO

SIGNATURES

INSPECTOR	M. Drew	CWI #99050211		CERTIFICATION		DATE		
				LEVEL	M	D	Y	
				ASNT	II	06	06	13
SUPERVISOR								