DISPLAY THIS CARD ON PRINCIPAL FRONTAGE OF WORK

CITY OF PORTLAND

Please Read Application And Notes, If Any, Attached

U		:			
	PI	ΞR	M	Ī	

er Win cluding

nberg nkee Cl

	DEDIA	71004==
	Permit Numbers	DPORESUED
	I MAY	2 0 2009
ove Grou	nd Connectors	² U 2009
	L	
1046 D0	200 C ITY OF !	FORTHAMN

or compositing this permit shall comply with all

e and of the Ordina aces of the City of Portland regulating

buildings and structures, and of the application on file in

This is to certify that BAYSIDE MAINE LLC /Greg

has permission to _____ Demolish A Wing, B Wing and

AT 645 CONGRESS ST

provided that the person or persons, fire of the provisions of the Statutes of Mathe construction, maintenance and use this department.

Apply to Public Works for street line and grade if nature of work requires such information.

Noti ition of spectio nust be nd writte aive ermissid rocured befo his buil nereof is g or pa lathe or oth ed-in. 24 HOU NOTICE IS REQUIRED.

A certificate of occupancy must be procured by owner before this building or part thereof is occupied.

OTHER REQUIRED APPROVALS

Fire Dept. Chr. W. Health Dept.

Appeal Board

Other _____ Department Name

Director - Building & Inspection Services 20/00

City of Portland, Ma 389 Congress Street, 04		•			- 1	09-0367	Issue Dat	e. G09	046 D	022001
Location of Construction:		Owner Name:				ner Address:	- 12	79	Phone:	
645 CONGRESS ST		BAYSIDE MA	AINE L	LC	1	7 CONGRESS	ST STE 1	012	207-772-	-7070
Business Name:		Contractor Name	ie:		Con	itractor Address:			Phone	
	_	Greg Shinberg	5		47	7Congress Stre	et,Suite 10	12 Portla	n 2076537	510
Lessee/Buyer's Name Phone:					mit Type:		-		Zone:	
					L D	emolitions - Int	erior			<u> </u>
Past Use: Proposed Use:				Per	rmit Fee:	Cost of Wo		CEO District:		
USM Dormitory		USM Dormito Wing, B Wing	•		-	\$930.00	-	00.00	2	
		Wing includin			111	RE DEPT:	Approved	INSPEC Use Gro	inon: oup: R-2	Typez
		Connectors					Denied			205-
					4	See Con	ditions		TION: up: R-2 TBC -	3003
Proposed Project Description:					j '				00	1 /
Demolish A Wing, B Win	ng and Yank	ee Clipper Wing	g includ	ing Above		nature: (KG				5/20/09
Ground Connectors					PEI	DESTRIAN ACTI	VITIES DIS	STRICT (P	.A.D.)	' l
					Act	tion: Approx	ed A	proved w/C	Conditions	Denied
					Sig	gnature:			Date:	
Permit Taken By:	Date Ap	oplied For:				Zoning	Approv	al	_	
lmd	04/24	/2009								
1. This permit applicati	on does not	preclude the	Spe	cial Zone or Revi	ews	Zonii	ng Appeal		Historic Pre	servation
Applicant(s) from me Federal Rules.	eeting applic	able State and		Shoreland Variance			☐ Not in District or Landmark			
2. Building permits do septic or electrical w	-	olumbing,	│ □ w	'etland	aland Miscellaneous			Does Not Require Review		
3. Building permits are within six (6) months	void if work		☐ FI	Flood Zone Conditional Use			Requires Re	view		
False information ma	ıy invalidate		☐ Subdivision ☐ Interpretation			Approved				
	RMIT ISS	CHED	☐ Si	te Plan		Approve	ed		Approved w	/Conditions
			Maj [Minor MM		Denied			Denied	
\ \ \ \	IAY 2 0 1	2009	Date		Ź	Date:		Da	te:	
CITY	OF POR	TLAND	wil	r conor	16					
				717/0						
			(CERTIFICATI	ΩN					
I hereby certify that I am t	he owner of	record of the na				roposed work is	s authorize	d by the c	wner of reco	ord and that
I have been authorized by jurisdiction. In addition, i shall have the authority to such permit.	the owner to f a permit fo	o make this appl or work describe	ication and in the	as his authorize application is i	d ag	ent and I agree d, I certify that	to conform the code o	n to all ap fficial's a	plicable laws uthorized rep	of this resentative
SIGNATURE OF APPLICANT				ADDRES	<u>s</u>		DAT	 E	PHO	ONE

DATE

PHONE

RESPONSIBLE PERSON IN CHARGE OF WORK, TITLE

City of Portland, Main	e - Building or Use Permi	t	Permit No:	Date Applied For:	CBL:
•	1 Tel: (207) 874-8703, Fax:		09-0367	04/27/2009	046 D022001
Location of Construction: Owner Name: Ow			Owner Address:		Phone:
645 CONGRESS ST	BAYSIDE MAINE L	LC	477 CONGRESS S	ST STE 1012	207-772-7070
Business Name:	Contractor Name:		Contractor Address:		Phone
	Greg Shinberg		477Congress Street	t,Suite 1012 Portlan	(207) 653-7510
Lessee/Buyer's Name	Phone:		Permit Type:		
			Demolitions - Inte	rior	
Proposed Use:		Propose	ed Project Description:		
	A Wing, B Wing and Yankee C			g and Yankee Clippe	er Wing including
Wing including Above Grou	and Connectors	Abov	e Ground Connector	S	
Dept: Zoning S	Status: Approved with Condition	ns Reviewer	: Marge Schmucka	l Approval Da	ate: 05/05/2009
Note:					Ok to Issue: 🗹
1) Any legal nonconformity	y, either as use or dimensional in	nature, will be e	xtinguished with the	demolition of these	buildings.
2) This permit is being app work.	roved on the basis of plans subm	itted. Any devia	tions shall require a	separate approval be	fore starting that
Dept: Building S Note:	Status: Approved with Condition	ns Reviewer	Chris Hanson	Approval Da	nte: 05/20/2009 Ok to Issue: ✓
1) All electrical and gas uti	lities to be disconnected prior to	demolition of th	e buildings.		
2) The sewer lines must be	sealed in compliance with city st	tandards prior to	demolition of build	lings removal or gro	und disturbance.
	cation of hazardous materials and	•			
4) The disposal of mixed co	onstruction debris must be handle	ed based on the a	greement with the D	Department of Public	Services
5) Demolition permits are van extension to this time	valid for a period of 30 days from period.	n the date of issue	ance. A written requ	uest must be submitte	d and granted for
6) Demo permit only! Cons	struction requires seperate permit	S.			
Dept: Fire S Note:	tatus: Approved with Condition	ns Reviewer:	Capt Keith Gautro		te: 05/08/2009 Ok to Issue: ✓
1) Any cutting or welding of	perations require a seperate pern	nit from the Fire	dept.		

Comments:

5/5/2009-mes: Wait for the approval of Planning before issuing permit

E CONTRACTOR OF THE PARTY OF TH

Revised 10-17-08

Demolition of a Structure Permit Application

If you or the property owner owes real estate or personal property taxes or user charges on any property within the City, payment arrangements must be made before permits of any kind are accepted.

Location/Address of Construction:	5 CONGRESS ST.
Total Square Footage of Proposed Structur	
Alk	72.569 SF
Tax Assessor's Chart, Block & Lot: Chart# A6 Block# D Lot# 22 Lessee/Buyer's Name (If Applicable)	DOPTLAND ME OF 10 COS
Lessee, Duyer's Painte (11 /3)pmeante)	PAYSIDE MAINE Cost Of Work: \$ 91,000 Work: \$ 930
Current legal use: (i.e. garage, warehouse)	PORMITORY PORMITORY T MONTHS WING, B WING & YANKEE CLIPPING UDING ABOUT GROUND CONNECTORS
Who should we contact when the permit is a Mailing address: 477 Covers Por	ready: GREG SHINEFPG Telephone: 207 (653 7510 TOTALD ME DAIDI
will result in the automatic denial of y ln order to be sure the City fully understands the request additional information prior to the issuance	our permit. APR 2 4 2009 full scope of the project, the Planning and Development Department may ce of a permit. For further information or to download copies of this form and on-line at www.portlandmaine.gov , or stop by the Inspections Division office,
been authorized by the owner to make this application : In addition, if a permit for work described in this applic	nmed property, or that the owner of record authorizes the proposed work and that I have as his/her authorized agent. I agree to conform to all applicable laws of this jurisdiction ation is issued, I certify that the Code Official's authorized representative shall have the reasonable hour to enforce the provisions of the codes applicable to this permit
Signature of applicant:	Date: 429/09
This is not a permit; you may	y not commence ANY work until the permit is issued.

BUILDING PERMIT INSPECTION PROCEDURES

Please call 874-8703 or 874-8693 (ONLY)

to schedule your inspections as agreed upon Permits expire in 6 months, if the project is not started or ceases for 6 months.

The Owner or their designee is required to notify the inspections office for the following inspections and provide adequate notice. Notice must be called in 48-72 hours in advance in order to schedule an inspection:

By initializing at each inspection time, you are agreeing that you understand the inspection procedure and additional fees from a "Stop Work Order" and "Stop Work Order Release" will be incurred if the procedure is not followed as stated below.

A Pre-construction Meeting will take place upon receipt of your building permit.

X Final inspection required at completion of work.

Certificate of Occupancy is not required for certain projects. Your inspector can advise you if your project requires a Certificate of Occupancy. All projects DO require a final inspection.

If any of the inspections do not occur, the project cannot go on to the next phase, REGARDLESS OF THE NOTICE OR CIRCUMSTANCES.

CERIFICATE OF OCCUPANICES MUST BE ISSUED AND PAID FOR, BEFORE THE SPACE MAY BE OCCUPIED.

Signature of Applicant Designee

Date

Date

CBL: 046 D022001 **Building Permit #**: 09-0367

Signature of Inspections Official

Chris Hanson,

I'm OK with the issuance of the demolition permit with the condition that the sewer lines be sealed in compliance with City standards prior to the buildings being removed or ground disturbance taking place, as noted in Greg's correspondence.

Philip DiPierro
Development Review Coordinator
City of Portland Planning Division
389 Congress Street
Portland, Maine 04101

Phone 207 874-8632 Fax 207 756-8258

>>> "Greg Shinberg" <gls@shinbergconsulting.com> 5/20/2009 10:30:05 AM >>> All:

As discussed at the meeting, the City will issue the Demolition Permit to Bayside Maine, LLC with the condition that before any building is removed or the ground is disturbed that MC Hall will obtain the Sewer Seal Permit and seal the sewer lines that will be discontinued as discussed and as noted in the attached minutes.

In addition, the City will inspect this work and determine that it is satisfied that the job is complete.

Please contact me if you have any questions or concerns.

Greg Shinberg, Manager Bayside Maine, LLC &

Shinberg Consulting, LLC 477 Congress Street, Suite 1012 Portland, Maine 04101 Office 207 772 7070 Fax 207 772 7080 Cell 207 653 7510 gls@shinbergconsulting.com All:

As discussed at the meeting, the City will issue the Demolition Permit to Bayside Maine, LLC with the condition that before any building is removed or the ground is disturbed that MC Hall will obtain the Sewer Seal Permit and seal the sewer lines that will be discontinued as discussed and as noted in the attached minutes.

In addition, the City will inspect this work and determine that it is satisfied that the job is complete.

Please contact me if you have any questions or concerns.

Greg Shinberg, Manager Bayside Maine, LLC &

Shinberg Consulting, LLC 477 Congress Street, Suite 1012 Portland, Maine 04101 Office 207 772 7070 Fax 207 772 7080 Cell 207 653 7510 gls@shinbergconsulting.com From:

"Greg Shinberg" <gls@shinbergconsulting.com>

To:

"Philip DiPierro " <PD@portlandmaine.gov>, "Todd Merkle"

<Todd@portlandmaine.gov>, "'Gregory Vining" <GVining@portlandmaine.gov>, "'Chris Hanson'" <CSH@portlandmaine.gov>, "'Mark Hall" <mchallrepairs@yahoo.com>, "'John Emerson'" <JWE@portlandmaine.gov>, <flt@shinbergconsulting.com>

Date:

5/20/2009 10:32:18 AM

Subject:

645 Congress Street Demolition Permit

All:

As discussed at the meeting, the City will issue the Demolition Permit to Bayside Maine, LLC with the condition that before any building is removed or the ground is disturbed that MC Hall will obtain the Sewer Seal Permit and seal the sewer lines that will be discontinued as discussed and as noted in the attached minutes.

In addition, the City will inspect this work and determine that it is satisfied that the job is complete.

Please contact me if you have any questions or concerns.

Greg Shinberg, Manager Bayside Maine, LLC &

Shinberg Consulting, LLC 477 Congress Street, Suite 1012 Portland, Maine 04101 Office 207 772 7070 Fax 207 772 7080 Cell 207 653 7510 gls@shinbergconsulting.com

645 Congress St. Meeting Minutes 5/20/09

Present:

Greg Shinberg (GS)

Phil DiPierro (PD)

Mark Hall (MH)

Todd Merkle (TM)

Greg Vining) (GV)

Jim Sloan (JS)

Felicia Teach (FT)

MH: We will need power during demolition.

GS: We can provide that.

MH: We need access to the building or external outlets and spigots.

GS: We don't have exterior outlets or spigots. Water comes from the basement. We can get you access.

We've already had a pre-demo survey on all surrounding structures. Can we set up a seismograph during the demolition of sensitive areas? I'll pay for that.

MH: Sure.

GS: Everything is disconnected to the three outbuildings. There is a water line going back to the main building that is active, but connections to the outbuildings have been internally deactivated. The same goes for the electrical.

GV: Did Chris Hanson inspect the utilities?

GS: No. He looked at the asbestos.

GV: Mike Collins should do that.

TM: Are you taking the foundations out?

GS: Just to the grade level or slightly below.

TM: You may need a license to work in the sidewalk area.

MH: No you won't.

GS: That's right, we won't be disturbing the sidewalks.

JS: You will need to fill the pipe to the manhole in order to avoid digging in the street.

GS: Can we use dye to chase the water through the building? I'll contact John Emerson.

We'll camera it too. We need to look at the condition of the Rice sewer line for future work here.

PD: Use a silk sock in the drain. And use a sill fence to catch trash.

MH: OK.

GS: We have a 6 ft fence around the entire property. When this building comes down we will add more fence as well. The main job will be going out to bid soon.

PD: That's good. Mulch would work too.

GS: On the sidewalks- if we don't start phase 2 in 5 years we must rebuild the sidewalks.

We documented their current condition and we must maintain that.

TM: You must close these sidewalks during demolition.

GS: Could we do this with two men and signs?

TM: You need signs at a crossing place. I recommend that driveway on the north side of

Deering St. You can also rent sidewalks for \$10/day and parking spaces for \$10/day.

JS: The manholes in the back parking lot and in the garage should be sealed.

GS: On Congress St. it is right turn only.

MH: That will be difficult because we have to get tractor trailors in and out and the neighbors on Deering St. won't like that. We will have to claim the corners here so we can get in and out.

GS: We can rent those spots.

TM: A few days ahead you can rend them. Need reflecting signs for night time.

GS: We can work 7am to 7pm Mon-Fri. What about Sat?

TM: Yes, Saturday is fine, Sunday with permission.

MH: Camera lines first, then we'll cap the right drains.

GS: Can I get a demo permit now?

PD: We may need a sewer cover before that happens.

JB: We need to have something in writing if you start anything before those are covered.

GS: We will draft something today. Ecoclean or Waltz can do the camera work.

What about this call box? Can we remove it?

TM: Run it by Ben Diaz.

GV: May need a licensed contractor to do that.

JS: Make a copy of that drain tape so we can see it.

JS: And need to seal down spouts.

MH: There will be a collection system. We'll seal that.



477 Congress Street, Suite 1012 Portland, Maine 04101 Ph: 207.772.7070 F:207.772.7080

From: Greg Shinberg, Manager

To: Penny Littell, Director of Planning and Urban Development City of Portland

Maine and Staff members Alex Jaegerman, Barbara Barhydt, Shukria Wiar

Date: April 27, 2009

Re: Request for permission to demolish the 3 wings known as A Wing, B Wing and

Yankee Clipper Wing with connectors at 645 Congress Street

This is a request to obtain permission to remove the 3 wings known as A Wing, B Wing and Yankee Clipper Wing with connectors at 645 Congress Street. Under Section 14-528 (b) (2), it is my understanding that you may grant permission for this act during at time when the project is under review by the City Planning Board for Site Plan Review.

The scope of work is to remove only the 3 buildings with wings as shown on the Existing Conditions and Demolition Plan by Mitchell Associates.

Please contact me if you need any additional information.

From: Marge Schmuckal

To: ALEX JAEGERMAN; Barbara Barhydt; PENNY LITTELL; Shukria Wiar

Date: 5/5/2009 10:45:38 AM Subject: Demolition of buildings

As I mentioned at the last site plan review meeting, Greg Shinberg has applied for a demolition permit for Wing A, Wing B and the Yankee Clipper Wing. He's is wanting to take down the entire buildings - not just interior demolition. There is a copy of a letter to Planning dated 4/27/09 requesting same.

Please let us know when it may be ok to issue this permit.

Thanks, Marge



Demolition Call List & Requirements

Sie Address: 645 CONGRESS	<u> </u>	Owner: BAYSIDE MAINE LLC
Structure Type: STEEL, CONCRET	<u>Æ</u> ,	Contractor:TBD
Utility Approvals	Number	Contact Name/Date
Central Maine Power	1-800-750-4000	KELLY HUMPHREY 4/24/09
Northern Utilities	1797-8002-cx1 62	H BARBARA X2533 424,09
Portland Water District	5412533 761-8310	ELISIA 4(24/09
Dig Safe	1-888-344-7233	LINDA # 2009 1709500 4/24/09
After calling Dig Safe, you must wait 72	business hours be	fore digging can begin.
DPW/ Traffic Division (L. Cote)	874-8891	Lucy Cols 4/24/09
DPW/ Scaled Drain Permit (C. Merritt)	874-8822	CAPOLE MERKITT 424/09
Historic Preservation	874-8726	DEB ANDREWS 4/24/29
Fire Dispatcher	874-8576	RICHARDS 4/24/09
DEP – Environmental (Augusta)	287-265 1_	SANDY MODDY 464/09
Additional Requirements	2817751	·
Written notice to adjoining owners		
2) A photo of the structure(s) to be den	nolished	
3) A plot plan or site plan of the proper		
4) Certification from an asbestos abaten	•	
	separated salvage	nd must be delivered to Riverside Recycling materials placed in specifically designated ation contact Troy Moon @ 874-8467.
U.S. EPA Region 1 – No Phone call required	l. Just mail copy of S	tate notification to:
Demo / Reno Clerk US EPA Region I (SEA) JFK Federal Building Boston, MA 02203		
I have contacted all of the necessary comprequired documentation.	•	
Signed:	Da	te: 4/24(09

For more information or to download this form and other permit applications visit the Inspections Division on our website at www.portlandmaine.gov

Building Inspections Division • 389 Congress Street • Portland, Maine 04101 • (207) 874-8703 • FACSIMILE (207) 874-8716 • TTY (207) 874-8936

Revised 10-17-08

BAYSIDE MAINE, LLC 477 Congress Street, Suite 1012 Portland, Maine 04101

April 24, 2009

Dear Neighbor:

On behalf of Bayside Maine, LLC please be informed that we plan to demolish the structures at the former USM Dormitory known as the A Wing, B Wing and Yankee Clipper Wing with connectors located at 645 Street in Portland Maine.

We plan to start the demolition on or about May 1, 2009.

If you have any questions, please me at 207 772 7070.

Sincerely

Greg Shinberg Manager

Neighbors at 645 Congress St.

1. Deering St.

a. 10 Deering St.

i. **WEBSTER, JUDITH A**10 DEERING ST # 1
PORTLAND ME 04101
1. (207) 775-0805

ii. LABRANCHE, SHIRLEY L TD VN VET & GUY D LABRANCHE JTS 10 DEERING ST # 2 PORTLAND ME 04101

iii. O'HANLON, STEFFANIE 10 DEERING ST PORTLAND ME 04101

iv. DRAUT, ERIC W 10 DEERING ST # 4 PORTLAND ME 04101

v. ALTEMUS, LEARD REED III 10 DEERING ST # 5 PORTLAND ME 04101 1. (207) 879-6337

vi. **FREEDMAN, DEBORAH**10 DEERING ST # 6
PORTLAND ME 04101
1. (207) 871-9439

b. 12 Deering St.

i. THIS THYME AROUND LLC 1321 SE 1 AVE DEERFIELD BEACH FL 33441

ii. LIPPINCOTT, ALEXANDER HOWE 12 DEERING ST # 2 PORTLAND ME 04101

1. (207) 899-4911 iii. RITCHIE, LUCUS A

> 12 DEERING ST # 3 PORTLAND ME 04101

iv. ROGERS, WINIFRED J 12 DEERING ST # 1B PORTLAND ME 04101

c. 14 Deering St.

i. ANTON, ALEXANDER 14 DEERING ST PORTLAND ME 04101 1. (207) 774-5206

2. Congress St.


a. 653-56 Congress St.


i. RICE, GEOFFREY TRUSTEE 658 CONGRESS ST 1ST FLOOR PORTLAND ME


- b. 633 Congress St.
 - i. BURNHAM ARMS LLC PO BOX 2282 SCARBOROUGH ME 04070 1. (207) 871-0368
- 3. Avon St.
 - a. 15 Avon St.
 - i. LOSNECK, CAROLINE & MELINDA QUINN JTS 8 MAYO ST PORTLAND ME 04101
 - 1. NO phone available


YANKEE CLIPPER WING A WIRE . MIN B

645 CONCRESS St. PARTIAND









645 Contrapas

P.O. BOX 34, BRUNSWICK ME 04011 (207) 837 – 0564 www.midcoastenvironmental.com info@midcoaster

(207) 837 - 0564 (Fax) 207 - 721 - 0892 info@midcoastenvironmental.com

April 1, 2009

Mark Griffeth Bio-Safe Environmental 5 Delta Drive Westbrook, Maine 04092

re: Portland Hall, USM - A-wing, Portland, Maine - Visual Evaluation & PCM Clearance / #09 - 0029

Dear Mr. Griffeth:

Please find attached the project report for the asbestos abatement activities conducted on March 30, 2009 in the A-wing, first and second floor area of Portland Hall, USM located in Portland, Maine.

MidCoast Environmental, Inc. performed a visual evaluation and an aggressive PCM air-clearance sampling for the approximately 300 square feet of asbestos-containing floor covering, 10, 166 square feet of asbestos-containing ceiling covering, and approximately 521 linear feet of asbestos-containing pipe covering. The final visual evaluation and aggressive air clearance sampling were conducted in accordance with the Maine State Department of Environmental Protection's Asbestos Management Regulations Chapter 425-section 8 (A) and (B). The final analytical results met the criteria set forth by the Maine Department of Environmental Protection for the re-occupancy of the work area by unprotected personnel (< 0.010 f/cc).

The project report includes the Daily Field Report, PCM Analytical Data, Final Visual Evaluation Checklist, Certificate of Re-occupancy, and a sampling diagram for your records.

Should you have any further questions, please contact me at (207) 839 - 0564.

Sincerely,

MidCoast Environmental, Inc.

Clayton C. Collins

President



MIDCOAST ENVIRONMENTAL, INC.

P. O. BOX 34 - BRUNSWICK, MAINE 04011 (207) 837 - 0564

TECHNICIAN FIELD REPORT:

PROJECT NAME:	PORTLEND HA	41 - USM	PROJECT NUMBER:	09	- 00	29
LOCATION:	A-WING	(PHASOI)	DATE:	03/	30/	09
CLIENT:	131050175	THUIRON MUNUTAL.				

TIME	OBSERVATIONS
0700	MID COAST ON-SITO. C3 MOOTS WITH BOB CROTTALL,
	SUPORVISOR ON-SITO TOR BIOSAFO ENVIRONMONUTAL.
	THO PROJOCT IS MULTI-PHYSOO. PHYSOII IS THO
	A-WING of PORTLAND HALL of TXIT UNIVORSITY of
· 	MAINE. THE PROJECT INVOLVED THE ROMOUSE of
	SPROXIMATOLY 10, 166 SCRUHRO FOOT of ASBUSTOS-
	CONTAINING COLLING COUTRING 521 LINGER FOOT
	of ASBOSTOS-CONTAINING PITO COVORING 1 300 SOLIHRO
	FOOT of ASBOSTOS-CONTAINING T-WOR COUDRING
	1-ROM THO FIRST & SECOND Y-LOOK ARDAS OF THE
	A-WING of PORTLAND HOLL,
0720	C3 L BOB ENTOR THE CONTAINMONT TO DEGIN THE
<u></u>	VISUAL EVALUATION.
0845	THE VISUAL PASSES WITH NO VISIBLE ACM DEBRIS
	I-OUND ON PIPOS COILINGS, T-LOOR, OF ANY OTHER
	HORIZONTAL SURTACES. AGGRESSIVE PCM CLOARANCE
	SAMPLING IS STARTOD (10@ 16 LPM - 5 on FIRST FLOOR
	L 5 on Stanio Floor.
1120	AIR SUMPLES STOPPED FOR ANALYSIS.
1300	
	CLUBRANCE ANALYSIS (& 0.010 fcc). A CERTIFICATE

REPORTED BY:	liy	Colla (C3)
	V	

PAGE ____OF __Z_PAGE (S)



MIDCOAST ENVIRONMENTAL, INC.

P. O. BOX 34 - BRUNSWICK, MAINE 04011 (207) 837 - 0564

TECHNICIAN FIELD REPORT:

PROJECT NAME:	PORTLOND HALL - USM	PROJECT NUMBER:	59-0029
LOCATION:	A-WING (PHAST I)	DATE:	03/30/09
CLIENT:	BIOSOFO ENVIRONMONTAL		

TIME	OBSERVATIONS
	of RE-OCCURANCY IS GIVON TO BIOSOFU. C
	Delle in a state of A 101 treat to indicate
	of RE-OCCUPANCY IS GIVON TO BIOSOFU. C3 FACKS UP SAMPLING & ANALYTICAL DQUIPMONT.
1330	MIDCOAST OFF-SITE
	· · · · · · · · · · · · · · · · · · ·

	/	
REPORTED BY:	Clay	Colling C3)
	V	

PAGE 2 OF 2 PAGE (S)

AIR MONITORING LOG-IN

PORTLAND HALL, USM - PORTLAND

Client No	Client Name	Batch #	Date	Sample Description	Run (Min.)	Calib. (L/Min)	Val.	Fibers	F/CC	TWA	FIBER DENSITY
0029-1	BIOSAFE	09-0029	03/30/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0
0029-2	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	8.5	0.002	0.001	10.8
0029-3	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	9.0	-0.002	0.001	11.5
0029-4	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	8.0	0.002	0.001	10.2
0029-5	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	7.0	0.001	0.000	8.9
0029-6	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	11.5	0.002	0.001	14.6
0029-7	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	9.0	0.002	0.001	11.5
0029-8	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	7.5	0.001	0.000	9.6
0029-9	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	7.0	0.001	0.000	8.9
0029-10	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	10.5	0.00Z	0.001	13.4
0029-11	BIOSAFE	09-0029	03/30/09	CLEARANCE	155	16	2480	6.5	0.001	0.000	8.3
0029-12	BIOSAFE	09-0029	03/30/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0

MIDCOAST ENVIRONMENTAL, INC. (207) 373 - 0341

AIR MONITORING DATA SHEET

	ANALYTICAL METHOD:		(7400) ORM SEM TEM PRIMARY CAL				PRIMARY CAI	LIBRATION UP	N	
	CASSETTE	MEDIA:	MCE"	PUC	ОТІ	HER	CASSETTE QC	LOT#		
	- 0			-				_	-	
	04-00	7-0029 PROJECT NAME: PORTCHNIO HALL-USM1								
BATCH #:			•			CLIEN	IT NAME:	BIOSOFO	[NV/ROK	MOUTHE
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			コ
0029-1	03/30/04		J-	107 8		31.11	υK			
START TIME:		PRE:			FIBERS	/ FIELD	d/100			
STOP TIME:		POST:			FIBER (DENSIT	((f/mm²	NAO	f/cc
TOTAL TIME:		AVG:			VOLUM	E:		-		
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			
1000	1/	CLUMRANC	U_							
0029-2	03/30/09	4		9		_				
		A-WING	1-11	23 /	-2001	ر				
?T TIME:	p845	PRE:	160	Phy	FIBERS	/ FIELD	: 8.5/100			
S. JP TIME:	1120	POST:	166	PM	FIBER D	DENSITY	(10.8	f/mm²	0.002	f/cc
TOTAL TIME:	155	AVG:	166	PM	VOLUM	E:	2480L	•		
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			\neg
0000 2	2/-/-	CLOWRANC	α							
0029-3	03/30/09	1	-	1		- 0				ľ
		A-WING	1-1/	C) /	1-6	EXC	<u> </u>			
START TIME:	0845	PRE:	16	LPM	FIBERS	/ FIELD	:9.0/100			
STOP TIME:	1120	POST:					11.5	f/mm²	0.002	f/cc
TOTAL TIME:	155	AVG:	16 L	Om	VOLUM	E :	2480L	•		
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			
0029-4	03/30/09	CLEMRANIC	5							
	77-707	1- WING	T-1	RST	FL	oor.				
START TIME:	0845	PRE:	161	Om	FIRERS	/ EJEL D	80/100			
STOP TIME:	1120	POST:	16 LA				15.2	f/mm²	0.002	f/cc
TOTAL TIME:	155	AVG:			VOLUME		2480L	•	<u></u>	
COLLECTED BY:	C ³	ANALYZED BY:	C ₃		DATE:	c3/	36/09	7		

MIDCOAST ENVIRONMENTAL, INC. (207) 373 – 0341

AIR MONITORING DATA SHEET

	AIR MONITORING DATA SHEET								
	ANALYTICA	L METHOD:	7400	ORM	SEM	TEM	PRIMARY CA	LIBRATION U	P TO DATE (Y) N
	CASSETTE	MEDIA:	(MCE)	PUC	OTH	HER	CASSETTE QO	LOT#	
PRO IECT #:	09-00	n/19				PRO I	ECT NAME:	PATIAN	O HHLL - LISM
BATCH #:	<u> </u>		-						o BNULROW MONOTAL
DATOIT#.			-			OLILI	VI (V/\/VI∟.	1,7103,419	B BIOCITEOIOMBIOIM
SAMPLE #	DATE				SA	MPLE C	ESCRIPTION		
0029-5	03/30/09								
		A-WING	} - }-	-1R5	FLE	OR			
START TIME:	0845	PRE:] le L	PH	FIBERS	/ FIELC	: 7.0/10C)	
STOP TIME:	1120	POST:					<u> 18-9</u>	f/mm² =	0.00/ floc
TOTAL TIME:	155	AVG:	161	PM	VOLUME	Ξ:	2480L	-	
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION	-	
	-//	C.LOARANC	5		_				
0029-6	03/3009				_				
		1-WINC	<u> </u>	-IRST	FLO	OR			
RT TIME:	0845	PRE:	164	94	FIBERS	/ FIELD	: 11.5/100		
S OP TIME:	1120	POST:	16/	om	FIBER D	ENSIT	14.6	f/mm²	0.002 f/cc
TOTAL TIME:	155	AVG:			VOLUME		2480L	•	Y
		-						- 	
SAMPLE #	DATE				SAI	MPLE D	ESCRIPTION		
0029-7	03/30/09	CLOTARAWO	co						
00.0, 7	00/20/07	A-WING	560	000	1-LO	OR.			
	- 10		1/				2 /		
	0845	PRE:		ory	FIBERS	/ FIELD	9.0/100	. 2	0
STOP TIME:	1/20	POST:	16LP				11.5	f/mm² =	0.002 f/cc
TOTAL TIME:	155	AVG:	160 LF	M	VOLUME	i: '	2480L	-	
SAMPLE #	DATE				SAN	MPLE D	ESCRIPTION		
a () (9	///-	CLETARAN	CO						
0029-8	03/30/09								
		A-WING	₹ <u>S</u> &	CON	0 1-	LOEV	2		
START TIME:	0845	PRE:	1619	m	FIBERS /	FIELD	75/100		
STOP TIME:	1/20	POST:	161		FIBER DI			f/mm ²	0,00/ f/cc
TOTAL TIME:	155	AVG:	16 1		VOLUME		24801	•	0,00
			_ ,				سوري ر سر	• -	
COLLECTED BY:	3 م	ANALYZED BY:	C 3		DATE:	03	130/09	1	

MIDCOAST ENVIRONMENTAL, INC. (207) 373 – 0341

AIR MONITORING DATA SHEET

	ANALYTICAL METHOD:		7400 ORM SEM TEM PRIMARY CA				LIBRATION UP TO DATE: Y/N		
	CASSETTE	MEDIA:	МСЕ	PUC	OTHER	CASSETTE Q	C LOT #		
				_					<i>~</i>
	09-002	9	•				PORTZUND		
BATCH #:			•		CLIEN	IT NAME:	DIOSAI	TO BIVVI	RON MONT
SAMPLE #	DATE				SAMPLE C	ESCRIPTION			
0029-9	03/30/09	CLOMENIC							
		A-WING	Soc	() (MO.	T-LOOK				
START TIME:	0845	PRE:	16LF	on_	FIBERS / FIELD	7.0/100	<u> </u>		
STOP TIME:	1/20	POST:	160 LF	m	FIBER DENSIT	(8.9	f/mm²	0.001	f/cc
TOTAL TIME:	155	AVG:	16 L	PIN	VOLUME:	2480L	_		
SAMPLE #	DATE				SAMPLE D	ESCRIPTION			
	/ /	CLOPAIRAINC	5						
002910	03/30/09	<u> </u>							
		A-WING	<u>3 5.0</u>	SCOR	M 7-600	12			
RT TIME:	0845	PRE: POST:	164	PM	FIBERS / FIELD	: 10.5/10	ා ච		
STOP TIME:	1/20	POST:	16 L1	Pij	FIBER DENSIT	1 13.4	f/mm²	0.002	f/cc
TOTAL TIME:	155	AVG:			VOLUME:		-		
SAMPLE #	DATE	T			SAMPLE D	ESCRIPTION			
2240 11	///	CLOARONCA	5						
0029-11	03/30/09								ł
		A-WING	3 Si	SCON	D I-LOGN	<u> </u>			
START TIME:	0845	PRE:	164	PM	FIBERS / FIELD	: 6-5/100			
TOP TIME:	1/20	POST:	164	921	FIBER DENSITY	(8.3	f/mm²	0.001	f/cc
OTAL TIME:	155	AVG:	1611		VOLUME:	2480L	-		
SAMPLE #	DATE				SAMPLE D	ESCRIPTION			
waa 17	12/21/29								
1029-12	03/30/09 <		·\	166	(1)	SLANK			
						dla			
TART TIME:		PRE:			FIBERS / FIELD	· (7)/100	- f/m == ²	1111	7
STOP TIME:		POST:			FIBER DENSITY	-	f/mm²	NAC	/ f/cc
OTAL TIME:		AVG:			VOLUME:		-		
OLLECTED BY:	C ₃	ANALYZED BY:	C3		DATE: 03	130/09	7		

MIDCOAST ENVIRONMENTAL, INC. P.O BOX 34

BRUNSWICK, MAINE 04011

Final Visual Evaluation Checklist

PROJECT NAME:			C³ (AM #0117)
MIDCOAST PROJECT#:	09 - 0029	ASBESTOS CONTRACTOR:	BIOSAFE ENVIRONMENTAL
BUILDING:	VACANT DORMITORY	DATE:	MARCH 30, 2009
LOCATION:	a-wing [first floor]	TIME COMPLETED:	0845 HOURS

Floors	ок	FINAL AIR SAMPLE RESULTS						
pipes	ок	SAMPLE #	RESULTS	DATE				
ventilation ducts	ок	0029 - 2	0.002 f/cc	MARCH 30, 2009				
hangers, structural, equipment, uni-struts, etc.	ок	0029 - 3	0.002 f/cc	MARCH 30, 2009				
joints, coupling, elbows	oĸ	0029 – 4	0.002 f/cc	march 30, 2009				
mechanical equipment	ок	0029 - 5	0.001 f/cc	march 30, 2009				
contractor equipment	ок	0029 – 6	0.002 f/cc	march 30, 2009				
other (list)								
CORNERS OK		DATE: MARCH 30, 2009						
EDGES	ок	MidCoast Environmental, Inc. Laboratory						

Areas inspected for residual dust:

All visible suspect debris removed	YES	1 st attempt	YES
Final HEPA vacuuming/wet wiping	YES	2 nd attempt	
All water collected, filtered, disposed of	YES	3 rd attempt	
Primary layer of containment removed	NO	Pass	YES
All equipment cleaned or bagged	YES	Fail	

Final Notes:

APPROXIMATELY 300 SQUARE FEET OF ASBESTOS-CONTAINING FLOOR COVERING, APPROXIMATELY 5,083 SQUARE FEET OF ASBESTOS-CONTAINING CEILING COVERING, AND APPROXIMATELY 260.5 LINEAR FEET OF ASBESTOS-CONTAINING PIPE COVERING WERE SATISFACTORILY REMOVED WITH NO VISIBLE ACM DEBRIS FOUND ON PIPES, CEILINGS, FLOORS, OR ANY OTHER HORIZONTAL SURFACES.

MIDCOAST ENVIRONMENTAL, INC.

MIDCOAST ENVIRONMENTAL, INC. P.O BOX 34

BRUNSWICK, MAINE 04011

Final Visual Evaluation Checklist

PROJECT NAME:	PORTLAND HALL, USM — PORTLAND, MAINE	AIR MONITOR: (initials & AM#)	C ³ (AM #0117)	
MIDCOAST 09 · 0029		ASBESTOS CONTRACTOR:	BIOSAFE ENVIRONMENTAL	
BUILDING:	VACANT DORMITORY	DATE:	MARCH 30, 2009	
LOCATION:	A-WING [SECOND FLOOR]	TIME COMPLETED:	0845 HOURS	

Floors OK		FINAL AIR SAMPLE RESULTS						
pipes	ок	SAMPLE #	RESULTS	DATE				
ventilation ducts	ок	0029 - 7	0.002 f/cc	MARCH 30, 2009				
hangers, structural, equipment, uni-struts, etc.	ок	0029 - 8	0.001 f/cc	MARCH 30, 2009				
joints, coupling, elbows	ок	0029 – 9	0.001 f/cc	march 30, 2009				
mechanical equipment	ок	0029 - 10	0.002 f/cc	march 30, 2009				
contractor equipment	ок	0029 – 11	0.001 f/cc	MARCH 30, 2009				
other (list)								
CORNERS OK		DATE: MARCH 30, 2009						
EDGES	ок	MidCoast Environmental, Inc. Laboratory						

Areas inspected for residual dust:

All visible suspect debris removed	YES	1 st attempt	YES
Final HEPA vacuuming/wet wiping	YES	2 nd attempt	
All water collected, filtered, disposed of	YES	3 rd attempt	
Primary layer of containment removed	NO	Pass	YES
All equipment cleaned or bagged	YES	Fail	

Final Notes:

APPROXIMATELY 5,083 SQUARE FEET OF ASBESTOS-CONTAINING CEILING COVERING, AND APPROXIMATELY 260.5 LINEAR FEET OF ASBESTOS-CONTAINING PIPE COVERING WERE SATISFACTORILY REMOVED WITH NO VISIBLE ACM DEBRIS FOUND ON PIPES, CEILINGS, FLOORS, OR ANY OTHER HORIZONTAL SURFACES.

MIDCOAST ENVIRONMENTAL, INC.

MIDCOAST ENVIRONMENTAL, INC. P.O. BOX 34 BRUNSWICK, MAINE 04011

CERTIFICATE OF RE-OCCUPANCY

CLIENT:

BIOSAFE ENVIRONMENTAL

PROJECT:

PORTLAND HALL, USM - PORTLAND, MAINE

MIDCOAST #:

09 - 0029

BUILDING:

VACANT DORMITORY

WORK AREA:

A-WING [FIRST & SECOND FLOOR]

The airborne fiber concentration in the work area has been determined to be below the Environmental Protection Agency recommended safe level for re-occupancy of ≤ 0.010 f/cc. The Midcoast Environmental representative has declared this area available for re-occupancy by unprotected personnel on the 30^{th} day of March 2009 at 1300 hours.

Clayton C. Collins


President


(ME. DEP #AA-0111)


MARCH 30, 2009


Date


MIDCOAST ENVIRONMENTAL, INC.















PORTLAND HALL, USM - PORTLAND (#09 - 0029)






DECON ON GROUND LEVEL AT BASE OF STAIRS





PORTLAND HALL, USM - PORTLAND (#09 - 0029)



MIDCOAST ENVIRONMENTAL, INC.



P.O. BOX 34, BRUNSWICK ME 04011 www.midcoastenvironmental.com

(207) 837 - 0564 (Fax) 207 - 721 - 0892 info@midcoastenvironmental.com

April 7, 2009

Mark Griffeth Bio-Safe Environmental 5 Delta Drive Westbrook, Maine 04092

re: Portland Hall, USM, Portland, Maine - Visual Evaluation & PCM Clearance / #09 - 0031

Dear Mr. Griffeth:

Please find attached the project report for the asbestos abatement activities conducted on April 2, 2009 in the "B" Wing area of Portland Hall located in Portland, Maine.

MidCoast Environmental, Inc. performed a visual evaluation and an aggressive PCM air-clearance sampling for the approximately 426 asbestos-containing mudded fittings. The final visual evaluation and aggressive air clearance sampling were conducted in accordance with the Maine State Department of Environmental Protection's Asbestos Management Regulations Chapter 425-section 8 (A) and (B). The final analytical results met the criteria set forth by the Maine Department of Environmental Protection for the re-occupancy of the work area by unprotected personnel ($\leq 0.010 \text{ f/cc}$).

The project report includes the Daily Field Report, PCM Analytical Data, Final Visual Evaluation Checklist, Certificate of Re-occupancy, and a sampling diagram for your records.

Should you have any further questions, please contact me at (207) 837 - 0564.

Sincerely,

MidCoast Environmental, Inc.

Clayton C. Collins

President



P. O. BOX 34 - BRUNSWICK, MAINE 04011 (207) 837 - 0564

TECHNICIAN FIELD REPORT:

PROJECT NAME: PORTLAND HALL - U.SM	PROJECT NUMBER:	09-0031
LOCATION: B-WING (PHITSUIT)	DATE:	04/02/09
CLIENT: T310 SAFT BNUIRONMUNTAL		•

TIME	OBSERVATIONS
0700	MIDGAST ENVIRONMENTAL ON-SITE. C3 MEGTS WITH BOB
	CROTTOALL. THIS PHASE INVOLVOD THE REMOVAL of
	APPROXIMATELY 416 ASBOSTOS-CONTAINING MUIDDED
	FIPE FITTINGS FROM THE FIRST & SECOND FOOR
	AROAS of THO B-WING.
0705	C3 & TOOB ENTOR THE CONTHINMONT TO BOGIN THE
	VISUAL BUALLATION.
0755	VISUAL PASSOS WITH NO VISIBLE ACM DEBRIS FOUND
	ON PIPOS, FLOORS, OF SNIY OTHER HORIZONITHE SURFACOS.
	AGGROSSIVE PCM AIR CLONRANCE EXIMPLING IS STARTOD
	16 & 16 LPM - 3 > FIRST FLOOR 3 > SOCOND FLOOR .
1030	AIR SOMPLOS STEPPOD TOR ANALYSIS.
11300	SAMPLO ROSULTS PASS D. E.R.'S CRITORIA FOR
	CLOPIN-SIR CLOPARANCE SNALYSIS (£0.010 fcc). A
	CORTIFICATO of RO-OCCURANY IS GIVON TO ISTORATOR
	C3 PACKS UP SOMPLING & ANALYTICAL EQUIPHONT.
1700	MIDCOAST ENVIRONMENTAL OFF-SITE.

REPORTED BY:	Clay	(illa	$\left(C_{3}\right)$
	V		

PAGE	OF _	PAGE (S)
l		

AIR MONITORING LOG-IN

PORTLAND HALL, USM -PORTLAND

Client No	Client Name	Batch #	Date	Sample Description	Run (Min.)	Calib. (L/Min)	Vol.	Fibers	F/CC	TWA	FIBER DENSITY
0031-1	BIOSAFE	09-0031	04/02/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0
0031-2	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	6.5	0.001	0.000	8.3
0031-3	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	9.0	.0.002	0.001	11.5
0031-4	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	9.5	0.002	0.001	12.1
0031-5	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	7.5	0.001	0.000	9.6
0031-6	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	9.0	0.002	0.001	11.5
0031-7	BIOSAFE	09-0031	04/02/09	CLEARANCE	155	16	2480	8.0	0.002	0.001	10.2
0031-8	BIOSAFE	09-0031	04/02/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0

426

	ANALYTICA	L METHOD:	7400	ORM	SEM	TEM	PRIMARY CA	LIBRATION UP	TO DATE	() N
	CASSETTE	MEDIA:	MCE	PUC	OTH	IER	CASSETTE Q	C LOT #		
No.				•	•					
PROJECT #:	09-00	31				PROJ	ECT NAME:	PORTLAND	O HALL,	USIN
BATCH #:			_			CLIEN	T NAME: -	BIOS OF	IS BNVI	RONMONTAL
	1	<u> </u>								—
SAMPLE #	DATE / ,				SA	MPLE D	ESCRIPTION			
0031-1	04/02/19					-				
(00)	c. 1/6~76-7			1102	20	Dre	INN			
		I 					1/			
START TIME:		PRE:			FIBERS			- .		
STOP TIME:		POST:			FIBER D		, <i>I</i> 	f/mm² —	NAD	f/cc
TOTAL TIME:		AVG:			VOLUME	≣:		_		
SAMPLE #	DATE				SAI	MPLE D	ESCRIPTION			$\overline{}$
374.77 22.77	/ /	CLUTARON	CE		J					_
0031-2	04/02/09	213	- m	10000	O PIA	5 1-	THINGS			
	1	33-WIN	67	FIRS	TF	Took				
			,	_			, ,			
קד TIME:	0755	PRE:					6.5/100	- ,, ,		
STOP TIME:	10.30	POST:	1104		•		8,3	f/mm²	0.001	f/cc
TOTAL TIME:	155	AVG:	164	-14	VOLUME		2480 L	_		
SAMPLE #	DATE				SAN	MPLE D	ESCRIPTION			
	1/1/2	CLOARAN	C6-	· 0 ·-	حرز درن				<u> </u>	
0031-3	04/02/04						ITTTNGS			
	, -	13-W11	<u> </u>	1-11	(ST	-LDE	<u> </u>			
START TIME:	0755	PRE:	1/26	Pm	FIBERS A	/ FIFI D	9.0/100			
STOP TIME:	1030	POST:					11.5	= f/mm²	0,002	f/cc
TOTAL TIME:	155	AVG:			VOLUME		24804	_		
'								- 		
SAMPLE #	DATE				SAN	MPLE DI	SCRIPTION			
0021-4	1/12/02	CLEARANC	5							
0031-4	04/62/04	_					MINGS			
	,	10- WIN	16	FIRS	TFL	RER				
START TIME:	0755	PRE:	16 LF	PIVI	FIBERS /	FIELD:	9.5/10			
STOP TIME:	10.30	POST:	16 Lt		FIBER DI			- f/mm²	0,002	f/cc
TOTAL TIME:	1.5.5	AVG:			VOLUME		24806	_		
							, /	-		
COLLECTED BY:	C3	ANALYZED BY:	(23		DATE:	04	02/09	ا		

									
	ANALYTICA	L METHOD:	7400	ORM	SEM TEN	1 PRIMARY CA	ALIBRATION U	P TO DATE(Y/N
137	CASSETTE	MEDIA:	MCE	PUC	OTHER	CASSETTE Q	C LOT #		
PROJECT #:	09-00	531	•		PRO	JECT NAME:	PORTLANT	D HALL	LISAI
BATCH #:			-		CLIE	ENT NAME: -	151054	FE BILLI	ROWNIONTAL
SAMPLE #	DATE	1			SAMPLE	DESCRIPTION			
	/ /	CLOMRANC							
0031-5	04/02/09			ここころ	o Piro f	FITTINGS			
	7 -	BHUING	50	COND	Troope				
START TIME:	v755	PRE:	164	Bu	FIBERS / FIEI	D: 7.5/10			
STOP TIME:	1030	POST:	164		, FIBER DENSI		f/mm²	0.001	/ _{f/cc}
TOTAL TIME:	155	AVG:			VOLUME:	2480L	_	0 1001	
					·				
SAMPLE #	DATE				SAMPLE	DESCRIPTION			
0031-6	04/02/09	CLUTARAI 213	VCO) D & O	PPE	TITTINGS			
	/ -	13-WINI	<u>s s</u>	e co	NO FLO	SOIS .			
RT TIME:	0755	PRE:	164	PM_	FIBERS / FIEL	D: 9.0/100			
STOP TIME:	1030	POST:	160	Pil	FIBER DENSI	TY 11.5	f/mm²	0.000	2 f/cc
TOTAL TIME:	155	AVG:			VOLUME:	2480	<u>L</u>		
SAMPLE #	DATE	l .			SAMPLE	DESCRIPTION			
	/ /	CLOARANX	/ ?				······································		
0031-7	04/02/09			Ondo	PIPE	FITTING	2.		
		13-WIN	G	SEC	and t	TOGR			
START TIME:	0755	PRE:	1(و د	19 14	FIBERS / FIEL	.D: 87.0/10			
STOP TIME:	10.3C)	POST:	164	Open	FIBER DENSI	TY 10.2	f/mm²	0.002	2 f/cc
TOTAL TIME:	1.55	AVG:	164	·	VOLUME:	24801			
SAMPLE #	DATE				SAMPLE	DESCRIPTION			
	./ /					,			
0031-8	04/02/09		+	156	D B	XINK			
						d /			
START TIME:		PRE:			FIBERS / FIEL		- .		
STOP TIME:		POST:			FIBER DENSI	ry /	f/mm²	NDIC) f/cc
TOTAL TIME:	····	AVG:			VOLUME:		_ _		
COLLECTED BY:	C_3	ANALYZED BY:	C 7	· · · · ·	DATE: ()	4/02/09	7		

MIDCOAST ENVIRONMENTAL, INC. P.O BOX 34

BRUNSWICK, MAINE 04011

Final Visual Evaluation Checklist

PROJECT NAME:	PORTLAND HALL, USM PORTLAND, MAINE	AIR MONITOR: (initials & AM#)	C ³ (AM #0117)
MIDCOAST PROJECT#:	09 - 0031	ASBESTOS CONTRACTOR:	BIOSAFE ENVIRONMENTAL
BUILDING:	VACANT DORMITORY	DATE:	APRIL 2, 2009
LOCATION:	B-WING [FIRST & SECOND FLOORS]	TIME COMPLETED:	0755 HOURS

Floors	ок		FINAL AIR SAMPLE RESULTS					
pipes	N/A	SAMPLE #	RESULTS	DATE				
ventilation ducts	N/A	0031 - 2	0.001 f/cc	APRIL 2, 2009				
hangers, structural, equipment, uni-struts, etc.	N/A	0031 – 3	0.002 f/cc	APRIL 2, 2009				
joints, coupling, elbows	N/A	0031 - 4 0031 - 5 0031 - 6	0.002 f/cc 0.001 f/cc 0.002 f/cc	APRIL 2, 2009				
mechanical equipment	ок	0031-7	0.002 f/cc	APRIL 2, 2009				
contractor equipment	ок							
other (list)								
CORNERS	ок	DATE: APRIL 2, 2009						
EDGES	ок	MidCoast Environmental, Inc. Laboratory						

Areas inspected for residual dust:

All visible suspect debris removed	YES	1 st attempt	YES
Final HEPA vacuuming/wet wiping	YES	2 nd attempt	
All water collected, filtered, disposed of	YES	3 rd attempt	
Primary layer of containment removed	NO	Pass	YES
All equipment cleaned or bagged	YES	Fail	

Final Notes:

APPROXIMATELY 426 ASBESTOS-CONTAINING MUDDED PIPE FITTINGS WERE SATISFACTORILY REMOVED WITH NO VISIBLE ACM DEBRIS FOUND ON PIPES, FLOORS, OR ANY OTHER HORIZONTAL SURFACES.

MIDCOAST ENVIRONMENTAL, INC. P.O. BOX 34 BRUNSWICK, MAINE 04011

CERTIFICATE OF RE-OCCUPANCY

CLIENT:

BIOSAFE ENVIRONMENTAL

PROJECT:

PORTLAND HALL, USM - PORTLAND, MAINE

MIDCOAST #:

09 - 0031

BUILDING:

VACANT DORMITORY

WORK AREA:

B-WING [FIRST AND SECOND FLOORS]

The airborne fiber concentration in the work area has been determined to be below the Environmental Protection Agency recommended safe level for re-occupancy of \leq 0.010 f/cc. The Midcoast Environmental representative has declared this area available for re-occupancy by unprotected personnel on the 2^{nd} day of April 2009 at 1130 hours.

Clayton C. Collins


(ME. DEP #AA-0111)


APRIL 2, 2009

Date

President










PORTLAND HALL, USM - PORTLAND (#09 - 0031)

FIRST & SECOND FLOORS [Generic]:



COAST ENVIRONMENTAL. P.O. BOX 34, BRUNSWICK ME 04011 www.midcoastenvironmental.com

(207) 837 - 0564 (Fax) 207 - 721 - 0892 info@midcoastenvironmental.com

April 20, 2009

Mark Griffeth **Bio-Safe Environmental** 5 Delta Drive Westbrook, Maine 04092

re: Portland Hall, USM - C-Wing, Portland, Maine - Visual Evaluation & PCM Clearance / #09 -CHAKER CUPPOR) 0038

Dear Mr. Griffeth:

Please find attached the project report for the asbestos abatement activities conducted on April 20, 2009 in the C-Wing, first and second floor area of Portland Hall, USM located in Portland, Maine.

MidCoast Environmental, Inc. performed a visual evaluation and an aggressive PCM airclearance sampling for the approximately 9, 880 square feet of asbestos-containing ceiling covering (40 Rooms), 144 square feet of asbestos-containing cementitious wall covering (transite), and approximately 96 asbestos-containing mudded pipe fittings. The final visual evaluation and aggressive air clearance sampling were conducted in accordance with the Maine State Department of Environmental Protection's Asbestos Management Regulations Chapter 425-section 8 (A) and (B). The final analytical results met the criteria set forth by the Maine Department of Environmental Protection for the re-occupancy of the work area by unprotected personnel (≤ 0.010 f/cc).

The project report includes the Daily Field Report, PCM Analytical Data, Final Visual Evaluation Checklist, Certificate of Re-occupancy, and a sampling diagram for your records.

Should you have any further questions, please contact me at (207) 839 - 0564.

Sincerely,

MidCoast Environmental, Inc.

Clayton C. Collins

President



P. O. BOX 34 - BRUNSWICK, MAINE 04011 (207) 837 - 0564

TECHNICIAN FIELD REPORT:

PROJECT NAME:	BRILAND HA	L- Lisn1.	PROJECT NUMBER:	09-0038
LOCATION:	CWING	IST & ZND FLOORS	DATE:	04/17/09
CLIENT:	BIOSAFO ON	TIRON MOTO THAL		

TIME	OBSERVATIONS
1300	MIDICAST ENVIRONMONTAL ON-SITT C3 MOUTS WITH
	BOS CROTORU SUPORVISOR ON-SITE TOR BIOSAFE
	BUVIRONMONITAL, THE PROJECT INVOLVED THE RETWENDE
	of APPROXIMITTOLY 9, 880 SQUARO FOOT of
	ASBUSTOS- CONTAINING CUTLING COUDRINGS (40-ROCALS)
	APPROXIMATORY 96 ASBOSTOS CONTAINING MUDDETS
	PIPO FITTINGS & APPROXIMITORY 144 SQUARD FOOT
	of ASBUSTOS- CONTIFICING TRANSITO WALL PANCES
	FROM THE MORTH & SOUTH ENDS of THE CORRIDERS
	(a) THE SIR CONDITIONING WRITS FROM THE 15 1 2 ND
	FLOOR SROWS of THE COWING.
	C3 & BOB ENTER THE CONTAINIMENT TO BEGIN
	THE VISUAL EVALUATIONS.
1345	THE VISUIT PASSES WITH NO VISIBLE ACK DOBRES
	FOUND ON PIPOS COILINGS TROYES of ANY
	OTHOR HORIZONTAL SURFACTS, AGGROSSIVE PEM AIR
	CLOTARANCE SAMPLING IS STARTED (IC CO 16 LA)
	(5 por Front.
1620	SUMPLES STOPPED FOR ANALYSIS.
	SUMPLE RESULTS PASS D. G.P.'S CRITCHENT FOR
	CLOHIN-AIR CLOTARANCE ANALYSIS (LO.0105/cc). A

REPORTED BY:	Chailoth (c3)
	9.71.

PAGE _	OF	PAGE (S)



P. O. BOX 34 - BRUNSWICK, MAINE 04011 (207) 837 - 0564

TECHNICIAN FIELD REPORT:

PROJECT NAME:	FORTLAND HA	ILL USIN	PROJECT NUMBER:	09-0038
LOCATION:	C-WING	1150 1 249 FLOORS	DATE:	04/17/09
CLIENT:	BIOSIFE ON	CIRONMONITHL)		

TIME	OBSERVATIONS
	CERTIFICATE of RT-OCCUPANCY IS GIVEN TO BIOSAFE TONVIRONMENTAL. C? PACITS UP ANALYTICAL !
	ENVIRONMENTAL C' PACITS UP ANALYTICAL 1
	SAMPLING BENPROSIT.
173	C3 & MIDCORST ENVIRONMONTAL OFF SITO.

REPORTED BY:	Clay	allin (C3)
	\overline{A}	

PAGE 7 OF 7 PAGE (S)

AIR MONITORING LOG-IN

PORTLAND MALL - USM, PORTLAND

Client No	Client Name	Batch #	Date	Sample Description	Run (Mín.)	Calib. (L/Min)	Vol.	Fibers	F/CC	TWA	FIBER DENSITY
0038-1	BIOSAFE	09-0038	04/17/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0
0038-2	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	7.0	0.001	0.000	8.9
0038-3	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	6.0	0.001	0.000	7.6
0038-4	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	7.5	0.001	0.000	9.6
0038-5	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	8.0	0.002	0.001	10.2
0038-6	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	6.5	0.001	0.000	8.3
0038-7	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	8.5	0.002	0.001	10.8
0038-8	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	9.0	0.002	0.001	11.5
0038-9	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	9.0	0.002	0.001	11.5
0038-10	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	8.0	0.002	0.001	10.2
0038-11	BIOSAFE	09-0038	04/17/09	CLEARANCE	155	16	2480	9.5	0.002	0.001	12.1
0038-12	BIOSAFE	09-0038	04/17/09	FIELD BLANK	0	0	0	0.0	0.000	0.000	0.0
									-		

48111113		73143					AIA OII			
3,000	ANALYTICA	L METHOD:	7400	ORM	SEM	TEM	PRIMARY CA	LIBRATION UP	TO DAT€	Y/N
	CASSETTE	MEDIA:	(MCE)	PUC	ОТІ	IER	CASSETTE Q	C LOT #		
PROJECT #:	07-00	3B				PRO.I	ECT NAME:	PORTLAND	HHL.	LISIN
ATCH #:	01 00.		_				NT NAME:	RIOSAFO	DNVIRO	NUICA
	<u> </u>		-					771037410		
SAMPLE #	DATE				SA	MPLE C	ESCRIPTION			
5038-1	04/17/69		1-	1071.)	BL	ank			
TART TIME:		PRE:			FIBERS	/FIELD	:(1/100			
TOP TIME:		POST:	-		FIBER		7-1	f/mm²	NAD	f/cc
OTAL TIME:		AVG:			VOLUM		(_		
		•								
SAMPLE #	DATE				1000		ESCRIPTION			
(038-7.	C4/17/07	CLETARANCA FIRST F	tour	10 50 18 - 72	MUHRU MUNI SELLI	F0&1 &1) P 4126	CUTUNG PO FITO FOUT TR	000012100 000 000118		
RT TIME: . JP TIME: OTAL TIME:	1345 1620 155	PRE: POST: AVG:	16 11 16 1	rm	•	DENSIT): 7,0 /108 Y 8.9 2480 L	f/mm²	0,001	f/cc
SAMPLE #	DATE			desti	SA	MPLE C	DESCRIPTION			
co38-3	01/17/19	CLOTARANC 11,90 FINST FLO	10 Sia	UART UDDET GOWAT	Far 7 P.P 25 Fa	CEI 5 [= 1	LING COVE ITTINGS TRHIVSITE	ring		
TART TIME:	1345	PRE:	16 41	o, .	EIRERS	/ EIEI F	0: 10.0/100			
TOP TIME:	1620	POST:	164	1	FIBER			f/mm ²	0.001	f/cc
OTAL TIME:	155	AVG:	164		VOLUM		24800	_	Chresco	
SAMPLE #	DATE					MDIEC	DESCRIPTION			
. 7	/ /	CLOMBANCO	r				60 × 2			\dashv
€638-4	04/17/69	T-IRST FO	940 5	milar	(ar)	2,17	COILING CO FITTINGS T TRANSIT			
	erine.				_					
TART TIME:	1345	PRE:	161	Phy	FIBERS	/ FIELD	7.5/100		_	,
TOP TIME:	1620	POST:	160		FIBER D	ENSIT	y 9.6	f/mm²	0.001	f/cc
OTAL TIME:	155	AVG:	16	LPM	VOLUM	Ε:	24801			
01150555	I 63				D 1		1110			
OLLECTED BY	C 3	ANALYZED BY:	(C)		DATE:	04	117/09	*		

	ANALYTICAL	METHOD:	7400	ORM	SEM	TEM	PRIMARY CA	LIBRATION U	TO DATE	(Y) N
	CASSETTE M	EDIA:	MCE	PUC	OTH	IER	CASSETTE Q	C LOT #	J	
PROJECT #:	69-003	8	<u></u>			PROJ	ECT NAME:	TERTLAND	HULL	LISMI
BATCH #:			_			CLIEN	IT NAME:	DIOSAFO	- ENVIR	CNMONTAL
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			
cc38-5	e4/17/08		110.110	SQUE SQUE 48-1	220 FO GREFT WWDA	TO PU	CULLING (C RUNSIJU R: FITTIN	GZ OUSKING		
START TIME: STOP TIME: TOTAL TIME:	1345 1620 155	PRE: POST: AVG:	16 L	PM	FIBERS FIBER D	ENSIT		f/mm²	<u>D.00</u>	2 f/cc
SAMPLE #	DATE				SA	MPLE C	ESCRIPTION		-	
1038-6	:4/17/09	CLUTHIAN C	1940 7	5 RU Z 5 R 48	41265 (WH1265 MUDD	FOUT FOUT	CETLING TRANSIT	NGS	JG	
RT TIME: STOP TIME: TOTAL TIME:	1345 1620 155	PRE: POST: AVG:	164 164 164		FIBERS FIBER D	ENSIT	2480L	f/mm²	D.06) f/cc
SAMPLE #	DATE				SA	MPLE C	ESCRIPTION			
ase-7	04/17/09	CLERYPAN SECOND F	4,5	72	SCHIM	125 T	TOT CEILI	NG COVER NSITE TINGS	eing	
START TIME: STOP TIME: TOTAL TIME:	1345 1620 155	PRE: POST: AVG:	16 L	OM	FIBERS FIBER D	ENSIT	: 8.5/100 10.8 24801	f/mm²	<u>0.00</u>	2_f/cc
SAMPLE #	DATE				SA	MPLE D	ESCRIPTION			
(03E-8	04/17/89	CLUTHRAN SOTONY T		940 72 46		WO	TOST TRE	NG COULD INSITE ITINGS	21106	
START TIME: STOP TIME: TOTAL TIME:	1345 16 TO 155	PRE: POST: AVG:	16 L1 16 L	PM PM	FIBERS FIBER D VOLUME	ENSIT'		f/mm ²	<u>0.00</u>	2 flee

1			12					
	ANALYTICA	L METHOD:	7400	ORM	SEM T	EM	PRIMARY CALIBRATION	N UP TO DATE (YY N
The state of the s	CASSETTE N	MEDIA:	(MCE)	PUC	OTHER	₹	CASSETTE QC LOT #	
PROJECT #:	09-00	538			PF	ROJ	ECT NAME: TORTA	and Hull - usny
BATCH #:					Cl	JEN	IT NAME: BIOSO	IFE ENVIRONMONTAL
					2000000			
SAMPLE #	DATE		-		Troot metal and		ESCRIPTION	
6038-7	04/17/09	CLUMRANCE	-/19	405	BUNNED		ET CELLING COV	MEING TRANSITE
	1 - 11 - 12	SEKONN F	war	48	- Mude	מס	FITINGS	
OT 4 DT TIME	1345	200	16:1	1240	FIBERS / F		9.0/150	
START TIME:		PRE:			•			C Crist Has
STOP TIME:	1620	POST:	16 L	_	FIBER DEN	1511	11:5	C.COZ floo
TOTAL TIME:	155	AVG:	164		VOLUME:		2480 L	
SAMPLE #	DATE				SAMP	LE D	ESCRIPTION	
26	1/1	CLUMIZAK	CO 4.	940	SQUH	ζ0-	FOOT COILING	COVETRING
0038-10	04/17/09			7-	Z SCHAR	120°	- TOOT TRANSITE	-
	•)	SOCOND F	TOUR	-/:	8 muo	108) FITTINGS	
RT TIME:	1345	PRE:	ILCLA	PM	FIBERS / F	IELD	: 8 0 /100	
o. OP TIME:	1620	POST:	164	PM	FIBER DEN	\SIT\	Y 10, 2 f/mm ²	C, COZ floo
TOTAL TIME:	155	AVG:	1641	m	VOLUME:		24881	
SAMPLE #	DATE				SAMP	LE D	ESCRIPTION	
	.1 /	CIENTIAN	Ctu	ilc.	Salara	Pro	FOUT CEILIN	C CONTROLLING
0038-11	04/17/09		', '	72	SOLUM	20	FORT THUSIT	7
	, , ,	SOTONIOF	LOCK	40	MUDE	UV	PIPE TITTING	S
							/	-
START TIME:	1345	PRE:	16 L	PM	FIBERS / F	IELD	95/1a	
STOP TIME:	16.20	POST:	Ile Li		FIBER DEN	SITY	12.1 f/mm ²	0.007 f/cc
TOTAL TIME:	155	AVG:	16 11		VOLUME:		2480L	
		•			•,			
SAMPLE #	DATE				SAMP	LE D	ESCRIPTION	
	./ /							
0038-12	04/17/89		::		i	<u></u>	15/drK	′
				-1	-157 j)	1. XUNCK	
							/ /	
START TIME:		PRE:			FIBERS / F	IELD	: d /100	
STOP TIME:		POST:			FIBER DEN			N'AD flcc
TOTAL TIME:		AVG:			VOLUME:			
					•			
COLLECTED BY	(3	ANALYZED BY:	C3	3	DATE: (54	17/09	

MIDCOAST ENVIRONMENTAL, INC. P.O BOX 34

BRUNSWICK, MAINE 04011

Final Visual Evaluation Checklist

PROJECT NAME:	PORTLAND HALL, USM – PORTLAND, MAINE	AIR MONITOR: (initials & AM#)	C³ (AM #0117)
MIDCOAST PROJECT #:	09 - 0038	ASBESTOS CONTRACTOR:	BIOSAFE ENVIRONMENTAL
BUILDING:	VACANT DORMITORY	DATE:	APRIL 17, 2009
LOCATION:	LOCATION: C-WING [FIRST FLOOR]		1345 HOURS

Floors	ок	FINAL AIR SAMPLE RESULTS							
pipes	ок	SAMPLE#	RESULTS	DATE					
ventilation ducts	ок	0038 - 2	0.001 f/cc	APRIL 17, 2009					
hangers, structural, equipment, uni-struts, etc.	ок	0038 - 3	0.001 f/cc	APRIL 17, 2009					
joints, coupling, elbows	ок	0038 – 4	0.001 f/cc	APRIL 17, 2009					
mechanical equipment	ок	0038 - 5	0.002 f/cc	APRIL 17, 2009					
contractor equipment	ок	0038 - 6	0.001 f/cc	APRIL 17, 2009					
other (list)		1							
CORNERS	ок	D.	4 <i>TE</i> :	APRIL 17, 2009					
EDGES	ок	MidCoast Environmental, Inc. Laboratory							

Areas inspected for residual dust:

All visible suspect debris removed	YES	1 st attempt	YES
Final HEPA vacuuming/wet wiping	YES	2 nd attempt	
All water collected, filtered, disposed of	YES	3 rd attempt	
Primary layer of containment removed	NO	Pass	YES
All equipment cleaned or bagged	YES	Fail	

Final Notes:

APPROXIMATELY 4940 SQUARE FEET OF ASBESTOS-CONTAINING CEILING COVERING, APPROXIMATELY 75 SQUARE FEET OF ASBESTOS-CONTAINING WALL COVERING, AND APPROXIMATELY 48 ASBESTOS-CONTAINING MUDDED PIPE FITTINGS WERE SATISFACTORILY REMOVED WITH NO VISIBLE ACM DEBRIS FOUND ON PIPES, CEILINGS, FLOORS, OR ANY OTHER HORIZONTAL SURFACES.

MIDCOAST ENVIRONMENTAL, INC. P.O BOX 34

BRUNSWICK, MAINE 04011

Final Visual Evaluation Checklist

PROJECT NAME:	PORTLAND HALL, USM – PORTLAND, MAINE	AIR MONITOR: (initials & AM#)	C³ (AM#0117)
MIDCOAST PROJECT #:	09 - 0038	ASBESTOS CONTRACTOR:	BIOSAFE ENVIRONMENTAL
BUILDING:	VACANT DORMITORY	DATE:	APRIL 17, 2009
LOCATION:	c-wing [second floor]	TIME COMPLETED:	1345 HOURS

Floors	ОК	FINAL AIR SAMPLE RESULTS				
pipes	ок	SAMPLE#	RESULTS	DATE		
ventilation ducts	ок	0038 - 7	0.002 f/cc	APRIL 17, 2009		
hangers, structural, equipment, uni-struts, etc.	ок	0038 - 8	0.002 f/cc	APRIL 17, 2009		
joints, coupling, elbows	ок	0038 - 9	0.002 f/cc	APRIL 17, 2009		
mechanical equipment	ок	0038 10	0.002 f/cc	APRIL 17, 2009		
contractor equipment	ок	0038 – 11	0.002 f/cc	APRIL 17, 2009		
other (list)		_				
CORNERS	ок	DATE: APRIL 17, 2009				
EDGES	ок	MidCoast Environmental, Inc. Laboratory				

Areas inspected for residual dust:

All visible suspect debris removed	YES	i st attempt	YES
Final HEPA vacuuming/wet wiping	YES	2 nd attempt	
All water collected, filtered, disposed of	YES	3 rd attempt	
Primary layer of containment removed	NO	Pass	YES
All equipment cleaned or bagged	YES	Fail	

Final Notes:

APPROXIMATELY 4940 SQUARE FEET OF ASBESTOS-CONTAINING CEILING COVERING, APPROXIMATELY 75 SQUARE FEET OF ASBESTOS-CONTAINING WALL COVERING, AND APPROXIMATELY 48 ASBESTOS-CONTAINING MUDDED PIPE FITTINGS WERE SATISFACTORILY REMOVED WITH NO VISIBLE ACM DEBRIS FOUND ON PIPES, CEILINGS, FLOORS, OR ANY OTHER HORIZONTAL SURFACES.

MIDCOAST ENVIRONMENTAL, INC. P.O. BOX 34 BRUNSWICK, MAINE 04011

CERTIFICATE OF RE-OCCUPANCY

CLIENT: BIOSAFE ENVIRONMENTAL

PROJECT: PORTLAND HALL, USM - PORTLAND, MAINE

MIDCOAST #: 09-0038

BUILDING: VACANT DORMITORY

WORK AREA: C-WING [FIRST & SECOND FLOOR]

The airborne fiber concentration in the work area has been determined to be below the Environmental Protection Agency recommended safe level for re-occupancy of ≤ 0.010 f/cc. The Midcoast Environmental representative has declared this area available for re-occupancy by unprotected personnel on the 17th day of April 2009 at 1700 hours.

Clayton C. Collins

(ME. DEP #AA-0111)

APRIL 17, 2009

Date

Asbestos Project Notification

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-7826

FORM N

Notification	Lead & Aspesios riazaid Pievenion Piogram			1.4				
Nonneation	I	7 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-7826				D 1 63		
2004 Revision	1EL (207) 287-2651 FAX (207			(207) 287	-/826 		Page 1 of 3	
Important Notice: The notices 10 calendar days or reconotification must be typewrite	ived by the Depar	rtment at least 5 workin	ig days pri	or to the s	start of an asb	estos abateme	ent project. This	
1. Project Code	2. Type of No	3. Type of Activity 4.						
BIO- 09-81	X Standard (O)		X Demolition (D)		·	(Check all that apply) Non-Standard (NS)		
	☐ Facility O&	M (Annual)	Renovation (R)					
	☐ Emergency	(E)	☐ Repair		Standard (S	3)		
	Courtesy (N	lot Regulated)			[☐ Notification Waiver (10 day)		
5. Ashestos Contractor		,,	6. Facility Owner					
Name BIOSAFE Environ	nmental Services	, Inc.	Name Bayside Maine L.L.C					
Address 5 Delta Drive			Mailing.	Address 4	77 Congress	Street		
City Westbrook S	State Maine	Zip 04092	City P	ortland	State Mair	ne Zip 0410	1	
Contact Mark P. Coleman			Contact Greg Shinberg					
TEL 207-854-5262 FAX 207-854-2609			TEL 7	72-707 0	FAX 772-7	080		
7. Facility Location (Where removal is to take place)				8. Facility Description				
BLDG Name Mixed Com	mercial Space			Present Use Vacant- wings to be demolished, Main				
Floor and/or Rm.# Wings -	A,B&C and Main	n Building		building to remain				
Physical Address 645 Cong	ress Street		Prior Use USM Dormitory					
City Portland State M	aine Zip 04101			BLDG Size 10,000 sq/ft No. Floors 6				
				BLDG Age 1950's				
9. Notification Fees (Requ		9A. Notification Fee N	Not Includ	ot Included 10. Project Work Hours			'S	
must accompany notifi		☐ Single family home exemption			on 7:00 AM to 3:30 PM (Show actual h			
X \$200.00 = ACM amounts greater than Lnl		ACM amount less than 100 SqFt/I LnFt Fees paid quarterly (Non-Scheduk O&M only)		SqFt/100 Weekslave (Check all that apply)		
				XM XT XW XT X				
				eduled	1			
				Weekend		(Check all that apply)		
Not Required or Not Included (Complete Block #9A) BGS exemption		☐ BGS exemption	□Sat □Su			Sun		
11. Scheduled Dates for As Project Start Date 3/9/2009		Completion Date 4/10/0	9					
ACM Removal Dates (from)	•	(to) 4/10/20						
12. Asbestos (ACM) Remo	val					ME	DEP USE ONLY	
ACM Type	·	Amount			surement	Postmark	/ FAX/ hand delivered	
Textured Ceilings				SqFt XXX LnFt				
Mudded Fittings	1043 Each			SqFt LnFt		Date Reco	eived	
9"x 9"	300			SqFt XXX LnFt		Check #		
Transite Panels	144			SqFt XXX LnFt				
9"x 9"	9"x 9" 1500 Main Bui			SqFt XXX LnFt State				
Pipe Covering		163 Main Buil	· · ·			Variance		
Beam Paper		8 Main Buildi	ing	Sq/ft XXX	<u>X</u>			

Biosafe/ESHA

Asbestos	State of Maine Department of Environmental Protection						
Project	· · · · · · · · · · · · · · · · · · ·	N					
Notification	Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333						
2004 Parising	TEL (207) 287-2651 FAX (207) 287-7826 Page						
2004 Revision Project Code	13. Demolition (complete as applicable)						
	Ordered demolition (structurally unsound) by State or local government (attach copy of order						
BIO- 09-81							
(As listed on page 1)	name of professional engineer who determined building structurally unsound)						
	Demolition Dates: 3/30/200	X All other demolitions					
14. Procedure Used to Det		0/2009 10 TBD 15. Project Clearance					
Testing Assumed Po	ositive X Tested Positive	Visual evaluation by: (Air Monitor (if kno	Visual evaluation by: (Air Monitor (if known) and Company)				
Method X PLM	☐ TEM	MidCoast Environmental					
Sampled By Northeast Te		Air Clearance by: (Air Monitor (if known)) and Company)				
Company Northeast Test	(Print Name)	MidCoast Environmental	, and Company,				
Company Morticast ICS	- Anthropology	South Marit Manifester					
S Company of the Comp	•	sbestos, signed bulk sampling disclosure fo vailable for review by the Department.	rms must be at the				
16. Asbestos Abatement M	Tethods (check all that apply & submit	variance request (Form V) if required)					
Regulated area with con	tainment consisting of 2-layers 4 mil po	oly on walls & ceiling & 2 layers 6 mil poly or	n floors				
X Regulated area with conta	ainment consisting of 1-layer 6 mil poly	y on walls & ceiling & 2 layers 6 mil poly on f	loors <u>Main Building</u>				
X Regulated area with Exc	with Exclusion zone						
☐ Multiple non-contiguous	Multiple non-contiguous glovebags (variance required) Adhesive by grinding or bead blasting						
X Contiguous glovcbags les	s than 30 Ln/ft (variance required) Man	in Building					
X Wrap & cut-TSI in good	condition (no containment)(variance re	equired)					
☐ Wrap & cut-TSI not in a	good condition (containment required)	Roofing removal by mecha	uical saws/cutters				
X Flooring by mechanical e	equipment/ice scrapers/pry bars X Other (specify)						
	ust be ME DEP licensed Non-	18. Disposal Site					
Hazardous Waste Transpo	rter)	Name A & L Salvage					
Name Service Transport	t Group, Inc.	Address 11225 State Route 45					
Address 58 Pyles Lane		City Lisbon State Ohio	Zip 44432				
1	State DE Zip 19720	TEL 330-424-3739 F	AX 330-424-5318				
Contact Thomas Gaudet							
TEL 302-778-5930	FAX 302-778-0446						
19. Certification (Notificat							
I certify that to the best of asbestos abatement contract 425, the Asbestos Managen	ctor will be/has been contracted to im	nined in this notification is true and accurate plement work practices as required by Mai	e, and that the ine DEP Chapter				
20 4 DOT		N					
Signature		<u>Mark Griffeth</u> Print Name					
Date 2/25/2009							
Mailing Address 5 Delta Dr	ive						
City Westbrook	State Maine	Zip 04092					
TEL 207-854-5262	FA	X 207-854-2609					

Asbestos Project Variance Request

BIO-09-81 Project Code

State of Maine

Department of Environmental Protection Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-7826 FORM

Page 1 of 2

2004 Revision #1

Standard Variance(s) Requested by Maine Certified Asbestos Design Consultant

Standard variance(s) Requesied by Manie Certified Aspesios Design Constitution
Check all that apply. Written Department approval is not required prior to implementation. Standard variances submitted during or before the project due to unforeseeable conditions shall not be implemented until 5 days after the variance is received by the Department unless otherwise approved by the Department.
1. Wetting ACM (during removal phase only) is not required when:
X Temperature inside regulated area below 32°F & heating not feasible nor practical
☐ Electrical conditions exist that would create shock/electrocution hazard
Operational high-pressure steam lines are being abated/repaired
2. Exhausting to Ambieut Air is not feasible when:
☐ Distance too great ☐ Health & Safety concerns (limited egress)
3. Aggressive Air Clearances in dirt crawl spaces only are not required when:
Dirty or dusty conditions exist not related to asbestos activities exist inside or outside the regulated area and will likely result in count overloads (Static Air Samples are required)
4. Containment and air clearances not necessary when:
☐ Enclosure activities do not impact ACM
X Removal of TSI components that utilize "wrap & cut" methods, provided that an Asbestos Inspector has determined the components to be in good condition & not likely to release fibers during removal, & has recorded this determination in the project design. By signing below, the Design Consultant attests that an Inspector has determined the TSI is in good condition.
X Removal or repair of ACM using multiple non-contiguous glovebags that are no larger than 60 inches by 60 inches
X Removal or repair, using contiguous glovebags, that involve a total of no more than 30 l/ft of ACM on a single pipeline, or any amount of ACM that can be removed within 10 glovebags for pipelines running parallel to each other
5. Remote decontamination unit is needed:
X Explain: Demo Building
6. Smaller than standard decontamination unit needed in residential structure:
A variance to the requirements for minimum decontamination unit size is allowed in residential structures where construction of a decontamination unit meeting minimum size requirements is not possible due to room size and configuration, HVAC system component locations, or restriction of safe egress for residents.
Note: A detailed floor plan showing the work area, decontamination unit n and room dimensions must be submitted with the requested variance.
Design Consultant Sign-off for Standard Variance(s)

Signature Signature

State Maine

Mark P. Coleman Print Name

Date ____2/25/09____

Company BIOSAFE Environmental Services, Inc.

ME Certification Number

DC-0069

Address 5 Delta Drive

Certification Expiration Date 3/31/2009

City **Westbrook**TEL **207-854-5262**

Zip 04092

TEL 207-854-5262 Asbestos 2004 Notification Form V.doc FAX 207-854-2609