

SEQUENCE FOR SITE EXCAVATION GRANT & MELLEEN

1. Site Strip-Concrete sidewalks and paved parking lot
2. Install perimeter fencing. Construction entrance at Mellen St, erosion control, fences and hay bales.
3. Install steel shoring.
4. Excavation of Bldg B- Removing acceptable material to offsite storage to be reused if needed, as well, a portion of parking lot to be removed and stored. This will allow for storage of over excavation at Bldg A.
5. Start Bldg B Foundation.
6. Start Bldg A excavation, taking acceptable material to offsite storage to be reused as needed.
7. Start Bldg A over-excavation and store material around Bldg B foundation and parking lot area. Material must be covered nightly.
8. Start Bldg A foundation at basement area.
9. Backfill Bldg A to sub grade 37 compacting in lifts as required. Start onsite utilities, power, cable, phone, water, fire protection, sewer, storm drains and gas lines.
10. Start Bldg A frost wall excavations, form and pour.
11. Backfill frost walls.
12. Backfill around all Bldg's and parking lot to sub grade.
13. Remove shoring and complete utilities from offsite to site.