

September 21, 2018

Tuck O'Brien City Planning Director City of Portland 389 Congress Street ~ 4th Floor Portland, ME 04101

RE: Final Construction Management Plan for Roadway / Signal Work: 190 and 222 St. John Street

Dear Tuck:

Consigli Construction Co., Inc. (Consigli) will need to perform roadway / signal work as a part of the Maine Medical Center Employee Garage project on St. John Street, D Street, Valley Street, and A Street . Based on the schedule for the project, the final design and necessary approvals for this work will not be completed in a timeframe that allows for the construction management plan to be finalized before the submission of a building permit application.

Roadway / signal work will occur as follows:

- Follow the guidelines provided in Manual of Uniform Traffic Control Devices as it relates to roadway / signal work. Examples of typical applications are attached for your information.
- Alternate single lane traffic will be implemented. Street closures are not anticipated.
- Construction management plans for roadway / signal work will be submitted and reviewed with the City of Portland prior to the execution of work.
- Work will occur in Summer / Fall 2019 on weekdays and during daylight hours.

Please consider approving this approach to meet the Planning Board condition of approval for a final construction management plan prior to the issuance of a building permit.

If you have any questions, please do not hesitate to call.

Regards,

Consigli Construction Co., Inc.

land Thomas

David Thomas Project Executive

Table 6H-2. Meaning of Symbols on Typical Application Diagrams




Table 6H-3. Meaning of Letter Codes on Typical Application Diagrams

Road Type	Distance Between Signs**		
	Α	В	С
Urban (low speed)*	100 feet	100 feet	100 feet
Urban (high speed)*	350 feet	350 feet	350 feet
Rural	500 feet	500 feet	500 feet
Expressway / Freeway	1,000 feet	1,500 feet	2,640 feet

^{*} Speed category to be determined by highway agency

Table 6H-4. Formulas for Determining Taper Length

Speed (S)	Taper Length (L) in feet	
40 mph or less	$L = \frac{WS^2}{60}$	
45 mph or more	L= WS	


Where: L = taper length in feet

W = width of offset in feet

^{**} The column headings A, B, and C are the dimensions shown in Figures 6H-1 through 6H-46. The A dimension is the distance from the transition or point of restriction to the first sign. The B dimension is the distance between the first and second signs. The C dimension is the distance between the second and third signs. (The "first sign" is the sign in a three-sign series that is closest to the TTC zone. The "third sign" is the sign that is furthest upstream from the TTC zone.)


S = posted speed limit, or off-peak 85th-percentile speed prior to work starting, or the anticipated operating speed in mph

Figure 6H-10. Lane Closure on a Two-Lane Road Using Flaggers (TA-10)



Typical Application 10

Figure 6H-15. Work in the Center of a Road with Low Traffic Volumes (TA-15)



Typical Application 15

Figure 6H-26. Closure in the Center of an Intersection (TA-26)




Figure 6H-27. Closure at the Side of an Intersection (TA-27)

