



Mercy at the Fore
Site Utilization Plan Key
 7/11/06
 Rev-7/14/06

Site access shall be available from 6:30AM until 5:00PM, Monday to Friday. Saturday work will be available but must be scheduled in advance with Construction Manager. No work will be allowed on site without a Gilbane representative. Being present.

Contaminated materials will be encountered during the course of construction. A Health and Safety Plan will be required for those contractors who may have exposure to materials present in the soils.

Item #	Description
1	Gate "C" - Secondary/Emergency access to site. Primary till start of construction. 8/15/06 +/-
2A	Gate "A" - Primary access for all vehicles north bound on I-295 connector
2B	Primary access for all vehicles south bound on I-295 connector
2C	Gate "B" - Gate for primary access south bound on I-295 connector
3	Existing access road to be maintained until permanent road is in place
4	Existing perimeter fencing to be maintained at all times. Sections may be removed temporarily to complete new work; however site must be secured at the completion of work each day.
5	Stone stabilization at each entrance to be maintained by site contractor
6	Temporary GBCo field office (12'x 54') adjacent to CMP pole #10 to be used until primary location is ready. It is anticipated that this area will remain in use until 10/30/06
6A	Parking for temporary office
7	Permanent GBCo field office. 24'x 54'
8	Trade contractor field offices to include mechanical, electrical, plumbing and site. Location to be approved by Gilbane to ensure that there are no conflicts with sidewalks, curbs, islands and underground utilities
9	Anticipated location for pole providing power. All trade contractors will be responsible to provide power to their trailers from this location.
10	Visitor and GBCo field office parking
11	Trade contractor parking for foremen and vendors
12	GBCo field office lockets. (1 male, 1 female)
13	Foreman field office lockets. (1 male, 1 female) For use also by female tradespersons.
14	Tradesmen lockets
15	Primary staging area
16	Secondary staging area
17	Tradesmen parking area
18	Existing building to be removed.
19	Wetlands area. No work shall take place within this area except as specifically shown on drawings. Silt barrier shall not be tampered with at any time.
20	Gate "D" - Additional access if required.

Rev. #1 on 7/14/06

PROJECT	MERCY AT THE FORE	Gilbane 900 Elm Street Suite 803 Manchester, NH 03101
SHEET TITLE	SITE UTILIZATION PLAN	Gilbane
CLIENT	MERCY HOSPITAL	DRAWN: MP DATE: 7/11/06 JOB NO.: 3925 SCALE: 1"=80' SHEET SU-1