## Quality Assurance Labs Inc. NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

80 PLEASANT AVENUE · SOUTH FORTLAND, MAINE 04106 · TEL: (207) 799-8911 · FAX: (207) 799-7251

INSPECTION REPORT														
CUSTOMER:	S.W. COLE ENG. PAGE										1	<b>O</b> F	<u>l</u>	
ADDRESS:	GRAY, ME.											···		
ATTENTION:	TTENTION: ROGER DOMINGO													
COPIE9:														
PROJECT:	ROJECT: MERCY AT FORE RIVER													
OWNER:	MERCY													
CONTRACTOR:	CONTRACTOR: GILBANE													
<u> 10в №.: 06-10</u>	69.1	REPORT No.: Q	AL-07-0591	P. O. NUM	BER:			DATES IN	SPECTE	: 03-2	7-07 ,	03-28-	07	
					REMARK	(S					1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -			
LEVEL (1) SHEAR STUD INSPECTION COMPLETE. GRID LINES 1-3, A-H SHOW STUD COUNT AND LOCATION MEET OR EXCEED DRAWING REQUIREMENTS. WELD INTEGRITY MEETS AWS D1.1 RE-QUIREMENTS FOR VISUAL ACCEPTANCE.  > ANCHOR BOLTS AT LOCATION 2-E, 2-G, AND 2-H SHOW UNTORQUED ANCHOR NUTS. A) LOCATION 2-H SHOWS (2) SHORT ANCHOR BOLTS. SUBMITTED FOR RFI ON 2-8-07 BY AMERICAN STEEL FIELD SUPERVISOR. STILL WAITING FOR DISPOSITION.  > 2 nd LEVEL FRAMING PLAN SHOWS DIAGONAL WIND BRACE AT GRID LINE (1) WITH UPPER OUTSIDE WELDS INCOMPLETE AS MARKED WITH BLUE FLAG. A) REMAINING BRACE CONNECTIONS COMPLETE.  > REF. PREVIOUS FIELD REPORT DATED 3-12-07 FOR LISTED SHORT COMINGS IE: 1st LEVEL FRAMING PLAN. A) UN-TORQUED T/C BOLTS NOW COMPLETE.  B) 1 1/4" HEX HEAD BOLTS NOW COMPLETE.  > 2nd LEVEL COLUMN TO COLUMN SPLICE CONNECTIONS REVEAL NUMEROUS LOCATIONS AS MARKED FOR UNACCEPTABLE WELDMENTS. IE: UNDERCUT, UNDERFILL, PROFILES, SLAG, AND INCOMPLETE WEB WELDS.														
END ITEMS														
FAA REPAIR STATION NUMBER RX5R187N METHOD(S),PROCESS(ES),PROCEDURE(S) MERCURY FREE														
ADDITIONALINFORM	JATION - SEI	ATTACHED	SKETCH(ES)		SUPPLE	MENTARY S	HEET(S)		NDT REP	DRTS	<u> </u>	/IDEO		
			SIGNATI	JRES .	<u> </u>	0		et a affig et e e		CERTIFIC	ATION	M D	ATE D Y	
INSPECTOR MI	CHAEL	DREW CW	[# 99050211	me	chart	Ah	كسر				н	03   2	9   07	
SUPERVISOR													1	