

FIELD REPORT #15

**SRG Engineering, Inc.
P. O. Box 925
Gray, ME 04039-0925
Tel :(207)-657-7323 Fax :(207)-657-7342**

**Project No.:07-003 Date: July 18, 2007
Project Name: Mercy Hospital
Project Location: Portland, Maine
Weather Conditions: Overcast/mostly cloudy
Contact Person(s): Steven Grant-SRG Eng.**

Discussion/Observations: (All Levels)

**Copies To: Sean Welty-KLMK
Roger Domingo-SWC
James Lanza-Gilbane
Paul Stevens-SMRT
Janusz Wszola (EOR)-SMRT
Cathy Streifel-SMRT**

Comments:

- 1. Structural Steel:** Please refer to Quality Assurance Lab reports for items needed to be addressed by contractor. Mullions at Penthouse floor not anchored to concrete curb at line 2. **Action Required: Contractor to complete fastening per contract documents.**
Concrete curb at Line 4 not in place yet.
- 2. Exterior Wall Board:** In place at line A and 1, partially in-place at line H along at 2nd and 3rd floor level.
- 3. Masonry Veneer:** Just starting to place at Line 1. Masonry anchor ties in-place at line 1 at levels 1, 2, and 3 per contract documents.
- 4. Miscellaneous Steel:** Seismic clips at top of interior masonry walls still not in-place. **Action Required: Contractor to provide per contract documents.**

Diagrams: (Attached Photos 1 through 14)

C: File

Signed: _____