

FIELD REPORT #9

**SRG Engineering, Inc.
P. O. Box 925
Gray, ME 04039-0925
Tel :(207)-657-7323 Fax :(207)-657-7342**

**Project No.:07-003 Date: April 23, 2007
Project Name: Mercy Hospital
Project Location: Portland, Maine
Weather Conditions: Sunny, Upper 50's
Contact Person(s): Steven Grant-SRG Eng.
 Roger Domingo-SWC
 Mike Drew-QAL
 Mike Poulin-Gilbane Co.
 Matt Skillin-Gilbane Co.**

Discussion/Observations:

**Copies To: Sean Welty-KLMK
 Roger Domingo-SWC
 James Lanza-Gilbane
 Paul Stevens-SMRT
 Janusz Wszola (EOR)-SMRT
 Cathy Streifel-SMRT**

Comments:

I visited the site today planning to perform my observation of Level 2, however, was unable to since I left my boots at the office and could not walk the site in sneakers. As a result, I met briefly with Mike and Matt to see how things are progressing while I was away on vacation, and also to check the status of the next concrete placement. Mike indicated the next concrete placement will be for the 2nd floor (grids 3 to 5) is Tuesday, April 24th (tomorrow) at 6:30am. I informed Roger Domingo immediately (about 3:30pm) about this placement, so concrete testing could be scheduled accordingly. Roger indicated he would have someone from SWC at the site for the placement. I also called Mike Drew from the project trailer to check on status of the existing 2nd floor structural steel/deck/studs/mesh/welds/bolts/etc.... Mike indicated this section of Level 2 is acceptable and ready for the scheduled concrete placement. Mike indicated that Dave CoWalis with SWC performed a final inspection for this section of Level 2 last Friday.

ACTION REQUIRED FOR LEVEL 2, GRIDS 3 TO 5: NONE-PER MIKE DREW WITH QAL.

NOTE: Contractor must notify SWC and SRG at least 48 hours (2 business days) prior to concrete placement to allow for ample time to schedule field testing, and also to allow for a final structural check to be sure any and all deficiencies previously noted have been corrected. (Jim Lanza was not present today due to taking a bereavement day, which may explain why SWC and SRG was not notified and did not have a definitive date of concrete placement until late this afternoon. I spoke with Jim last Thursday April 19th, and he said they are hoping to place remaining concrete at Level 2 tomorrow the 24th, but would not know for sure until Monday the 23rd. Jim indicated the floor decks are wet from the recent Northeaster storm and is hard to say definitively when concrete will be placed.

Diagrams: (None)

C: File

Signed: _____