

COMMENTS

- 12/1-00 Called Arden DAVIS - left voice mail - min lot size is 40,000^{sq}, They are showing 35,000^{sq} - I need more info if this is a lot of record - \rightarrow
- 12/4-00 - Arden DAVIS will get me a copy of The Planning Board approved subdiv. plan. \rightarrow
- 1-5-00 Pre Cm w/ Arden Davis by phone & name reserved w/MS. - discussed Trade/risers/Quarrels/Handrails/Location Anchor bolts/Disinfection. Members list & find - Will probably start construction in March - Will provide transportation to & from - \rightarrow
- 3/27/01 - Checked SETBACKS - Rear over 70 FT (stopped 30 reg) - Side 28^{1/2} FT - 20 reg FRONT - 31^{1/2} FT - So Required - FRONT ESTIMATED FROM STAIRS - 44 FT WITHOUT STAIRS TO Foundation wall site - OK FOR SETBACKS - "
- 4/10/01 - checked foundation footers OK - in right place & rebar & anchors placed correctly OK to fill in
- 4/16/01 - checked drains & damp roofing & foundation wall - OK - next inspection of house for framing.
- 4/20/01 Nephew called for temp Service - ok per Len@CMP - looked up left mos for heater's \rightarrow
- 6/1/01 Framing, Electrical, Plumbing inspection. All OK except Stair stringers. Measured 9 1/4. OWNER to replace. Checked egress, Framing, plumbing and electrical OK. Upstairs is to remain unfinished J.R.
- 8/8/01 - Final inspection all complete. READY FOR c/o pending Jay Reynolds inspection J.R.

Type	Inspection Record	Date
Foundation:	_____	_____
Framing:	_____	_____
Plumbing:	_____	_____
Final:	_____	_____
Other:	_____	_____