

6-13-01: Met Contractor @ site
170 Pin Found for reference to side
line. Permission Not granted
to place any concrete @ this time
6/15/01 Deck reduced to 14', OWNER
IDENTIFIED PROPERTY LINES. OK TO
COMMENCE BASED ON THEIR INFORMATION.
SEE EMAIL DATED 6/15/01 All Concept

8/23/01 Final Deck inspection. Need intermediate
handrails. Inconsistent Rise on stairs ending with 2
granite steps - 7'1/2 → 8'1/2 → 7'1/4 JB

8/23/01 Spoke to contractor's wife about issues - he will
call Monday JB

8/28/01 Reviewed BOCA commentary on Monumental stairs.
w/S.H. The path of travel is indicated according to
door location. Therefore the handrails on either end suffice
as the path of travel. Harry Bennett will call regarding
granite steps. JB

9/5/01 The stairs built as per the plans on this permit are
in compliance with the code. The granite steps are (2)
installed per the owner/landscape contractor. JB