

Pleasant Ave Church
Portland Maine
Page Two

Original 1919 Church

- 2 part plaster on diamond lathe
- Plaster on wood lathe
- Gypsum Board Walls
- Joint Compound at seams of gypsum
- 2'x 4' ceiling tile red back
- 9"x 9" floor tile tan with brown spec in the office
- Linoleum tan box pattern in cabinets of office and baths of 70's section
- Linoleum cream pebble pattern in bath and kitchen off the York room
- Sheet flooring tan/brown burlap back in worship hall
- Sheet flooring gray/green burlap back at 2nd floor

Laboratory analysis identified the following building materials **greater than > 1% asbestos by volume**

- B 21-23 ~ Cream linoleum flooring kitchen ~ 7.8 % Chrysotile Asbestos
- B 51-53 ~ 9"x 9" floor tile tan with brown spec in the office ~ 5.4 % Chrysotile Asbestos
- B 51-53 ~ Linoleum cream pebble pattern in bath and kitchen off the York room ~ 8.5 % Chrysotile Asbestos

Pipe Insulation covering on heating system piping in the basement was not sampled and is assumed asbestos containing through visual evaluation

Any suspect materials with greater than 1% asbestos by volume and assumed asbestos containing are a regulated asbestos material and must be removed by a State of Maine DEP licensed abatement contractor prior to being impacted by renovations/demolition.

We appreciate the opportunity to service your asbestos testing needs, should you require further bulk or air quality sampling please feel free to contact us at any time.

Very truly,


Mark Griffeth
Asbestos Inspector AI-0230