



**BECKER**  
STRUCTURAL ENGINEERS

## **Structural Special Inspections Report**

**Alumni Hall Renovation**  
**University of New England**  
Portland, Maine  
March 23, 2016

Report Prepared by:

Structural Engineer of Record  
Becker Structural Engineers, Inc.  
75 York Street  
Portland, ME 04101  
207. 879. 1838

**Alumni Hall Renovation  
University of New England**

Portland, Maine  
March 23, 2016

Structural Engineer of Record

Becker Structural Engineers  
75 York Street  
Portland, ME 04101  
207.879.1838

Owner

University of New England  
11 Hills Beach Road  
Biddeford, ME 04005  
207.283.0171

Architect of Record

Port City Architecture  
65 Newbury Street  
Portland, ME 04101  
207.761.9000

Contractor

Consigli Construction  
15 Franklin Street, Ste A1  
Portland, ME 04101  
207.773.3000



# Alumni Hall Renovation University of New England

Portland, Maine  
March 23, 2016

## Table of Contents

### Section A:

01000	Special Inspections-General
01000.1	Structural Statement of Special Inspections
01000.2	List of Agents
01000.3	Final Report of Special Inspections
01000.4	Special Inspector/Agent Report
01000.5	Disclaimers and Qualifications

### Section B:

01000	Special Inspections- Qualifications of Inspectors and Technicians Schedule of Special Inspections
02300	Soil and Foundation Construction
02300.1	Geotechnical Engineers Construction Observation Reports
03300	Concrete Construction
03300.1	BSE Observation Reports
03300.2	Testing Agency Reports/Concrete Compressive Strength Test Results
03300.3	Mix Designs/Product Data/Material Certifications
04200	Masonry Construction
04200.1	BSE Observation Reports
04200.2	Testing Agency Reports/Grout Compressive Strength Test Results
05120	Steel Construction
05120.1	BSE Observation Reports
05120.2	Weld Inspection Reports
05120.3	Welder and Material Certifications

### Section C:

01000	Quality Assurance
01000.1	Seismic Resistance Checklist/Wind Requirements Checklist
01000.2	Fabricators Certificate of Compliance



**Section A: 01000**





Project: Alumni Hall Renovation - University of New England  
Date Prepared: 5/1/15

## Structural Statement of Special Inspections

---

Project: *Alumni Hall Renovation*

Location: *Portland, Maine*

Owner: *University of New England*

---

This *Statement of Special Inspections* encompass the following discipline: **Structural**

This *Statement of Special Inspections* is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Structural Special Inspection Coordinator (SSIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Structural Special Inspection Coordinator shall keep records of all Structural inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Structural Registered Design Professional in Responsible Charge (SRDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Structural Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Structural Registered Design Professional in Responsible Charge at an interval determined by the SSIC and the BCO.

A *Final Report of Special Inspections* documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency:  Upon request of Building Official \_\_\_\_\_ or  per attached schedule.


Prepared by:

*Daniel S. Burne, P.E.*

\_\_\_\_\_  
(type or print name of the Structural Registered Design Professional in Responsible Charge)

*Daniel S. Burne*  
Signature

*5/1/15*  
Date



Owner's Authorization:

Building Code Official's Acceptance:

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date

**Project:** Alumni Hall Renovation - University of New England  
**Date Prepared:** 5/1/15

## Structural Statement of Special Inspections (Continued)

### List of Agents

Project: *Alumni Hall Renovation*

Location: *Portland, Maine*

Owner: *University of New England*

This Statement of Special Inspections encompass the following discipline: **Structural**

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- Soils and Foundations
- Cast-in-Place Concrete
- Precast Concrete System
- Structural Masonry Systems
- Structural Steel
- Wood Construction (n/a SDC B)
- Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. STRUCTURAL Special Inspections Coordinator (SSIC)	<i>Becker Structural Engineers</i>	<i>75 York St. Portland, ME 04101 207-879-1838 info@beckerstructural.com</i>
2. Special Inspector (SI 1)	<i>Becker Structural Engineers</i>	<i>75 York St Portland, ME 04101 207-879-1838 info@beckerstructural.com</i>
3. Special Inspector (SI 2)	<i>Summit Geoengineering Services</i>	<i>145 Lisbon St. Lewiston, ME 04240 207-576-3313 bpeterlein@summitgeoeng.com</i>
4. Testing Agency (TA 1)	<i>SW Cole Engineering, Inc</i>	<i>286 Portland Rd Gray, ME 04039 207-657-2866 inforgray@swcole.com</i>
5. Testing Agency (TA 2)		
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: Alumni Hall Renovation - University of New England  
Date Prepared: 5/1/15

## Structural Statement of Special Inspections (Continued)

### Final Report of Special Inspections (SSIC/SI 1)

[To be completed by the Structural Special Inspections Coordinator (SSIC/SI 1). Note that all Agent's Final Reports must be received prior to issuance.]

Project: *Alumni Hall Renovation*

Location: *Portland, Maine*

Owner: *University of New England*

Owner's Address: *11 Hills Beach Rd  
Biddeford ME 04005*

Architect of Record: *Lita Semrau  
(name)*

*Port City Architecture  
(firm)*

Structural Registered Design

Professional in Responsible Charge:

*Daniel S. Burne, P.E.  
(name)*

*Becker Structural Engineers  
(firm)*

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Structural Special Inspection Coordinator

*DANIEL S. BURNE, P.E.*

(Type or print name)

*BECKER STRUCTURAL ENGINEERS*

(Firm Name)

*[Handwritten Signature]*

Signature

*5/23/16*

Date





Project: Alumni Hall Renovation - University of New England  
Date Prepared: 5/1/15

## Structural Statement of Special Inspections (Continued)

### Special Inspector's/Agent's Final Report

Project: *Alumni Hall Renovation*  
Special Inspector or Agent: *William Peterlein* *Summit Geoengineering Services*  
(name) (firm)  
Designation: SI 2


To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Special Inspector or Agent:

*William Peterlein*  
(Type or print name)

*William M. Peterlein* *3-16-2016*  
Signature Date



Project: Alumni Hall Renovation - University of New England

Date Prepared: 5/1/15

## Structural Statement of Special Inspections (Continued)

### Special Inspector's/Agent's Final Report

Project: *Alumni Hall Renovation*

Special Inspector or Agent:

Roger E. Domingo

SW Cole Engineering

Designation: TAI

(name) (firm)

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved.

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Special Inspector or Agent:

Roger E. Domingo

(Type or print name)



3/23/16

Signature

Date

SEAL NOT REQUIRED FOR  
TESTING AGENCY

Licensed Professional Seal or  
Certification Number

## Structural Schedule of Special Inspections

---

### Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. *NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.*

#### Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

PE/SE	Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE	Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

#### Experienced Testing Technician

ETT	Experienced Testing Technician – An Experienced Testing Technician with a minimum 5 years experience with the stipulated test or inspection
-----	---

#### American Concrete Institute (ACI) Certification

ACI-CFTT	Concrete Field Testing Technician – Grade 1
ACI-CCI	Concrete Construction Inspector
ACI-LTT	Laboratory Testing Technician – Grade 1&2
ACI-STT	Strength Testing Technician

#### American Welding Society (AWS) Certification

AWS-CWI	Certified Welding Inspector
AWS/AISC-SSI	Certified Structural Steel Inspector

#### American Society of Non-Destructive Testing (ASNT) Certification

ASNT	Non-Destructive Testing Technician – Level II or III.
------	---

#### International Code Council (ICC) Certification

ICC-SMSI	Structural Masonry Special Inspector
ICC-SWSI	Structural Steel and Welding Special Inspector
ICC-SFSI	Spray-Applied Fireproofing Special Inspector
ICC-PCSI	Prestressed Concrete Special Inspector
ICC-RCSI	Reinforced Concrete Special Inspector

#### National Institute for Certification in Engineering Technologies (NICET)

NICET-CT	Concrete Technician – Levels I, II, III & IV
NICET-ST	Soils Technician - Levels I, II, III & IV
NICET-GET	Geotechnical Engineering Technician - Levels I, II, III & IV

#### Other

---

## 01000.5 Disclaimers and Qualifications

The program of Structural/Special Tests and Inspections does not relieve the Contractor or its Subcontractors of their responsibilities and obligations for quality control of the work, for any design work which is included in the scope of services, and for full compliance with the requirements of the Construction Documents. Furthermore, the detection of, or the failure to detect, deficiencies or defects in work during testing and inspection conducted pursuant to the Program does not relieve the Contractor or its subcontractors of their responsibility to correct all deficiencies or defects, whether detected or undetected, in all parts of work, and to otherwise comply with all requirements of the Construction Documents. No warrantee is expressed or implied by the issuance of this document. Additional disclaimers and/or qualifications may be included in the Owner-Special Inspection agreement.

**Section B: 01000**







**Structural Schedule of Special Inspections**

**SOILS & FOUNDATION CONSTRUCTION**

VERIFICATION AND INSPECTION	REQD Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
<b>IBC Section 1704.7, 1704.8, 1704.9</b>						
<b>1. Required Verification and Inspection of Soils:</b>						
a. Verify materials below shallow foundations are adequate to achieve the design bearing capacity.	Y	P	IBC 1704.7	SI2	PE/GE, EIT or ETT	Y
b. Verify excavations are extended to proper depth and have reached proper material.	Y	P	IBC 1704.7	SI2	PE/GE, EIT or ETT	Y
c. Perform classification and testing of compacted fill materials.	Y	P	IBC 1704.7	TA1	PE/GE, EIT or ETT	Y
d. Verify use of proper materials, densities and lift thicknesses during placement and compaction of compacted fill.	Y	C	IBC 1704.7	TA1	PE/GE, EIT or ETT	Y
e. Prior to placement of compacted fill, observe subgrade and verify that site has been prepared properly.	Y	P	IBC 1704.7	SI2	PE/GE, EIT or ETT	Y
<b>2. Required Verification and Inspection of Driven Deep Foundation Elements:</b>						
a. Verify element materials, sizes and lengths comply with the requirements.	N	C	IBC 1704.8		PE/GE, EIT or ETT	
b. Determine capacities of test elements and conduct additional load tests, as required.	N	C	IBC 1704.8		PE/GE, EIT or ETT	
c. Observe driving operations and maintain complete and accurate records for each element.	N	C	IBC 1704.8		PE/GE, EIT or ETT	
d. Verify placement locations and plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations and document any damage to foundation element.	N	C	IBC 1704.8		PE/GE, EIT or ETT	
<b>3. Required Verification and Inspection of Cast-in-Place Deep Foundation Elements:</b>						
a. Observe drilling operations and maintain complete and accurate records for each element.	N	C	IBC 1704.9		PE/GE, EIT or ETT	
b. Verify placement locations and plumbness, confirm element diameters, bell diameters (if applicable), lengths, embedment into bedrock (if applicable) and adequate end bearing strata capacity. Record concrete or grout volumes.	N	C	IBC 1704.9		PE/GE, EIT or ETT	

See Concrete, Masonry, and/or Steel Schedules for additional material inspections for deep foundation elements as applicable.



## DAILY FIELD REPORT

**Date:** 8/13/2015

**Project:** UNE Alumni Hall, Portland, Maine

**Project #:** 14232

**Site Contacts:** Lee Follett, Consigli

**Purpose of Visit:** Perform observations of building foundation subgrade conditions


**Comments:** On site to observe the subgrade soil at the ground floor in the west portion of the new building, in the area shown on the attached sketch.


The soil consisted of native sand with a little gravel and trace of silt. The soil was proofrolled adequately. The excavation was dry. The subgrade conditions are suitable for placing the Structural Fill.

Signed: William M. Petrucci

cc:



<b>Project Name:</b> UNE Alumni Hall Addition/Renovation, Portland, Maine	<b>Project No.</b> 14232
<b>Photo No. 1</b>	
<b>Date:</b> 8-13-15	
<b>Site Location:</b>	
<b>Description:</b> Subgrade in west area looking south.	

<b>Photo No. 2</b>	
<b>Date:</b> 8-13-15	
<b>Site Location:</b>	
<b>Description:</b> Subgrade in west area looking north.	



**TEMPORARY SHORING SEQUENCE FOR ELEVATOR & STAIR INSTALLATION**


- UPON COMPLETION OF EXISTING CHASE, EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED PRIOR TO INSTALLING UNDERPINNERS. EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- INSTALL CONCRETE UNDERPINNERS BELOW WEST FOUNDATION WALL PER SECTION 4/2/3. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.

**INSTALLATION**

- UPON COMPLETION OF EXISTING CHASE, EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED PRIOR TO INSTALLING UNDERPINNERS. EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- INSTALL CONCRETE UNDERPINNERS BELOW WEST FOUNDATION WALL PER SECTION 4/2/3. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.

**FOUNDATION PLAN**

- UPON COMPLETION OF EXISTING CHASE, EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED PRIOR TO INSTALLING UNDERPINNERS. EXISTING WEST FOUNDATION WALL SHALL BE UNDERPINNED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- INSTALL CONCRETE UNDERPINNERS BELOW WEST FOUNDATION WALL PER SECTION 4/2/3. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING. UNDERPINNERS SHALL BE EXCAVATED AND INSTALLED IN SECTIONS AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.
- REMOVE EXISTING WEST FOUNDATION WALL AS SHOWN ON DRAWING TO EXHIBIT EXISTING LATERAL WALL. EXISTING WEST FOUNDATION WALL SHALL BE EXCAVATED AND REMOVED AS SHOWN ON DRAWING.



UNIVERSITY OF NEW ENGLAND  
 UNF  
 Allied Engineering  
 CONSOLI  
 BECKER

CONSTRUCTION DOCUMENT SET  
 FOR  
 CONSTRUCTION

UNIVERSITY OF NEW ENGLAND  
 PORTLAND, MAINE  
 ALUMNI HALL RENOVATION  
 FOUNDATION PLAN

DATE: August 17, 2015  
 DRAWN BY: [Name]  
 CHECKED BY: [Name]  
 PROJECT NO.: [Number]

85 HENBURY STREET  
 PORTLAND, MAINE 04101  
 WWW.PORTSTATEARCH.COM

AS NOTED



## DAILY FIELD REPORT

**Date:** 9/15/2015

**Project:** UNE Alumni Hall, Portland, Maine

**Project #:** 14232

**Site Contacts:** Lee Follett, Consigli

**Purpose of Visit:** Perform observations of building foundation subgrade conditions

**Comments:** On site to observe the subgrade soil at the ground floor in the east and center portions of the new building, in the area shown on the attached sketch.

The soil at the east side of the subject area consisted of native fine sand with a little silt. The soil at the center portion consisted of sand with a little gravel and trace of silt. All subgrade areas observed were proofrolled and in a dense condition. The subgrade conditions are suitable for placing the Structural Fill and constructing the isolated footing.

**Signed:** William M. Petrucci

**cc:**



<b>Project Name:</b> UNE Alumni Hall Addition/Renovation, Portland, Maine		<b>Project No.</b> 14232
<b>Photo No. 1</b>		
<b>Date:</b> 9-15-15		
<b>Site Location:</b>		
<b>Description:</b> Footing Subgrade in Eastern and center portion of building, looking north.		

<b>Photo No. 2</b>		
<b>Date:</b> 9-15-15		
<b>Site Location:</b>		
<b>Description:</b> Footing Subgrade in Eastern and center portion of building, looking south.		





UNIVERSITY OF NEW ENGLAND

CONSIGLI

BECKER

CONSTRUCTION DOCUMENT SET

FOR CONSTRUCTION REVISIONS

UNIVERSITY OF NEW ENGLAND

ALUMNI HALL RENOVATION


FOUNDATION PLAN

S1.1

**TEMPORARY SHORING SEQUENCE FOR ELEVATOR & STAIR INSTALLATION**

THE FOLLOWING NOTES ARE PROVIDED TO ASSIST THE S.C. IN SEQUENCING THE CONSTRUCTION AT THE EXISTING FOUNDATION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.

1. UPON COMPLETION OF FOUNDATION OF EXISTING OVERALL EXISTING WEST FOUNDATION WALL SECTION...  
 2. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 3. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 4. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 5. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 6. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 7. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 8. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 9. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...  
 10. CONCRETE UNDERPINNING BELOW WEST FOUNDATION WALL SECTION...



NO.	DATE	BY	REVISION
1	11-11-10	JKP	ISSUED FOR PERMIT
2	11-11-10	JKP	ISSUED FOR PERMIT
3	11-11-10	JKP	ISSUED FOR PERMIT



FOUNDATION PLAN

- NOTES:
1. REFER TO S1.1-1.1 (SHEET 1.1) FOR PERMITTING INFORMATION.
  2. ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE INTERNATIONAL BUILDING CODE (IBC) AND THE INTERNATIONAL RESIDENTIAL CODE (IRC).
  3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  6. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.
  10. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES.





# Report of Field Density

## ASTM D6938

Project: PORTLAND ME - UNE ALMUNI HALL - CONSTRUCTION MATERIALS TESTING SERVICES

Project Number: 15-0263

Client: UNIVERSITY OF NEW ENGLAND

### Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
1	11/3/2015	RED	ADDITION SOG, W END OF ANNEX	88	8"	19771G	125.0	4.9	95.2	95

### Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
19771G	8/14/2015	On Site Material	Structural Fill	ASTM D-1557 Modified C	131.3	7.6	

Elevation Notes:  
ELEVATION IS +/-

Comments:

  
 Reviewed By


# Report of Moisture-Density

Method ASTM D-1557 MODIFIED Procedure C

Project Name PORTLAND ME - UNE ALMUNI HALL - CONSTRUCTION  
MATERIALS TESTING SERVICES  
Client UNIVERSITY OF NEW ENGLAND  
Material Type STRUCTURAL FILL  
Material Source ON SITE MATERIAL

Project Number 15-0263  
Lab ID 19771G  
Date Received 8/14/2015  
Date Completed 8/19/2015  
Tested By JUSTIN BISSON

## Moisture-Density Relationship Curve



Maximum Dry Density (pcf) 127.5  
Optimum Moisture Content (%) 8.6  
Percent Oversized 15.4%

Corrected Dry Density (pcf) **131.3**  
Corrected Moisture Content (%) **7.6**

Comments

Roger E. Domingo




Project Name PORTLAND ME - UNE ALMUNI HALL - CONSTRUCTION MATERIALS TESTING SERVICES  
 Client UNIVERSITY OF NEW ENGLAND  
 Material Type STRUCTURAL FILL  
 Material Source ON SITE MATERIAL

Project Number 15-0263  
 Lab ID 19771G  
 Date Received 8/14/2015  
 Date Completed 8/18/2015  
 Tested By JUSTIN BISSON

<u>STANDARD DESIGNATION (mm/μm)</u>	<u>SIEVE SIZE</u>	<u>AMOUNT PASSING (%)</u>	<u>SWCE STRUCTURAL FILL SPECIFICATIONS (%)</u>
150 mm	6"	100	
125 mm	5"	100	
100 mm	4"	100	100
75 mm	3"	100	90 - 100
50 mm	2"	96	
38.1 mm	1-1/2"	92	
25.0 mm	1"	88	
19.0 mm	3/4"	85	
12.5 mm	1/2"	78	
6.3 mm	1/4"	69	25 - 90
4.75 mm	No. 4	65	
2.00 mm	No. 10	52	
850 μm	No. 20	33	
425 μm	No. 40	20	0 - 30
250 μm	No. 60	14	
150 μm	No. 100	8	
75 μm	No. 200	3.5	0.0 - 5.0

SAMPLE MEETS SPECIFICATION



Comments

  
 Roger E. Domingo



## Structural Schedule of Special Inspections

### CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION	REQD Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
<b>IBC Section 1704.4</b>						
1. Inspection of reinforcing steel, including prestressing tendons, and placement	Y	P	ACI 318: 3.5, 7.1-7.7	SII	PE/SE or EIT	Y
2. Inspection of reinforcing steel welding in accordance with Table 1704.3, Item 5B	N	-	Not applicable. Welding of Reinf Not Allowed	-	-	
3. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased or where strength design is used.	N	C	IBC 1911.5	SII	PE/SE or EIT	
4. Inspection of anchors installed in hardened concrete.	Y	P	IBC 1212.1	SII	PE/SE or EIT	Y
5. Verifying use of required design mix	Y	P	ACI 318: Ch 4, 5.2-5.4	TA1	ACI-CFTT or ACI-STT	Y
6. At time fresh concrete is sampled to fabricate specimens for strength tests, perform slump and air content tests and determine the temperature of the concrete.	Y	C	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8	TA1	ACI-CFTT or ACI-STT	Y
7. Inspection of concrete and shotcrete placement for proper application techniques	Y	C	ACI 318: 5.9, 5.10	TA1	ACI-CFTT or ACI-STT	Y
8. Inspection for maintenance of specified curing temperature and techniques	Y	P	ACI 318: 5.11-5.13	SII	PE/SE or EIT	Y
9. Inspection of Prestressed Concrete						
a. Application of prestressing force.	N	C	ACI 318: 18.20		PE/SE or EIT	
b. Grouting of bonded prestressing tendons in seismic force resisting system	N	C	ACI 318: 18.18.4		ACI-CFTT or ACI-STT	
10. Erection of precast concrete members.	N	P	ACI 318: Ch 16		PE/SE or EIT	
11. Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms from beams and structural slabs.	N	P	ACI 318: 6.2		ACI-CFTT or ACI-STT	
12. Inspect formwork for shape, location and dimensions of the concrete member being formed.	Y	P	Limitations apply. See below		PE/SE or EIT	

Limitations of item 12: Special inspection includes periodic review of formwork shape, general location, and formwork dimensions that can be readily measured with conventional tape measure. Verification of building layout, building location, foundation extents, column grids, and foundation elevations is excluded.

Project:	UNE Alumni Hall
Location:	Portland, Maine 04103
Becker Job No:	3450

**OBSERVATION REPORT**

Cast in Place Concrete

Date:	08-21-15
Time:	11:00 A.M.
Temp:	75
Weather:	Rain

**Observation Location:** The footings were inspected at the west end of chapel.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Underpinning dowels accepted in lieu of key detailed.
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

The rebar was approximately 90% complete at the time of inspection, with the stepped footing left to be installed.

**Signed:** Patrick Horrigan, E.I.



Project:	UNE Alumni Hall
Location:	Portland, Maine 04103
Becker Job No:	3450

**OBSERVATION REPORT**

Cast in Place Concrete

Date:	09-01-15
Time:	9:00 A.M.
Temp:	75
Weather:	Sunny

**Observation Location:** In-progress inspection of foundation walls at the west end of chapel.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Embedment plates will be inspected at the next visit.
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

We visited the site to review the base of the walls prior to closing forms. The base rebar was approximately 70% complete at the time of inspection, with the walls along the stair left to be installed. No discrepancies were observed. An additional inspection for the top of the wall will be performed prior to placement.

While on site, the shoring at Alumni Hall was also observed. It looked to be in accordance with the documents and was approximately 95% complete, with a first floor post not yet installed and the front entry staging support not yet complete.

**Signed:** Patrick Horrigan, E.I.

Project:	UNE Alumni Hall
Location:	Portland, Maine 04103
Becker Job No:	3450

**OBSERVATION REPORT**

Cast in Place Concrete

Date:	09-15-15
Time:	3:00 P.M.
Temp:	75
Weather:	Sunny

**Observation Location:** Foundation walls at the west end of chapel were inspected.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

The rebar was approximately 95% complete, with one embedment plate left to be installed, as well as the section of footing being poured along the south side of the chapel.

While on site, the following items were discussed in addition to the rebar inspection:

1. The rear foundation wall at Alumni Hall was reviewed. GC indicated concerns over anchoring forms into rubble wall and wanted to pour wall with a horizontal construction joint. Structurally, we would like to avoid a horizontal joint in the wall. It is recommended that other options of forming be explored as pouring the wall in multiple lifts is not recommended. However, no exception in taken to pouring a small footing prior to pouring the concrete wall.



2. A section of the rear foundation wall at Alumni Hall (approximately 4' wide) was observed to be CMU. It is recommended that Hilti HY-70 epoxy be used in place of Hilti Hy-200 epoxy when installing dowels shown in section 5/S2.2.
3. Discussed & reviewed existing soffit condition. GC indicated a preference to install blocking off of the exterior wall top plate tight to the underside of rafters for support. This would allow for the existing soffit beam to be removed and replaced with a single 2x8. No exception is taken to this detail, but any architectural conflicts should be reviewed.
4. Discussed penetrations of wood beam along B line at the first floor framing. The drawings currently show several pipes running through this beam. All parties should consider alternatives to this option as beam penetrations of this size are not recommended.
5. Discussed and visually inspected the rotted bell tower post. GC had opened ceiling and an additional beam was observed to be rotted. BSE will further review condition and provide sketch.

**Signed:** Patrick Horrigan, E.I.

<b>Project:</b>	UNE Alumni Hall
<b>Location:</b>	Portland, Maine 04103
<b>Becker Job No:</b>	3450

**OBSERVATION REPORT**

Cast in Place Concrete

<b>Date:</b>	09-21-15
<b>Time:</b>	2:30 P.M.
<b>Temp:</b>	75
<b>Weather:</b>	Sunny

**Observation Location:** Rear foundation wall at Alumni Hall was inspected as well as two sections of footing along the south and north side of the chapel.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	In multiple areas, the rebar was tight against the existing stone foundation. N.S. Giles indicated they would adjust the bar to get proper cover prior to concrete pour.
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

The rebar was approximately 80% complete, with the section of footing along the north side of the chapel remaining.

While on site, a framing issue was discussed in addition to the rebar inspection. At Alumni Hall, a section of the wall top plate as well as bottom of several belfry studs were observed to be rotted. As discussed on site, it is recommended that a 2x6 plate be added on top of the existing top plate, tight to the inside face of the belfry studs. The new 2x6 plate running parallel to the existing top plate should run a minimum of 2'-0" past the rotted section. Fasten the new top plate to existing with 5/16"x4" RSS Screws @ 8"O.C. (min). Install Simpson HGA10 clips connecting the 2x6 plate to the inside face of the belfry studs.

**Signed:** Patrick Horrigan, E.I.

Project:	UNE Alumni Hall
Location:	Portland, Maine 04103
Becker Job No:	3450

**OBSERVATION REPORT**

Cast in Place Concrete

Date:	10-14-15
Time:	11:30 A.M.
Temp:	65
Weather:	Sunny

**Observation Location:** The remaining foundation wall along the North side of the Chapel was inspected as well as a section of wall along the south side of the Chapel.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

**Signed:** Patrick Horrigan, E.I.

<b>Project:</b>	UNE Alumni Hall
<b>Location:</b>	Portland, Maine 04103
<b>Becker Job No:</b>	3450

**OBSERVATION REPORT**

Cast in Place Concrete

<b>Date:</b>	11-19-15
<b>Time:</b>	12:00 P.M.
<b>Temp:</b>	50
<b>Weather:</b>	Cloudy

**Observation Location:** Final wall placement at chapel, south side adjacent to existing building.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

**Signed:** Dan S. Burne, P.E.



<b>Project:</b>	UNE Alumni Hall
<b>Location:</b>	Portland, Maine 04103
<b>Becker Job No:</b>	3450

**OBSERVATION REPORT**

Cast in Place Concrete


<b>Date:</b>	12-04-15
<b>Time:</b>	12:00-12:45 P.M.
<b>Temp:</b>	45° F
<b>Weather:</b>	Partly Cloudy

**Observation Location:** Elevator wall reinforcement.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	GC to confirm post installed drill and epoxy method for column base plate anchors.
Lap Splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Notes:**

**Signed:** Alexander Wheelock, E.I.



## Concrete Construction Observation Report

<b>Project Name/Location:</b>	UNE Alumni Hall Renovation	<b>Project No:</b>	15-0263
<b>Client/Client's Rep.:</b>	UNE	<b>Date:</b>	10/8//15
<b>Concrete Contractor:</b>	N. S. Giles	<b>Sheet:</b>	1 of 1
<b>Placement Location:</b>	Footing: Eastern section of underpinning	<b>S.W.COLE Rep.:</b>	VLT
<b>Weather:</b>	Clear 68 degrees	<b>On Site:</b>	11:45pm – 1:30pm

<i>Pre Placement Observations</i>	In Compliance	N/O	Comments
Bar size and location (diameter, length, bend and coverage)	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	By others
Splicing (type, overlap)	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement conditions (cleanliness, temperature etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embedments and anchor bolts installed	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

Referenced Drawings	Date	Page(s)	Rev.	ASTM	GRADE
				A 615 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<i>Concrete Placement Observations</i>	In Compliance	N/O	Comments
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	3000psi, 3/4"
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Conveyor
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Mechanical
Even layering around openings and embedments	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Field Testing of Concrete Performed** Yes  No  Loads: 1 Yards: 8.5  
 \*Cylinder Set Number: 700-7 ←\*refer to associated concrete test report

**Non-Conformance Items Observed (person notified)** Yes  No

**Notes:**

S.W.COLE arrived to test concrete for sections of underpinning, as scheduled by Consigli. Initial air was tested on the first truck was 7.6%. Mid load air test result was 5.9%. Slump test result was 3". Auburn Concrete added 22oz of Glenium 7500 on site in order to increase slump and workability of concrete at mid load. S.W.COLE spoke to N.S. Giles and Consigli about concrete load being on site beyond 90 minute time frame. The concrete temperature was 68 degrees and load was emptied not long after the 90 minute time frame. Four cylinders were made at mid load.

Attachments: Photos Reviewed By: RED

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



## Concrete Construction Observation Report

<b>Project Name/Location:</b>	UNE Alumni Hall Renovation	<b>Project No.:</b>	15-0263
<b>Client/Client's Rep.:</b>	UNE	<b>Date:</b>	12-17-15
<b>Concrete Contractor:</b>	N. S. Giles	<b>Sheet:</b>	1 of 1
<b>Placement Location:</b>	Retaining wall Inside old building/ Concrete site wall first floor.	<b>S.W.COLE Rep.:</b>	AAB
<b>Weather:</b>	Rainy 50°F	<b>On Site:</b>	12:15pm – 1:30pm

<i>Pre Placement Observations</i>	<b>In Compliance</b>		<b>N/O</b>	<b>Comments</b>
Bar size and location (diameter, length, bend and coverage)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Splicing (type, overlap)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Stability (wiring, chairs, and spacers)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Reinforcement conditions (cleanliness, temperature etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Embedments and anchor bolts installed	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

Referenced Drawings	Date	Page(s)	Rev.	ASTM	GRADE
				A 615 <input type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input type="checkbox"/>
				A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	
				A 706 <input type="checkbox"/>	A 775 Epoxy <input type="checkbox"/>

<i>Concrete Placement Observations</i>	<b>In Compliance</b>		<b>N/O</b>	<b>Comments</b>
Required mix used	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	3000psi, 3/4"
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Pumped
Internal vibration / consolidation of concrete	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	<input type="checkbox"/>	Internal Vibration Observed
Even layering around openings and embedments	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Post placement observations (finishing, curing, etc.)	Yes <input type="checkbox"/>	No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

<b>Field Testing of Concrete Performed</b>	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Loads:	2	Yards:	15
<b>*Cylinder Set Number:</b> 700-15	←*refer to associated concrete test report					
<b>Non-Conformance Items Observed (person notified)</b>	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>				

**Notes:**

S.W.COLE requested on-site by Consigli to observe concrete placement. Tests results as follows.

- Mid-load test results: AE = 7.0%, Slump 6 1/2", Concrete temperature 68°F.
  - A set of four cylinders were cast for compressive strength testing.

Attachments: None

Reviewed By: RED

---

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 8/13/2015      **Time Cast:** 1:35      **Date Received:** 8/14/2015

**Placement Location:** UNDERPINNING @ CORNERS OF LIBRARY

**Placement Method:** BUCKET

**Placement Vol. (yd<sup>3</sup>):** 3

**Cylinders Made By:** ROGER DOMINGO

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR AE20  
 GLENIUM 7500

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b>	4.5	<b>Load Number:</b>	1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b>	5.5	<b>Mixer Number:</b>	76	
<b>Air Temp (°F):</b>	77		<b>Ticket Number</b>	262611	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b>	80		<b>Cubic Yards:</b>	3	1:20
			<b>Design (psi):</b>	3000	<b>Depart</b>

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-1A	8.25	4.02	12.67	8/20/2015	Lab	7	4	47.8	3770
700-1B	8.25	4.03	12.72	9/10/2015	Lab	28	4	62.8	4940
700-1C	8.25	4.02	12.67	9/10/2015	Lab	28	4	57.2	4510
700-1D				Hold	Lab				

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 8/21/2015      **Time Cast:** 2:46      **Date Received:** 8/22/2015  
**Placement Location:** WESTERN THIRD (1/3) OF FOUNDATION FOOTING & SECOND SECTION UNDERPINNING (W SIDE)  
**Placement Method:** BELT TRUCK      **Placement Vol. (yd<sup>3</sup>):** 12  
**Cylinders Made By:** RYAN SWEETSER      **Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 68.9      **Maximum (°F)** 88.3

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR AE20  
 MASTER SET R100  
 MASGLENIUM 7500

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Load Number:</b> 2	<b>Batch:</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 7.0	2:02
<b>Air Temp (°F):</b> 70	<b>Mixer Number:</b> 83	<b>Arrive:</b>
<b>Conc. Temp (°F) (C-1064):</b> 81	<b>Ticket Number:</b> 262516	2:23
	<b>Cubic Yards:</b> 6	<b>Depart:</b>
	<b>Design (psi):</b> 3000	2:51

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-2A	8.25	4.01	12.65	8/28/2015	Lab	7	4	44.2	3500
700-2B	8.20	4.01	12.63	9/18/2015	Lab	28	4	48.8	3870
700-2C	8.20	4.01	12.62	9/18/2015	Lab	28	5	48.2	3820
700-2D	8.20			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 9/16/2015      **Time Cast:** 2:00      **Date Received:** 9/17/2015

**Placement Location:** WALLS WESTERN 1/3 OF FOUNDATION & SOUTH FOOTING

**Placement Method:** BELT

**Placement Vol. (yd<sup>3</sup>):**
**Cylinders Made By:** CHARLES CROMWELL

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 64      **Maximum (°F)** 90

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
 MASTER SET  
 MASTER GLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 5	<b>Load Number:</b> 2	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 5.5	<b>Mixer Number:</b> 144	1:01
<b>Air Temp (°F):</b> 80		<b>Ticket Number</b> 266035	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 84		<b>Cubic Yards:</b> 10	1:22
		<b>Design (psi):</b> 3000	<b>Depart</b>
			2:00

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-3A	5.30	4.01	12.66	9/23/2015	Lab	7	4	41.6	3290
700-3B	5.25	4.01	12.61	10/14/2015	Lab	28	5	52.4	4160
700-3C	5.30	4.00	12.57	10/14/2015	Lab	28	5	52.4	4170
700-3D	5.30			Hold	Lab				

#### Fracture Types



Remarks:



**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 9/22/2015      **Time Cast:** 9:39      **Date Received:** 9/23/2015

**Placement Location:** WALL ON 3  
FOOTING: C.8 MID SPAN      A MIDSPAN

**Placement Method:** TELEBELT

**Cylinders Made By:** CHRISTOPHER HENES

**Placement Vol. (yd<sup>3</sup>):** 18

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**      **Maximum (°F)**

### TEST RESULTS

**Slump (in) (C-143):**      **Slump WR:** 3.5

**Air Content (%) (C-231)**      **Air WR:** 3.5

**Air Temp (°F):** 68

**Conc. Temp (°F) (C-1064):** 74

### DELIVERY INFORMATION

**Admixtures:** MICRO AIR  
R100  
GLENIUM

**Load Number:** 1      **Batch** 8:33

**Mixer Number:** 156


**Ticket Number** 266234      **Arrive** 8:57

**Cubic Yards:** 7      **Depart** 9:55

**Design (psi):** 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-4A	8.45	4.00	12.55	9/29/2015	Lab	7	5	47.2	3760
700-4B	8.40	4.02	12.69	10/20/2015	Lab	28	5	59.6	4700
700-4C	8.45	4.02	12.67	10/20/2015	Lab	28	5	60.8	4800
700-4D	8.45			Hold	Lab				

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 9/28/2015      **Time Cast:** 12:50  
**Placement Location:** 3 SECTIONS OF UNDER PINNING

**Date Received:**

**Placement Method:**  
**Cylinders Made By:** CHRISTOPHER HENES

**Placement Vol. (yd<sup>3</sup>):**  
**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION

**Admixtures:** MICRO AIR  
 GLENIUM  
 R100


### TEST RESULTS

**Slump (in) (C-143):**                      **Slump WR:** 4 3/4  
**Air Content (%) (C-231)**                      **Air WR:** 4.8  
**Air Temp (°F):**                      72  
**Conc. Temp (°F) (C-1064):**                      81

**Load Number:** 1                      **Batch** 12:17  
**Mixer Number:** 157  
**Ticket Number** 266493                      **Arrive** 12:34  
**Cubic Yards:** 7                      **Depart**  
**Design (psi):** 5000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-5A	8.45	3.99	12.49	9/29/2015	Field	1	4	47.8	3830
700-5B	8.40	3.99	12.51	10/5/2015	Lab	7	5	73.2	5850
700-5C	8.45	4.00	12.56	10/26/2015	Lab	28	5	85.8	6830
700-5D	8.40	4.00	12.54	10/26/2015	Lab	28	4	80.4	6410
700-5E	8.40			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 10/2/2015      **Time Cast:** 12:34

**Date Received:**
**Placement Location:** 2 SECTIONS UNDERPINNING  
1 SECTION FOOTING

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):**
**Cylinders Made By:** CHARLES CROMWELL

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION

**Admixtures:**

### TEST RESULTS

**Slump (in) (C-143):**                      **Slump WR:** 6 1/4

**Load Number:** 1                      **Batch**
**Air Content (%) (C-231)**                      **Air WR:** 7.2


**Mixer Number:** 117                      **11:47**
**Air Temp (°F):** 52

**Ticket Number** 265365                      **Arrive**
**Conc. Temp (°F) (C-1064):** 68

**Cubic Yards:** 10                      **Depart**
**Design (psi):**

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-6A	8.15	3.99	12.48	10/9/2015	Lab	7	4	37.0	2960
700-6B	8.15	4.01	12.62	10/30/2015	Lab	28	5	49.6	3930
700-6C	8.20	4.00	12.58	10/30/2015	Lab	28	5	49.4	3930
700-6D	8.15	4.01	12.60	11/27/2015	Lab	56	5	53.2	4220

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 10/8/2015      **Time Cast:** 1:00      **Date Received:** 10/9/2015

**Placement Location:** FOOTING: UNDERPINNING BETWEEN NEW ADD-ON & EXISTING BLDG

**Placement Method:** CONVEYOR

**Placement Vol. (yd<sup>3</sup>):** 8.5

**Cylinders Made By:** VAN TERRELL, JR.

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

**Temperatures**

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
MASTER GLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 3	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 5.9	<b>Mixer Number:</b> 144	11:24
<b>Air Temp (°F):</b> 63		<b>Ticket Number</b> 265549	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 68		<b>Cubic Yards:</b> 8.5	12:02
		<b>Design (psi):</b> 3000	<b>Depart</b>

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-7A	8.25	4.00	12.54	10/15/2015	Lab	7	5	44.2	3520
700-7B	8.30	4.01	12.62	11/5/2015	Lab	28	4	59.8	4740
700-7C	8.30	4.01	12.60	11/5/2015	Lab	28	4	57.2	4540
700-7D	8.30			Hold	Lab				

Fracture Types



Remarks:



**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 10/14/2015      **Time Cast:** 2:05      **Date Received:** 10/15/2015

**Placement Location:** WALL: N WALL & S WALL      PIER: W END OF BLDG  
 CURB: E SIDE

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 48

**Cylinders Made By:** VAN TERRELL, JR.

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION

**Admixtures:** MASGLENIUM  
 MASTER AIR

### TEST RESULTS

**Slump (in) (C-143):**                      **Slump WR:** 5.5

**Load Number:** 1                      **Batch**  
 12:39

**Air Content (%) (C-231)**                      **Air WR:** 3.9

**Mixer Number:** 95                      **Arrive**  
 1:33

**Air Temp (°F):**


**Ticket Number** 265686

**Conc. Temp (°F) (C-1064):** 70

**Cubic Yards:** 10                      **Depart**  
 1:50

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-8A	8.40	4.01	12.64	10/21/2015	Lab	7	4	61.0	4830
700-8B	8.35	4.02	12.70	11/11/2015	Lab	28	4	73.4	5780
700-8C	8.40	4.01	12.63	11/11/2015	Lab	28	4	74.8	5920
700-8D	8.40			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 11/12/2015      **Time Cast:** 7:30      **Date Received:** 11/13/2015

**Placement Location:** BASEMENT SLAB - INTERIOR SLAB

**Placement Method:** CONVEYOR

**Placement Vol. (yd<sup>3</sup>):** 21

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MASTER SET  
 MASGLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 4 1/4	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 3.0	<b>Mixer Number:</b> 156	6:27
<b>Air Temp (°F):</b> 43		<b>Ticket Number</b> 289101	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 65		<b>Cubic Yards:</b> 10.5	6:55
		<b>Design (psi):</b> 3000	<b>Depart</b>
			7:42

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-9A	8.45	4.01	12.63	11/19/2015	Lab	7	4	40.2	<b>3180</b>
700-9B	8.40	4.01	12.65	12/10/2015	Lab	28	4	53.6	<b>4240</b>
700-9C	8.40	4.01	12.63	12/10/2015	Lab	28	5	49.8	<b>3950</b>
700-9D	8.40			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 11/17/2015      **Time Cast:** 11:20      **Date Received:** 11/19/2015

**Placement Location:** FOOTING ALONG LINE A FROM 1 TO 3

**Placement Method:** CONVEYOR TRUCK

**Placement Vol. (yd<sup>3</sup>):** 3

**Cylinders Made By:** JUSTIN ROUILLARD

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 31      **Maximum (°F)** 65

### DELIVERY INFORMATION


**Admixtures:** MRWR

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 5	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 7.4	<b>Mixer Number:</b> 196	10:43
<b>Air Temp (°F):</b> 42		<b>Ticket Number</b> 284945	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 64		<b>Cubic Yards:</b> 3	11:15
		<b>Design (psi):</b> 3500	<b>Depart</b>
			11:30

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-10A	8.15	4.01	12.64	11/24/2015	Lab	7	4	41.0	3240
700-10B	8.20	4.01	12.63	12/15/2015	Lab	28	3	55.2	4370
700-10C	8.15	4.01	12.63	12/15/2015	Lab	28	4	53.8	4260
700-10D	8.15			Hold	Lab				

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 11/20/2015    **Time Cast:** 1:48  
**Placement Location:** WALL: SE CNR  
 INTERSECTING EXISTING BLDG  
**Placement Method:** CONVEYOR  
**Cylinders Made By:** VAN TERRELL, JR.

**Date Received:**  
**Placement Vol. (yd<sup>3</sup>):** 10  
**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** GLENIUM  
 MICRO AIR

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b>	4	<b>Load Number:</b>	1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b>	6.8	<b>Mixer Number:</b>	118	12:38
<b>Air Temp (°F):</b>	50		<b>Ticket Number</b>	285087	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b>	70		<b>Cubic Yards:</b>	6.25	1:13
			<b>Design (psi):</b>	3000	<b>Depart</b>
					1:47

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-11A	8.25	4.01	12.61	11/27/2015	Lab	7	4	43.6	3460
700-11B	8.25	4.02	12.68	12/18/2015	Lab	28	5	53.2	4200
700-11C	8.20	4.01	12.63	12/18/2015	Lab	28	4	56.2	4450
700-11D	8.20			Hold	Lab				

#### Fracture Types



Remarks:

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 11/25/2015      **Time Cast:**      **Date Received:**

**Placement Location:** ELEVATOR PIT

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 9

**Cylinders Made By:** SCOTT BONNEAU

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION

**Admixtures:** AE  
MRWR


### TEST RESULTS

**Slump (in) (C-143):** 4 3/4  
**Air Content (%) (C-231)** 5.8  
**Air Temp (°F):** 39  
**Conc. Temp (°F) (C-1064):** 66

**Load Number:** 1                      **Batch** 2:45  
**Mixer Number:** 156  
**Ticket Number** 284656              **Arrive** 3:05  
**Cubic Yards:** 9                      **Depart** 4:00  
**Design (psi):** 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-12A	8.25	4.01	12.64	12/2/2015	Lab	7	4	36.6	2900
700-12B	8.30	4.01	12.65	12/23/2015	Lab	28	4	53.6	4240
700-12C	8.25	4.01	12.63	12/23/2015	Lab	28	5	56.2	4450
700-12D	8.25			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 12/4/2015      **Time Cast:** 1:08      **Date Received:** 12/7/2015

**Placement Location:** WALLS: ELEVATOR PAD

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 10.5

**Cylinders Made By:** VAN TERRELL, JR.

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 43      **Maximum (°F)** 55

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
MASGLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 5.5	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 6.1	<b>Mixer Number:</b> 94	11:37
<b>Air Temp (°F):</b> 42		<b>Ticket Number</b> 284509	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 70		<b>Cubic Yards:</b> 10.5	12:14
		<b>Design (psi):</b> 3000	<b>Depart</b>
			1:38

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-13A	8.25	4.01	12.64	12/11/2015	Lab	7	4	35.6	2820
700-13B	8.20	4.01	12.65	1/1/2016	Lab	28	5	50.4	3980
700-13C	8.20	4.00	12.58	1/1/2016	Lab	28	4	47.6	3790
700-13D	8.20			Hold	Lab				

#### Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 12/14/2015      **Time Cast:** 1:30      **Date Received:** 12/15/2015

**Placement Location:** CONC SITE WALL FIRST FLOOR 2 RETAINING WALLS INSIDE OLD BLDG FOOTING IN NEW BLDG AGAINST RUBBLE WALL SE CNR

**Placement Method:** PUMP

**Placement Vol. (yd<sup>3</sup>):** 13.5

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
GLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 3.5	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 5.1	<b>Mixer Number:</b> 155	12:36
<b>Air Temp (°F):</b> 43		<b>Ticket Number</b> 283064	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 73		<b>Cubic Yards:</b> 6.75	1:03
		<b>Design (psi):</b> 3000	<b>Depart</b>
			1:35

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-14A	8.30	4.01	12.65	12/21/2015	Lab	7	4	41.4	3270
700-14B	8.25	4.01	12.60	1/11/2016	Lab	28	6	54.8	4350
700-14C	8.25	4.01	12.61	1/11/2016	Lab	28	5	57.2	4540
700-14D	8.30			Hold	Lab				

#### Fracture Types



Remarks:

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 12/17/2015    **Time Cast:** 1:10    **Date Received:** 12/18/2015

**Placement Location:** CONCRETE RETAIN WALL / UNDER BLDG WALLS

**Placement Method:** PUMP

**Placement Vol. (yd³):** 15

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)** 40    **Maximum (°F)** 65

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
MASTER GLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 6.5	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 7.0	<b>Mixer Number:</b> 160	12:18
<b>Air Temp (°F):</b> 48		<b>Ticket Number</b> 282600	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 68		<b>Cubic Yards:</b> 7.5	12:45
		<b>Design (psi):</b> 3000	<b>Depart</b>

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-15A	8.25	4.01	12.65	12/24/2015	Lab	7	5	38.8	3070
700-15B	8.30	4.02	12.72	1/14/2016	Lab	28	5	44.4	3490
700-15C	8.30	4.01	12.60	1/14/2016	Lab	28	6	46.8	3710
700-15D	8.30			Hold	Lab				

#### Fracture Types



Remarks:

## Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** Portland ME - UNE Alumni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 12/23/2015      **Time Cast:** 7:20      **Date Received:**  
**Placement Location:** BASEMENT LEVEL SLAB ON GRADE 1ST FLOOR SLAB ON DECK

**Placement Method:** PUMP      **Placement Vol. (yd<sup>3</sup>):**  
**Cylinders Made By:** JUSTIN ROUILLARD      **Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

Temperatures

**Minimum (°F)**      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MRWR  
 POZZ 1%

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b>	6	<b>Load Number:</b>	1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b>	2.7	<b>Mixer Number:</b>	94	6:41
<b>Air Temp (°F):</b>	29		<b>Ticket Number</b>	282510	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b>	64		<b>Cubic Yards:</b>	10.5	7:10
			<b>Design (psi):</b>	3000	<b>Depart</b>
					7:45

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in <sup>2</sup> )	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-16A	8.40	4.02	12.67	12/30/2015	Lab	7	4	39.8	3140
700-16B	8.35	4.01	12.63	1/20/2016	Lab	28	5	49.4	3910
700-16C	8.40	4.00	12.57	1/20/2016	Lab	28	5	48.6	3870
700-16D	8.35			Hold	Lab				

Fracture Types



Remarks:



## Report of Concrete Compressive Strength

ASTM C-31 &amp; C-39

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**
**General Contractor:**
**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 1/8/2016      **Time Cast:** 2:10      **Date Received:** 1/11/2016

**Placement Location:** T WALL EL 100' 4" CONCRETE SITE WALL/STAIRS REV S1.2

**Placement Method:** CHUTE

**Placement Vol. (yd<sup>3</sup>):** 7

**Cylinders Made By:** AIDAN BOYCE

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**                      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MASTER AIR  
GLENIUM

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 4.5	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 7.0	<b>Mixer Number:</b> 156	1:16
<b>Air Temp (°F):</b> 36		<b>Ticket Number</b> 285324	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 64		<b>Cubic Yards:</b> 7	1:45
		<b>Design (psi):</b> 3000	<b>Depart</b>

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-19A	8.15	4.00	12.59	1/15/2016	Lab	7	4	38.8	3080
700-19B	8.20	4.03	12.75	2/5/2016	Lab	28	4	49.4	3880
700-19C	8.20	4.01	12.65	2/5/2016	Lab	28	4	48.8	3860
700-19D	8.20			Hold	Lab				

#### Fracture Types



Remarks:

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** AUBURN CONCRETE

### PLACEMENT INFORMATION

**Date Cast:** 1/19/2016      **Time Cast:** 12:18      **Date Received:** 1/20/2016

**Placement Location:** GRADE BEAM: INTERIOR CMU WALL

**Placement Method:** TAILGATE TO BUCKET

**Placement Vol. (yd<sup>3</sup>):** 3

**Cylinders Made By:** VAN TERRELL, JR.

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

#### Temperatures

**Minimum (°F)**      **Maximum (°F)**

### DELIVERY INFORMATION


**Admixtures:** MRWR  
MASTER AIR

### TEST RESULTS

<b>Slump (in) (C-143):</b>	<b>Slump WR:</b> 6	<b>Load Number:</b> 1	<b>Batch</b>
<b>Air Content (%) (C-231)</b>	<b>Air WR:</b> 6.8	<b>Mixer Number:</b> 101	10:56
<b>Air Temp (°F):</b> 18		<b>Ticket Number</b> 285468	<b>Arrive</b>
<b>Conc. Temp (°F) (C-1064):</b> 47		<b>Cubic Yards:</b> 3	11:33
		<b>Design (psi):</b> 3000	<b>Depart</b>
			12:30

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
700-21A	8.00	4.00	12.58	1/26/2016	Lab	7	3	28.6	2270
700-21B	8.10	4.00	12.58	2/16/2016	Lab	28	5	40.0	3180
700-21C	8.10	4.01	12.61	2/16/2016	Lab	28	5	42.6	3380
700-21D	8.05			Hold	Lab				

#### Fracture Types



Remarks:





AUBURN - 82 Goldthwaite Road  
 WESTBROOK - 93 Scott Drive  
 WEST BATH - 50 Arthur Reno Sr Road  
 AUGUSTA - 2 Hard Rock Road  
 TOPSHAM- 26 Meadow Road Ext.

Main Office: P.O. Box 1747 • Auburn, Maine 04210

Phone: (207) 777-7100 • Fax: (207) 777-7171

# N.S. GILES FOUNDATIONS, INC.

**ATTN: DALE DAGGETT**

**82 NADINE'S WAY**

**BANGOR, ME 04401**

**PH: (207) 942-9445**

**FX: (207) 945-3163**

**Email: dale.daggett@nsgiles.com**

**Mix Design Submittals for:**

## *UNE ALUMNI HALL*

*716 STEVENS AVE - PORTLAND, MAINE*

- Reviewed
- Furnish as Corrected
- Rejected
- Revise & Resubmit
- Submit Specific Item

This review is only for general conformance with the design concept of the project and general compliance with the information given in the Contract Documents. Corrections or comments made on the shop drawings during this review do not relieve contractor from compliance with the requirements of the plans and specifications. Approval of a specific item shall not include approval of an assembly of which the item is a component. Contractor is responsible for: dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication processes or to the means, methods, techniques, sequences and procedures of construction; coordination of his or her Work with that of all other trades; and for performing all work in a safe and satisfactory manner.

**Becker Structural Engineers, Inc.**

Date: 08/04/15 By: PCH

As prepared by:

**AUBURN CONCRETE**

Remi Delcourt, Quality Control & Sales

P.O. Box 1747 - 82 Goldthwaite Road

Auburn, Maine 04210

Office: (207) 777-7100

Facsimile: (207) 777-7171

E-Mail: remi@auburnconcrete.com

**Please confirm that slump is acceptable on the following mix designs.**





AUBURN - 82 Goldthwaite Road  
 WESTBROOK - 93 Scott Drive  
 WEST BATH - 50 Arthur Reno Sr Road  
 AUGUSTA - 2 Hard Rock Road  
 TOPSHAM- 26 Meadow Road Ext.

Main Office: P.O. Box 1747 • Auburn, Maine 04210

Phone: (207) 777-7100 • Fax: (207) 777-7171

# NS GILES FOUNDATIONS

UNE - ALUMNI HALL  
 716 STEVENS AVENUE - PORTLAND, ME

## 3000PSI - Air Entrained, 3/4" Crushed Stone Mix Design Submittal (FOUNDATIONS)

7/22/2015

3034SA

		<u>Weight-SSD (lbs)</u>	<u>Volume (Cu.Ft.)</u>	<u>Sources</u>
CEMENT, T I/II	ASTM C-150	517	2.63	DRAGON PRODUCTS COMPANY
COARSE AGG	ASTM C-33: #57/ #67	1700	10.28	K & K EXCAVATION
FINE AGGREGATE	ASTM C-33	1330	8.17	PORTLAND SAND & GRAVEL
WATER U.S. GAL/CY:	33.0	275	4.41	PORTLAND WATER DISTRICT
AIR CONTENT (%):	6.0 +/- 1.5%		1.63	

WATER/CEMENT RATIO:  
 SLUMP (Inches):

8.53  
 5.00 ± 1.00" ← 7.00" ± 1.00" (After Superplasticizer\*\*)

YIELD: 141.0 PCF 27.1 Cu.Ft.

**OKAY IF ACCOUNTING  
 FOR MIDRANGE WATER  
 REDUCER. LIMIT SLUMP  
 TO 4" MAX OTHERWISE.**

*MasterGlenium 7500	ASTM C494, TYPE A,F	3.00 oz/cwt	15.5 US oz/CY	BASF/MASTER BUILDERS
*MasterGlenium 7500 dose is for MIDRANGE applications.				
MasterAir AE 200	ASTM C-260	0.2 oz/cwt	1.0 US oz/CY	BASF/MASTER BUILDERS

**OPTIONAL:**

MasterSet FP 20	ASTM C-494, Type C,E	10.00 oz/cwt	51.7 US oz/CY	BASF/MASTER BUILDERS
MasterSet R100	ASTM C-494, Type B,D	2.00 oz/cwt	10.3 US oz/CY	BASF/MASTER BUILDERS

\*MasterGlenium 7500 meets the requirements of ASTM C494 for Type A (water-reducing) and Type F (high-range water -reducing).  
 Plant or site addition of 2 - 3 fl.oz./cwt (10.3 - 15.5 fl.oz./cy) will be required to achieve end slump indicated.

MIX IDENTIFICATION #:

DESIGN STRENGTH:

3034SA  
3000 PSI @ 28 DAYS



2012-06-04  
9:05 AM

PROJECT:  
CONTRACTOR:

W/C: 0.53  
MAX. C.A.: 3/4"

DATE	PROJECT	ID#	SLUMP	% AIR	TEMPERATURE CONC	TEMPERATURE AIR	7 DAY	28 DAY	MOVING AVG. OF 3
2014-01-13	WASHBURN & DOUGHTY	363-1	5.50	6.0	51	39	3200	3840	
2014-01-31	WASHBURN & DOUGHTY	363-2	5.50	6.4	58	36	2690	3505	
2014-01-31	WASHBURN & DOUGHTY	363-3	6.00	6.6	56	35	2760	3490	3612
2014-04-10	Town & Country Center	77894	5.50	6.0	63	55	3150	4160	3718
2014-0509	LINCOLN ACADEMY	370-1	4.25	6.8	67	60	3130	3970	3873
2014-06-02	MOLNLYCKE	B201-1	4.50	5.7	68	74	2930	3880	4003
2014-06-05	MOLNLYCKE	B201-3	4.50	4.5	65	63	3660	4720	4190
2014-06-10	MOLNLYCKE	B201-4	5.50	5.2	77	75	2990	3870	4157
2014-06-11	MOLNLYCKE	B201-5	4.50	5.5	77	75	3650	4925	4505
2014-06-12	LINCOLN ACADEMY	370-2	5.50	6.8	71	61	3290	3755	4183
2014-06-12	LINCOLN ACADEMY	370-3	5.00	6.6	71	60	3060	3640	4107
2014-06-12	MOLNLYCKE	B201-6	4.50	5.0	72	75	3270	4010	3802
2014-06-16	MOLNLYCKE	B201-7	4.50	5.2	77	76	3350	4040	3897
2014-06-17	MOLNLYCKE	B201-8	3.75	6.6	78	77	3290	4175	4075
2014-06-20	MOLNLYCKE	B201-9	5.50	5.3	75	70	2920	3585	3933
2014-06-24	MOLNLYCKE	B201-10	3.25	4.0	78	72	3590	4450	4070
2014-06-25	MOLNLYCKE	B201-11	4.00	6.1	74	70	3050	3520	3852
2014-06-27	MOLNLYCKE	B201-12	3.75	6.1	81	75	3210	4235	4068
2014-06-30	MOLNLYCKE	B201-13	4.00	5.7	81	88	2890	3440	3732
2014-07-01	MOLNLYCKE	B201-14		8.2	78	65	4500	5040	4238
2014-0-02	MOLNLYCKE	B201-15	4.50	5.8	86	88	4160	4270	4250
2014-07-03	LINCOLN ACADEMY	370-4	4.50	7.4	82	66	3050	3565	4292
2014-07-03	LINCOLN ACADEMY	370-5	6.00	5.8	83	70	3050	4385	4073
2014-07-03	MOLNLYCKE	B201-16	5.00	6.5	84	75	2820	3295	3748
2014-07-07	MOLNLYCKE	B201-17	7.00	2.6	83	81	3080	3690	3790
2014-07-25	CONY FLATIRON APARTMENTS	402-1	5.75	5.8	80	65	3050	3950	3645
2014-08-01	LINCOLN ACADEMY	370-9	3.50	5.2	76	62	3430	3675	3772
2014-08-01	LINCOLN ACADEMY	370-10	4.75	5.5	79	72	3540	4250	3958
2014-08-15	LINCOLN ACADEMY	370-11	5.00	6.4	76	68	2890	3565	3830
2014-08-15	LINCOLN ACADEMY	370-12	3.00	4.5	81	84	3580	4380	4065
2014-08-18	LINCOLN ACADEMY	370-13	4.25	5.2	83	70	2970	3730	3892
2014-09-12	Old Dominion Freight	253627	6.25	5.7	77	68	3300	4105	4072
2014-09-16	Old Dominion Freight	253814	5.00	7.0	64	55	3750	4450	4095
2014-10-27	WELLS HIGH SCHOOL ADDN	246457	3.50	6.1	67	60	3970	4995	4517
2014-11-03	WELLS HIGH SCHOOL ADDN	252899	4.50	5.9	55	50	3960	4625	4690
2014-11-08	WELLS HIGH SCHOOL ADDN	253131	6.00	7.0	55	40	4110	5030	4883
2014-11-10	WELLS HIGH SCHOOL ADDN	253174	4.00	6.2	62	50	3900	4835	4830
2014-12-01	WELLS HIGH SCHOOL ADDN	241953	6.50	5.9	64	50	3110	4005	4623
2014-12-03	WELLS HIGH SCHOOL ADDN	242009	5.50	6.4	56	40	2640	3425	4088
2015-01-07	WELLS HIGH SCHOOL ADDN	236998	4.50	5.0	55	18	3250	4285	3905
2015-01-15	WELLS HIGH SCHOOL ADDN	237079	6.00	4.9	53	30	2920	3605	3772
COUNT:		41	40	41	41	41	41	41	39
RANGE:		LOW	3.00	2.6	51	18	2640	3295	3612
		HIGH	7.00	8.2	86	88	4500	5040	4883
AVERAGE OF ALL:			4.86	5.83	71	63	3295	4058	4072
STANDARD DEVIATION:			0.9	1.0	10.1	16.1	428.7	484	312
COEFFICIENT OF VARIATION:			19.1	16.5	14.2	25.7	13.0	11.9	7.7

ACI 214 SUMMARY:

AVERAGE STRENGTH:	4058 PSI	
AVERAGE STRENGTH BASED ON:	41 TESTS	
STANDARD DEVIATION:	484 PSI	CONTROL IS VERY GOOD
OVERALL COEFFICIENT OF VARIATION:	11.9 %	
WITHIN-TEST STANDARD DEVIATION:	122 PSI	
WITHIN-TEST COEFFICIENT OF VARIATION:	3.0 %	CONTROL IS VERY GOOD
BATCH-TO-BATCH STANDARD DEVIATION:	468 PSI	
RECOMMENDED STRENGTH:	3649 PSI	





AUBURN - 82 Goldthwaite Road  
 WESTBROOK - 93 Scott Drive  
 WEST BATH - 50 Arthur Reno Sr Road  
 AUGUSTA - 2 Hard Rock Road  
 TOPSHAM - 26 Meadow Road Ext.

Main Office: P.O. Box 1747 • Auburn, Maine 04210

Phone: (207) 777-7100 • Fax: (207) 777-7171

# NS GILES FOUNDATIONS

UNE - ALUMNI HALL  
 716 STEVENS AVENUE - PORTLAND, ME

## 3000PSI - Non-Air Entrained, 3/4" Crushed Stone Mix Design Submittal (INT FLOORS)

7/22/2015

3034SNA

		Weight-SSD (lbs)	Volume (Cu.Ft.)	Sources
CEMENT, T I/II	ASTM C-150	517	2.63	DRAGON PRODUCTS COMPANY
COARSE AGG	ASTM C-33: #57/#67	1750	10.58	K&K EXCAVATION
FINE AGGREGATE	ASTM C-33	1440	8.84	PORTLAND SAND & GRAVEL
WATER U.S. GAL/CY:	33.6	280	4.49	PORTLAND WATER DISTRICT
AIR CONTENT (%):	2.0 +/- 1.5%		0.54	
WATER/CEMENT RATIO:	0.54			
SLUMP (Inches):	5.00 ± 1.00"			7.00" ± 1.00" (After Superplasticizer**) <b>OKAY IF ACCOUNTING FOR MIDRANGE WATER REDUCER. LIMIT SLUMP TO 4" MAX OTHERWISE.</b>
YIELD:	147.2 PCF	27.1	Cu.Ft.	
MasterGlenium 7500*	ASTM C494, TYPE A,F	3.50 oz/cwt	18.1	US oz/CY

\* MasterGlenium 7500 dose is for MIDRANGE applications.

OPTIONAL:

POLYMESH	ASTM C-1116 TYPE III	1.5 lbs/cy		O'DEA CONCRETE PRODUCTS
MasterSet FP 20	ASTM C-494, Type C,E	10.00 oz/cwt	51.7	fl oz/CY BASF/MASTER BUILDERS
MasterSet R 100	ASTM C-494, Type B,D	2.00 oz/cwt	10.3	fl oz/CY BASF/MASTER BUILDERS

\*\*MasterGlenium 7500 meets the requirements of ASTM C494 for Type A (water-reducing) and Type F (high-range water-reducing).

Plant or site addition of 2 - 3 fl.oz./cwt (10.3 - 15.5 fl.oz./cy) will be required to achieve end slump indicated.



MIX IDENTIFICATION #:  
DESIGN STRENGTH:

3034SNA  
3000 PSI @ 28 DAYS



PROJECT:  
CONTRACTOR:

W/C: 0.54  
MAX. C.A.: 3/4"

DATE	PROJECT	ID#	SLUMP	% AIR	TEMPERATURE CONC	AIR	7 DAY	28 DAY	MOVING AVG. OF 3
1/15/13	MICMAHON SCHOOL	C19	6.00	1.8	74	17	2780	3525	
1/15/13	MICMAHON SCHOOL	C20	6.00	2.6	74	18	2770	3350	
1/15/13	MICMAHON SCHOOL	C21	6.00	1.8	74	18	2800	3500	3458
1/16/13	Berlin City Toyota Etc.	419-9	5.00	2.5	60	34	3800	4550	3800
1/16/13	Berlin City Toyota Etc.	419-10	4.75	2.3	66	36	3440	4320	4123
1/24/13	Berlin City Toyota Etc.	419-11	5.75		75	60	3180	3565	4145
1/25/13	Berlin City Toyota Etc.	419-12	5.75		58	6	3830	4150	4012
2/1/13	Berlin City Toyota Etc.	419-14	6.28	2.1	62	28	3740	4420	4045
2/8/13	Berlin City Toyota Etc.	419-16	4.00	2.0	63	27	3140	4345	4305
2/15/13	Berlin City Toyota Etc.	419-17	5.25	2.6	81	29	3380	4855	4540
3/14/13	MICMAHON SCHOOL	C23	3.00	3.8	59	40	2980	3145	4115
3/18/13	MICMAHON SCHOOL	C24	5.25	2.0	70	16	2790	3720	3907
3/20/13	Avita Stroudwater	416-34	7.00	2.3	61	28	2890	3865	3577
3/20/13	Avita Stroudwater	416-35	5.50	2.3	62	33	3110	4015	3867
3/20/13	Avita Stroudwater	416-36	6.00	2.1	63	34	3000	4070	3983
3/20/13	Avita Stroudwater	416-37	7.00	2.5	66	33	3110	4180	4088
3/25/13	Berlin City Toyota Etc.	419-20	5.00	2.6	67	38	3560	4520	4257
4/1/13	Wentworth School Scarborough	410-52	7.75	2.3	62	40	4710	4650	4450
4/1/13	Wentworth School Scarborough	410-53	5.50	2.0	61	40	3630	4550	4573
4/1/13	Wentworth School Scarborough	410-54	8.00	2.1	59	42	3630	4625	4608
4/1/13	Wentworth School Scarborough	410-55	6.00	1.9	62	50	4250	5135	4770
4/9/2013	Avita Stroudwater	416-38	6.25	2.3	68	43	3390	4335	4698
4/9/13	Avita Stroudwater	416-39	5.75	2.3	68	44	3510	4500	4657
4/9/13	Avita Stroudwater	416-40	5.25	3.0	65	45	3710	4695	4510
4/17/13	Avita Stroudwater	416-41	7.50	2.0	59	45	3190	4310	4502
4/17/13	Avita Stroudwater	416-42	7.75	2.1	62	51	3430	4360	4455
4/17/13	Avita Stroudwater	416-43	7.50	2.0	63	55	3340	4285	4318
4/18/2013	SCARBOROUGH WENTWORTH	410-68	7.00	2.0	58	45	3240	4275	4307
4/18/13	SCARBOROUGH WENTWORTH	410-69	7.25	2.1	63	45	3180	4045	4202
4/18/13	SCARBOROUGH WENTWORTH	410-70	7.50	2.3	64	45	2790	3780	4033
4/22/13	MICMAHON SCHOOL	C25	6.00	2.3	58	60	2540	3390	3738
4/22/13	MICMAHON SCHOOL	C26	5.25	2.3	60	60	2920	3540	3570
4/22/13	MICMAHON SCHOOL	C27	5.75	2.6	59	60	3090	3700	3543
4/30/13	SCARBOROUGH WENTWORTH	410-76	7.50	2.4	60	48	3220	4020	3753
4/30/13	SCARBOROUGH WENTWORTH	410-77	6.75	2.1	62	55	2810	3480	3733
4/30/13	SCARBOROUGH WENTWORTH	410-78	4.75	2.0	66	60	3260	3880	3793
5/30/2013	SCARBOROUGH WENTWORTH	410-89	6.5	3.2	66	65	2800	3420	3593
5/30/2013	SCARBOROUGH WENTWORTH	410-90	6	3.2	68	70	2450	4010	3770
5/30/2013	SCARBOROUGH WENTWORTH	410-91	7	3	69	75	2570	3365	3598
6/5/13	SCARBOROUGH WENTWORTH	410-92	7.00	2.5	63	57	3050	3825	3733
6/29/13	Auburn Cumberland Farms	C10	5.50	2.6	75	76	2760	3995	3728
7/18/13	SCARBOROUGH WENTWORTH	410-93	6.00	2.3	83	80	3060	3970	3930
7/19/13	SCARBOROUGH WENTWORTH	410-94	5.50	2.2	83	85	3060	3790	3918
7/23/13	SCARBOROUGH WENTWORTH	410-95	6.00	2.5	75	70	2790	3595	3785
7/24/13	SCARBOROUGH WENTWORTH	410-96	6.00	2.8	75	80	2760	3310	3565
7/24/13	SCARBOROUGH WENTWORTH	410-97	6.00	2.5	75	80	3140	3855	3587
7/24/13	SCARBOROUGH WENTWORTH	410-98	6.00	2.5	76	80	2460	3325	3497
8/26/13	HYATT PLACE HOTEL	447-60	5.00	3.3	75	70	2970	4230	3803
8/23/13	HYATT PLACE HOTEL	447-61	4.75	3.8	77	75	3110	3730	3762

8/29/13	HYATT PLACE HOTEL	447-62	6.50	3.3	74	63	3330	3840	3933
9/3/13	HYATT PLACE HOTEL	447-63	5.00	3.6	70	67	3110	3725	3765
10/9/13	Black Point Landing	492-18	8.00	1.7	59	45	2950	4020	3862
10/9/13	Black Point Landing	492-19	8.50	1.4	60	49	2830	4045	3930
10/9/13	Black Point Landing	492-20	5.50	1.6	62	56	3330	4255	4107
10/25/13	Black Point Landing	492-25	6.50	2.5	61	38	2960	4105	4135
10/25/13	Black Point Landing	492-26	6.20	2.8	63	43	2580	3650	4003
10/25/13	Black Point Landing	492-27	6.00	2.4	65	46	2780	3725	3827
2/13/14	Saco Fire Station Reuse	539-2	5.00	2.2	52	30	3400	3795	3723
7/14/2014	LINCOLN ACADEMY	370-6	5.75	3.0	76	70	2110	3070	3530
7/14/14	LINCOLN ACADEMY	370-7	6.50	3.5	77	72	2000	3195	3353
7/14/14	LINCOLN ACADEMY	370-8	3.25	3.7	77	74	2560	3810	3358

COUNT:	61	61	59	61	61	61	61	59
RANGE:	LOW	3.00	1.4	52	6	2000	3070	3353
	HIGH	8.50	3.8	83	85	4710	5135	4770
AVERAGE OF ALL:		6.04	2.5	67	50	3099	3956	3970
STANDARD DEVIATION:		1.1	0.5	7.2	18.8	460	448	358
COEFFICIENT OF VARIATION:		17.9	22.1	10.8	37.7	14.8	11.3	9.0

**ACI 214 SUMMARY:**

AVERAGE STRENGTH:	3956 PSI	
AVERAGE STRENGTH BASED ON:	61 TESTS	
STANDARD DEVIATION:	448 PSI	CONTROL IS VERY GOOD
OVERALL COEFFICIENT OF VARIATION:	11.3 %	
WITHIN-TEST STANDARD DEVIATION:	131 PSI	
WITHIN-TEST COEFFICIENT OF VARIATION:	3.3 %	CONTROL IS VERY GOOD
BATCH-TO-BATCH STANDARD DEVIATION:	428 PSI	
	3600 PSI	





AUBURN - 82 Goldthwaite Road  
 WESTBROOK - 93 Scott Drive  
 WEST BATH - 50 Arthur Reno Sr Road  
 AUGUSTA - 2 Hard Rock Road  
 TOPSHAM - 26 Meadow Road Ext.

Main Office: P.O. Box 1747 • Auburn, Maine 04210

Phone: (207) 777-7100 • Fax: (207) 777-7171

# NS GILES FOUNDATIONS

UNE - ALUMNI HALL  
 716 STEVENS AVENUE - PORTLAND, ME

## 4500PSI - Air Entrained, 3/4" Crushed Stone Mix Design Submittal (EXTERIOR CONCRETE)

7/22/2015

4534SA

		<u>Weight-SSD (lbs)</u>	<u>Volume (Cu.Ft.)</u>	<u>Sources</u>
CEMENT, T I/II	ASTM C-150	658	3.35	DRAGON PRODUCTS COMPANY
COARSE AGG	ASTM C-33: #57/#67	1800	10.89	K & K EXCAVATION
FINE AGGREGATE	ASTM C-33	1100	6.75	PORTLAND SAND & GRAVEL
WATER U.S. GAL/CY:	33.0	275	4.41	PORTLAND WATER DISTRICT
AIR CONTENT (%):		6.0 +/- 1.5%	1.63	
WATER/CEMENT RATIO:		0.42		
SLUMP (Inches):		5.00 ± 1.00"		7.00" ± 1.00" (After Superplasticizer**) <b>OKAY IF ACCOUNTING FOR MIDRANGE WATER REDUCER. LIMIT SLUMP TO 4" MAX OTHERWISE.</b>
YIELD:		141.9 PCF	27.0 Cu.Ft.	
*MASTERGLENIUM 7500	ASTM C494, TYPE A,F	3.00 oz/cwt	19.7 fl oz/CY	BASF/MASTER BUILDERS
*MASTERGLENIUM 7500 dosage is for <u>MIDRANGE</u> applications				
MASTERAIR AE 200	ASTM C-260	0.2 oz/cwt	1.3 fl oz/CY	BASF/MASTER BUILDERS
<b>OPTIONAL:</b>				
MASTERSET R 100	ASTM C-494, Type B,D	2.00 oz/cwt	13.2 fl oz/CY	BASF/MASTER BUILDERS
MASTERSET FP 20	ASTM C-494, Type C,E	10.00 oz/cwt	65.8 fl oz/CY	BASF/MASTER BUILDERS
**MASTERGLENIUM 7500 meets the requirements of ASTM C494 for Type A(water-reducing) and Type F(high-range water -reducing). Plant or site addition of 2 - 3 fl.oz./cwt (13.2 - 19.7 fl.oz./cy) will be required to achieve end slump indicated.				





MIX IDENTIFICATION #:  
DESIGN STRENGTH:

4534SA

  
4500 PSI @ 28 DAYS

PROJECT:  
CONTRACTOR:

W/C: 0.43  
MAX. C.A.: 3/4"

DATE	PROJECT	ID#	SLUMP	% AIR	TEMPERATURE		7 DAY	28 DAY	MOVING AVG. OF 3
					CONC	AIR			
3/27/2014	TOWN & COUNTRY CENTER	77837	4.50	5.8	58	33	3240	4630	
3/28/2014	TOWN & COUNTRY CENTER	77853	7.00	6.0	66	50	3790	4845	
4/1/2014	TOWN & COUNTRY CENTER	77861	5.25	6.4	70	47	3930	5055	4843
4/3/2014	TOWN & COUNTRY CENTER	77867	4.50	3.9	70	54	4210	5250	5050
4/15/2014	TOWN & COUNTRY CENTER	77915	5.75	5.8	59	55	4170	6340	5548
4/18/2014	TOWN & COUNTRY CENTER	777937	5.50	5.6	58	45	3770	4790	5460
7/11/2014	BIW Boiler Building	581-1	7.00	6.0	76	76	3830	4640	5257
7/11/2014	BIW Boiler Building	581-2	6.00	5.0	78	79	4150	4940	4790
7/11/2014	BIW Boiler Building	581-3	6.50	6.0	78	79	3850	4525	4702
7/11/2014	BIW Boiler Building	581-4	6.50	5.2	80	80	4400	5070	4845
7/23/2014	BIW Boiler Building	581-5	4.75	4.9	46	87	4290	5105	4900
8/1/2014	BIW OUTFITTING HALL	580-11	7.25	4.7	82	84	3790	5010	5062
8/7/2014	BIW OUTFITTING HALL	580-14	5.75	5.3	81	83	4430	5435	5183
8/8/2014	BIW OUTFITTING HALL	580-15	4.25	5.0	82	83	4620	5390	5278
8/12/2014	BIW OUTFITTING HALL	580-17			84	78	4090	4925	5250
8/15/2014	BIW OUTFITTING HALL	580-19	3.75	3.8	87	77	4920	5830	5382
8/15/2014	BIW Boiler Building	581-6	5.00	4.0	80	75	3900	5080	5278
8/19/2014	BIW OUTFITTING HALL	580-22	5.25	5.9	74	87	3680	5200	5370
8/25/2014	BIW OUTFITTING HALL	580-23	5.00	4.5	68	79	4580	5785	5355
8/25/2014	BIW OUTFITTING HALL	580-24	6.75	4.8	72	70	4820	5755	5580
8/29/2014	BIW OUTFITTING HALL	580-26	5.50	5.9	74	79	4310	5060	5533
9/18/2014	BIW OUTFITTING HALL	580-40	6.50	6.5	75	65	3900	4555	5123
9/19/2014	BIW BLAST & PAINT	582-1	5.75	7.0	70	62	3920	4925	4847
9/26/2014	BIW BLAST & PAINT	582-2	4.75	5.4	77	74	4490	5285	4922
9/26/2014	BIW BLAST & PAINT	582-3	4.00	4.5	80	80	5010	5820	5343
10/4/2014	BIW BLAST & PAINT	582-4	5.00	5.4	73	58	4920	5085	5397
10/7/2014	BIW BLAST & PAINT	582-5	5.00	4.6	73	65	4460	5595	5500
10/8/2014	ME Veterans Home- Augusta	391-39	4.50	7.0	75	62	4170	4865	5182
10/10/2014	ME Veterans Home- Augusta	391-40	5.00	5.8	66	59	4380	5715	5392
10/10/2014	BIW BLAST & PAINT	582-6	6.00	6.0	74	62	4790	5760	5447
10/10/2014	BIW BLAST & PAINT	582-7	5.75	5.8	72	60	4420	5785	5753
10/11/2014	ME Veterans Home- Augusta	391-41	5.00	6.5	67	41	3400	4220	5255
10/14/2014	ME Veterans Home- Augusta	391-42	5.00	6.2	71	68	4540	4845	4950
10/17/2014	BIW BLAST & PAINT	582-10	4.50	5.2	77	65	4650	5525	4863
10/17/2014	BIW BLAST & PAINT	582-9	5.75	4.9	74	63	4870	5610	5327
10/20/2014	BIW BLAST & PAINT	582-11	5.00	5.4	69	54	4260	5600	5578
10/27/2014	BIW BLAST & PAINT	582-13	4.50	5.9	66	58	3810	4900	5370
10/28/2014	BIW BLAST & PAINT	582-14	6.00	6.5	66	54	4540	5070	5190
10/29/2014	BIW Boiler Building	580-76	6.00	6.0	65	54	3660	4775	4915
10/29/2014	BIW Boiler Building	580-77	6.00	6.2	66	52	4180	4700	4848

10/31/2014	BIW BLAST & PAINT	582-15	5.25	6.2	62	52	4300	5245	4907
11/5/2014	BIW BLAST & PAINT	582-16	6.00	7.5	69	63	3560	4615	4853
11/7/2014	BIW BLAST & PAINT	582-17	5.50	6.4	66	46	4200	5635	5165
11/14/2014	BIW BLAST & PAINT	582-21	6.00	6.0	62	45	4900	5685	5312
11/19/2014	BIW BLAST & PAINT	582-22	4.00	5.0	57	35	5790	6780	6033
12/4/2014	BIW OUTFITTING HALL	580-98	6.00	6.8	60	32	3800	4675	5713
12/4/2014	BIW BLAST & PAINT	582-26	6.00	7.0	61	40	3790	4835	5430
2/26/2015	LISBON HIGH GYM	646-4	4.00	5.3	64	17	4200	5100	4870
3/3/2015	LISBON HIGH GYM	646-5	4.50	5.0	60	33	4930	5810	5248
3/9/2015	LISBON HIGH GYM	646-7	5.25	6.5	67	47	4320	4240	5050
COUNT:		50	49	49	50	50	50	50	48
RANGE:	LOW		3.75	3.8	46	17	3240	4220	4702
	HIGH		7.25	7.5	87	87	5790	6780	6033
AVERAGE OF ALL:			5.39	5.7	70	61	4259	5198	5218
STANDARD DEVIATION:			0.8	0.8	8.2	16.6	480	514	290
COEFFICIENT OF VARIATION:			15.6	14.8	11.7	27.2	11.3	9.9	5.6

**ACI 214 SUMMARY:**

AVERAGE STRENGTH:	5198 PSI
AVERAGE STRENGTH BASED ON:	50 TESTS
STANDARD DEVIATION:	514 PSI
OVERALL COEFFICIENT OF VARIATION:	9.9 %
WITHIN-TEST STANDARD DEVIATION:	131 PSI
WITHIN-TEST COEFFICIENT OF VARIATION:	2.5 %
BATCH-TO-BATCH STANDARD DEVIATION:	497 PSI
RECOMMENDED STRENGTH:	5198 PSI






P.O. Box 191, U.S. Route 1 • Thomaston, Maine 04861 • 207-594-5555

MILL TEST RESULTS Laboratory at Thomaston, Maine	Date: June, 2015 Cement Type: I / II Silo Numbers: 20, 24, 25, 27 & 30
---	--

CHEMICAL DATA	Percent	PHYSICAL DATA	
Silicon Dioxide.....	20.4	Specific Surface.....	378
Aluminum Dioxide.....	3.3	Blaine (sq m /kg)	
Ferric Oxide.....	3.1	(Per ASTM C 204)	
Calcium Oxide.....	62.1	Percent Passing 325 Mesh	98.2
Magnesium Oxide.....	3.4	(Per ASTM C 430)	
Sulphur Trioxide.....	3.6	Compressive Strength (psi)	
Loss on Ignition.....	1.8	(Per ASTM C 109)	
Insoluble Residue.....	0.4	1 day.....	2260
		3 day.....	4070
Tricalcium Silicate.....	60	7 day.....	5110
Dicalcium Silicate.....	12	28 day.....	
Tricalcium Aluminate.....	3	Vicat Setting Time	
Sum of C3S + 4.75*C3A....	74	(Per ASTM C 191)	
Sum of C4AF + 2*C3A.....	15	Initial (min.).....	125
		Final (min.).....	205
Sodium Oxide.....	0.3	Air Content (%).....	6.8
Potassium Oxide.....	1.0	(Per ASTM C 185)	
Equivalent Alkalies.....	0.96	Autoclave Expansion (%)...	0.04
		(Per ASTM C 151)	
Limestone Addition	3.0	Expansion in water (%).....	0.010
CaCO <sub>3</sub> in Limestone	93.8	(Per ASTM C 1038)	
		Sulfate Resistance (% exp)	0.026
		(Per ASTM C 452)	
(Chemical Analysis all per ASTM C 114)			
Heat of Hydration (cal/g) ..	81		
(7 day result Per ASTM C186)			

Certified by:  
  
 Jennifer K. Colburn

We hereby certify that this cement complies with current ASTM C 150, AASHTO M-85 and CSA A3001 Type GU, MS and HS specifications.

Testing was completed by Brian Secord and/or Richard Erickson.  
 This mill test report is generated for silos produced in the calendar month prior to the date upon this report.





P.O. Box 191, U.S. Route 1 • Thomaston, Maine 04861 • 207-594-5555

MILL TEST RESULTS Laboratory at Thomaston, Maine	Date: June, 2015 Brand: Dragon Ground Granulated Blast Furnace Slag Silo Numbers: 23 & 26
---	--


**Reference Cement Data**

**Dragon GGBF Slag Data**

Specific Surface.....	365
Blaine (sq m /kg)	
Alkali Equivalent.....	0.81
Compressive Strength (psi of reference portland cement)	
7 day.....	4020
28 day.....	5020
Potential Compound Composition	
C3S (%).....	54
C2S (%).....	14
C3A (%).....	6
C4AF (%).....	12

Specific Surface.....	728
Blaine (sq m /kg)	
Percent Retained on 325 Mesh.....	0.5
Air Content (%).....	1.7
Sulfide Sulfur (S).....	0.70
Sulfate Ion (as SO <sub>3</sub> ).....	0.11
Compressive Strength (psi of 50:50 slag and reference portland cement)	
7 day.....	4473
28 day.....	6850
Activity Index	
7 day.....	111%
28 day.....	136%
Specific Gravity (g/ml).....	2.77
Autoclave Expansion.....	0.021

Certified by:

  
Jennifer K. Colburn

We hereby certify that this material complies with current ASTM C 989 and AASHTO M 302 Grade 100 specifications as well as CSA-A3001 Type S specifications for slag



**LOCATIONS:**

**AUBURN** - 82 Goldthwaite Road

**WESTBROOK** - 93 Scott Drive

**WEST BATH** - 50 Arthur Reno Sr Road

**AUGUSTA** - 2 Hard Rock Road

Main Office: P.O. Box 1747 • Auburn, Maine 04210

Phone: (207) 777-7100 • Fax: (207) 777-7171

# NS GILES FOUNDATIONS

**UNE - ALUMNI HALL  
716 STEVENS AVENUE - PORTLAND, ME**

- Reviewed  Furnish as Corrected
- Rejected  Revise & Resubmit
- Submit Specific Item

This review is only for general conformance with the design concept of the project and general compliance with the information given in the Contract Documents. Corrections or comments made on the shop drawings during this review do not relieve contractor from compliance with the requirements of the plans and specifications. Approval of a specific item shall not include approval of an assembly of which the item is a component. Contractor is responsible for: dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication processes or to the means, methods, techniques, sequences and procedures of construction; coordination of his or her Work with that of all other trades; and for performing all work in a safe and satisfactory manner.  
**Becker Structural Engineers, Inc.**

Date: 08/20/15 By: PCH

## 5000PSI - Air Entrained, 3/4" Crushed Mix Design Submittal

8/12/2015

5034SA

		<u>Weight-SSD (lbs)</u>	<u>Volume (Cu.Ft.)</u>	<u>Sources</u>
CEMENT, T I/II	ASTM C-150	705	3.59	DRAGON PRODUCTS COMPANY
COARSE AGG	ASTM C-33: #57- #67	1780	10.76	K & K EXCAVATION
FINE AGGREGATE	ASTM C-33	1075	6.60	PORTLAND SAND & GRAVEL
WATER U.S. GAL/CY:	33.6	280	4.49	PORTLAND WATER DISTRICT
	AIR CONTENT (%):	6.0 +/- 1.5%	1.63	
	WATER/CEMENT RATIO:	0.40		
	SLUMP (Inches):	4.00	± 1.00"	7.00" ± 1.00" (After Superplasticizer*)
	YIELD:	141.9 PCF	27.1 Cu.Ft.	
*MASTERGLENIUM 7500	ASTM C494, TYPE A,F	3.50 oz/cwt	24.7 fl oz/CY	BASF/MASTER BUILDERS
MASTERAIR AE 200	ASTM C-260	0.25 oz/cwt	1.8 fl oz/CY	BASF/MASTER BUILDERS
<b>OPTIONAL:</b>				
MASTERSET FP 20	ASTM C-494, Type C,E	10.00 oz/cwt	70.5 fl oz/CY	BASF/MASTER BUILDERS
MASTERSET R 100	ASTM C-494, Type B,D	2.00 oz/cwt	14.1 fl oz/CY	BASF/MASTER BUILDERS

\*MASTERGLENIUM 7500 meets the requirements of ASTM C494 for Type A (water-reducing) and Type F (high-range water-reducing).

Plant or site addition of 2 - 3 fl.oz./cwt (14.1 - 21.2 fl.oz./cy) will be required to achieve end slump indicated.



MIX IDENTIFICATION #:  
DESIGN STRENGTH:

5034SA  
5000 PSI @ 28 DAYS



PROJECT:  
CONTRACTOR:

W/C: 0.40  
MAX. C.A.: 3/4"

DATE	PROJECT	ID#	SLUMP	% AIR	TEMPERATURE CONC	AIR	7 DAY	28 DAY	MOVING AVG. OF 3
3/27/2013	HYATT PLACE HOTEL	447-1	6.00	4.6	73	46	6220	7735	
3/27/2013	HYATT PLACE HOTEL	447-2	6.00	4.4	72	45	6260	7670	
3/29/2013	HYATT PLACE HOTEL	447-3	7.00	4.8	65	47	5030	6170	7192
4/1/2013	HYATT PLACE HOTEL	447-4	5.50	5.2	61	44	5980	7700	7180
4/1/2013	HYATT PLACE HOTEL	447-5	6.00	4.0	60	46	5840	7165	7012
4/2/2013	HYATT PLACE HOTEL	447-6	7.00	4.5	55	45	6330	7905	7590
4/2/2013	HYATT PLACE HOTEL	447-7	4.75	4.2	56	42	6620	7905	7658
4/3/2013	HYATT PLACE HOTEL	447-8	3.50	4.0	61	39	6150	7565	7792
4/5/2013	HYATT PLACE HOTEL	447-9	6.25	4.5	68	42	6010	6865	7445
4/5/2013	HYATT PLACE HOTEL	447-10	6.75	4.8	68	56	4760	6500	6977
4/5/2013	HYATT PLACE HOTEL	447-11	5.00	4.3	69	63	5630	6600	6655
4/8/2013	HYATT PLACE HOTEL	447-12	4.25	4.0	56	56	6300	7880	6993
4/9/2013	HYATT PLACE HOTEL	447-13	4.00	3.6	64	54	6820	8140	7540
4/10/2013	HYATT PLACE HOTEL	447-15	6.50	3.3	68	52	6230	6890	7637
4/10/2013	HYATT PLACE HOTEL	447-16	0.75	2.8	70	45	6630	8085	7705
4/11/2013	HYATT PLACE HOTEL	447-17	4.50	5.0	55	49	6290	7935	7637
4/12/2013	HYATT PLACE HOTEL	447-18	4.00	4.8	67	39	5900	7045	7688
4/12/2013	HYATT PLACE HOTEL	447-19	5.00	4.3	65	37	5150	6045	7008
4/12/2013	HYATT PLACE HOTEL	447-20	4.50	4.3	57	35	6440	7160	6750
4/13/2013	HYATT PLACE HOTEL	447-21	0.75	3.8	53	40	6680	7980	7062
4/16/2013	HYATT PLACE HOTEL	447-22	5.25	4.9	60	52	5190	5810	6983
4/16/2013	HYATT PLACE HOTEL	447-23	5.75	4.9	60	52	5030	5950	6580
4/19/2013	HYATT PLACE HOTEL	447-24	5.00	4.3	67	65	4730	5540	5767
4/26/2013	HYATT PLACE HOTEL	447-27	4.75	5.7	66	46	5000	6095	5862
4/30/2013	HYATT PLACE HOTEL	447-28	4.75	3.9	67	67	5680	5945	5860
5/1/2013	HYATT PLACE HOTEL	447-31	4.50	5.3	73	68	4900	5920	5987
5/16/2013	HYATT PLACE HOTEL	447-33	8.00	4.8	67	69	5300	5935	5933
5/16/2013	HYATT PLACE HOTEL	447-34	7.50	5.2	68	69	5140	6000	5952
5/24/2013	HYATT PLACE HOTEL	447-40	5.00	5.6	71	61	5050		
6/10/2013	HYATT PLACE HOTEL	447-42	5.75	5.2	75	68	5320	5960	5965
8/30/2013	Camp Keyes Building 14	328-1	6.50	6.0	75	67	5840	6570	6177
8/30/2013	Camp Keyes Building 14	328-2	7.50	5.6	76	67	6330	6610	6380
8/30/2013	Camp Keyes Building 14	328-3	7.50	5.6	76	67	4800	5890	6357
9/17/2013	Camp Keyes Building 14	328-4	7.00	5.2	75	68	5390	6010	6170
COUNT:			34	34	34		34	33	31
RANGE:			LOW	0.75	2.8	53	4730	5540	5767
			HIGH	8.00	6	76	6820	8140	7792
AVERAGE OF ALL:			5.38	4.6	66		5734	6823	6822
STANDARD DEVIATION:			1.6	0.7	6.6		633	837	666
COEFFICIENT OF VARIATION:			30.3	15.4	10.1		11.0	12.3	9.8

**ACI 214 SUMMARY:**

AVERAGE STRENGTH:	6823 PSI
AVERAGE STRENGTH BASED ON:	33 TESTS
STANDARD DEVIATION:	837 PSI
OVERALL COEFFICIENT OF VARIATION:	12.3 %
WITHIN-TEST STANDARD DEVIATION:	217 PSI
WITHIN-TEST COEFFICIENT OF VARIATION:	3.2 %
BATCH-TO-BATCH STANDARD DEVIATION:	808 PSI
RECOMMENDED STRENGTH:	6450 PSI





The Chemical Company

3	03 30 00	Cast-in-Place Concrete
	03 40 00	Precast Concrete
4	03 70 00	Mass Concrete
	04 05 16	Masonry Grouting

# MasterGlenium® 7500

## Full-Range Water-Reducing Admixture

Formerly GLENIUM 7500\*

### Description

MasterGlenium 7500 full-range water-reducing admixture is very effective in producing concrete mixtures with different levels of workability including applications that require self-consolidating concrete (SCC). MasterGlenium 7500 admixture meets ASTM C 494/C 494M compliance requirements for Type A, water-reducing, and Type F, high-range water-reducing, admixtures.

### Applications

Recommended for use in:

- Concrete with varying water reduction requirements (5-40%)
- Concrete where control of workability and setting time is critical
- Concrete where high flowability, increased stability, high-early and ultimate strengths, and improved durability are needed
- Producing self-consolidating concrete (SCC)
- Strength-on-demand concrete, such as 4x4™ Concrete
- Pervious concrete

### Features

MasterGlenium 7500 full-range water-reducing admixture is based on the next generation of polycarboxylate technology found in all of the MasterGlenium 7000 series products. This technology combines state-of-the-art molecular engineering with a precise understanding of regional cements to provide specific and exceptional value to all phases of the concrete construction process.

- Dosage flexibility for normal, mid-range and high-range applications
- Excellent early strength development
- Controls setting characteristics
- Optimizes slump retention/setting relationship
- Consistent air entrainment

### Benefits

- Faster turnover of forms due to accelerated early strength development
- Reduces finishing labor costs due to optimized set times
- Use in fast track construction
- Minimizes the need for slump adjustments at the jobsite
- Less jobsite QC support required
- Fewer rejected loads
- Optimizes concrete mixture costs

### Performance Characteristics

Concrete produced with MasterGlenium 7500 admixture achieves significantly higher early age strength than first generation polycarboxylate high-range water-reducing admixtures. MasterGlenium 7500 admixture also strikes the perfect balance between workability retention and setting characteristics in order to provide efficiency in placing and finishing concrete. The dosage flexibility of MasterGlenium 7500 allows it to be used as a normal, mid-range, and high-range water reducer.

<input checked="" type="checkbox"/> Reviewed	<input type="checkbox"/> Furnish as Corrected
<input type="checkbox"/> Rejected	<input type="checkbox"/> Revise & Resubmit
<input type="checkbox"/> Submit Specific Item	
<p>This review is only for general conformance with the design concept of the project and general compliance with the information given in the Contract Documents. Corrections or comments made on the shop drawings during this review do not relieve contractor from compliance with the requirements of the plans and specifications. Approval of a specific item shall not include approval of an assembly of which the item is a component. Contractor is responsible for: dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication processes or to the means, methods, techniques, sequences and procedures of construction; coordination of his or her Work with that of all other trades; and for performing all work in a safe and satisfactory manner. Becker Structural Engineers, Inc.</p>	
Date: 08/04/15	By: PCH





The Chemical Company

	03 30 00	Cast-in-Place Concrete
3	03 40 00	Precast Concrete
	03 70 00	Mass Concrete

# MasterAir<sup>®</sup> AE 200

## Air-Entraining Admixture

Formerly Micro Air\*

### Description

MasterAir AE 200 air-entraining admixture provides concrete with extra protection by creating air bubbles that are ultrastable, small and closely spaced – a characteristic especially useful in the types of concrete known for their difficulty to entrain and maintain the air content desired.

Even when used at a lower dosage than standard air-entraining admixtures, MasterAir AE 200 admixture meets the requirements of ASTM C 260, AASHTO M 154, and CRD-C 13.

### Applications

Recommended for use in:

- Concrete exposed to cyclic freezing and thawing
- Production of high-quality normal or lightweight concrete (heavyweight concrete normally does not contain entrained air)

### Features

- Ready-to-use in the proper concentration for rapid, accurate dispensing
- Greatly improved stability of air-entrainment
- Ultra stable air bubbles

### Benefits

- Increased resistance to damage from cyclic freezing and thawing
- Increased resistance to scaling from deicing salts
- Improved plasticity and workability
- Improved air-void system in hardened concrete
- Improved ability to entrain and retain air in low-slump concrete, concrete containing high-carbon content fly ash, concrete using large amounts of fine materials, concrete using high-alkali cements, high-temperature concrete, and concrete with extended mixing times
- Reduced permeability – increased watertightness
- Reduced segregation and bleeding

### Performance Characteristics

Concrete durability research has established that the best protection for concrete from the adverse effects of freezing and thawing cycles and deicing salts results from: proper air content in the hardened concrete, a suitable air-void system in terms of bubble size and spacing and adequate concrete strength, assuming the use of sound aggregates and proper mixing, transporting, placing, consolidation, finishing and curing techniques. MasterAir AE 200 admixture can be used to obtain adequate freezing and thawing durability in a properly proportioned concrete mixture, if standard industry practices are followed.



The Chemical Company

03 30 00	Cast-in-Place Concrete
03 40 00	Precast Concrete
03 70 00	Mass Concrete

3

# MasterSet® R 100

## Set Retarding Admixture

Formerly Pozzolith 100 XR\*

### Description

MasterSet R 100 ready-to-use liquid admixture is used for producing more uniform and predictable quality concrete. Placing and finishing requirements are facilitated because this admixture retards setting time. MasterSet R 100 admixture meets ASTM C 494/C 494M requirements for Type B, retarding, and Type D, water-reducing and retarding, admixtures.

### Applications

Recommended for use in:

- Prestressed concrete
- Precast concrete
- Reinforced concrete
- Shotcrete
- Lightweight concrete
- Pumped concrete
- 4x4™ Concrete
- Pervious concrete
- Self-consolidating concrete

### Features

- Reduced water content required for a given workability
- Retarded setting characteristics
- Controlled retardation – depending on the addition rate
- Full-form deflection can take place (before concrete sets) in extended pours for bridge decks, cantilevers, nonshored structural elements, etc.

### Benefits

- Improved workability
- Reduced segregation
- Superior finishing characteristics for flatwork and cast surfaces
- Flexibility in scheduling of placing and finishing operations
- Offsets effects of early stiffening during extended delays between mixing and placing
- Helps eliminate cold joints
- Peak temperature and/or rate of temperature rise in mass concrete lowered thereby reducing thermal cracking
- Increased compressive and flexural strengths



# MasterSet® FP 20

## Accelerating Admixture

Formerly Pozzutec 20+\*

### Description

MasterSet FP 20 admixture is a multi-component, non-chloride, water-reducing and accelerating admixture formulated to accelerate concrete setting time and increase early and ultimate strengths across a wide range of ambient temperatures (hot, mild, cold and subfreezing). MasterSet FP 20 admixture meets ASTM C 494/C 494M requirements for Type C, accelerating, and Type E, water-reducing and accelerating, admixtures.

### Applications

Recommended for use in:

- Concrete being placed in subfreezing ambient conditions
- Reinforced, precast, pumped, flowable, lightweight or normal weight concrete and shotcrete (wet mix)
- Concrete placed on galvanized steel floor and roof systems
- Prestressed concrete
- Fast-track concrete construction
- Concrete subject to chloride ion limitations
- Self-consolidating concrete
- Pervious concrete
- 4x4™ Concrete

### Features

- Accelerated setting time
- Especially effective for concrete placement at ambient temperatures as low as 20 °F (-7 °C)
- Superior workability
- Increased early and ultimate strengths
- Superior finishing characteristics for flatwork and cast surfaces

### Benefits

- Earlier finishing of slabs – reduced labor costs
- Reduced in-place concrete costs
- Reduced or eliminated heating and protection time in cold weather
- Earlier stripping and reuse of forms

### Performance Characteristics

#### Mixture Data

Type II cement, lb/yd <sup>3</sup> (kg/m <sup>3</sup> )	600 (356)
Slump, in. (mm)	4 ± 1 (100 ± 25)
Air Content, %	Non-air-entrained concrete
Concrete Temperature	55 °F (12 °C)

#### Mild Weather

Setting Time: Ambient Temperature: 70 °F (21 °C)

Mixture	Time of Set	
	Initial Set (h:min)	Difference (h:min)
Plain	4:30	REF
MasterSet FP 20 admixture @ > 10 fl oz/cwt (650 mL/100 kg)	3:18	- 1:12

# POLYMESH™

## POLYMESH SPEC DATA BULLETIN

### DESCRIPTION

PolyMesh™ Synthetic (polypropylene) Fiber for Secondary Concrete Reinforcement is a material utilized in ready - mix concrete to control plastic shrinkage and settlement cracking inherent to unreinforced concrete. PolyMesh fibrillated fiber is manufactured from 100% virgin polypropylene containing no reprocessed olefin materials and is designed specifically for use as a secondary concrete reinforcement. Unless otherwise specified, application rate shall be 1.5lbs per cubic yard of concrete (0.1% by volume). PolyMesh fiber complies with National Building Codes and ASTM C-1116 Type 111, 4.1.3.

### BENEFITS

- Alternate method of secondary reinforcement to non-structural wire mesh to control shrinkage and settlement cracking in concrete
- Provides multi-dimensional rather than single plane secondary reinforcement
- Always positioned in compliance with codes
- Inhibits plastic shrinkage cracking in concrete
- Increases impact, shatter and abrasion resistance
- Reduces permeability
- Improves durability and fatigue resistance of concrete
- Accepted by National Building Codes as an alternate method of secondary reinforcement

### PHYSICAL PROPERTIES

Material:	100% Virgin Polypropylene	Specific Gravity: 0.91
Modulus:	9.58 (4.0kN/mm <sup>2</sup> )	Tensile Strength: 97 ksi avg
Ignition Point:	1100 F (590 C)	Melting Point: 330 F (165 C)
Chemical Resistance:	Excellent	Alkali Resistance: Excellent
Acid & Salt Resistance:	Excellent	Absorption: Nil
Fiber Length:	½", ¾", 1½", 2"	

### APPROVALS

- 1.) ICC-ES Evaluation Service, Inc.....Report #ESR-1699
- 2.) Underwriters Laboratories, Inc.....File # R19202
- 3.) Conforms to the requirements of.....ASTM: C1116-03
- 4.) Average Residual Strength of 61 PSI in accordance with.....ASTM: C1399



## RECOMMENDED DOSAGE RATE

PolyMesh fiber should be added at the dosage rate of 1.5lbs per cubic yard (.9 Kg per cubic meter) of ready-mixed concrete (0.1% by volume) unless otherwise specified. PolyMesh fiber is packaged in pre-measured water-soluble bags, which are added directly to the concrete mix.

## INSTRUCTIONS FOR USE

PolyMesh fiber may be added to the concrete mix at any time before, during or after the batching process. Fiber must be mixed in accordance with ASTM C-94, "Standard Specification for Ready-Mixed Concrete."

## PLACEMENT AND FINISHING

Placement and finishing techniques are no different for concrete containing PolyMesh fiber than for plain concrete. It is strongly recommended that no additional mix water be added. Although concrete with PolyMesh fiber may appear to be slightly stiffer than plain concrete, it will not have any negative effect on workability. If required, authorized personnel are available to assist in proper placement and finishing techniques.

## FIBROUS CONCRETE SPECIFICATION

Synthetic fiber for secondary concrete reinforcement shall be 100% virgin polypropylene fibrillated fiber containing no reprocessed olefin materials. The specific gravity of the material shall be 0.91 plus or minus .05. The tensile strength of the material shall be 80 to 100 ksi. Fiber shall be  $\frac{3}{4}$ " of an inch in the length unless otherwise specified. Manufacturer must document evidence of compliance with any applicable building codes as well as ASTM C-1116 Type 111, 4.1.3. Unless otherwise specified, synthetic fiber shall be used at a dosage rate of 1.5 lbs per cubic yard (.9 Kg per cubic meter). Fiber shall be introduced into the concrete mix at the batch plant as per manufacturer instructions. A PolyMesh representative will be available for initial concrete placement upon request of the specifier. Synthetic fiber shall be supplied by O'Dea Concrete Products Inc., P.O. Box 658, Glens Falls, NY 12801.

### LIMITED WARRANTY

O'Dea Concrete Products, Inc. (the "Company") warrants that the goods described herein (the "Goods") are the marketable quality, free from any defects in material and workmanship. The sole remedy in the event of a breach of this warranty shall be liable for any consequential, incidental, special or exemplary damages. This warranty is exclusive and in lieu of all other warranties, whether express or implied, including the implied warranties of merchantability and fitness for a particular purpose. The Company recommends that the ultimate customer and the user determine the suitability of the Goods for the particular purpose used. This warranty gives specific legal rights. State law may provide other rights. For warranty service, a written warranty claim should be delivered to O'Dea Concrete Products, Inc., Attention: Warranty Service Department, P.O. Box 658, Glens Falls, New York 12801.

PolyMesh™ is a trademark of O'Dea Concrete Products, Inc.



PO Box 658

Glens Falls, NY 12801

Phone (518) 668-9680 Fax (518) 668-9679



**Section B: 04200**



## Structural Schedule of Special Inspections

### MASONRY CONSTRUCTION – LEVEL 1

VERIFICATION AND INSPECTION  IBC Section 1704.5	REQD Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Y	P	ACI530.1, 1.5	SII	PE/SE or EIT	Y
2. Verification of $f'_m$ and $f'_{AAC}$ prior to construction except where specifically exempted by this code.	Y	P	ACI531.1, 1.4B	TA1	ACI-CFTT or ACI-STT	Y
3. Verification of slump flow and VSI as delivered to the site for self-consolidating grout.	Y	C	ACI530.1, 1.5B.1.b.3	TA1	ACI-CFTT or ACI-STT	Y
4. As masonry construction begins, the following shall be verified to ensure compliance:						
a. Proportions of site-prepared mortar.	Y	P	ACI530.1, 2.6A	TA1	ACI-CFTT or ACI-STT	Y
b. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	TA1	ACI-CFTT or ACI-STT	Y
c. Location of reinforcement and connectors.	Y	P	ACI530.1, 3.4, 3.6A	TA1	PE/SE or EIT	Y
d. Prestressing technique.	N	P	ACI530.1, 3.6B		PE/SE or EIT	
e. Grade and size of prestressing tendons and anchorages.	N	P	ACI530.1, 2.4B, 2.4H		PE/SE or EIT	
5. During construction the inspection program shall verify:						
a. Size and location of structural elements.	Y	P	ACI530.1, 3.3F	SII	PE/SE or EIT	Y
b. Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Y	P	ACI530, 1.2.2(e), 2.1.4, 3.1.6	SII	PE/SE or EIT	Y
c. Specified size, grade and type of reinforcement, anchor bolts, prestressing tendons and anchorages.	Y	P	ACI530, 1.12, ACI530.1, 2.4, 3.4	TA1	PE/SE or EIT	Y
d. Welding of reinforcing bars.	N	-	Not applicable. Welding of Reinf Not Allowed	-	-	
e. Preparation, construction and protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F).	Y	P	IBC 2104.3, 2104.4; ACI530.1, 1.8C, 1.8D	TA1	PE/SE or EIT	Y
f. Application and measurement of prestressing force.	N	C	ACI530.1, 3.6B		PE/SE or EIT	
6. Prior to grouting, the following shall be verified to ensure compliance:						
a. Grout space is clean.	Y	P	ACI530.1, 3.2D	TA1	PE/SE or EIT	Y
b. Placement of reinforcement and connectors and prestressing tendons and anchorages.	Y	P	ACI530, 1.12, ACI530.1, 3.4	TA1	PE/SE or EIT	Y
c. Proportions of site-prepared grout and prestressing grout for bonded tendons.	Y	P	ACI530.1, 2.6B	TA1	ACI-CFTT or ACI-STT	Y
d. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	TA1	ACI-CFTT or ACI-STT	Y
7. Grout placement shall be verified to ensure compliance.	Y	C	ACI530.1, 3.5	TA1	ACI-CFTT or ACI-STT	Y
a. Grouting of prestressing bonded tendons.	N	C	ACI530.1, 3.6C		ACI-CFTT or ACI-STT	
8. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Y	C	IBC 2105.2.2, 2105.3; ACI530.1, 1.4	TA1	ACI-CFTT or ACI-STT	Y

<b>OBSERVATION REPORT</b>
CMU

<b>Date:</b>	12-30-15
<b>Time:</b>	8:00 AM
<b>Temp:</b>	20F
<b>Weather:</b>	Snow

<b>Project:</b>	UNE Alumni Hall
<b>Location:</b>	Portland, ME
<b>Becker Job No:</b>	3450.90

<b>Observation Location:</b> Stair shaft approximately 4' above slab
--

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
CMU Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Layout/Fit-up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Mortar/Grouting Procedure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lift Height	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Clean Outs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Inspected prior to first bond beam
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Notes:**

**Signed:** Dan S. Burne, P.E.



<b>OBSERVATION REPORT</b>
CMU

<b>Date:</b>	1-20-16
<b>Time:</b>	8:00 AM
<b>Temp:</b>	20F
<b>Weather:</b>	Sun

<b>Project:</b>	UNE Alumni Hall
<b>Location:</b>	Portland, ME
<b>Becker Job No:</b>	3450.90

**Observation Location:** Stair shaft completed, elevator shaft at 2<sup>nd</sup> floor.

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Reinforcement Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Quantity	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	See below
Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
CMU Size	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Layout/Fit-up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Mortar/Grouting Procedure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Lift Height	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Clean Outs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bond Beams	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Notes:**

Rebar placement in process at time of visit. Observed joint reinforcement was not being placed. GC confirmed the foreman had stepped off site and only a couple rows had been omitted. GC notified subcontractor to install joint reinforcement per design.

**Signed:** Dan S. Burne, P.E.



## Masonry Construction Observation Report

<b>Project Name/Location:</b>	UNE Alumni Hall	<b>Project No:</b>	15-0263
<b>Client/Client's Rep.:</b>	Consigli	<b>Date:</b>	12-31-15
<b>Masonry Contractor:</b>	MPA	<b>Sheet:</b>	1 of 1
<b>Placement Location:</b>	Elevator existing Building	<b>S.W.COLE Rep.:</b>	C. Cromwell
<b>Weather:</b>	Cloudy 35°F	<b>On Site:</b>	9:30-10:30

Referenced Drawings	Date	Page	Revision	Comments
General Notes	3-19-15	S1.0	Draft	

<b>Masonry Construction</b>	<b>Observed</b>	
Proportioning of site-mixed mortar	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Type S
Placement of units and construction of mortar joints	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Full joint construction
Joint reinforcing (type, spacing, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Vertical reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Horizontal reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Cold-weather / Hot-weather construction (temperature, practices)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Area was tarped in and 55°F
Embedments and anchor bolts	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A
Installation of flashing and weeps – <i>material and placement</i>	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A

<b>Grout Placement</b>	<b>Observed</b>	
Grout space (cleanliness, mortar fins, size/alignment, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Clean and unobstructed
Lift height (cleanouts if needed)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Low lift
Proportions of site-mixed grout or vendor mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	See Comments
Placement of grout ( <i>consolidation, reconsolidation</i> )	Yes <input type="checkbox"/> No <input type="checkbox"/>	Not on site

<b>Field Testing Performed</b> <i>refer to associated specimen test report</i>	Mortar <input type="checkbox"/>	Grout <input checked="" type="checkbox"/>	Prism <input type="checkbox"/>
<b>SET NO:</b>		700-17	

**Notes:**

S.W.COLE made a site visit as scheduled by Consigli to form grout specimens for laboratory compressive strength testing. Masons on site informed S.W.COLE that they opted to use Type S mortar rather than grout for constructability purposes. While on site, we observed only a limited amount of masonry construction, but general construction observed appeared to be in accordance with the project requirements.

After reviewing the masonry construction requirements contained in the general notes section of the project documents, we contacted the E.O.R. to inform them that mortar mix was being utilized rather than 2,500-psi grout.


Attachments: Photos

Reviewed By: KBG

---

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.











## Masonry Construction Observation Report

<b>Project Name/Location:</b>	UNE Alumni Hall	<b>Project No:</b>	15-0263
<b>Client/Client's Rep.:</b>	Consigli	<b>Date:</b>	1-7-16
<b>Masonry Contractor:</b>	MPA	<b>Sheet:</b>	1 of 1
<b>Placement Location:</b>	Elevator existing Building at 8'-0"	<b>S.W.COLE Rep.:</b>	C. Cromwell
<b>Weather:</b>	Cloudy 35°F	<b>On Site:</b>	8:30-10:00

Referenced Drawings	Date	Page	Revision	Comments
General Notes	3-19-15	S1.0	Draft	

<b>Masonry Construction</b>	<b>Observed</b>	
Proportioning of site-mixed mortar	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Type S
Placement of units and construction of mortar joints	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Full joint construction
Joint reinforcing (type, spacing, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Vertical reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Horizontal reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Cold-weather / Hot-weather construction (temperature, practices)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Area was tarped in and 50°F
Embedments and anchor bolts	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A
Installation of flashing and weeps – <i>material and placement</i>	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A

<b>Grout Placement</b>	<b>Observed</b>	
Grout space (cleanliness, mortar fins, size/alignment, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Clean and unobstructed
Lift height (cleanouts if needed)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Low lift
Proportions of site-mixed grout or vendor mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	See Comments
Placement of grout ( <i>consolidation, reconsolidation</i> )	Yes <input type="checkbox"/> No <input type="checkbox"/>	Not on site

<b>Field Testing Performed</b> <i>refer to associated specimen test report</i>	Mortar <input type="checkbox"/>	Grout <input checked="" type="checkbox"/>	Prism <input type="checkbox"/>
<b>SET NO:</b>		700-18	

**Notes:**

S.W.COLE made a site visit as scheduled by Consigli to form grout specimens for laboratory compressive strength testing. Masons on site were using type I/II Portland cement 90 lbs bags mixed with half a bag of lime and sand. While on site, we observed only a limited amount of masonry construction, but general construction observed appeared to be in accordance with the project requirements.



Attachments: Photos

Reviewed By: RED


---

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.









## Masonry Construction Observation Report

<b>Project Name/Location:</b>	UNE Alumni Hall	<b>Project No:</b>	15-0263
<b>Client/Client's Rep.:</b>	Consigli	<b>Date:</b>	1-18-16
<b>Masonry Contractor:</b>	MPA	<b>Sheet:</b>	1 of 1
<b>Placement Location:</b>	Elevator existing Building 4' below 2 <sup>nd</sup> Floor	<b>S.W.COLE Rep.:</b>	V. Terrell
<b>Weather:</b>	Cloudy/Snow 27°f	<b>On Site:</b>	12pm to 1pm

Referenced Drawings	Date	Page	Revision	Comments
General Notes	3-19-15	S1.0	Draft	

<b>Masonry Construction</b>	<b>Observed</b>	
Proportioning of site-mixed mortar	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Type S
Placement of units and construction of mortar joints	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Full joint construction
Joint reinforcing (type, spacing, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Vertical reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Horizontal reinforcing (size, spacing, positioners, laps)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Inspection by others
Cold-weather / Hot-weather construction (temperature, practices)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Area was tarped in and 45°F
Embedments and anchor bolts	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A
Installation of flashing and weeps – <i>material and placement</i>	Yes <input type="checkbox"/> No <input type="checkbox"/>	N/A

<b>Grout Placement</b>	<b>Observed</b>	
Grout space (cleanliness, mortar fins, size/alignment, etc.)	Yes <input type="checkbox"/> No <input type="checkbox"/>	Clean and unobstructed
Lift height (cleanouts if needed)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Low lift
Proportions of site-mixed grout or vendor mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	See Comments
Placement of grout ( <i>consolidation, reconsolidation</i> )	Yes <input type="checkbox"/> No <input type="checkbox"/>	Not on site

<b>Field Testing Performed</b> <i>refer to associated specimen test report</i>	Mortar <input type="checkbox"/>	Grout <input checked="" type="checkbox"/>	Prism <input type="checkbox"/>
<b>SET NO:</b>		700-20	

**Notes:**

S.W.COLE made a site visit as scheduled by Consigli to form grout specimens for laboratory compressive strength testing. Masons on site were using type I/II Portland cement 90 lbs bags mixed with half a bag of lime and sand. While on site, we observed only a limited amount of masonry construction, but general construction observed appeared to be in accordance with the project requirements.

Attachments: None

Reviewed By: RED

---

The S.W.COLE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality control.



# Report of Grout Specimen Compressive Strength

ASTM C1019

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Supplier:** ON-SITE

## PLACEMENT INFORMATION

**Date Cast:** 12/31/2015      **Time Cast:** 10:05

**Date Received:** 1/4/2016

**Placement Location:** ELEVATOR, EXISTING BLDG

**Placement Method:** HAND/BUCKET

**Placement Vol. (yd<sup>3</sup>):**

**Specimen Made By:** CHARLES CROMWELL

**Aggregate Size (in):** FINE

## INITIAL CURING CONDITIONS

### Temperatures

**Minimum (°F)**                  **Maximum (°F)**

## DELIVERY INFORMATION

**Admixtures:**

## TEST RESULTS

**Slump (in) (C-143):**

**Batch Number:** 1

**Air Temp (°F):** 34

**Mixer Number:**

**Grout Temp (°F) (C-1064):** 62

**Ticket Number:**

**Design (psi):** 2500

Specimen Designation	Area(In) <sup>2</sup>	Date Of Test	Age (days)	Load (kips)	Strength (psi)
700-17A	10.88	1/7/2016	7	21.6	1980
700-17B	10.54	1/28/2016	28	34.4	3260
700-17C	11.22	1/28/2016	28	36.5	3250
700-17D					

Remarks: TYPE S MORTAR PLACED





# Report of Grout Specimen Compressive Strength

ASTM C1019

**Project Name:** Portland ME - UNE Almuni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Supplier:** ON-SITE

## PLACEMENT INFORMATION

**Date Cast:** 1/7/2016      **Time Cast:** 8:30

**Date Received:** 1/8/2016

**Placement Location:** ELEVATOR AT 8' 0"

**Placement Method:** HAND

**Placement Vol. (yd<sup>3</sup>):**

**Specimen Made By:** CHARLES CROMWELL

**Aggregate Size (in):** FINE

## INITIAL CURING CONDITIONS

### Temperatures

**Minimum (°F)**      **Maximum (°F)**

## DELIVERY INFORMATION

**Admixtures:** LIME

## TEST RESULTS

**Slump (in) (C-143):**

**Batch Number:** 1

**Air Temp (°F):** 35

**Mixer Number:**

**Grout Temp (°F) (C-1064):** 55

**Ticket Number:**

**Design (psi):** 2500

Specimen Designation	Area(In) <sup>2</sup>	Date Of Test	Age (days)	Load (kips)	Strength (psi)
700-18A	11.37	1/14/2016	7	47.6	4190
700-18B	10.56	2/4/2016	28	57.8	5470
700-18C	10.56	2/4/2016	28	54.1	5120
700-18D					

Remarks:



# Report of Grout Specimen Compressive Strength

ASTM C1019

**Project Name:** Portland ME - UNE Alumni Hall - Construction Materials Testing Services

**Project Number:** 15-0263

**Client:** University of New England

**Client Contract Number:**

**General Contractor:**

**Supplier:** ON-SITE

## PLACEMENT INFORMATION

**Date Cast:** 1/18/2016      **Time Cast:** 12:35  
**Placement Location:** ELEVATOR: 4 BELOW 2ND FLOOR

**Date Received:**

**Placement Method:** HAND  
**Specimen Made By:** VAN TERRELL, JR.

**Placement Vol. (yd<sup>3</sup>):**  
**Aggregate Size (in):** SAND

## INITIAL CURING CONDITIONS

### Temperatures

**Minimum (°F)**      **Maximum (°F)**

## DELIVERY INFORMATION

**Admixtures:** LIME

## TEST RESULTS

**Slump (in) (C-143):**  
**Air Temp (°F):** 27  
**Grout Temp (°F) (C-1064):** 45

**Batch Number:** 1  
**Mixer Number:**  
**Ticket Number:**  
**Design (psi):** 2500

Specimen Designation	Area(In) <sup>2</sup>	Date Of Test	Age (days)	Load (kips)	Strength (psi)
700-20A	11.12	1/25/2016	7	31.4	2820
700-20B	11.06	2/15/2016	28	38.8	3510
700-20C	11.13	2/15/2016	28	37.4	3360
700-20D					

Remarks:





**Structural Schedule of Special Inspections - STEEL CONSTRUCTION**

VERIFICATION AND INSPECTION	REQD Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
<b>IBC Section 1704.3</b>						
<b>1. Material verification of high-strength bolts, nuts and washers:</b>						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	P	Applicable ASTM material standards, AISC 360, A3.3	TAI	AWS/AISC-SSI	Y
b. Manufacturer's certificate of compliance required.	Y	S		SII	PE/SE or EIT	Y
<b>2. Inspection of high-strength bolting</b>						
a. Snug-tight joints.	Y	P		TAI	AWS/AISC-SSI	Y
b. Pretensioned and slip-critical joints using turn-of-nut with matchmaking, twist-off bolt or direct tension indicator methods of installation.	N	P	AISC LRFD Section M2.5		AWS/AISC-SSI	
c. Pretensioned and slip-critical joints using turn-of-nut without matchmaking or calibrated wrench methods of installation.	N	C	IBC Sect 1704.3.3		AWS/AISC-SSI	
<b>3. Material verification of structural steel and cold-formed steel deck:</b>						
a. For structural steel, identification markings to conform to AISC 360.	Y	P	AISC 360, M5.5	SII	PE/SE or EIT	Y
b. For other steel, identification markings to conform to ASTM standards specified in the approved construction documents.	Y	P	Applicable ASTM material standards	SII	PE/SE or EIT	Y
c. Manufacturer's certified test reports.	Y	S		SII	PE/SE or EIT	Y
<b>4. Material verification of weld filler materials:</b>						
a. Identification markings to conform to AWS specification in the approved construction documents.	Y	P	AISC 360, M5.5	TAI	AWS/AISC-SSI	Y
b. Manufacturer's certificate of compliance required.	Y	S		SII	PE/SE or EIT	Y
5. Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.	Y	S	AWS D1.1	SII	PE/SE or EIT	Y
<b>6. Inspection of welding (IBC 1704.3.1):</b>						
<b>a. Structural steel and cold-formed deck:</b>						
1) Complete and partial joint penetration groove welds.	N	C	AWS D1.1		AWS-CWI	
2) Multipass fillet welds.	N	C			AWS-CWI	
3) Single-pass fillet welds > 5/16"	N	C			AWS-CWI	
4) Plug and slot welds	N	C			AWS-CWI	
5) Single-pass fillet welds ≤ 5/16"	Y	P		TAI	AWS-CWI	Y
6) Floor and deck welds.	Y	P	AWS D1.3	TAI	AWS-CWI	Y
<b>b. Reinforcing steel:</b>						
1) Verification of weldability of reinforcing steel other than ASTM A706.	N	-	Not applicable.		-	
2) Reinforcing steel-resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special structural walls of concrete and shear reinforcement.	N	C	AWS D1.4 ACI 318: 3.5.2		AWS-CWI	
3) Shear reinforcement.	N	C			AWS-CWI	
4) Other reinforcing steel.	N	P			AWS-CWI	
<b>7. Inspection of steel frame joint details for compliance (IBC Sect 1704.3.2) with approved construction documents:</b>						
a. Details such as bracing and stiffening.	Y	P	IBC 1704.3.2	SII	PE/SE or EIT	Y
b. Member locations.	Y	P		SII	PE/SE or EIT	Y
c. Application of joint details at each connection.	Y	P		SII	PE/SE or EIT	Y



**Structural Schedule of Special Inspection Services**  
**FABRICATION AND IMPLEMENTATION PROCEDURES – STRUCTURAL STEEL**

VERIFICATION AND INSPECTION  IBC Section 1704.2	REQD Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR- 2. AISC Certification	Y	S	Fabricator shall submit one of the two qualifications	SII	PE/SE or EIT	Y- AISC
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	Y	S	IBC 1704.2.2	SII	PE/SE or EIT	Y

**OBSERVATION REPORT**

Structural Steel

**Date:** 12/8/15

**Time:** 9:00 AM

**Temp:** 36 F

**Weather:** Cloudy

**Project:** UNE Alumni Hall

**Location:** Portland, ME

**Becker Job No:** 3450.90

**Observation Location:**

Steel installed at original building and chapel floor

	Satisfactory	Un-Satisfactory	Not Completed	Not Applicable	Comments
Bolt Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	To be confirmed by steel inspector
Weld Condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	To be confirmed by weld inspector
Anchor Bolts, Nuts, & Washers	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Grout/Leveling Plates	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Fit Up/Plumbness	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Metal Deck Welds	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Metal deck installation not yet complete
Pour Stops	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Bracing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Shear studs not yet installed
Additional Items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Notes:**
**Signed:** Dan S. Burne, P.E.

**Client:** S.W. Cole Engineering, Inc.**Project:** UNE Alumni Hall**SWC Project #:** 15-0263**Date:** December 22, 2015**Subject:** Structural Steel Site Inspection**Report:** 001

As requested a site visit was made on this date to perform a structural steel inspection. Upon arrival we met with the superintendent. The erector was no longer on site. Inspection was performed at first floor framing using approved shop drawings as follows:

- Welder certifications were previously provided and found acceptable.
- Beam to embed welds were visually inspected.
- Bolted connections were inspected for correct installation and snug tight condition.
- Deck was inspected for proper installation, side lap fastening and welding.
- Shear studs were visually inspected, counted and "ring tested".
- Framing was inspected for overall conformance to drawings.

All work inspected on this date appeared acceptable with the following comments or exceptions:

1. Four (4) shear studs were rejected for lack of fusion.
2. Clips were welded to embeds with full top returns where 5/8" was specified. Per the EOR this may be considered acceptable.
3. The new steel framing the opening in the concrete wall was approximately 18" too short at each end. Sections of angle had been spliced on to support the deck. The EOR should review.

The contractor and EOR were advised of our observations.

Additionally, we inspected the new first and second floor structural steel framing installed for support of existing wood framing. Due to the advanced stage of construction most of the connections could not be inspected. For those items which remained visible no discrepancies were apparent.

**Inspector;** Neal J White

CWI#86070201

ICC #8014170-S1



**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operator's Name Paul Barry  
 Identification No. 006-62-9462 Qualification Date 10/29/08  
 Welder's Social Security No. 006-62-9462

In Accordance with WPS No. AA-SM-Spot.weld-518-45 Pitch Revision \_\_\_\_\_  
 Welding Process(es) SMAW 6022 Type Manual  
 (Automatic, manual, etc.)

Mode of Transfer for GMAW N/A  
 (Short circuiting, spray, globular)

VARIABLE	ACTUAL VARIABLE USED IN QUAL.	QUALIFICATION RANGE
<b>JOINT</b>		
Joint Type	<u>Arc Spot Weld</u>	<u>Arc Spot Weld</u>
Backing Material Type		
Groove Welded From: one side or both sides		
<b>BASE METAL (4.7.1.1)</b>		
Material Specification		
Sheet Steel	<u>ASTM A606 to ASTM 653</u>	<u>ASTM A606 to ASTM 653</u>
Supporting Steel	<u>A36</u>	<u>ASTM A36</u>
Sheet Thickness (4.7.2)		
Groove		
Fillet		
Arc Plug		
Arc Spot	<u>18 gauge</u>	<u>18 gauge</u>
Arc Seam		
<b>COATING(S)</b>		
Type	<u>Galvanized</u>	<u>Galvanize or Bare metal</u>
Thickness	<u>Single coat ≤ .004 Thick</u>	<u>Single coat ≤ .004 Thick</u>
<b>POSITION (4.7.1.5 and 4.7.1.6)</b>		
Groove		
Fillet		
Arc Plug		
Arc Spot	<u>45 Degree Position</u>	<u>45 Degree Position</u>
Arc Seam		
Progression		
<b>GAS (4.7.1.4)</b>		
<b>ELECTRODE (4.7.1.3 and 4.7.1.4)</b>		
Size	<u>1/8"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>E6022</u>	<u>E6022</u>

**VISUAL EXAMINATION RESULTS (4.6)**

Specimen 1 <u>Acceptable</u>	Specimen 2 <u>Acceptable</u>
Appearance <u>Acceptable</u>	Undercut <u>None excessive</u>
Cracks <u>None</u>	Diam of Arc Spot Nugget <u>#1: 5/8" #2: 3/8"</u>
Reinforcement <u>1/32"</u>	

Test Conducted By James Read Per AWS D1.3-98  
 Laboratory Test No. \_\_\_\_\_ Date of Test 10/31/08

The undersigned certify that the statements in this record are correct and that the test welds were prepared and tested in accordance with the requirements of 4.6 of AWS D1.3 ( 98 ), Structural Welding Code—Sheet Steel.  
 (year)

Company American Aerial Services Authorized By \_\_\_\_\_

**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operator's Name Paul Berry  
 Identification No. 006-62-9462 Qualification Date 10/29/08  
 Welder's Social Security No. 006-62-9462  
 In Accordance with WPS No. AWS D1.3-98 Revision \_\_\_\_\_  
 Welding Process(es) SMAW Type Manual  
 (Automatic, manual, etc.)  
 Mode of Transfer for GMAW N/A  
 (Short circuiting, spray, globular)

VARIABLE	ACTUAL VARIABLE USED IN QUAL.	QUALIFICATION RANGE
<b>JOINT</b>		
Joint Type	<u>Arc Spot Weld</u>	<u>Arc Spot Weld</u>
Backing Material Type		
Groove Welded From: one side or both sides		
<b>BASE METAL (4.7.1.1)</b>		
Material Specification		
Sheet Steel	<u>ASTM A606 to ASTM A653</u>	<u>ASTM A606 to ASTM A653</u>
Supporting Steel	<u>ASTM A36</u>	<u>ASTM A36</u>
Sheet Thickness (4.7.2)		
Groove		
Fillet		
Arc Plug		
Arc Spot	<u>18 gauge</u>	<u>18 gauge</u>
Arc Seam		
<b>COATING(S)</b>		
Type	<u>Galvanized</u>	<u>Galvanized or Bare metal</u>
Thickness	<u>Single coat ≤ .004 Thick</u>	<u>Single coat ≤ .004 Thick</u>
<b>POSITION (4.7.1.5 and 4.7.1.6)</b>		
Groove		
Fillet		
Arc Plug		
Arc Spot	<u>F</u>	<u>F</u>
Arc Seam		
Progression		
<b>GAS (4.7.1.4)</b>		
<b>ELECTRODE (4.7.1.3 and 4.7.1.4)</b>		
Size	<u>1/8"</u>	<u>1/8" to 5/32"</u>
Group Designation	<u>F1 (E6022)</u>	<u>F1 (E6022)</u>

**VISUAL EXAMINATION RESULTS (4.6)**

Specimen 1 Acceptable Specimen 2 Acceptable  
 Appearance Uniform Cracks None Undercut None excessive  
 Reinforcement 1/32" Diam of Arc Spot Nugget 1/8"  
 Test Conducted By James Rouch Per AWS D1.3-98  
 Laboratory Test No. \_\_\_\_\_ Date of Test 10/31/08

The undersigned certify that the statements in this record are correct and that the test welds were prepared and tested in accordance with the requirements of 4.6 of AWS D1.3 ( 98 ), Structural Welding Code—Sheet Steel.  
 (year)

Company American Aerial Services Authorized By \_\_\_\_\_



### WELDER PERFORMANCE QUALIFICATION (WPO) AWS D1.1 Structural Welding Code - Steel (Prequalified)

Welder's Name Paul Berry ID Number 9462  
Company American Aerial

#### TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36  
test coupon consisted of two pieces of 1"x 3"x 5" plate with both plates beveled 22.5 degrees along the 5" side

#### TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4 x 1-1/2"</u>	<u>backing required</u>
Plate <u>XXX</u> Pipe _____	<u>1.0" thickness</u> <u>1/8" - unlimited</u>	
	<u>All fillet sizes qualified on all metal thicknesses</u>	
AWS Electrode Classification	<u>E7018 (F4 electrode qualifies for F1 - F4 electrodes)</u>	
AWS Electrode Specification	<u>A5.1</u>	
Deposit Thickness for each process		
Process 1: <u>SMAW</u> 3 layers minimum Yes <u>XXX</u> No _____	<u>1/8" - unlimited</u>	
Process 2 _____ 3 layers minimum Yes _____ No _____		
Position <u>3G and 4G</u>	<u>All positions</u>	
Vertical Progression (up or down)		
Current / Polarity	<u>DC Positive</u>	

#### RESULTS

Visual Examination of Completed Weld Passed 5/16/11  
Bend Tests Passed 3G and 4G 5/16/11  
3G Bend 1 Passed, no openings  
3G Bend 2 Passed, no openings  
4G Bend 1 Passed, no openings  
4G Bend 2 Passed, one opening < 1/32"

Welding and Testing Supervised by: Warren G. Swan, Jr Company New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the 2010 American Welding Society D1.1 Structural Welding Code.

Warren G. Swan, Jr.  
Welding Director, NESM  
AWS CWI Number: 04050361  
Date 5/17/11



Warren G Swan, Jr.  
CWI 04050361  
QC1 EXP. 5/1/2013

*Warren G Swan, Jr.*

Manufacturer American Aerial  
By: [Signature]

Date: 5/18/11



# American Aerial Services

## RECORD OF WELDER QUALIFICATION TEST (WPQ) Refer to AWS D1.3 Structural Welding Code-Sheet Steel

Welder Name: <u>Britting, William G. Jr.</u>	Identification #: <u><del>          </del>2997</u>
WPS No.: <u>AA-SM-Spotweld- S18- Flat</u>	Revision: <u>0</u> Date: <u>10/29/08</u>
The above welder is qualified for the following ranges:	


Variable	Used in Qualification	Qualification
<b>PROCESS</b>	SMAW	SMAW
<b>PROCESS TYPE</b>	Manual	Manual
<b>JOINT</b>		
Joint type	Single Thickness Arc Spot Weld	Single Thickness Arc Spot Weld
Backing Material Type	A36 plate	Pre-qualified per AWS D1.1
<b>BASE METAL (4.7.1.1)</b>		
Material Specification		
Sheet Steel	18 gage sheet steel	18 gage sheet steel
Supporting Steel	A36 plate	Pre-qualified per AWS D1.1
Sheet Thickness (4.7.2.1)		
Arc Spot	18 gage (.0478")	18 gage (.0478")
<b>COATING(S)</b>		
Type	Galvanized	Galvanized or Bare metal
Thickness	Single coat ≤ .004" thick	Single coat ≤ .004" thick
<b>POSITION (4.7.1.5 and 4.7.1.6)</b>		
Arc Spot	Flat	Flat
<b>ELECTRODE (4.7.1.3 and 4.7.1.4)</b>		
Size	1/8"	1/8"
Group Designation	F1 (E6022)	F1

### VISUAL EXAMINATION RESULTS (4.6)

Specimen #1: <u>Acceptable</u>	Specimen #2: <u>Acceptable</u>
Appearance: <u>Acceptable</u>	Cracks: <u>None</u> Undercut: <u>None</u>
Reinforcement: <u>1/32"</u>	Diameter of Arc Spot Nugget: <u>#1: 3/4", #2: 1/2"</u>
Welding Tests Conducted By: <u>American Aerial Services</u>	
Mechanical Tests conducted by: <u>Thomas E. Giles, CWI #. 88070281, Welding Test Center / EMCC, Bangor, ME,</u>	
Test date: <u>10/30/08</u>	

The undersigned certifies that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of 4.6 AWS D1.3, Structural Welding Code-Sheet Steel.

Organization: American Aerial Services

Signed:  Date: 10/31/08

## Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Bill Britting ID Number \_\_\_\_\_  
 Company American Aerial

### TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld \_\_\_\_\_  
 Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"  
 Test Thickness 1" Groove  
 Thickness Qualified Plate Groove: 1/8" - Unlimited Filletts: Unlimited  
 Thickness Qualified Pipe \_\_\_\_\_  
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter  
Filletts: Unlimited

### TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u> <u>Group One and Group Two</u>	
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u> <u>F1, F2, F3, F4</u>	
Position	<u>3G and 4G</u> <u>All Positions</u>	
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

### RESULTS

Visual Examination of Completed Weld Passed Date 12/18/07  
 Bend Test Results: Side Bend Passed Side Bend Passed Date 12/18/07  
 Test conducted by:  
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.  
 Affiliation New England School of Metalwork  
 Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN  
 CWI 04050561  
 QC1 EXP. 5/01/10

*Warren G. Swan*



**WELDER PERFORMANCE QUALIFICATION (WPO)**  
**AWS D1.1 Structural Welding Code - Steel (Prequalified)**

Welder's Name William Britting ID Number 2997  
 Company American Aerial

**TEST DESCRIPTION**

WPS Number AA - 002 Test Coupon XXX Production Weld \_\_\_\_\_  
 Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36  
test coupon consisted of two pieces of 1" x 3" x 5" plate with both plates beveled 22.5 degrees along the 5" side

**TESTING CONDITIONS AND QUALIFICATION LIMITS**

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>FCAW</u>	<u>FCAW</u>
Type (Manual, Semi, Auto)	<u>Semi</u>	<u>Semi</u>
Backing	<u>A36 1/4 x 1-1/2"</u>	<u>backing required</u>
Plate <u>XXX</u> Pipe _____	<u>1.0" thickness</u> <u>1/8" - unlimited</u>	
	<u>All fillet sizes qualified on all metal thicknesses</u>	
AWS Electrode Classification	<u>E71T - 8</u>	
AWS Electrode Specification	<u>A5.20</u>	
Deposit Thickness for each process		
Process 1: <u>FCAW</u> 3 layers minimum Yes <u>XXX</u> No <u>1/8" - unlimited</u>		
Process 2 _____ 3 layers minimum Yes _____ No _____		
Position <u>1G</u>	<u>Flat only</u>	
Vertical Progression (up or down)		
Current / Polarity	<u>DC Negative</u>	<u>DC Negative</u>

**RESULTS**

Visual Examination of Completed Weld Passed 12/7/10  
 Bend Tests Passed 1G 12/7/10  
1G Bend 1 Passed, no openings 3G Bend 2 Passed, one opening < 1/32"

Welding and Testing Supervised by: Warren G. Swan, Jr Company New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the American Bureau of Shipping.

Warren G. Swan, Jr.  
 Welding Director, NESM  
 AWS CWI Number: 04050361  
 Date 12/7/10



Warren G Swan, Jr.  
 CWI 04050361  
 QC1 EXP. 5/1/2013

*Warren G Swan*

Manufacturer American Aerial

By: \_\_\_\_\_ Date: \_\_\_\_\_



**WELDER PERFORMANCE QUALIFICATION (W PQ)**  
AWS D1.1 Structural Welding Code - Steel (Prequalified)

Welder's Name William Belfing ID Number 2997  
Company American Aerial

**TEST DESCRIPTION**

WPS Number AA-002 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36  
test coupon consisted of two pieces of 1" x 3" x 8" plate with both plates beveled 22.5 degrees along the 3" side

**TESTING CONDITIONS AND QUALIFICATION LIMITS**

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>FCAW</u>	<u>FCAW</u>
Type (Manual, Semi, Auto)	<u>Semi</u>	<u>Semi</u>
Backing	<u>A36 1/4 x 1-1/2"</u>	<u>backing required</u>
Plate <u>XXX</u> Pipe _____	<u>1.0" thickness 1/8" - unlimited</u>	<u>All fillet sizes qualified on all metal thicknesses</u>
AWS Electrode Classification	<u>E71T-8</u>	
AWS Electrode Specification	<u>A5.20</u>	
Deposit Thickness for each process		
Process 1: <u>FCAW</u> 3 layers minimum Yes <u>XXX</u> No _____		<u>1/8" - unlimited</u>
Process 2 _____ 3 layers minimum Yes _____ No _____		
Position <u>1G</u>	<u>Flat only</u>	
Vertical Progression (up or down)		
Current / Polarity	<u>DC Negative</u>	<u>DC Negative</u>

**RESULTS**

Visual Examination of Completed Weld Passed 12/7/10  
Bend Tests Passed 1G 12/7/10  
1G Bend 1 Passed, no openings 3G Bend 2 Passed, one opening < 1/32"

Welding and Testing Supervised by: Warren G. Swan, Jr Company New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the American Bureau of Shipping.

Warren G. Swan, Jr.  
Welding Director, NESM  
AWS CWI Number: 04050361  
Date 12/7/10



Warren G. Swan, Jr.  
CWI 04050361  
QC1 EXP. 5/12/13

*Warren G. Swan*

Manufacturer American Aerial


By: \_\_\_\_\_ Date: \_\_\_\_\_

**WELDING PROCEDURE SPECIFICATIONS (WPS)  
AWS D1.3 Structural Welding Code - Sheet Steel**

Company Name American Aerial Services Date 5/7/12  
 WPS Number AA-003 Supporting PQR Number(s) AA-03  
 Revision Number \_\_\_\_\_ Date of Revision \_\_\_\_\_  
 Welding Process(es) FCAW Types (Manual, Auto, Semi-Auto) Semi-auto

**JOINTS**

Joint Design Fillet Weld in T Joint Sheet to Sheet  
 Backing Yes  No  Backing Material \_\_\_\_\_  
 Back Gouging Yes  No  Method \_\_\_\_\_



**BASE METALS**

Material Group: One Thickness Fillet 12 gauge Groove \_\_\_\_\_  
 Material Specification, A653/A653M to Material Specification, Type or Grade A653/A653M  
 Coupons consisted of two 3" x 4" pieces of 12 gauge material set at 90 degrees to each other. Two  
 Other complete setups were required per position.

**FILLER METALS**

Specification Number	AWS A 5.20	
AWS Classification Number	E71F-GS	
F Number		
Size of Filler Metal	0.030" diameter	

**POSITIONS**

Position of Fillet 2F (horizontal), 3F (vertical), and 4F (overhead) Qualified: All positions

Welding Progression: Up Vertical Up Down \_\_\_\_\_

GAS	Gas(es)	%Mixture	Flow Rate
Shielding			
Trailing			
Backing			

**WELDING PROCEDURE SPECIFICATIONS (WPS)  
AWS D1.3 Structural Welding Code - Sheet Steel**

WPS Number AA-003

**PREHEAT**

Preheat Temperature Ambient Interpass Temperature \_\_\_\_\_  
Other \_\_\_\_\_

**POSTWELD HEAT TREATMENT**

Temperature Range \_\_\_\_\_ Time Range \_\_\_\_\_

**ELECTRICAL CHARACTERISTICS**

Current DC Polarity Negative Amps 100 - 105 Volts 19 - 19.5  
Tungsten Size and Type \_\_\_\_\_  
Metal transfer for GMAW \_\_\_\_\_  
Electrode Wire Speed Range 180 ipm

**TECHNIQUE**

Stringer or Weave Stringer  
Gas Nozzle Size \_\_\_\_\_  
Initial Cleaning \_\_\_\_\_ Interpass Cleaning \_\_\_\_\_  
Method of Back Gouging \_\_\_\_\_  
Oscillation \_\_\_\_\_  
Contact Tip or Nozzle to Work distance 1/4"  
Multiple or Single Pass per Side: Weld Side Single Pass Other Side \_\_\_\_\_  
Multiple or Single Electrodes Single  
Travel Speed 6 - 8" per minute  
Peening \_\_\_\_\_  
Other \_\_\_\_\_

Weld Layers	Process	Filler Metal Class	Filler Metal Diameter	Current and Polarity	Amp Range	Volt Range	Travel Speed Range	Other
1	FCAW	E71T-GS	0.030"	DC-	100 - 105	19 - 19.5	6 - 8" per min	

**PREPARED BY**

Name: Warren G. Swan, Jr.  
Affiliation New England School of Metalwork  
Address 7 Albiston Way Auburn, ME 04210



Warren G Swan, Jr.  
CWI 04080381  
QC1 EXP. 5/1/2013


Company Representative \_\_\_\_\_  
Date \_\_\_\_\_

*Warren G Swan, Jr.*



**PROCEDURE QUALIFICATION RECORD (PQR)**  
**AWS D1.3 Structural Welding Code - Sheet Steel**

Company Name American Aerial Services Date 5/7/12  
 Procedure Qualification Record AA-03 Welding Procedure Specification AA-003  
 Welding Process(es) FCAW  
 Types (Manual, Automatic, Semi-Auto) Semi - Auto  
 JOINT DESIGN:



**BASE METALS**

Material Specification A653/A653M to Material Specification A653/A653M

Thickness of Test Coupon 12 gauge

Coupons consisted of two 3" x 4" pieces of 12 gauge material set at 90 degrees to each other. Two other complete setups were required per position.

**FILLER METALS**

AWS Specification A5.20 AWS Classification E71T-GS

Filler Metal Size 0.030" Weld Thickness \_\_\_\_\_

Other Required weld size equal to or greater than the sheet steel thickness

**POSITION**

Position of Fitet 2R, 3R, and 4F Progression (Uphill or Downhill) Vertical Uphill

Other All positions 1F (flat), 2F (horizontal), 3F (vertical), and 4F (overhead)

GAS	Gas(es)	Mixture	Flow Rate
Shielding			
Trailing			
Backing (Purge)			

**ELECTRICAL CHARACTERISTICS**

Current DC Polarity Negative Amps 100 - 105 Volts 19 - 19.5

Tungsten Electrode Size \_\_\_\_\_

Other \_\_\_\_\_

**TECHNIQUE**

Travel Speed 6 - 8" per minute Stringer or Weave Stringer Oscillation \_\_\_\_\_

Single or Multipass Single Single or Multiple Electrodes Single

Other \_\_\_\_\_

PROCEDURE QUALIFICATION RECORD (PQR)  
AWS D1.3 Structural Welding Code - Sheet Steel

PQR Number AA-03

VISIBLE INSPECTION Pass XXX Fail \_\_\_\_\_ Date 5/7/12

BREAK TEST RESULTS Pass XXX Fail \_\_\_\_\_ Date 5/7/12

1F Flat

Specimen 1 Pass \_\_\_\_\_ Fail \_\_\_\_\_  
Specimen 2 Pass \_\_\_\_\_ Fail \_\_\_\_\_

2F Horizontal

Specimen 1 Pass XXX Fail \_\_\_\_\_  
Specimen 2 Pass XXX Fail \_\_\_\_\_

3F Vertical (down)

Specimen 1 Pass XXX Fail \_\_\_\_\_  
Specimen 2 Pass XXX Fail \_\_\_\_\_

4F Overhead

Specimen 1 Pass XXX Fail \_\_\_\_\_  
Specimen 2 Pass XXX Fail \_\_\_\_\_

Welder's Name Bill Britting Stamp or Number 2997  
Tests conducted by: Warren G. Swan, Jr. CWI Number 04050361  
Test Location New England School of Metalwork  
7 Albiston Way, Auburn, ME 04210; (207)-753-1360

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the 2008 edition of the AWS D1.3 Structural Welding Code-Sheet Steel.

Warren G. Swan, Jr.  
Welding Director, NBSM  
AWS CWI Number: 04050361  
Signature: [Handwritten Signature]  
Date 3/7/12

CWI Stamp



Warren G Swan, Jr.  
CWI 04050361  
QC1 EXP. 5/1/2013

## Welder Performance Qualification Record AWS D1.3 Structural Welding Code - Sheet Steel

Welder's Name Bill Britting ID Number 2997  
Company American Aerial Services

### TEST DESCRIPTION

WPS Number AA - 003 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification, Type or Grade A653/A653M to Material Specification, Type or Grade A653/A653M  
Test Thickness 12 gauge  
Thickness Qualified Sheet Steel 12 gauge and thicker as allowed by D1.3  
Coupons consisted of two 3" x 4" pieces of 12 gauge material set at 90 degrees to each other. Two complete setups were required per position.

### TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>FCAW</u>	<u>FCAW</u>
Type (Manual, Semi, Auto)	<u>Semi</u>	<u>Semi</u>
Backing	_____	_____
Material Group Number	<u>One</u>	<u>Group One steels permitted by D1.3</u>
Filler Metal AWS Specifications	<u>A5.20</u>	_____
Filler Metal Classification	<u>E 71T-GS</u>	_____
Filler Metal P Numbers	_____	_____
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up only</u>
Inert Gas Shielding or Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>100 - 105 amps DC-</u>	_____

### RESULTS

Visual Examination of Completed Welds Passed Date 5/7/12  
Vertical Break Test Results: Specimen 1 Passed Specimen 2 Passed  
Overhead Break Test Results: Specimen 1 Passed Specimen 2 Passed  
Date 5/7/12  
Test conducted by:  
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2008 AWS D1.3 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.  
Affiliation: New England School of Metalwork  
Address: 7 Albiston Way Auburn, ME 04210



Warren G. Swan, Jr.  
CWI 04050381  
QC1 EXP. 5/12/2013

*Warren G. Swan, Jr.*



Welder Performance Qualification  
AWS D1.1 Structural Code - Steel

Welder's Name William Britting ID Number 2997  
Company American Aerial

**TEST DESCRIPTION**

WPS Number AA-04 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification A36 Group 1 to Material Specification A36 Group 1  
Test coupon: one piece of 3/8"x 6"x 12" welded perpendicular (T joint) to one piece of 1/2"x 6" x 12"  
Test Thickness 3/8" x 1/2" T Joint Test Pipe Size \_\_\_\_\_  
Welding Process(es) FCAW Type (Manual, Semi, Auto) Semi-Auto  
Backing \_\_\_\_\_  
Filler Metal Classification/Size E71T-11/ 0.045 Filler Metal AWS Specifications A5.20  
Position 2F Horizontal, 3F Vertical, and 4F Overhead Current / Polarity DC-  
Inert Gas Shielding or Backing \_\_\_\_\_ Transfer Mode (GMAW) \_\_\_\_\_  
Vertical Progression (up or down) Up

**TESTING RESULTS**

Visual Examination of Completed Welds Passed Date 2/25/15  
2F Horizontal Test Results: Passed, see Mechanical Test Report WC-14-2248  
3F Vertical Test Results Passed, see Mechanical Test Report WC-14-2248  
4F Overhead Test Results Passed, see Mechanical Test Report WC-14-2248


Testing Coordinated By: Warren G. Swan, Jr., New England School of Metalwork  
Destructive Testing Completed By: Bangor Test Center 354 Hogan Rd Bangor ME 04401 (207) 974-4662

**QUALIFICATION LIMITS**

Process Qualified FCAW  
Backing N.A.  
Position Qualified All Positions fillets on plate, pipe, and box tubing  
Thickness Qualified Plate 1/8" to 1/2" (AWS D1.1 Table 3.1)  
Thickness Qualified Pipe 1/8" to 1/2" (AWS D1.1 Table 3.1)  
Pipe Diameter Qualified All  
Vertical Progression Qualified Up Only  
Other: Certified on Fillet Welds Only

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2010 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.  
Affiliation New England School of Metalwork  
Address 7 Albiston Way Auburn, ME 04210  
Date 3/10/15


  
Warren G. Swan, Jr.  
CWI 04080381  
QC1 EXP. 5/1/2016

WELDING PROCEDURE SPECIFICATIONS (WPS)  
AWS D1.1 Structural Welding Code - Steel

Company Name American Aerial Date 2/25/15  
 WPS Number AA - 04 Supporting PQR Number(s) AA - 004  
 Revision Number \_\_\_\_\_ Date of Revision \_\_\_\_\_  
 Welding Processes(es) FCAW Types (Manual, Auto, Semi-Auto) Semi - Auto

JOINTS

Joint Design T Joint  
 Backing Yes \_\_\_ No **XX** Backing Material \_\_\_\_\_  
 Back Gouging Yes \_\_\_ No \_\_\_ Method \_\_\_\_\_



BASE METALS

Material Group: One Thickness        Groove        Fillet 1/2" Pipe(Dia)         
 Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36  
 Other \_\_\_\_\_

FILLER METALS

Specification Number	AWS A 5.20	
AWS Classification Number	E71T-11	
F Number	F6	
Size of Filler Metal	0.045" diameter	

POSITIONS

Position of Groove All Positions

Vertical Welding Progression : Up XXXX Down \_\_\_\_\_

GAS	Gas(es)	%Mixture	Flow Rate
Shielding			
Trailing			
Backing			

WELDING PROCEDURE SPECIFICATIONS (WPS)  
AWS D1.1 Structural Welding Code - Steel

WPS Number AA - 04

PREHEAT

Preheat Temperature if below 32 degrees must preheat to minimum of 70 degrees  
Interpass Temperature Minimum 32 degrees F

POSTWELD HEAT TREATMENT

Temperature Range N.A. Time Range N.A.

ELECTRICAL CHARACTERISTICS

Current DC Polarity Negative Amps 140 - 160 +/- 10%  
Volts 17.5-18 volts +/- 7%  
Tungsten Size and Type \_\_\_\_\_  
Metal transfer for GMAW \_\_\_\_\_  
Electrode Wire Speed Range 136 i.p.m. + 10%


TECHNIQUE

Stringer or Weave Stringer  
Gas Nozzle Size \_\_\_\_\_  
Initial Cleaning Grinding/Brushing Interpass Cleaning Chipping/Grinding/Brushing  
Method of Back Gouging \_\_\_\_\_  
Oscillation \_\_\_\_\_  
Contact Tip or Nozzle to Work distance (FCAW) 3/8" - 1/2"  
Multiple or Single Pass per Side: Weld Side Single-Pass Other Side Multi-Pass  
Multiple or Single Electrodes Single  
Travel Speed 5 - 6 " per minute +/- 25%  
Peening \_\_\_\_\_  
Other \_\_\_\_\_

Weld Passes	Process	Filler Metal Class	Filler Metal Diameter	Current and Polarity	Amp Range	Volt Range	Travel Speed Range	Wire Speed
1 - 4	FCAW	E71T-11	0.045"	DC -	140-160 +/- 10%	17.5-18 +/- 7%	5- 6 ipm +/- 25%	136 ipm + 10%

PREPARED BY

Name: Warren G. Swan, Jr.  
Affiliation New England School of Metalwork  
Address 7 Albiston Way Auburn, ME 04210



 Warren G Swan Jr  
 CWI 04050361  
 RC EXP. 5/1/2018  
*Warren G Swan*

Company Representative \_\_\_\_\_ Date \_\_\_\_\_



## PROCEDURE QUALIFICATION RECORD (PQR) AWS D1.1 STRUCTURAL STEEL CODE

Company Name American Aerial Date 3/10/15  
 Procedure Qualification Record AA - 004 Welding Procedure Specification AA - 04  
 Welding Process(es) FCAW  
 Types (Manual, Automatic, Semi-Auto) Semi - Auto  
 JOINT DESIGN



T joint Fillet Weld

**BASE METALS**

Material Specification A36 to Material Specification A36  
 Thickness of Test Coupon 3/8" x 1/2" Diameter of Test Coupon \_\_\_\_\_  
 Other Test coupon: one piece of 3/8"x 6"x 12" welded perpendicular (T joint) to one piece of 1/2"x 6" x 12"

**FILLER METALS**

AWS Specification A5.20 AWS Classification E71T-11  
 Filler Metal Size 0.045 Weld Thickness 1/2"  
 Other \_\_\_\_\_

**POSITION**

Position of Weld 2G Horizontal, 3G Vertical, and 4G Overhead Progression (Uphill or Downhill) 3G Uphill  
 Other \_\_\_\_\_

GAS	Gas(es)	Mixture	Flow Rate
Shielding			
Trailing			
Backing (Purge)			

**ELECTRICAL CHARACTERISTICS**

Current DC Polarity Negative Amps 140 - 160 Volts 17.5 - 18  
 Tungsten Electrode Size \_\_\_\_\_  
 Other \_\_\_\_\_

**TECHNIQUE**

Travel Speed 5"-6" per minute Stringer or Weave Stringer Oscillation \_\_\_\_\_  
 Single or Multipass Weld Side Single Other Side Multi - Pass  
 Single or Multiple Electrodes Single

PROCEDURE QUALIFICATION RECORD (PQR)  
AWS D1.1 STRUCTURAL STEEL CODE

PQR Number AA - 004

TENSILE TESTS Pass \_\_\_\_\_ Fail \_\_\_\_\_

See attached Mechanical Test Report for tensile test information. Lab Test Number \_\_\_\_\_

GUIDED BEND TESTS Pass \_\_\_\_\_ Fail \_\_\_\_\_

See attached Mechanical Test Report for guided bend test information. Lab Test Number \_\_\_\_\_

TOUGHNESS TESTS (if required) Pass \_\_\_\_\_ Fail \_\_\_\_\_

See attached Mechanical Test Report for toughness test information. Lab Test Number \_\_\_\_\_

FILLET WELD TEST

Visual Result - Satisfactory: Yes XXX No \_\_\_\_\_ Date 2/25/15

Macro Results Acceptable see Lab Test # WC-14-2248 (Welding Test Center)

Welder's Name William Britting Stamp or Number 2997

Tests conducted by: Warren G. Swan, Jr. CWI Number 04050361

Test Location New England School of Metalwork

7 Albiston Way, Auburn, ME 04210 ; (207)-753-1360

Destructive Tests conducted by: Welding Test Center, Eastern Maine Community College

354 Hogan Rd Bangor, ME 04401; (207) -974-4662

We certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of the 2010 AWS D1.1 Structural Welding Code - Steel.

Warren G. Swan, Jr.

Welding Director, NESM

AWS CWI Number: 04050361

Signature: Warren G Swan Jr

Date 3/10/15

CWI Stamp



Warren G Swan Jr  
CWI 04050361  
QC1 EXP. 5/1/2016

Manufacturer American Aerial Date \_\_\_\_\_

By \_\_\_\_\_

# WELDING TEST CENTER / Eastern Maine Community College

354 Hogan Rd., Bangor, ME 04401  
(207) 974-4662 FAX (207) 974-4608  
tgiles@emcc.edu

## Mechanical Test Report

Lab Number: WC-14-2248 Date: 03/05/2015  
Customer: NESMW for American Aerial PQR#: AA - 004  
Code or Standard: American Welding Society D1.1 Structural Welding Code - Steel: 2010  
Other: Fillet weld procedure qualification per 4.9.4 ( figure 4.19)  
Welding Process: FCAW self-shielded: E71T-11, Base Material: A36 plate 3/8" x 1/2" T-joint  
Welder: William Britting, ID# 2997

### Macro Etch Tests

Etchant: Refer to AWS B2.1-Annex G3, Etching Solutions and Procedures  
Nitric Acid / H<sup>2</sup>O (3:1)

Fillet Size: Single Pass: 1/4" x 1/4" leg length Multiple Pass: 1/2" x 1/2" leg length

\* Visual Inspection x 10 Magnification:

Specimen #:	Visual Inspection	Result:
1 - 2F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
2 - 2F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
3 - 2F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable

Specimen #:	Visual Inspection	Result:
1 - 3F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
2 - 3F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
3 - 3F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable


Specimen #:	Visual Inspection	Result:
1 - 4F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
2 - 4F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable
3 - 4F	No Defects - meets all requirements of section 4.9.4.1 *	Acceptable

#### \* Acceptance Criteria for Macroetch Test

- Fillet welds shall have fusion to the root of the joint, but not necessarily beyond.
- Minimum leg size shall meet the specified fillet weld size.
- No cracks
- Through fusion between adjacent layers of weld metal and between weld metal and base metal.
- Weld profiles conforming to specified detail, but none of the variations prohibited in 5.24
- No undercut exceeding 1/32"


We certify that the above specimens were machined and tested in accordance with the applicable code and/or standard.

Signed: \_\_\_\_\_


  
Thomas E. Giles  
Lab Director  
AWS CWI No: 88070281  
AWS Accredited Lab Certificate No.: 910201



**Keith E Collins**  
Cert # 0009037W      SSN # XXX-KX-3951



**AMERICAN WELDING SOCIETY**  
VALID ONLY IF ACCOMPANIED BY PHOTO ID  
This Card is the property of AWS and shall be returned on demand.



### Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Zach Johndro ID Number 4984  
Company American Aerial

#### TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification, Type or Grade A36 >3/4" to Material Specification, Type or Grade A36 > 3/4"  
Test Thickness 1" Groove  
Thickness Qualified Plate Groove: 1/8" - Unlimited Fillets: Unlimited  
Thickness Qualified Pipe \_\_\_\_\_  
Groove 1/8 - unlimited on structural pipe equal to or greater than 24" diameter  
Fillets: Unlimited

#### TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

#### RESULTS

Visual Examination of Completed Weld Passed Date 2/7/08  
Bend Test Results: Side Bend Passed Side Bend Passed Date 2/7/08  
Test conducted by:  
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.  
Affiliation New England School of Metalwork  
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN  
CWI 04050361  
QC1 EXP. 5/01/10

*Warren G. Swan*

**OSHA** Occupational Safety and Health Administration

11-004072617

This card acknowledges that the recipient has successfully completed a 10-hour Occupational Safety and Health Training Course in Construction Safety and Health

**LARRY LAGUEUX**

David Webb  
(Trainer name - print or type)

5/10/13  
(Course and date)



Cert # 0005090W

Larry J Lagueux

SSN # XXX-XX-2255



## Welder Performance Qualification Record AWS D1.1 Structural Welding Code - Steel

Welder's Name Barry Morrison ID Number 7073  
Company American Aerial

### TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld \_\_\_\_\_  
Material Specification, Type or Grade A36 > 3/4" to Material Specification, Type or Grade A36 > 3/4"  
Test Thickness 1" Groove  
Thickness Qualified Plate Groove: 1/8" - Unlimited Filletts: Unlimited  
Thickness Qualified Pipe  
Groove 1/8 - unlimited on pipe equal to or greater than 24" diameter  
Filletts: Unlimited

### TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1-1/2"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Group Two</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018 MR</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1, F2, F3, F4</u>
Position	<u>3G and 4G</u>	<u>All Positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up Only</u>
Inert Gas Backing	_____	_____
Transfer Mode (GMAW)	_____	_____
Current / Polarity	<u>115 - 120 amps DC+</u>	_____

### RESULTS

Visual Examination of Completed Weld Passed Date 1/30/08  
Bend Test Results: Side Bend Passed Side Bend Passed Date 1/30/08  
Test conducted by:  
Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2006 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.  
Affiliation New England School of Metalwork  
Address 7 Albiston Way Auburn, ME 04210



WARREN SWAN  
CWI 04050361  
DCI EXP. 5/01/10

*Warren G. Swan*

## WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD

Welder or Welding Operator's Name \_\_\_\_\_  
 Identification No. \_\_\_\_\_ Qualification Date 12/1/73  
 Welder's Social Security No. 30200

In Accordance with WPS No. \_\_\_\_\_ Revision \_\_\_\_\_  
 Welding Process(es) \_\_\_\_\_ Type \_\_\_\_\_  
 (Automatic, manual, etc.)

Mode of Transfer for GMAW \_\_\_\_\_  
 (Short circuiting, spray, globular)

VARIABLE	ACTUAL VARIABLE USED IN QUAL	QUALIFICATION RANGE
<b>JOINT</b>		
Joint Type	_____	_____
Backing Material Type	_____	_____
Groove Welded From: one side or both sides	_____	_____
<b>BASE METAL (4.7.1.1)</b>		
Material Specification	_____	_____
Sheet Steel	to	to /
Supporting Steel	_____	_____
Sheet Thickness (4.7.2.1)	_____	_____
Groove	_____	_____
Filet	_____	_____
Arc Plug	_____	_____
Arc Spot	_____	_____
Arc Seam	_____	_____
<b>COATING(S)</b>		
Type	_____	_____
Thickness	_____	_____
<b>POSITION (4.7.1.5 and 4.7.1.6)</b>		
Groove	_____	_____
Filet	_____	_____
Arc Plug	_____	_____
Arc Spot	_____	_____
Arc Seam	_____	_____
Progression	_____	_____
<b>GAS (4.7.1.4)</b>		
_____	_____	_____
<b>ELECTRODE (4.7.1.3 and 4.7.1.4)</b>		
Size	_____	_____
Group Designation	_____	_____

**VISUAL EXAMINATION RESULTS (4.6)**  
 Specimen 1 \_\_\_\_\_ Specimen 2 \_\_\_\_\_  
 Appearance \_\_\_\_\_ Cracks \_\_\_\_\_ Undercut \_\_\_\_\_  
 Reinforcement \_\_\_\_\_ Diam of Arc Spot Nugget \_\_\_\_\_

Test Conducted By \_\_\_\_\_ Per \_\_\_\_\_  
 Laboratory Test No. \_\_\_\_\_ Date of Test \_\_\_\_\_

The undersigned certify that the statements in this record are correct and that the test welds were prepared and tested in accordance with the requirements of 4.6 of ANS/AWS D1.3 (1972), Structural Welding Code—Steel (year)

Company \_\_\_\_\_ Authorized By \_\_\_\_\_

Welder Performance Qualification  
AWS D1.1 Structural Code - Steel

Failed Overhead Test Coupon

Welder's Name Anthony Patterson ID Number 4767

Company American Aerial

TEST DESCRIPTION

WPS Number AA - 001 Test Coupon XXX Production Weld \_\_\_\_\_

Material Specification, Type or Grade A36 to Material Specification, Type or Grade A36

Test Thickness 1.0" Groove

Thickness Qualified Plate Groove: 1/8" - unlimited Billets: Unlimited

Thickness Qualified Pipe

Groove 1/8" - unlimited" on structural pipe equal to or greater than 24" in diameter with backing or gouging

Other: Fillets Unlimited

TESTING CONDITIONS AND QUALIFICATION LIMITS

Welding Variables	Actual Values	Range Qualified
Welding Process(es)	<u>SMAW</u>	<u>SMAW</u>
Type (Manual, Semi, Auto)	<u>Manual</u>	<u>Manual</u>
Backing	<u>A36 1/4" x 1.5"</u>	<u>Backing required</u>
Material Group Number	<u>Two</u>	<u>Group One and Two steels</u>
Filler Metal AWS Specifications	<u>A5.1</u>	
Filler Metal Classification	<u>E7018</u>	
Filler Metal F Numbers	<u>F4</u>	<u>F1 - F4</u>
Position	<u>3G and 4G</u>	<u>All positions</u>
Vertical Progression (up or down)	<u>Up</u>	<u>Up only</u>
Inert Gas Shielding or Backing		
Transfer Mode (GMAW)		
Current / Polarity	<u>DC+</u>	<u>DC+</u>

RESULTS

Visual Examination of Completed Welds Passed Date 12/7/10

Vertical Bends - Passed, Overhead Bends Failed  
Qualified to weld Flat, Horizontal, and Vertical positions only

Vertical Test Results: Bend #1 Passed, three openings <1/32"  
Bend #2 Passed, one opening <1/32"

Overhead Test Results: Bend #1 Failed, lack of penetration and slag entrapment in root pass  
Bend #2 Failed, lack of penetration and slag entrapment in root pass

Date 12/7/10

Test conducted by:

Warren G. Swan, Jr. New England School of Metalwork

We certify that the statements in this record are correct and that the test welds were prepared and welded in conformance with the 2010 AWS D1.1 welding code and the above noted Welding Procedure Specification.

Name: Warren G. Swan, Jr.

Affiliation New England School of Metalwork

Address 7 Albiston Way Auburn, ME 04210



Warren G Swan, Jr.  
CWI 04060361  
QC1 EXP. 8/1/2013

*Warren G Swan Jr.*









**WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD**

Type of Welder Supplement G  
 Name Thomas Morton Identification No. 1  
 Welding Procedure Specification No. \_\_\_\_\_ Rev \_\_\_\_\_ Date 4-5-02

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (2)]	<u>SMaw</u>	<u>SMaw</u>
Electrode (single or multiple) [Table 4.9, Item (9)]	<u>E7018</u>	
Current/Polarity	<u>DC F</u>	
Position [Table 4.10, Item (5)]	<u>4G</u>	<u>4G</u>
Weld Progression [Table 4.10, Item (7)]	<u>Overhead</u>	
Backing (YES or NO) [Table 4.10, Item (8)]	<u>1/8 yes to 3/4</u>	<u>yes</u>
Material/Spec. [Table 4.10, Item (1)]		
Base Metal		
Thickness: (Plate)		
Groove		
Fillet	<u>3/8"</u>	<u>Limited 3/4"</u>
Thickness: (Pipe/tube)		
Groove		
Fillet		
Diameter: (Pipe)		
Groove		
Fillet		
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	<u>E7018</u>	
Class		
F-No.	<u>F4</u>	<u>F4</u>
Gas/Flux Type [Table 4.10, Item (4)]	<u>N/A</u>	<u>N/A</u>
Other		

**VISUAL INSPECTION (4.8.1)**  
 Acceptable YES or NO \_\_\_\_\_

**Guided Bend Test Results (4.30.5)**

Type	Result	Type	Result

**Fillet Test Results (4.30.2.3 and 4.30.4.1)**

Appearance \_\_\_\_\_ Fillet Size \_\_\_\_\_  
 Fracture Test Root Penetration \_\_\_\_\_ Macroetch \_\_\_\_\_  
 (Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by \_\_\_\_\_ Test Number \_\_\_\_\_  
 Organization \_\_\_\_\_ Date \_\_\_\_\_

**RADIOGRAPHIC TEST RESULTS (4.30.3.1)**

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
	<u>PASS</u>				

Interpreted by James E. Panchurman Test Number QAL02-265  
 Organization Quality Assurance Labs Date 4/5/2002

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of ANSI/AWS D1.1, (2002) Structural Welding Code—Steel.  
 (year)

Manufacturer or Contractor AMERICAN AERIAL SERVICES Authorized By Chris Sawyer  
 Form E-4 Date 4-5-02



**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operators Name: **Corey Perro** Identification No.: **CP**  
Welding Process: **FCAW** Manual: Semiautomatic: **X** Machine:  
Position: **Overhead (4F)**  
In accordance with Procedure Specification No.: **Weng-1 FCAW**  
Joint type: **Tee (ref. AWS D1.1-10 fig.4.37)**  
Material Specification: **ASTM A36**  
Thickness tested: **1/2"**  
Qualified for: **Fillet welds (1F, 2F, 4F)**

**FILLER METAL**

Specification No **AWS A 5.29** Classification: **E71TG-G** F No.: **6**  
Filler metal diameter and trade name: **5/64" Lincoln Innershield NR212** Gas: **NA**

**VISUAL INSPECTION**

Appearance: **Acceptable** Undercut: **None** Porosity: **None**

**TEST RESULT**


<u>TYPE</u>	<u>RESULT</u>	<u>TYPE</u>	<u>RESULT</u>
Macroetch	Acceptable	Fillet break	Acceptable

Test conducted by: **Neal J White**  
Per: **AWS D1.1 2010 fig.4.37**

Laboratory Test No.: **CP**  
Test Date: **April 10, 2011**

We the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of: **AWS D1.1 10**

Name: **Neal J White**  
Date: **April 17, 2011**  
CWI No.: **86070201**



**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operators Name: **Corey Perro** Identification No.: **CP**  
Welding Process: **FCAW** Manual: **Manual** Semiautomatic: **X** Machine:  
Position: **Vertical up (3G)**  
In accordance with Procedure Specification No.: **Weng-1 FCAW**  
Joint type: **Groove Weld (ref. AWS D1.1-10 fig.4.30)**  
Material Specification: **ASTM A36**  
Thickness tested: **1"**  
Qualified for: **Unlimited fillet and groove welds flat, horizontal and vertical positions**

**FILLER METAL**

Specification No. **AWS A 5.29** Classification: **E71TG-G** F No.: **6**  
Filler metal diameter and trade name: **5/64" Lincoln Innershield NR212** Gas: **NA**

**VISUAL INSPECTION**

Appearance: **Acceptable** Undercut: **None** Porosity: **None**

**BEND TEST RESULT**

<u>TYPE</u>	<u>RESULT</u>	<u>TYPE</u>	<u>RESULT</u>
Side #1	Acceptable	Side #2	Acceptable

Test conducted by: **Neal J White**  
Per: **AWS D1.1 2010 fig.4.12 & 4.15**

Laboratory Test No.: **CP**  
Test Date: **April 18, 2011**

We the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of: **AWS D1.1 10**

Name: **Neal J White**  
Date: **April 18, 2011**  
CWI No.: **86070201**



**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operators Name: **Corey Perro** Identification No.: **CP**  
Welding Process: **FCAW** Manual:                      Semiautomatic: **X** Machine:  
Position: **Horizontal (2G)**  
In accordance with Procedure Specification No.: **Weng-1 FCAW-1**  
Joint type: **Groove weld (ref. AWS D1.1-10 fig.4.30)**  
Material Specification: **ASTM A572 Gr50**  
Thickness tested: **1"**  
Qualified for: **Unlimited fillet and groove welds flat and horizontal positions**

**FILLER METAL**

Specification No **AWS A 5.29** Classification: **E70T7** F No.: **6**  
Filler metal diameter and trade name: **5/64" Lincoln Innershield NR311** Gas: **NA**

**VISUAL INSPECTION**

Appearance: **Acceptable** Undercut: **None** Porosity: **None**

**BEND TEST RESULT**

<u>TYPE</u>	<u>RESULT</u>	<u>TYPE</u>	<u>RESULT</u>
Side #1	Acceptable	Side #2	Acceptable

Test conducted by: **Neal J White**  
Per: **AWS D1.1 2010 fig.4.13 & 4.15**

Laboratory Test No.: **CP**  
Test Date: **April 10, 2011**

We the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of: **AWS D1.1 10**

Name: **Neal J White**  
Date: **April 17, 2011**  
CWI No.: **86070201**





**WELDER AND WELDING OPERATOR QUALIFICATION TEST RECORD**

Welder or Welding Operators Name: **Corey Perro** Identification No.: **CP**  
 Welding Process: **SMAW** Manual: **X** Semiautomatic: Machine:  
 Position: **Vertical up (3F), Overhead (4F)**  
 In accordance with Procedure Specification No.: **Weng-1 SMAW**  
 Joint type: **Fillet weld (ref. AWS D1.1-10 fig.4.37)**  
 Material Specification: **ASTM A36**  
 Thickness tested: **1/2"**  
 Qualified for: **Fillet welds all positions**

**FILLER METAL**

Specification No **AWS A 5.1** Classification: **E7018** F No.: **4**  
 Filler metal diameter and trade name: **1/8" Lincoln Excaliber** Gas: **NA**

**VISUAL INSPECTION**

Appearance: **Acceptable** Undercut: **None** Porosity: **None**

**TEST RESULT**

<u>TYPE</u>	<u>RESULT</u>	<u>TYPE</u>	<u>RESULT</u>
Macroetch (V)	Acceptable	Fillet break (V)	Acceptable
Macroetch (OH)	Acceptable	Fillet break (OH)	Acceptable

Test conducted by: **Neal J White**  
 Per: **AWS D1.1 2010 fig.4.37**

Laboratory Test No.: **CPV, CPOH**  
 Test Date: **April 10, 2011**

We the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of: **AWS D1.1 10**

Name: **Neal J White**  
 Date: **April 17, 2011**  
 CWI No.: **86070201**



**U.T.S. Of Massachusetts Inc.**  
**"The Construction Testing People"**

**WELDER QUALIFICATION TEST RECORD**

Welder or welding supervisor name JAMES E READ      WFT to date 05-13-1999  
 Welding process SMAW      Manual XXXX      Self-automatic \_\_\_\_\_      Machine \_\_\_\_\_  
 Position 3G (vertical upwards) & 4G  
 Joint description: overhead or vertical \_\_\_\_\_      flat \_\_\_\_\_      steep \_\_\_\_\_      horizontal \_\_\_\_\_  
 In accordance with process or specification \_\_\_\_\_  
 Material specification ASTM A 36  
 Diameter and wall thickness: 1 pipe \_\_\_\_\_      2 pipe \_\_\_\_\_      thickness 3/8 PLATE  
 Thickness range this classifies LIMITED THICKNESS

**FILLER METAL**

Specification No. AWS A5.1      Classification E7018      F4 \_\_\_\_\_  
 Describe filler metal: if not covered by AWS specification \_\_\_\_\_  
 Tracking strip used? YES  
 Filler metal diameter and trade name MUREX 1/8 DIA.      Flux to be used \_\_\_\_\_  
 Flux to be used with welding \_\_\_\_\_

**VISUAL INSPECTION**

Appearance ACCEPTABLE      Porosity NONE      Cracking NONE

**Guided Bend Test Results**

Tube	Result	Tube	Result
3G RB	ACCEPTABLE	4G RB	ACCEPTABLE
3G FB	ACCEPTABLE	4G FB	ACCEPTABLE

Test conducted by MICHAEL A SCULLY      Laboratory testing 960610  
 per CWI # 88070121      Test date MAY 13, 1999

**Fillet Test Results**

Appearance \_\_\_\_\_      Crack size \_\_\_\_\_  
 Fracture test: not performed \_\_\_\_\_      Yield strength \_\_\_\_\_  
 Location of fracture: \_\_\_\_\_      Location of fracture: \_\_\_\_\_  
 Test conducted by \_\_\_\_\_      Operator: \_\_\_\_\_  
 Date \_\_\_\_\_      Test date \_\_\_\_\_

**RADIOGRAPHIC TEST RESULTS**

Results: \_\_\_\_\_      Remarks: \_\_\_\_\_      Location: \_\_\_\_\_  
 Identification: \_\_\_\_\_      Identification: \_\_\_\_\_

Test witnessed by \_\_\_\_\_      Test date \_\_\_\_\_

We, the undersigned, certify that the statements in this record are correct and that the welds were inspected and tested in accordance with the requirements of AWS D1.1: 3G structural steel and 4G pipe.

Inspector AMERICAN AERIAL  
 Supervisor JAMES E READ  
 Date MAY 13 1999



HE-048904

STEVEN L SANDERS  
27 WILLIAMS ROAD  
SABATTUS ME 04280

*Steven L Sanders*

01/13/2016

Restricted To:  
HE-4A- Unlimited Specialty Series  
HE-1A- Derricks/ Lattice Cranes

DIG SAFE CALL CENTER: (888) 344-7233 - In case of an  
accident call (508) 820-1444.

For DPS Licensing Information visit: [www.Mass.Gov/DPS](http://www.Mass.Gov/DPS)

MAINE

Charles E. Summers Jr.  
Secretary of State

CDL OPERATOR

SANDERS  
STEVEN L  
27 WILLIAMS ROAD  
SABATTUS, ME 04280

9427057

EXPIRES 01/13/2016 ISSUED 01/10/2011 BIRTH DATE 01/13/1952


WEIGHT 180 SEX M HAIR BR EYES BR HEIGHT 60

CLASS B

REST. A

ENDS. I

*Steven Sanders*



Steven L Sanders

#	Test Date	Sup	Code	Process(es)	GAS	Filler Metal	Base Metal	Pos	Thickness, Backing Thickness, Pipe; OD & Backing	Expires
1	2/24/1994	1	D1	SMAW	N/A	F4	P	A	U	3/13/2014



AWS Certified Welder  
Welders, Brazers and Operators

Steven L Sanders

Cert # 0710063W

SSN # XXX-XX-3727



1-800-443-9353 x 273

Information relating to identification and certification of the  
bearer of this card may be verified by calling or writing:  
CERTIFICATION DEPARTMENT OF THE AMERICAN WELDING SOCIETY  
8669 Doral Blvd. #130, Doral, Florida 33166

Verification of my submission on this card, including the test score and my name, will only be returned to  
me if I return this card to the AWS Certification Department.

AMERICAN WELDING SOCIETY

VALID ONLY IF ACCOMPANIED BY PHOTO ID

This Card is the property of AWS and shall be returned on demand.



# American Institute of Steel Construction

is proud to recognize

## James A. McBrady, Inc.

29 Parkway Dr., Scarborough, ME

*for successfully meeting the quality certification requirements for*

Standard for Steel Building Structures  
Standard for Bridge and Highway Metal Components  
Sophisticated Paint Endorsement - Enclosed



Roger E. Ferch



207051031-2016

Certification Number

Certification valid through: **September 2016**



Quality Management Company, LLC  
 One East Wacker Drive, Suite 700  
 Chicago, IL 60601  
 main: +1 312.670.7520

Quality assurance for the steel construction industry

# AISC Certification – Site Audit Scope

**Mr. Guw McBrady**  
**James A. McBrady, Inc.**  
 29 Parkway Drive  
 Scarborough, Maine 04074  
 p: 207.883.4176  
 f: 207.883.0276  
 e: gmcb Brady@mcbradysteel.com

Unique ID	207051031	
audit #	20705103115AR2	
auditor	Chuck Mlodzik	
site audit date(s)	August 13, 2015	
total employees	20	
Audit Scope	INITIAL	
	RENEWAL	CCR2
	ADDITIONAL	

Certification Scope Audited			
Current	Add	Remove	Certification Program
BU			Building Fabricator (BU)
			Bridge Fabricator (SBR, IBR, ABR)
CPT			Bridge Component Fabricator (CPT)
SPE-P1			Sophisticated Painting Endorsement (SPE-P1,-P2,-P3)
			Fracture Critical Endorsement (FCE)
			Steel Erector (CSE, ACSE)
			Erector Endorsement (BRDG, SEIS, DECK)

Auditor Review	Auditor Initials
Actions for the last audit's Area of Concern(s) were reviewed	<i>GM</i>
Actions for the last audit's QMC CAR(s) remain effective	<i>GM</i>
Bolting demonstration observed (circle type(s)) PIV RCT <b>(NP)</b>	<i>GM</i>
Total number of CARs issued	1
AISC special instructions executed (Explain in space below)	

**Explanation of Certification Scope Changes**

- Included in Site Audit Scope were: (check all that apply)**
- AISC Code of Standard Practice for Steel Buildings and Bridges, Chapter N of the AISC Specification for Structural Steel Buildings and Bridges and applicable AISC Program Requirements.
  - AASHTO/NSBA Steel Bridge Fabrication QC/QA Guide Specifications and AISC Standard for Steel Bridges including Supplemental Requirements:  I  A & I  F  None
  - Erector Seismic Endorsement included AWS D1.8, ANSI/AISC 341
  - Erector Metal Deck Endorsement included ANSI/SDI QA/QC Standard
  - Erector Bridge Endorsement included AWS D1.5

Gus McBrady <i>[Signature]</i>	20150813
Exec. Mgmt Team Representative	Role
Chuck Mlodzik <i>[Signature]</i>	20150813
QMC Onsite Auditor	Date

No conflicts of interest between the auditor and this audited company were encountered during this audit.

I have received a copy of the CARs issued during this site audit.

I have been informed of any changes requiring the submission of a Key Variables Change Form to AISC.

<i>[Signature]</i>	<i>[Signature]</i>
Participant Initials	Auditor Initials



# AISC Certification – Site Audit Findings

<b>James A. McBrady, Inc.</b> 29 Parkway Drive Scarborough, Maine 04074	Audit #	20705103115AR2
	Audit Date(s)	August 13, 2015
	Auditor	Chuck Mlodzik

**Identified Strengths** – *These are written to summarize a participant's abilities to meet or exceed conformance to the Site Audit Scope. They may include functions or processes that could represent a unique ability or potential competitive advantage.*

- **Management Team:** The management of James A. McBrady shows a strong commitment to continual quality improvement throughout the organization. One way this was observed was through the recent acquisition and installation of the Peddinghaus CNC Drill line.
- **Traceability:** MTR's and COC's were available for all sampled materials and consumables.
- **Quality:** The shop documents all in-process and final inspections. Inspection records sampled were well written, clear and concise., easy to follow.
- **Facility:** The shop is of ample size, has good lighting, appears to have good ventilation, and housekeeping is very good.

**Opportunities for Improvement** – *these are suggestions or opinions based on the auditor's experience that could add-value to the fabricator's quality management system or the erector's quality/safety management systems.*

- **AISC 201, AISC 204, Element 14:** Consider expanding upon the calibration of inspection, measuring and test equipment, ensuring that all equipment is being brought into the program and that records are being maintained as to the procedure and status of calibrations (e.g. weld gages).
- **AISC 201, Element 12; AWS D1.1, Clause 5.26.5:** Consider expanding upon the welding procedure specifications (WPSs) and develop a repair procedure for incorrectly located holes.

**Areas of Concern** – *the Participant SHALL engage the fabricator Quality Management System or the erector Quality/Safety Management Systems to review, evaluate and implement correction of the items listed below.*

- **AISC 420, Element 13.2:** Inspection records do not identify surface profile being achieved after blasting. No measurements are being taken.

*Areas of Concern will be reviewed at the next audit for effective implementation. A repeated Concern at the next audit will be viewed as a breakdown of the Quality/Safety Management System and a Corrective Action Request will be issued.*





Quality Management Company, LLC

# AISC Certification – Site Audit Findings

James A. McBrady, Inc. 29 Parkway Drive Scarborough, Maine 04074	Audit #	20705103115AR2
	Audit Date(s)	August 13, 2015
	Auditor	Chuck Mlodzik

**Description of Jobs Sampled** (AISC Certification need not be specified to be sampled during the audit)

**Sample 1**  
 Was "Special Inspection" by 3<sup>rd</sup> party waived for projects reviewed?  Y  N  N/A  
 Was a "Certificate of Conformance" per IBC Chapter 17 submitted?  Y  N  N/A  
 #10-210, COSP 2.1, Columns, job not completed, No COC, AISC Specified. 41 tons.

**Sample 2**  
 Was "Special Inspection" by 3<sup>rd</sup> party waived for projects reviewed?  Y  N  N/A  
 Was a "Certificate of Conformance" per IBC Chapter 17 submitted?  Y  N  N/A  
 #10-204, COSP 2.1, Beams & Girders, job not completed, No COC, AISC Specified 25

**Sample 3**  
 Was "Special Inspection" by 3<sup>rd</sup> party waived for projects reviewed?  Y  N  N/A  
 Was a "Certificate of Conformance" per IBC Chapter 17 submitted?  Y  N  N/A  
 #10-206, COSP 2.1, Trusses, job, No COC, AISC Specified. 12 tons

**Attachments:**

- Site Audit Scope
- Corrective Action Requests (AUCA)

**Acknowledgement of AISC Receipt and Program Review**

*Chuck Mlodzik* 11-2-15  
 AISC Representative Date



## AISC Certification - Site Audit Corrective Action Request (CAR)

Participant Facility & location	Phone	Email	Audit #	Letter Assignment
James A. McBrady, Inc. Scarborough, Maine	207.883.4176	gmcb Brady@mcbradysteel.com	20705103115AR2	A

**Part #1** (Completed by Quality Management Company onsite auditor)

Reference: <b>SSPC PA-2, Clause 5 Calibration, Verification of Accuracy and Adjustment AISC 420, Element 14 Verification of Accuracy of Inspection, Measuring, and Test Equipment</b>	
Description of Audit Evidence: <b>Dry Film Thickness gages are not being calibrated by the equipment manufacturer, their authorized agent or an accredited calibration laboratory. No test certificate or other document showing traceability to a national metrology institution was available.</b>	
Auditor: <b>Chuck Mlodzik</b>	Date: <b>20150813</b>
Participant (Certification Contact/Management Representative): <b>Gus McBrady</b>	Date: <b>20150813</b>
Notes:	

**Part #2** (Completed by Quality Management Company onsite auditor)

<b>Evidence due by</b> <small>(no later than <u>30</u> days after closing meeting)</small>	<b>The Fabricator/Erector must respond with evidence to the CAR(s) in the specified time frame; failure to do so will result in QMC making an unsatisfactory recommendation to AISC for certification and will put your certification status in jeopardy.</b>
<b>September 14, 2015</b>	

**Part #3** (return evidence via email to [cars@gmconline.org](mailto:cars@gmconline.org))

<ul style="list-style-type: none"> <li>Probable root cause of condition and Action to prevent Recurrence shall be documented within an Internal Corrective Action.</li> <li>QMC Site Audit Corrective Action Request (CAR) requires that you initiate an Internal Corrective Action (C/A) using your own system. A copy of your internal C/A must be sent to QMC along with evidence you provide to close the QMC CAR.</li> <li>Note: Failure to complete QMC CAR(s) in a timely manner may trigger an Additional Audit at your expense.</li> </ul>	
Evidence submitted by	Date:

**Part #4 Corrective Action Evaluation** (Completed by Quality Management Company)

Comments: <b>C/R reviewed. Corr. action submitted with options they are considering but no evidence of correction to calibration submitted. Reviewing.</b> <b>C/R reviewed 10/25/15. Evidence submitted of DFT gauge purchase with certs. All accepted</b>	
QMC Staff: <b>LP</b>	Review Date: <b>9/25/15, 10/25/15</b>

**Part #5 Corrective Action follow-up during Additional Audit, if applicable** (Completed by QMC Auditor)

Comments:	
QMC Auditor:	Review Date:





**MILL CERTIFICATIONS**

**PROJECT**      **UNE ALUMNI HALL RENO**

<b>STRUCTURAL STEEL</b>	<input checked="" type="checkbox"/> RECEIVED	DATE: 3-23-16	<input type="checkbox"/> NOT RECEIVED
<b>BOLTS</b>	<input checked="" type="checkbox"/> RECEIVED	DATE: 3-23-16	<input type="checkbox"/> NOT RECEIVED
<b>WELD FILLER</b>	<input checked="" type="checkbox"/> RECEIVED	DATE: 3-23-16	<input type="checkbox"/> NOT RECEIVED

ITEMS ABOVE MARKED "RECEIVED" HAVE NOT BEEN INCLUDED IN THIS REPORT DUE TO THE LARGE VOLUME. HARD COPIES ARE AVAILABLE UPON REQUEST.

SPECIAL INSPECTOR: DSB                      DATE: 3-23-16



**Section C: 01000**



**SEISMIC RESISTANCE CHECK LIST [IBC 1705.3]**

Seismic Design Category **B**

FOR SEISMIC DESIGN CATEGORY C OR HIGHER:

Structural:

- The seismic-force-resisting systems
  - Steel Braced Frames and associated connections/anchorage (Not required for SDC C, R=3)
  - Steel Moment Frames and associated connections (Not required for SDC C, R=3)
  - Shear walls:  CMU  Wood  Concrete  Diaphragms:  Floor  Roof
  - Other:

**WIND RESISTANCE CHECK LIST [IBC 1705.4]**

Wind Exposure Category **B**

REQUIRED	NOT REQUIRED	NOT APPLICABLE	WIND RESISTANCE REQUIREMENTS
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	In wind exposure Category B, where the 3-second-gust basic wind speed is 120 miles per hour (mph) (52.8 m/sec) or greater.
<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	In wind exposure Categories C and D, where the 3-second-gust basic wind speed is 110 mph (49 m/sec) or greater.

Project: Alumni Hall Renovation - University of New England  
Date Prepared: 5/1/15

# Fabricator's Certificate of Compliance

---

Each approved fabricator that is exempt from Special Inspection of shop fabrication and implementation procedures per section 1704.2 of the International Building Code must submit a *Fabricator's Certificate of Compliance* at the completion of fabrication.

Project: Alumni Hall Renovation - UNE

Fabricator's Name: James A McBrady, Inc

Address: PO Box 8239, Portland, ME 04104

Certification or Approval Agency: American Institute of Steel Construction (AISC)


Certification Number: 207051031

Date of Last Audit or Approval: September 2015

Description of structural members and assemblies that have been fabricated:

Structural Steel per Construction Documents

I hereby certify that items described above were fabricated in strict accordance with the approved construction documents.

  
\_\_\_\_\_  
Signature

3/23/16  
\_\_\_\_\_  
Date

\_\_\_\_\_  
President

\_\_\_\_\_  
Title

Attach copies of fabricator's certification or building code evaluation service report and fabricator's quality control manual



**End of Structural Special Inspections Report**

