

Spauling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901
Phone (207) 861-9923 ~ Fax (207) 861-9923

WEEKLY CONSTRUCTION REPORT

Report # 11

Project: CMP Portland Service Center – 5'-6" East Date: 12-13-11
Truck Bay Addition
Location: Portland, Maine
Contractor: H.E. Callahan Construction Company
Client: Central Maine Power Company
From: Jack Belyeu SECS-Technician
To: Bob Meader

Work Completed This Week: (W/E) 12-10-11

DAYS ON SITE: (5)

- H.E. Callahan installed the remaining plywood around the existing overhead door headers.
- They installed half of the remaining angle clips to the HSS 5x5 columns.
- Colex, LLC. had the paving company on site to complete the resurfacing of the repair area.
- Overhead Door Co. stacked the one remaining door & installed the track & torsion springs for all.
- They removed the existing overhead doors to allow for the installation of the new tracks.
- Installed the weatherstripping around each of the overhead doors & installed the sensor eyes & push-buttons.
- Worked on installing the mounting brackets for the new operators to have everything prepped for when the operators arrived.
- Wiswell Electric completed installing the wire & conduit for the sensor eyes, push buttons & power supply for the operators.

5 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

<u>H.E. Callahan Construction</u>	<u>1</u>	<u>Wiswell Electric</u>	<u>2</u>
<u>Overhead Door Co.</u>	<u>4-5 varied</u>	<u></u>	<u></u>
<u>Colex, LLC</u>	<u>n/a</u>	<u></u>	<u></u>

Project Status

95% Complete Scheduled Completion Date 11/30/11
 on schedule or 3 weeks days/weeks ahead/behind schedule

Work Planned for Next Week:

- Install the operators & trolleys for overhead doors.
- Set & program each doors travel, pressure & program remotes.
- Install remaining angle clips at HSS 5X5 columns.
- Lay a second coat of paint on interior plywood and paint existing door bucks to match. Paint existing columns 5'-0" up safety yellow.
- Clean up the exterior brick face of remaining excess concrete.
-

Problems/Issues:

-
-

Visitors:

-
-

Other:

-
-

Signature _____
Jack Belyeu

CC: Marc Geumont, CMP
Steve Willette, CMP
Dave Lepage, HEC
Phil DiPierro, City of Portland
Jonathan Blanchard, HEC
Kevin Wiswell, Wiswell Electric

Attachments: Photos



12-06-11 overall view of the new addition from the left.



12-06-11 overall view of the new addition from the right.



12-06-11 Interior view of new overhead doors stacked & existing doors removed.