

**S**paulling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901  
Phone (207) 861-9923 ~ Fax (207) 861-9923

**FINAL WEEKLY CONSTRUCTION REPORT**

Report #12

Project: CMP Portland Service Center – 5'-6" East Date: 01-02-12  
Truck Bay Addition  
Location: Portland, Maine  
Contractor: H.E. Callahan Construction Company  
Client: Central Maine Power Company  
From: Jack Belyeu SECS-Technician  
To: Bob Meader

Work Completed This Week: (W/E) 12-31-11

DAYS ON SITE: (5)

- H.E. Callahan installed the remaining angle clips to the HSS 5x5 columns.
- Cleaned up the excess concrete on the existing exterior brick surface.
- Caulked as much of the window trim as could be done from inside the building. Will have SMR Roofing complete the rest.
- Completed a final walk through with Dan Spaulding (SECS) & Bob Meader (CMP) to generate a final punch list. (Punch list will be attached with email.)
- Cleaned the work area and demobilized from the site.
- Overhead Door Co. replaced the push button for overhead door #12 and adjusted its operator to take care of the noise. They are working on a design to stiffen the tracks for the overhead doors
- Aseano Painting placed a second coat of paint over the entire inside of the new addition and painted the existing columns with safety yellow.
- Allaire Drywalling completed patching the holes in the existing ceiling.

4 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

<u>H.E. Callahan Construction</u>	<u>1</u>	<u>Allaire Drywalling</u>	<u>1</u>
<u>Overhead Door Co.</u>	<u>varried</u>		
<u>Aseano Painting</u>	<u>2</u>		

Project Status

99% Complete Scheduled Completion Date 11/30/11  
           on schedule or 3 weeks days/weeks ahead/behind schedule

Work Planned for Next Week:

- Complete remaining Punch List items.

- 
- 
- 
- 
- 
- 

Problems/Issues:

- 
- 

Visitors:

- 
- 

Other:

- 
- 

Signature \_\_\_\_\_  
Jack Belyeu

CC: Marc Geaumont, CMP  
Steve Willette, CMP  
Dave Lepage, HEC  
Phil DiPierro, City of Portland  
Jonathan Blanchard, HEC  
Kevin Wiswell, Wiswell Electric

Attachments: Photos



01-11-11 BEFORE



12-29-11 AFTER



12-29-11 looking down the interior of the new addition.