

# **S**pauling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901  
Phone (207) 861-9923 ~ Fax (207) 861-9923

## WEEKLY CONSTRUCTION REPORT

**Report # 3**

Project: CMP Portland Service Center – 5’-6” East  
Truck Bay Addition

Date: 10-07-11

Location: Portland, Maine

Contractor: H.E. Callahan Construction Company

Client: Central Maine Power Company

From: Jack Belyeu

SECS-Technician

To: Bob Meader

Work Completed This Week: (W/E) 10-08-11

### DAYS ON SITE: (5)

- Completed all reinforcing and formwork for the placement of the concrete slab.
  - Installed vapor barrier.
  - Installed 2” insulation beneath the slab
  - Placed 40 cubic yards of concrete for new slab on Friday, October 7.
  - 
  -
- 
- 
- 
- 
- 

5 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

H.E. Callahan Construction	Varied 1-4		
Concrete Craftsman	4		
S.W. Cole	1		

Project Status

25% Complete Scheduled Completion Date 11/30/11  
X on schedule or \_\_\_\_\_ days/weeks ahead/behind schedule

Work Planned for Next Week:

- Complete the cutting of existing siding as required on Monday 10/10 while CMP is off for holiday.
- Strip slab forms.
- Continue back filling outside of foundation.
- Structural steel to arrive onsite on Tuesday, October 11
- Sort & organize structural steel.
- Begin steel erection.
- Turn half of truck bays back over for CMP's use Thursday October 13.

Problems/Issues:

- The top elevation of the concrete piers were placed 1" higher than they were supposed to be. H.E. Callahan is putting together a proposed plan to fix this issue that will be presented to SECS for approval.

Visitors:

Nick Adams, City of Portland – Thursday 10-06

---

Other:

•

---

•

---

---

---

---

---

Signature \_\_\_\_\_  
Jack Belyeu

CC: Marc Geaumont, CMP  
Steve Willette, CMP  
Tom Daniels, CMP  
Dave Lepage, HEC  
Phil DiPierro, City of Portland  
Jonathan Blanchard, HEC

Attachments: Photos



10-06-11 slab forming and reinforcing for new addition slab.



10-06-11 bracing of slab forms.



10-07-11 placing concrete for addition slab.



10-07-11 overview of site.