

Spauling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901
Phone (207) 861-9923 ~ Fax (207) 861-9923

WEEKLY CONSTRUCTION REPORT

Report # 5

Project: CMP Portland Service Center – 5’-6” East Date: 10-25-11
Truck Bay Addition
Location: Portland, Maine
Contractor: H.E. Callahan Construction Company
Client: Central Maine Power Company
From: Jack Belyeu SECS-Technician
To: Bob Meader

Work Completed This Week: (W/E) 10-22-11

DAYS ON SITE: (5)

- Completed removing all angles and clips from bottom of carrying beam
- Erected 95% +/- of the structural steel
- Began anchoring structural steel to existing building
-
-
-

5 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

<u>H.E. Callahan Construction</u>	<u>Varied 3-4</u>	<u></u>	<u></u>
<u></u>	<u></u>	<u></u>	<u></u>
<u></u>	<u></u>	<u></u>	<u></u>
<u></u>	<u></u>	<u></u>	<u></u>

Project Status

50% Complete Scheduled Completion Date 11/30/11
 on schedule or 1 week days/weeks ahead/behind schedule

Work Planned for Next Week:

- Complete steel erection.
- Square, plumb & tighten steel structure.
- Install metal roof decking & puddle weld field.
- Install metal siding.
- Begin the installation of the wood nailers.
-
-

Problems/Issues:

-
-

Visitors:

- Dan Spaulding, Spaulding Engineering – Monday 10/20/11

Other:

-
-

Signature _____
Jack Belyeu

CC: Marc Geaumont, CMP
Steve Willette, CMP
Tom Daniels, CMP
Dave Lepage, HEC
Phil DiPierro, City of Portland
Jonathan Blanchard, HEC

Attachments: Photos



10-20-11 overview of the new addition 10 out of 12 bays erected.



10-20-11 saw looking down the new addition.



10-20-11 side view.



10-20-11 overview of entire site during steel erection.