

Spauling Engineering and Construction Services, Inc.

24 Common Street ~ Waterville, Maine 04901
Phone (207) 861-9923 ~ Fax (207) 861-9923

WEEKLY CONSTRUCTION REPORT

Report # 2

Project: CMP Portland Service Center – 5’-6” East Date: 10-03-11
Truck Bay Addition

Location: Portland, Maine

Contractor: H.E. Callahan Construction Company

Client: Central Maine Power Company

From: Jack Belyeu SECS-Technician

To: Bob Meader

Work Completed This Week: (W/E) 10-01-11

DAYS ON SITE: (6)

- Completed all reinforcing and formwork for the placement of the concrete walls and piers.
- Placed 18 cubic yards of concrete for new walls and piers on Tuesday, September 27.
- Stripped footing, wall and pier forms.
- Placed compacted gravel backfill inside and outside.
- Installed wall inside insulation.
- Completed remaining demolition of the existing concrete slab to allow tie-in of the new concrete slab on Saturday 10-01-11.

6 Days worked this week 0 Day(s) lost due to inclement weather.

Manpower

| | | | |
|----------------------------|------------|--|--|
| H.E. Callahan Construction | Varied 1-2 | | |
| Colex | Varied | | |
| Williams Concrete | Varied | | |
| S.W. Cole | 1 | | |

Project Status

15% Complete Scheduled Completion Date 11/30/11
X on schedule or _____ days/weeks ahead/behind schedule

Work Planned for Next Week:

- Install vapor barrier.
- Install reinforcing and forms for concrete slab placement.
- Place concrete slab on Wednesday, October 5.
- Start cutting existing siding as required.
- Structural steel to arrive onsite on Friday, October 7.

Problems/Issues:

- _____
- _____
- _____
- _____
- _____

Visitors:

Dan Spaulding, SECS – Tuesday 9-27
Nick Adams, City of Portland – Tuesday 9-27

Other:

•

•

Signature _____
Jack Belyeu

CC: Marc Geaumont, CMP
Steve Willette, CMP
Tom Daniels, CMP
Dave Lepage, HEC
Phil DiPierro, City of Portland
Jonathan Blanchard, HEC

Attachments: Photos



09-27-11 Wall and pier forming and reinforcing for new addition walls and piers.



09-27-11 Bracing of pier forms.



09-27-11 Formwork and recess in wall to accept new slab.



09-27-11 Placing concrete at new addition south wall.



09-27-11 Placing concrete at new addition north wall.



09-27-11 Concrete in place.