

EROSION CONTROL NOTES

THIS PLAN HAS BEEN DEVELOPED TO PROVIDE A STRATEGY FOR DEALING WITH SOIL EROSION AND SEDIMENTATION DURING AND AFTER THE STREET RECONSTRUCTION & SEWER SEPARATION PROJECT ON BAXTER BOULEVARD AND IN PAYSON PARK. ALL SEDIMENT AND EROSION CONTROL MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH "MAINE EROSION AND SEDIMENTATION CONTROL HANDBOOK FOR CONSTRUCTION: BEST MANAGEMENT PRACTICES" PUBLISHED BY THE CUMBERLAND COUNTY SOIL AND WATER DISTRICT AND MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION, LATEST EDITION. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO POSSES A COPY OF THE EROSION CONTROL PLAN AT ALL TIMES.

PRE-CONSTRUCTION PHASE

- PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, SEDIMENT BARRIERS WILL BE STAKED/INSTALLED ACROSS THE SLOPE(S), ON THE CONTOUR AT OR JUST BELOW THE LIMITS OF CLEARING OR GRUBBING, AND/OR JUST ABOVE ANY ADJACENT PROPERTY LINE OR WATERCOURSE TO PROTECT AGAINST CONSTRUCTION RELATED EROSION. THE PLACEMENT OF SEDIMENT BARRIERS SHALL BE COMPLETED IN ACCORDANCE WITH GUIDELINES ESTABLISHED IN BEST MANAGEMENT PRACTICES AND IN ACCORDANCE WITH THIS EROSION CONTROL PLAN AND DETAILS IN THIS PLAN SET. THIS NETWORK IS TO BE MAINTAINED BY THE CONTRACTOR UNTIL ALL EXPOSED SLOPES HAVE AT LEAST 85%-90% VIGOROUS PERENNIAL VEGETATIVE COVER TO PREVENT EROSION. TEMPORARY EROSION CONTROL MEASURES SHALL BE REMOVED WITHIN 30 DAYS AFTER PERMANENT STABILIZATION IS ATTAINED.
- PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL PREPARE A DETAILED SCHEDULE AND MARKED UP PLAN INDICATING AREAS AND COMPONENTS OF THE WORK AND KEY DATES SHOWING DATE OF DISTURBANCE AND COMPLETION OF THE WORK. THE CONTRACTOR SHALL SCHEDULE A PRE-CONSTRUCTION MEETING WITH THE MUNICIPAL STAFF. THREE COPIES OF THE SCHEDULE AND MARKED UP PLAN SHALL BE PROVIDED TO THE MUNICIPALITY THREE DAYS PRIOR TO THE SCHEDULED PRE-CONSTRUCTION MEETING. SPECIAL ATTENTION SHALL BE GIVEN TO THE 14 DAY LIMIT OF DISTURBANCE IN THE SCHEDULE ADDRESSING TEMPORARY AND PERMANENT VEGETATION MEASURES.

CONSTRUCTION AND POST-CONSTRUCTION PHASE

- IN ORDER TO PROTECT THE NATURAL RESOURCES IN THE PROJECT AREA, ONLY DISTURB THOSE AREAS NECESSARY TO CONSTRUCT THE ROAD, INSTALL LANDSCAPING, SIDEWALKS AND SPECIFIED PIPING.
- AREAS UNDERGOING ACTUAL CONSTRUCTION SHALL ONLY EXPOSE THAT AMOUNT OF MINERAL SOIL NECESSARY FOR PROGRESSIVE AND EFFICIENT CONSTRUCTION. AN AREA CONSIDERED OPEN IS ANY AREA NOT STABILIZED WITH PAVEMENT, VEGETATION, MULCHING, EROSION CONTROL MATS, RIPRAP OR GRAVEL BASE ON A ROAD. OPEN AREAS SHALL BE ANCHORED WITH TEMPORARY EROSION CONTROL AS SHOWN ON THE DESIGN PLANS AND AS DESCRIBED WITHIN THIS EROSION CONTROL PLAN WITHIN 14-DAYS OF DISTURBANCE. AREAS LOCATED WITHIN 100' OF NATURAL RESOURCES SHALL BE ANCHORED WITH TEMPORARY EROSION CONTROL WITHIN SEVEN (7) DAYS. REFER TO WINTER EROSION CONTROL NOTES FOR THE TREATMENT OF OPEN AREAS AFTER OCTOBER 1ST OF THE CONSTRUCTION YEAR.
- THOSE AREAS UNDERGOING ACTUAL CONSTRUCTION WILL BE LEFT IN AN UNTREATED OR UNVEGETATED CONDITION FOR A MAXIMUM OF 14 DAYS FROM FINAL GRADING OF THE LOAM. LOAM WILL BE STOCKPILED FOR FUTURE USE AND PROTECTED FROM EROSION LOSSES BY MULCH AND FILTER FABRIC/HAY BALE BARRIERS. STOCKPILES SHALL BE LOCATED WITHIN THE STAGING AREAS IDENTIFIED ON THE DRAWINGS.
- PRIOR TO ANY CLEARING OR GRUBBING, A STABILIZED CONSTRUCTION ENTRANCE/EXIT SHALL BE CONSTRUCTED AT THE INTERSECTION OF THE PROPOSED ENTRANCES AND EXISTING ROADWAY TO AVOID TRACKING OF MUD, DUST AND DEBRIS FROM THE SITE.
- PRIOR TO CLEARING AND GRUBBING THE SITE, STORMDRAIN INLET PROTECTION SHALL BE INSTALLED AT ALL CATCH BASINS.
- PRIOR TO CLEARING AND GRUBBING, SEDIMENT BARRIERS WILL BE INSTALLED ACROSS THE SLOPES, ON THE CONTOUR, AT OR JUST BELOW THE LIMITS OF CONSTRUCTION AND/OR JUST ABOVE ANY DOWNSLOPE ADJACENT PROPERTY OR WETLAND TO PROTECT AGAINST CONSTRUCTION RELATED EROSION.
- THE CONTRACTOR MUST INSTALL ANY ADDED MEASURES WHICH MAY BE NECESSARY TO CONTROL EROSION/SEDIMENTATION FROM THE SITE DEPENDENT UPON THE ACTUAL SITE AND WEATHER CONDITIONS. CONTINUATION OF EARTHWORK OPERATIONS ON ADDITIONAL AREAS SHALL NOT BEGIN UNTIL THE EXPOSED SOIL SURFACE ON THE AREA BEING WORKED HAS BEEN STABILIZED, IN ORDER TO MINIMIZE AREAS WITHOUT EROSION CONTROL PROTECTION
- DURING THE CONSTRUCTION PHASE, INTERCEPTED SEDIMENT WILL BE RETURNED TO THE SITE AND REGRADED ONTO OPEN AREAS. THE DISPOSAL OF POST SEEDING SEDIMENT, IF ANY SHALL, BE THE RESPONSIBILITY OF THE CONTRACTOR.
- WHEN WORK IS IMMEDIATELY ADJACENT TO THE NATURAL RESOURCES, INCLUDING COASTAL WETLANDS, STREAMS AND HABITATS, CONSTRUCTION SITE MUST BE STABILIZED PRIOR TO THE END OF THE WORK DAY OR PRIOR TO ANY STORM EVENT. SEDIMENT BARRIERS SHALL BE PLACED BETWEEN ANY NATURAL RESOURCE AND THE DISTURBED AREA.

EROSION CONTROL APPLICATIONS & MEASURES

THE PLACEMENT OF EROSION CONTROL MEASURES SHALL BE COMPLETED IN ACCORDANCE WITH GUIDELINES ESTABLISHED IN BEST MANAGEMENT PRACTICES AND IN ACCORDANCE WITH THE EROSION CONTROL PLAN AND DETAILS IN THE PLAN SET.

1. STABILIZED CONSTRUCTION ENTRANCE/EXIT:

PRIOR TO CLEARING AND/OR GRUBBING THE SITE A STABILIZED CONSTRUCTION ENTRANCE/EXIT SHALL BE CONSTRUCTED WHEREVER TRAFFIC WILL EXIT THE CONSTRUCTION SITE ONTO A PAVED ROADWAY IN ORDER TO MINIMIZE THE TRACKING OF SEDIMENT AND DEBRIS FROM THE CONSTRUCTION SITE ONTO PUBLIC ROADWAYS. THE ENTRANCES AND ADJACENT ROADWAY AREAS SHALL BE PERIODICALLY SWEEPED OR WASHED TO FURTHER MINIMIZE THE TRACKING OF MUD, DUST OR DEBRIS FROM THE CONSTRUCTION AREA. STABILIZED CONSTRUCTION EXITS SHALL BE CONSTRUCTED IN AREAS SPECIFIED ON THE PLANS AND AS DETAILED ON THE PLANS. PAYSON PARK ACCESS DRIVES SHALL NOT BE USED FOR CONSTRUCTION ACCESS.

2. TEMPORARY VEGETATION AND MULCH:

IF FINAL SEEDING OF THE DISTURBED AREAS IS NOT COMPLETED BY SEPTEMBER 15TH OF THE YEAR OF CONSTRUCTION, THEN ON THAT DATE THESE AREAS WILL BE GRADED AND SMOOTHED, THEN SEEDED TO A WINTER COVER CROP OF RYE AT THE RATE OF 112 LBS/ACRE OR 3 LBS/1,000 SQUARE FEET AND MULCHED AT A RATE OF 70LBS./1000 SQUARE FEET. THE RYE SEEDING WILL PROCEED BY AN APPLICATION OF 3 TONS OF LIME AND 1000LBS. OF 10-10-10 FERTILIZER PER ACRE, OR ITS EQUIVALENT. IF THE RYE SEEDING DOES NOT MAKE ADEQUATE GROWTH TO PROVE AT LEAST 75% VEGETATIVE COVER BY NOVEMBER 15TH, THEN ON THAT DATE, A TEMPORARY MULCH OF HAY WILL BE APPLIED TO THE AREA AT A RATE OF 150LBS./1000 SQUARE FEET. AREAS STABILIZED WITH RYE AND MULCH WILL BE TILLED AND RESEEDED USING THE VEGETATION PLAN FOR PERMANENT SEEDING THE FOLLOWING SPRING. FINAL VEGETATION OF THE SITE SHALL NOT BE CONSIDERED COMPLETE UNTIL EACH DISTURBED AREA NOT TO BE PAVED OR TREATED WITH RIPRAP HAS A VEGETATIVE COVER OVER AT LEAST 90% OF ITS SURFACE.

ALL AREAS SEEDED DURING THE WINTER MONTHS WILL BE INSPECTED IN THE SPRING FOR ADEQUATE CATCH. ALL AREAS SUFFICIENTLY VEGETATED (LESS THAN 75 PERCENT CATCH) SHALL BE REVEGETATED BY REPLACING LOAM, SEED AND MULCH. IF DORMANT SEEDING IS NOT USED FOR THE SITE, ALL DISTURBED AREAS SHALL BE REVEGETATED IN THE SPRING.

TEMPORARY MULCH WILL BE APPLIED TO ALL EXPOSED SOIL SURFACES WITHIN SEVEN (7) DAYS OR PRIOR TO ANY STORM EVENT.

3. SOIL STOCKPILES:

STOCKPILES OF SOIL OR SUBSOIL SHALL BE MULCHED WITH HAY AT A RATE OF 75 LBS/1,000 S.F. (1.5 TONS PER ACRE) OR WITH A FOUR-INCH LAYER OF WOOD WASTE EROSION CONTROL MIX. THIS WILL BE DONE WITHIN 24 HOURS OF STOCKING AND RE-ESTABLISHED PRIOR TO ANY RAINFALL. ANY SOIL STOCKPILE WILL NOT BE PLACED (EVEN COVERED WITH HAY OR STRAW) WITHIN 100 FEET FROM ANY NATURAL RESOURCES.

4. SEDIMENT BARRIERS:

PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, SILT FENCING SHALL BE STAKED ACROSS THE SLOPE(S), ON THE CONTOUR AT OR JUST BELOW THE LIMITS OF CLEARING OR GRUBBING, AND/OR JUST ABOVE ANY ADJACENT WATERCOURSE TO PROTECT AGAINST CONSTRUCTION RELATED EROSION. MAXIMUM STAKE SPACING OF 6 FEET SHALL BE USED, UNLESS THE FENCE IS SUPPORTED BY WIRE FENCE REINFORCEMENT OF MINIMUM 14 GAUGE AND WITH A MAXIMUM MESH SPACING OF 6 INCHES, IN WHICH CASE STAKES MAY BE SPACED A MAXIMUM OF 10 FEET APART. SILT FENCING WITH A THE BOTTOM OF THE FENCE SHOULD BE PROPERLY ANCHORED A MINIMUM OF 6" PER THE PLAN DETAIL AND BACKFILLED.

ALL SILT FENCE SHALL BE INSPECTED, REPLACED, AND/OR REPAIRED WEEKLY, AS WELL AS IMMEDIATELY FOLLOWING ANY SIGNIFICANT RAINFALL, OR WHEN SEDIMENT REACHES 1/3 THE BARRIER HEIGHT. ALL HAY BALE, FILTER FABRIC BARRIERS SHALL REMAIN IN PLACE UNTIL SEEDINGS HAVE BECOME 75% ESTABLISHED AND THEN REMOVED WITH IN 10 DAYS.

ANY SILT FENCE IDENTIFIED BY THE OWNER OR REVIEWING AGENCIES AS NOT BEING PROPERLY INSTALLED DURING CONSTRUCTION SHALL BE IMMEDIATELY REPAIRED IN ACCORDANCE WITH THE INSTALLATION DETAILS.

5. STORMDRAIN INLET PROTECTION:

SILT SACKS SHALL BE PLACED AROUND A STORMDRAIN DROP INLET OR CURB INLET PRIOR TO PERMANENT STABILIZATION OF THE IMMEDIATE AND UPSTREAM DISTURBED AREAS. THEY SHALL BE CONSTRUCTED IN A MANNER THAT WILL FACILITATE CLEAN-OUT AND DISPOSAL OF TRAPPED SEDIMENTS AND MINIMIZE INTERFERENCE WITH CONSTRUCTION ACTIVITIES. ANY RESULTANT PONDING OF WATER FROM THE PROTECTION METHOD MUST NOT CAUSE EXCESSIVE INCONVENIENCE OR DAMAGE TO ADJACENT AREAS OR STRUCTURES. INSTALL SILT SACKS IN ACCORDANCE WITH THE DETAIL AND PER MANUFACTURER'S RECOMMENDATIONS.

6. DUST CONTROL:

DUST CONTROL DURING CONSTRUCTION SHALL BE ACHIEVED BY THE USE OF A WATERING TRUCK TO PERIODICALLY SPRINKLE THE EXPOSED ROADWAY AREAS AS NECESSARY TO REDUCE DUST DURING THE DRY MONTHS. APPLYING OTHER DUST CONTROL PRODUCTS SUCH AS CALCIUM CHLORIDE OR OTHER MANUFACTURED PRODUCTS ARE ALLOWED IF AUTHORIZED BY THE PROPER LOCAL, STATE AND/OR FEDERAL REGULATING AGENCIES. HOWEVER, IT IS THE CONTRACTOR'S ULTIMATE RESPONSIBILITY TO MITIGATE DUST AND SOIL LOSS FROM THE SITE.

7. PERMANENT VEGETATION:

REVEGETATION MEASURES SHALL COMMENCE IMMEDIATELY UPON COMPLETION OF FINAL GRADING OF AREAS TO BE LOAMED AND SEEDED. THE APPLICATION OF SEED SHALL BE CONDUCTED BETWEEN APRIL 1ST AND OCTOBER 1ST OF THE CONSTRUCTION YEAR, PLEASE REFER TO THE WINTER EROSION CONTROL NOTES FOR MORE DETAIL. REVEGETATION MEASURES SHALL CONSIST OF THE FOLLOWING:

SEEDBED PREPARATION:

FOUR (4) INCHES OF LOAM SHALL BE SPREAD OVER DISTURBED AREAS AND SMOOTHED TO A UNIFORM SURFACE. LOAM SHALL BE FREE OF SUBSOIL, CLAY LUMPS, STONES AND OTHER OBJECTS OVER 2 INCHES OR LARGER IN ANY DIMENSION, AND WITHOUT WEEDS, ROOTS OR OTHER OBJECTIONABLE MATERIAL.

IN LIEU OF SOIL TESTS, AGRICULTURAL LIMESTONE WILL BE SPREAD AT THE RATE OF THREE TONS PER ACRE. 10-20-20 FERTILIZER WILL FOLLOW AT A RATE OF 800 LBS. PER ACRE. THESE TWO SOIL AMENDMENTS WILL BE INCORPORATED INTO THE SOIL PRIOR TO INSTALLING PLANTINGS.

FOLLOWING SEED BED PREPARATION, THE LANDSCAPED AREAS SHALL BE PLANTED AS SHOWN ON THE LANDSCAPING PLANS OR AS DIRECTED BY THE ENGINEER. ALL OTHER AREAS SHALL BE SEEDED WITH PARK MIXTURE #1 OR ROADSIDE MIXTURE #2 AS SPECIFIED IN MDOT 717.03

ALL AREAS DESIGNATED FOR SEEDING (I.E. SIDE SLOPES, EMBANKMENTS, SWALES, ETC.) SHALL BE COVERED WITH A "BONDED FIBER MATRIX" SUCH AS WEYERHAEUSER SOIL GUARD OR AN APPROVED EQUIVALENT. BONDED FIBER MATRIX SHALL BE SPRAY-APPLIED AT A RATE OF 3000-4000 LB/ACRE, UTILIZING STANDARD HYDRAULIC SEEDING EQUIPMENT IN SUCCESSIVE LAYERS AS TO ACHIEVE 100% COVERAGE OF ALL EXPOSED SOIL. THE BONDED FIBER MATRIX SHALL NOT BE APPLIED IMMEDIATELY BEFORE, DURING OR IMMEDIATELY AFTER RAINFALL, SUCH THAT THE MATRIX WILL HAVE OPPORTUNITY TO DRY FOR 24 HOURS AFTER INSTALLATION. AGRICULTURAL LIMESTONE, FERTILIZER AND GRASS SEED (ROAD- SIDE MIXTURE NUMBER 2 AS SPECIFIED IN MDOT 717.03) CAN BE ALL BE MIXED TOGETHER WITH THE SOIL GUARD AND HYDRAULICALLY APPLIED AS PART OF THE SAME APPLICATION.

TRENCH DEWATERING:

- WATER FROM CONSTRUCTION TRENCH DEWATERING WILL PASS FIRST THROUGH A FILTER BAG OR SECONDARY CONTAINMENT STRUCTURE (E.G. HAY BALE LINED POOL) PRIOR TO DISCHARGE. THE DISCHARGE SITE SHALL BE SELECTED TO AVOID FLOODING AND SEDIMENT DISCHARGES TO A PROTECTED RESOURCE. IN NO CASE SHALL THE FILTER BAG OR CONTAINMENT STRUCTURE BE LOCATED WITHIN 100 FEET OF A PROTECTED NATURAL RESOURCE.

MONITORING:

- MAINTENANCE MEASURES WILL BE APPLIED AS NEEDED DURING THE ENTIRE CONSTRUCTION CYCLE. WEEKLY AND AFTER EACH RAINFALL, A VISUAL INSPECTION WILL BE MADE OF ALL INSTALLED EROSION CONTROL MEASURES AND REPAIRS WILL BE MADE AS NEEDED TO INSURE THEIR CONTINUING FUNCTION AS DESIGNED. FOLLOWING THE FINAL SEEDINGS, THE SITE WILL BE INSPECTED EVERY FIFTEEN DAYS UNTIL THE SEEDINGS HAVE BEEN ESTABLISHED. ESTABLISHED MEANS A MINIMUM OF 75% OF AREA VEGETATED WITH VIGOROUS GROWTH. RESEEDING WILL BE CARRIED OUT, WITH FOLLOW UP INSPECTIONS, IN THE EVENT OF ANY FAILURES. ALL EROSION CONTROL MEASURES WILL BE REMOVED WITHIN 10 DAYS WHEN VEGETATION IS ADEQUATELY ESTABLISHED.

RIPRAP SLOPE CONSTRUCTION NOTES

PRE-CONSTRUCTION

- MEET ON SITE WITH OWNER, SITE CONTRACTOR, AND THE DESIGN ENGINEER TO DISCUSS SCOPE OF WORK AND EXPECTATIONS. DETERMINE LIMITS OF TIDAL "SPARTINA" GRASS.
- CONTRACTOR SHALL HAVE ALL MATERIALS APPROVED BY THE DESIGN ENGINEER PRIOR TO INSTALLATION.
- SEE LAYOUT & DEMOLITION PLAN FOR LIMITS OF EXISTING PIPE REMOVAL.

CONSTRUCTION PHASE

- STABILIZE DISTURBED AREAS IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL BMP MANUAL, LATEST EDITION. SEE THE EROSION & SEDIMENT CONTROL NOTES AND PLAN FOR ADDITIONAL REQUIREMENTS. PROTECT NEARBY TREES, WHICH ARE PROPOSED TO REMAIN. TO THE EXTENT PRACTICAL, PROTECT THE ROOT ZONE OF THESE TREES.
- THE CONTRACTOR SHALL CONSIDER THE TIDE SCHEDULE CAREFULLY; AND SHALL SCHEDULE WORK TO AVOID INTERRUPTIONS OF DAYLIGHT WORKING HOURS WITH HIGH TIDES. WORKING WITHIN TIDAL WATERS IS NOT PERMITTED.
- THE CONTRACTOR SHALL ONLY WORK IN AREAS THAT CAN BE COMPLETED DURING EACH CONSTRUCTION DAY. NO AREAS SHALL BE EXCAVATED BY THE CONTRACTOR AND LEFT EXPOSED, AS THESE AREAS WILL BE SUBJECT TO EROSION FROM TIDAL SURGES OR STORM EVENTS.
- WITHIN VEGETATIVE AREA PROPOSED TO BE DISTURBED, CAREFULLY REMOVE THE TOP ORGANIC LAYER (12"±) BELOW ELEVATION DETERMINED AT PRECONSTRUCTION MEETING. REMOVE USING METHOD THAT WILL KEEP THE VEGETATION SYSTEM INTACT. STOCKPILE THE ORGANIC LAYER IN A MANNER SO THAT MATERIAL CAN BE REUSED. REMOVE ONLY ENOUGH VEGETATION NEEDED TO INSTALL THE TIDE GATE VAULT AND SEWER PIPE IN ACCORDANCE WITH THE CROSS-SECTION.
- PIPE INSTALLATION: LOW PERMEABILITY DAMS OF NATURAL CLAY, BETONITE OR FLOWABLE FILL SHALL BE INSTALLED AS SHOWN TO MINIMIZE TIDAL FLOW THROUGH THE BACKFILL. DAMS SHALL EXTEND A MINIMUM 1 FOOT BELOW THE TRENCH BOTTOM, 1 FOOT BEYOND THE SIDEWALLS AND UP TO ELEVATION 7.4 OR TOP OF FINISHED GRADE. DAMS SHALL BE A MINIMUM OF 2 FEET THICKNESS.
- INSTALL RIPRAP SLOPE IN ACCORDANCE WITH THE DETAILS. ONCE THE TIDE FLEX VAULT, SEWER PIPE, BOX CULVERT AND RIPRAP SLOPE ARE COMPLETELY INSTALLED, THE CONTRACTOR SHALL GRADE THE DISTURBED AREAS UNIFORMLY TO MATCH EXISTING TOPOGRAPHY (U.N.O.) AND THE NEW RIPRAP EDGE.
- PLACE EXISTING ORGANIC MATERIAL IN DISTURBED VEGETATIVE AREAS BELOW ELEVATION 10, WORKING FROM THE OUTFALL TO THE VAULT. DISTURBED VEGETATIVE AREAS ABOVE ELEVATION 10 SHALL HAVE LOAM AND SEED.
- INSPECT THE SITE EVERY TWO WEEKS FOR SIGNS OF EROSION AND ESTABLISHMENT OF VEGETATION. REPAIR ERODED AREAS AND REPLANT VEGETATION TO ESTABLISH 75% VEGETATION CATCH, AS REQUIRED.
- IN AREAS REQUIRING REPLANTING, INSTALL EROSION CONTROL FABRIC EQUAL TO NORTH AMERICAN GREEN C125BN PER MANUFACTURER'S RECOMMENDATIONS. USING RAZOR BLADE, CAREFULLY CUT HOLES 1 FOOT O.C. AND IN ROWS SPACED 1 FOOT. STAGGER HOLES BETWEEN ROWS. PLANT CORD GRASS "SPARTINA" VEGETATIVE PLUGS IN CUT HOLES.
- CONTINUE TO INSPECT THE SITE EVERY TWO WEEKS FOR SIGNS OF EROSION AND ESTABLISHMENT OF VEGETATION.

DEMOLITION NOTES

- DEMOLITION OF EXISTING BRICK SEWER SHALL INCLUDE EXCAVATION, REMOVAL OF SEWER PIPE AND STRUCTURES, CONCRETE CRADLE, INSTALLATION OF COMPACTED GRAVEL (TYPE B), COMPACTION AND SURFACE RESTORATION (EXCLUDING PAVING) TO BE COMPLETED UNDER THE PAY ITEM.
- DEMOLITION SHALL BE COMPLETED IN COORDINATION WITH NEW INFRASTRUCTURE. CONTRACTOR SHALL ENSURE EXISTING ROAD SURFACE DRAINAGE IS MAINTAINED DURING CONSTRUCTION. THE EXISTING 42" DRAIN LINE CROSSING THE ROADWAY AT STATION 04+60+ AND ROADWAY CATCH BASIN SYSTEM IS CURRENTLY ACTIVE. CONTRACTOR IS RESPONSIBLE FOR TEMPORARY DRAINAGE PROVISIONS.
- INSTALL 8' CHAIN LINK CONSTRUCTION FENCE ON ROAD SIDE OF EXISTING BOULEVARD TREES. COORDINATE LOCATION WITH CITY REPRESENTATIVE. CONTRACTOR SHALL REMOVE AND RESET CONSTRUCTION FENCE AS REQUIRED DURING CONSTRUCTION AND AS NECESSARY TO ACCOMMODATE IMPROVEMENTS. THE CHAIN LINK FENCE SHALL MARK THE LIMITS FOR THE BOX CULVERTS.
- REMOVE EXISTING COBBLE STONE GUTTER AND REUSE COBBLE STONES TO GREATEST EXTENT POSSIBLE FOR GUTTER RECONSTRUCTION.
- LIMITS OF THE OLD BRIDGE STRUCTURE BETWEEN STATIONS 9+59 AND 10+22 ARE APPROXIMATE AND BASED OFF OF HISTORIC RECORD DRAWINGS. TRUE LIMITS ARE UNKNOWN. TWO TEST PITS WERE EXCAVATED ON AUGUST 16, 2012. TEST PIT #1 (TP-1) REVEALED CONCRETE AT 9'-8" DEPTH. TEST PIT #2 (TP-2) REVEALED OLD WOODEN BRIDGE PILES AT 5'-0"± AND WATER ENCOUNTERED AT 9'-0"±. CONCRETE WAS NOT ENCOUNTERED AT TEST PIT #2 (TP-2). NEW SEWER PIPE CROSSES THE EXCAVATION LIMITS OF BOTH TEST PITS. REMOVAL OF EXISTING BRIDGE AND ASSOCIATED PIPE INFRASTRUCTURE ENCOUNTERED DURING SEWER PIPE INSTALLATION AND TRAIL IMPROVEMENTS IS INCIDENTAL TO THE CONTRACT.

LDI PROJECT NAME:
BAXTER BOULEVARD
NORTH STORAGE CONDUIT
DRAWING NAME:
09060N
FIELD BOOK USED:
N/A

REFERENCES:

DESIGNED BY: GAM/CAB	DRAWN BY: CAB	CHECKED BY: DAM	SCALE: AS NOTED	DATE: 09-28-2012
-------------------------	------------------	--------------------	--------------------	---------------------

BAXTER BOULEVARD
NORTH STORAGE CONDUIT
NOTES

NOT FOR CONSTRUCTION

CITY OF PORTLAND, MAINE
PUBLIC SERVICES DEPARTMENT
ENGINEERING DIVISION



SHEET #
3 OF #PGS
PLAN NUMBER