

DWD Engineering, Inc.

5 Michael Road
East Bridgewater, MA 02333
(508) 378-9602 domdean@aol.com

Field Report

RECEIVED

NOV 04 2013

Dept. of Building Inspections
City of Portland Maine

Date: 10-11-13

Present:

Domenic DeAngelo
Project Superintendent
Various Subcontractors

Location: Cumberland Farms
801 Washington Street-Portland, ME

Permit #

Remarks: 11:30 am-12:15 pm 63 degrees cloudy

The following was observed:

-Structural steel erection was complete. All bolted connections (beam to beam and beam to column) were done in accordance with the design and shop drawings. Anchor bolts for the columns were tightened as required. No field modifications were needed.

-Steel joist erection was also complete. Welds to the bearing plates and structural steel were done in accordance with the design drawings. Horizontal bridging was completed and connected to the block walls at either end as required.

-The roof deck was approximately 60% installed. The welding pattern and sidelap screw configurations were in agreement with the design drawings.

-Outrigger erection was approximately 90% complete. There were no issues with the field welding to the joists or the concrete block wall.

-No omissions or deviations to the design drawings were observed.

Cc: Portland Building Inspections Department
Cumberland Farms Inc,
PM Construction

