

COMMENTS

7/23/98 - Sarah Hopkins stated Ric was all paid up
 4/Aug/98 - On site, blasting of site finished - \$
 5/Aug/98 - On site - still doing site work. \$
 6/Aug/98 - Check on set-backs still blasting. OK To place Foundation
 From STAKES set by survey and Contractor. \$
 11/SEPT/98 work Through Framing. \$
 18/sept/98 work Through Framing question on Framing Work
 End ROOF - \$ 25 Sept. questions on Framing addressed OK \$
 16 OCT. Inspected home talked to owners - question on basement water
 getting in basement - left message for MR. Weinschenk
 11 Dec. 98 walk-through talk with PLBG. Contractor - \$ ALSO TALKED TO MR. Vonthey
 on STAIR with going to basement - 16 Feb. call Weinschenk Bldgs. talked with MR.
 Vonthey regard STAIRS - He stated he would look at STAIRS - width is the question \$ 3 March 99
 Cofo with Site plan Conditions. \$

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____

COMMENTS

7/23/98 - Sarah Hopkins stated Ric was all paid up
 4/Aug/98 - On site, blasting of site finished - \$
 5/Aug/98 - On site - still doing site work. \$
 6/Aug/98 - Check on set-backs still blasting. OK to place foundation
 from stakes set by survey and contractor. \$
 11/SEPT/98 work through Framing. \$
 18/SEPT/98 walk through Framing question on Framing North
 end Roof - \$ 25 Sept. questions on Framing addressed OK \$
 16 OCT. Inspected home talked to owners - question on basement water
 getting in basement - left message for MR. Weinschenk
 11 Dec. 98 walk through talk with PLBG contractor - \$ ALSO TALKED TO MR. Wortley
 on STAIR with going to basement - 16 Feb. call Weinschenk Bldgs. talked with MR.
 Wortley regard stairs - He stated he would look at stairs - width is the question \$ 3 March 99
 CofO with site plan conditions. \$

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____