

10/12/01 - performed setback inspection - surveyors pins in place & lot string out.

Rear - 25 required - 26⁺ measured

Side - 8 Reg - 12 measured -

Front - 25 Reg - 48 measured

OK to pour slab - went over inspection requirements with owner - good guy!!

Tom M

10/16/01 - Slab being poured - stopped by to look - everything in correct place as when setback inspection performed.

Tom M

10/25/01 - Garage is up -- Framing looks good - no drywall used - electrical will be added later. This was a pre-fab.

Close out

Permit # 01-1108
CBL # 186-AA-001