

**City of Portland, Maine**  
**Inspections Division**  
**Inspection Results**  
**All Results**

<b>Date</b>	<b>CBL</b>	<b>Business</b>	<b>Appl ID</b>	<b>Appl Type</b>	<b>FT</b>	<b>Sch. Type</b>	<b>Status</b>
07/12/2013	188 C046001	D & H General Contractors / Deane @ 576-0467 for footings. /gg	201301256	Building	No	Setbacks and Footings Prior to	Passed
08/15/2013	188 C046001	D & H General Contractors / Dean @ 576-0467 for close in. /gg	201301256	Building	No	Close-in Plumbing/Framing w/ Support rafters and joists in 2nd floor bdrm Revised plan showing as built OK to close	Passed
08/21/2013	188 C046001	D & H General Contractors / Owen 432-4657 Confirmed	201301256	Building	No	Close-in Plumbing/Framing w/	Passed
01/07/2014	188 C046001	D & H General Contractors / Doreen, 828-2955, owner concerned about plumbing up to code. Bs (reinspect?) Confirmed	201301256	Building	No	Close-in Plumbing/Framing w/ Contractor to show 3" fitting in basement is approved.	Failed
10/15/2014	188 C046001	D & H General Contractors / Doreen, 828-2955. Final inspect; look at foundation (inspection not done.). Bs.	201301256	Building	No	Final Inspection Work incomplete: Smoke / Co not installed. Electrical fixtures not installed & open splices in stairwell & various open conductors in basement. Plumbing trap at vanity incorrect (Trap wier above vent). No heat source installed. No flooring installed.	Failed
11/17/2014	188 C046001	D & H General Contractors / Doreen, 828-2955. Final inspect; look at foundation (inspection not done.). Bs.	201301256	Building	No	Final Inspection	