

City of Portland, Maine
Inspections Division
Inspection Results
All Results

Date	CBL	Business	Appl ID	Sch. Type	Status	Next Insp Date
ElcPeC						
Commercial						
OFFICE & BUSINESS SERVICE						
12/14/2006	189 A031001	Bay Electric	20065059	Close-in Plumbing/Framing w/		
50 SEWALL ST		2nd floor close-in.				
Subtotal Listed 1						
Fire Prevention						
Commercial						
OFFICE & BUSINESS SERVICE						
01/07/2009	189 A031001	DOUBLETREE HOTEL	0	FP Food Service License		
50 SEWALL ST						
Subtotal Listed 1						
Fire Company						
Commercial						
OFFICE & BUSINESS SERVICE						
08/11/2016	189 A031001			FP Routine Inspection	Passed	
50 SEWALL ST						
Subtotal Listed 1						
Food Service						
Commercial						
OFFICE & BUSINESS SERVICE						
11/20/2002	189 A031001	SAHARA CLUB - CLOSED	0	Food Service Inspection	Passed	11/20/2003
50 SEWALL ST						
Subtotal Listed 1						
Plumbing						
Commercial						
OFFICE & BUSINESS SERVICE						
10/17/2005	189 A031001		20058290	Inspection		
50 SEWALL ST		Call Jason @ 329-2222 req am insp.				
11/18/2005	189 A031001		20058287	Close-in Plumbing/Framing w/		
50 SEWALL ST		plumbing only call Jason @ 329-2222				
12/13/2006	189 A031001		20068442	Plumbing Only		
50 SEWALL ST		Below slab Call Brian @ 807-4750 req am inspection				
Subtotal Listed 3						
Building						
Commercial						
OFFICE & BUSINESS SERVICE						
08/17/2005	189 A031001		50711	Setbacks and Footings Prior to		
50 SEWALL ST		Footings and rebar				
08/19/2005	189 A031001		50711	Setbacks and Footings Prior to		
50 SEWALL ST		footing pour and site visit and walk thru w/Jeff Perry				

City of Portland, Maine
Inspections Division
Inspection Results
All Results

Date	CBL	Business	Appl ID	Sch. Type	Status	Next Insp Date
Building						
Commercial						
OFFICE & BUSINESS SERVICE						
08/25/2005	189 A031001		50711	Setbacks and Footings Prior to	Passed	
50 SEWALL ST		footing pour and site visit / wall pours - front side and right side of building - rebar maostly tied for large mat pour next week		wall pours - front side and right sdie of building - rebar maostly tied for large mat pour next week		
08/30/2005	189 A031001		50711	Setbacks and Footings Prior to		
50 SEWALL ST		large mat pour				
08/31/2005	189 A031001		50711	Setbacks and Footings Prior to		
50 SEWALL ST		large mat pour				
09/02/2005	189 A031001		50711	Setbacks and Footings Prior to		
50 SEWALL ST		footing inspection, partial backfill inspectiona and site walk				
09/14/2005	189 A031001		50711	Foundation/Backfill		
50 SEWALL ST		backfill/ progress inspection - starting steel erection				
09/21/2005	189 A031001	Ledgewood Inc.	50711	Plumbing Only		
50 SEWALL ST		Underground plumbing only ICell Dean 838-9922				
10/14/2005	189 A031001		50711	Inspection		
50 SEWALL ST		site visit				
01/19/2006	189 A031001	Chad	50711	Close-in Plumbing/Framing w/		
50 SEWALL ST		4th floor Call Dean @ 838-9922				
01/19/2006	189 A031001	Chad	50711	Close-in Plumbing/Framing w/		
50 SEWALL ST		4th floor Call Dean @ 838-9922				
01/27/2006	189 A031001	Ledgewood Inc.	50711	Close-in Plumbing/Framing w/		
50 SEWALL ST		framing and plumb. Call Jeff @ 632-5778. 3rd floor				
01/27/2006	189 A031001	Ledgewood Inc.	50711	Close-in Plumbing/Framing w/		
50 SEWALL ST		framing and plumb. Call Jeff @ 632-5778. 3rd floor				
03/09/2006	189 A031001		50711	Close-in Plumbing/Framing w/		
50 SEWALL ST		Call Jeff @ 632-5778 above grid inps before flooding ceiling. 4th floor .				
04/10/2006	189 A031001	Ledgewood	50711	Certificate of Occupancy/Final		
50 SEWALL ST		Final inspection.				
04/10/2006	189 A031001	Ledgewood	50711	Certificate of Occupancy/Final		
50 SEWALL ST		Final inspection.				
04/20/2006	189 A031001		50711	Certificate of Occupancy/Final		
50 SEWALL ST		Call Rob Morin @ 415-7986 (New Superintenant) Jeff Parry is no longer with Ledgewood.				
04/20/2006	189 A031001		50711	Certificate of Occupancy/Final		
50 SEWALL ST		Call Rob Morin @ 415-7986 (New Superintenant) Jeff Parry is no longer with Ledgewood.				

City of Portland, Maine
Inspections Division
Inspection Results
All Results

Date	CBL	Business	Appl ID	Sch. Type	Status	Next Insp Date
Building						
Commercial						
OFFICE & BUSINESS SERVICE						
04/20/2006	189 A031001		50711	Certificate of Occupancy/Final		
50 SEWALL ST		Call Rob Morin @ 415-7986 (New Superintenant) Jeff Parry is no longer with Ledgewood.				
06/08/2006	189 A031001	Payton Construction	60505	Close-in Plumbing/Framing w/		
50 SEWALL ST		Rob 207-749-6926				
06/08/2006	189 A031001	Payton Construction	60505	Close-in Plumbing/Framing w/		
50 SEWALL ST		Rob 207-749-6926				
06/20/2006	189 A031001	Rob	60505	Close-in Plumbing/Framing w/		
50 SEWALL ST		Above ceiling.				
06/26/2006	189 A031001	Payton Const.	60505	Certificate of Occupancy/Final		
50 SEWALL ST		Rob @ 749-6926.				
12/19/2006	189 A031001		20068443	Plumbing Only		
50 SEWALL ST		Plumb above slab Call Brian @ 807-4750 1st and 2nd floor Req around noon.				
03/02/2007	189 A031001		61762	Certificate of Occupancy/Final		
50 SEWALL ST		Call Fred @ 699-9259				
03/06/2007	189 A031001		61762	Certificate of Occupancy/Final		
50 SEWALL ST		final for 1st floor fitup - Fred @ 699-9259 -				
03/06/2007	189 A031001		61704	Certificate of Occupancy/Final		
50 SEWALL ST		final for 2nd floor - Keller Williams - Fred @ 699-9259 - Stroudwater Assoc.				
04/03/2007	189 A031001		70161	Close-in Plumbing/Framing w/		
50 SEWALL ST		232-0397 Bruce Req 1st inspection of day, inwall insp on 3rd floor Call Terry @ 807-4742				
05/09/2007	189 A031001	Monahan	70161	Close-in Plumbing/Framing w/		
50 SEWALL ST		3rd floor.				
05/24/2007	189 A031001		70161	Certificate of Occupancy/Final		
50 SEWALL ST		252-6824 Mike				
08/09/2007	189 A031001		61179	Inspection		
50 SEWALL ST		sign permit to close				
06/15/2009	189 A031001		90586	Close-in Plumbing/Framing w/		
50 SEWALL ST		Raymond - 329-2308 Close-in / final		6-15-09 OK - rough-in 3rd floor lab		
07/06/2009	189 A031001		90586	Certificate of Occupancy/Final		
50 SEWALL ST		Fianl inspection for the third floor. Final inspection OK Closed out-----csh 6/06/09				
07/23/2009	189 A031001		90618	Close-in Plumbing/Framing w/		
50 SEWALL ST		Ray Keith 329-2308		7-23-09 OK - rough-in electrical		

City of Portland, Maine
Inspections Division
Inspection Results
All Results

Date	CBL	Business	Appl ID	Sch. Type	Status	Next Insp Date
------	-----	----------	---------	-----------	--------	----------------

Building

Commercial

OFFICE & BUSINESS SERVICE

08/07/2009	189 A031001		90618	Certificate of Occupancy/Final		
50 SEWALL ST		Needs an AM inspection. Final - Ray Keith 329-2308.		8-7-09 OK - final 4th floor , office out of waiting room space		

Subtotal Listed	35
------------------------	----

Listed:	42
----------------	----