Date Prepared: 7/25/2013



Statement of Special Inspections

53 SEWALL STREET PORTLAND, ME 04102

E.M.G. - Phase 2 Addition & Renovation



ARCHITECTS

Architecture ■ Interior Design ■ Planning

49 Dartmouth Street Portland, Maine 04101 207-775-1059 ■

www.pdtarchs.com

	Stat	ement of Special I	nspections – A/I	M/E/P
Project:	E.M.G Phase 2	- Addition and Renovation		··
Location:	53 Sewall St., Por	tland, ME 04102		
Owner:	Eyecare Medical	Group		
This Statem	ent of Special Inspe	ections encompass the follow	ing discipline:	
	⊠ Me	echanical/Electrical/Plumbing	ı	•
Architect Design Profe	tural 🔲 Ot essional in Respon			
Firm Name:	PDT Architects			
(Note: State	ment of Special Ins	pections for other disciplines	may be included under	a separate cover)
Inspection a applicable to	nd Testing require this project as w	ements of the Building Code	e. It includes a schedulial inspection Coordinate	ce in accordance with the Special le of Special Inspection services or (SIC) and the identity of other
Building Cod discrepancies not corrected	de Official (BCO) a s shall be brought d, the discrepancie in Responsible Cl	and the Registered Design to the immediate attention of shall be brought to the attention of the action of the act	Professional in Respons of the Contractor for corn cention of the Building O	furnish inspection reports to the lible Charge (RDP). Discovered ection. If such discrepancies are fficial and the Registered Design lieve the Contractor of his or her
		tted to the Building Official ed by the RDP, SIC and the E		sign Professional in Responsible
correction of		s noted in the inspections		Special Inspections, testing and the BCO prior to issuance of a
Job site safe	ty and means and	methods of construction are	solely the responsibility (of the Contractor.
Interim Repo	ort Frequency:	☑Upon request of Building	Official	or per attached schedule.
David C. Wet (type or print in, Responsib	oster name of the Regis	stered Design Professional	.25,13 Date	DAVID C. WEBSTER No. 923
\$				Design Professional Seal
Owner's Auti	norization:	8/8/17	Building Code Official	
Signature	Y	Date	Signature	Date
Based on IB	C 2009	2 of 17		

Date Prepared: 7/25/2013

Statement of Special Inspections – A/M/E/P (Continued)

List of Ag	ents		
Project:	E.M.G. – Phase 2 - Addition	and Renovation	
Location:	53 Sewall St., Portland, ME	04102	
Owner:	Eyecare Medical Group		
This Statement	of Special Inspections encom	pass the following discipline:	
		/Electrical/Plumbing	<u> </u>
(Note: Statemen	nt of Special Inspections for c	other disciplines may be included under a sepa	rate cover)
This Statement	of Special Inspections / Qual	ity Assurance Plan includes the following bui	lding systems:
	Spray Fire Resistant Mar Exterior Insulation and F Mechanical & Electrical Architectural Systems Special Cases		
Consolal Income	adlam America	P!	Adaba a Talai

Special Inspection Agencies	Firm	Address, Telephone, e-mail
Special Inspection Coordinator (SIC)	PDT Architects Contact: Aaron Klein	49 Dartmouth St. Portland, ME 04101 (207) 775-1059 klein@pdtarchs.com
2. Special Inspector (SI 1)	S.W. Cole Engineering	286 Portland Road Gray, ME 04039 207.657.2866 infogray@swcole.com
3. Special Inspector (SI 2)		
4. Testing Agency (TA 1)	S.W. Cole Engineering	286 Portland Road Gray, ME 04039 207.657.2866 infogray@swcole.com
5. Testing Agency (TA 2)		
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and <u>not</u> by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Statement of Special Inspections

Stateme	nt of S	peciai inspe	ctions - A/W/E/P	(Continued)	
	eted by th	Special Inspection e Special Inspection	ctions (SIC) ns Coordinator (SIC). Note	that all Agents' Final Re	ports must be received
Project:	E.M.G	- Phase 2 - Addition a	and Renovation		
Location:	53 Sewal	ll St., Portland, ME 0	4102		
Owner:	Eyecare .	Medical Group			
Owner's Addr	· -	53 Sewall St., Port	land, ME 04102		
Architect of R	ecord:	David C. Webste	er	PDT Architects	
		(name)		(firm)	
Registered De Professional i		sible Charge:	David C. Webster	PINT A	rchitects
Fiolessionari	ii ixespon	isible Charge.	(name)	(firm)	renuecis
				,	
	nt of Spec	ial Inspections sub	and belief, the Special Insp omitted for permit, have be		
Interim report report.	s submitte	ed prior to this final	report form a basis for and	are to be considered an	integral part of this final
					
Respectfully s					
Special Inspe	ction Goo.	rdinator			
David C. Webs			70		
(Type or print	name)				
PDT Architects	?				
(Firm Name)					

Date

Licensed Professional Seal

Signature

Date Prepared: 7/25/2013

Statement of Special Inspections – A/M/E/P (Continued) Special Inspector's/Agent's Final Report

•			
Project:	E.M.G. – Phase 2 - Addition and Ren	ovation	
Special Inspector or			
Agent:			
ū	(name)	(fîr)	m)
Designation:			
designated for this II		Special Inspection	r testing required for this project, and s submitted for permit, have been
Interim reports submitt report.	ed prior to this final report form a bas	is for and are to be c	considered an integral part of this final
Respectfully submitted			
Special Inspector or A	gent:		
		_	
(Type or print name)			
Signature	ale and the second an	Date	
			Licensed Professional Seal or
			Certification Number

Date Prepared: 7/25/2013

Schedule of Special Inspections - A/M/E/P

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records. NOTE VERIFICATION THAT QUALIFIED INDIVIDUALS ARE AVAILABLE TO PERFORM STIPULATED TESTING AND/OR INSPECTION SHOULD BE PROVIDED PRIOR TO SUBMITTING STATEMENT. AGENT QUALIFICATIONS IN SCHEDULE ARE SUGGESTIONS ONLY; FINAL QUALIFICATIONS ARE SUBJECT TO THE DISCRETION OF THE REGISTERED DESIGN PROFESSIONAL PREPARING THE SCHEDULE.

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

RA Registered Architect – a licensed Registered Architect

PE Professional Engineer – a licensed PE specializing in the discipline to be inspected

EIT Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering

examination

Experienced Testing Technician

ETT Experienced Testing Technician - An Experienced Testing Technician with a minimum 5 years

experience with the stipulated test or inspection

International Code Council (ICC) Certification

ICC-SFSI Spray-Applied Fireproofing Special Inspector

Exterior Design Institute (EDI) Certification

EDI-EIFS EIFS Third Party Inspector

Other

Schedule of Special Inspections — A/M/E/P SPRAYED FIRE-RESISTANT MATERIALS

VERIFICATION AND INSPECTION IBC Section 1704.12	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
 Surface Conditions: Verify surfaces are prepared in accordance with the approved fire-resistance design and the approved manufacturer's written instructions prior to application of the sprayed fir-resistant material 	Y	P	IBC 1704.12.2	SI 1	ICC-SFSI	
2. Application: Verify the substrate shall have a minimum ambient temperature before and after application as specified in the approved manufacturer's written instruction. The area for application shall be ventilated during and after application as required by the approved manufacturer's written instructions.	Y	P	IBC 1704.12.3	SI 1	ICC-SFSI	
3. Thickness: Verify average thickness of the sprayed fire- resistant materials applied to structural elements shall not be less than the thickness required by the approved fire- resistance design.						
a. Floor, Roofs & Walls: The thickness of the sprayed tire-resistant material applied to floor, roof and wall assemblies shall be determined in accordance with ASTM E 605, taking the average of not less than four measurements for each 1,000 square feet (93 m2) of the sprayed					Manager (SA)	
area on each floor or part thereof.		STATE OF THE SEC.				
b. Structural Members: The thickness of the				40-04-02-03		
sprayed fire-resistant material applied to structural members shall be determined in accordance with ASTM E 605. Thickness testing shall be performed on not less than 25	Y	P	IBC1704.12.4. 3; ASTM E605	TA 1	ICC-SFSI	1
percent of the structural members on each floor. 4. Density: Verify density of the sprayed fire-resistant material not be less than the density specified in the approved	Y	P	IBC1704.12.5;	TA 1	ICC-SFSI	
fire-resistant design.			ASTM E605			
5. Bond: Verify the cohesive/achesive bond strength of the cured sprayed fire-resistant material applied to structural elements shall not be less than 150 pounds per square foot (psf) (7.18 kN/m2). The cohesive/adhesive bond strength shall be determined in accordance with the field test						
specified in ASTM E 736 by testing in-place samples. a. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from each floor, roof andwall assembly at the rate of not less than one sample for every 2,500 square feet						
(929 m2) or part thereof of the sprayed area in each story. b. The test samples for determining the cohesive/adhesive bond strength of the sprayed fire-resistant materials shall be selected from beams, girders, joists, trusses and columns at the rate of not less than one sample for each type of structural framing member for each 2,500 square	Y	P	IBC 1704.12.6.2; ASTM E 736	TA 1	ICC-SFSI	
feet (464 m2) of floor area or part thereof in each story. c. Bond test to qualify a primer, paint or encapsulant shall be conducted when the sprayed fire-resistant material is applied to a primed, painted or encapsulated surface for which acceptable bond-strength performance between these coatings and the fire-resistant material has not been determined. A bonding agent approved by the SFRM manufacturer shall be applied to a primed, painted or encapsulated surface where the bond strengths are found to be less than required values						

Schedule of Special Inspections -A/M/E/PMastic and Intumescent Fire-Resistant Coatings

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS,	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.13		PERIODIC, SUBMITTAL, OR NONE			QUALIFICATION	COMPLETED
1. Visual observation of the installation of the mastic and intumescent fire-resistant coatings	131					

Date Prepared: 7/25/2013

Schedule of Special Inspections -A/M/E/P exterior insulation and finish system (eifs)

VERIFICATION AND INSPECTION IBC Section 1704.14		EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED	
Visual observation of the installation of EIFS systems without water-resistive barrier.	Ň						
2. Visual observation of the installation of EIFS systems without a means of draining moisture to the exterior.	(8)						
3. Visual observation of the installation of EIFS systems not installed over masonry or concrete wals.	iN						
Water-resistive barrier coating: A water-resistive barrier coating shall be inspected when installed over a sheathing substrate	N						

Schedule of Special Inspections — A/M/E/P SMOKE CONTROL

VERIFICATION AND INSPECTION IBC Section 1704.16	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED	
1. Smoke control systems shall be tested by an agency for smoke control who shall have expertise in fire-protection							
engineering, mechanical engineering and certification as air balancers. The test scope shall be as follows:							
a. During erection of ductwork and prior to concealment for the purposes of leakage testing	18:00			L			
and recording of device location.							
b. Prior to occupancy and after sufficient completion for the purposes of pressure							
difference testing, flow measurements, and detection and control verification.	*						

Schedule of Special Inspections — A/M/E/P WALL PANEL & VENEER CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.10	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Verify exterior and interior architectural wall panels and the anchoring of veneers for building assigned to Seismic Design Category E or F.	(Statemic Dagui Calquay C	Colonia de la colonia de l		

Schedule of Special Inspections — A/M/E/P DESIGNATED SEISMIC SYSTEMS

VERIFICATION AND INSPECTION IBC Section 1705.3 AND 1708.1	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Verify designated seismic systems in structures assigned to Seismic Design Category D, E, or F			IBC 1705.3,2 & 1708.1			
Sprinkler Systems			Solumic Désign Cangang C			

Schedule of Special Inspections — A/M/E/P SEISMIC RESISTANCE - ARCHITECTURAL

VERIFICATION AND INSPECTION IBC Section 1705.3	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
Special inspections for seismic resistance. Special inspection as specified in this section is required for Architectural components. assigned to Seismic Design Category D, E or F			Seismic Design Category:			
 a. Exterior wall panels and their anchorage 			NEC 1766 à 4			
b. Suspended ceiling systems and their anchorage	8		UB(C) 2005(3)/41			
c. Access floors: Periodic special inspection during the anchorage of access floors	īvi.		1846 - 17496 3141			
d. Storage racks: Periodic special inspection during the anchorage of storage racks where the importance factor is equal to 1.5 in accordance with section 15.5.3 of ASCE 7	gki L		<u>uğ</u> e 1970ê <u>\$</u> 14			
1. Retail Storage Racks	M					
2. High Density Files	N					
3. Other:	N					
Periodic inspection during the erection and fastening of exterior cladding, interior and exterior nonbearing walls and interior and	IÑ;		IEIC (7074c			
exterior veneer structures assigned to Seismic Design Category D, E, or F						

Schedule of Special Inspections - A/M/E/P SEISMIC RESISTANCE - ELECTRICAL

VERIFICATION AND INSPECTION	Y/N		COMMENTS	AGENT		TASK
IBC Section 1705		CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE			QUALIFICATION	COMPLETED
1. Electrical components			Seismic Design Category: C			
a. Periodic special inspection during the anchorage of electrical equipment for emergency or standby power systems in structures assigned to Seismic Design Category C, D, E or F	Y	P	IBC 1705.3.3	SI1	PE/EIT	
b. Periodic special inspection during the installation of anchorage of other electrical equipment in structures assigned to Seismic Design Category E or F	N		IBC 1705.3.5			
c. Periodic special inspection is required during the installation of vibration isolation systems in structures assigned to Seismic Design Category C, D, E, or F where the construction documents require a nominal clearance of 1/4" or less between the equipment support frame and restraint	N		IBC 1707 .7			
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.	Y	S	IBC 1708.4	SI1	PE/EIT	
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label	N		IBC 1708.4			

Schedule of Special Inspections - A/M/E/P SEISMIC RESISTANCE - MECHANICAL

VERIFICATION AND INSPECTION	Y/N		COMMENTS	AGENT	AGENT	TASK
IBC Section 1707		CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE			QUALIFICATION	COMPLETED
1. Mechanical components			Seismic Design Category:			
a. Periodic special inspection during the installation of HVAC ductwork that will contain hazardous materials and anchorage of such ductwork in structures assigned to Seismic Design Category C, D, E or F	N		IBC 1705.3.3			
b. Periodic special inspection during installation of piping systems and mechanical units containing flammable, combustible or highly toxic materials in structures assigned to Seismic Design Category C, D, E, or F	Y	P	IBC 1705.3.3	SI1	PE/EIT	
Component inspection. Special inspection is required for the installation of the following components:	N					
a. Equipment using combustible energy sources						
b. Reciprocating and rotating-type machinery	N					
c. Piping distribution systems 3 inches (76 mm) and larger	N					
d. Tanks, heat exchangers and pressure vessels	N					
3. Component and attachment testing. The component manufacturer shall test or analyze the component and the component mounting system or anchorage for the design forces in Chapter 16 for those components having a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16. The manufacturer shall submit a certificate of compliance for review and acceptance by the registered design professional responsible for the design, and for approval by the building official.	Y	S	IBC 1708.4	SI1	PE/EIT	
4. Component manufacturer certification. Each manufacturer of equipment to be placed in a building assigned to Seismic Design Categories E and F, in accordance with Chapter 16, where the equipment has a Component Importance Factor of 1.0 or 1.5 in accordance with Chapter 16, shall maintain an approved quality control program. Evidence of the quality control program shall be permanently identified on each piece of equipment by a label	· N		IBC 1708.4			

Quality Assurance Plan — A/M/E/P QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

SEISMIC DESIGN CATEGORY: C	
OUALITY ASSURANCE PLAN REQUIREMENTS (A Quality Assurance Plan, enacted through the Special Inspections requirements for this project, are in place for the following	g systems)
Mechanical/Piping: Heating, ventilating and air-conditioning (HVAC) ductwork containing hazardous materials and anchorage of such ductwork Hazardous Material:	MER
 ☐ Hazardous Material: ☐ Piping systems and mechanical units containing flammable, combustible or highly toxic materials ☑ Material: ∠ P or Natural Gas ☐ Material: 	
Electrical: Anchorage of electrical equipment used for emergency or standby power systems Equipment: Equipment:	EER
☐ ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
Architectural: Exterior wall panels and their anchorage Precast Concrete Brick Stone: Other: Suspended ceiling systems and their anchorage Access floors and their anchorage Steel storage racks and their anchorage Retail Storage Racks High Density Files Other: Life-safety component required to function after an earthquake: (per 1705.3.2) Engineered Egress Stairs Fire Protection Sprinkler System Other: Other:	RAR
ADDITIONAL SYSTEMS FOR SEISMIC DESIGN CATEGORY D OR HIGHER:	
□ Electrical equipment	EER
Mechanical Engineer of Record (MER): Signature Building Code Official's Acceptance: Electrical Engineer of Record (EER): Signature Registered Architect of Record (RAR):	9/13 Date
Signature Date Signature The S	Date 7, 25.

Date Prepared: 7/25/2013

Contractor's Statement of Responsibility -Exhibit D

Each contractor responsible for the construction or fabrication of a system or component designated in the Quality Assurance Plan must submit a Statement of Responsibility. The Statement of Responsibility is required for Seismic Design Category C or higher. Make additional copies of this form as required.

Project: Eyecare Medical Group - Phase 2 - Addition and Renovation

Contractor's Name: M.R. Brewer, Inc.

Address: 91 Bell Street Portland, ME 04103

License No.: N/A

Description of designated building systems and components included in the Statement of Responsibility:

Contractor's Acknowledgment of Special Requirements

I hereby acknowledge that I have received, read, and understand the Quality Assurance Plan and Special Inspection program.

I hereby acknowledge that control will be exercised to obtain conformance with the construction documents approved by the Building Official.

8/15/2013

inature C

Contractor's Provisions for Quality Control

Procedures for exercising control within the contractor's organization, the method and frequency of reporting and the distribution of reports is attached to this Statement.

Identification and qualifications of the person(s) exercising such control and their position(s) in the organization are attached to this Statement.