

COMMENTS

05/03/00 Received a call from Tina of Augusta (Contractor) to tell us they are pouring tomorrow (Thurs 04) - I returned her call and informed her that we require 24hr notice and have not done a set-back inspection so they will not pour tomorrow. Gave it to John + explained situation @ I am off tomorrow.

5/4/00 Met on site w/ owner checked setbacks Called contractor. Instructed to MAKE SURE that wire mesh is in the middle of the slab ft

8-22-00 Met with owner + inspected framing + roofing OK built as plans OK to close permit now

C B L

192-K-079

Permit# 000 280

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____