

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

City of Portland, Portland Int. Jetport

1001 Westbrook Street

Portland, Maine 04102

Date:	July 26, 2010	Project No.:	557-14
Attention:	Mr. Cuyler Feagles (cmf@portlandmaine.gov)		
Re:	Concrete Testing Terminal Enhancement, Portland Int. Jetport Portland, Maine		

We are sending you attached concrete cylinder test results.

Cylinder No. (s)	Age (Days)
66333	7
66337	7

Remarks:

Copy To:
Roy Williams: rsw@portlandmaine.gov
Jim Stanislaski: jim_stanislaski@gensler.com
Cliff Takara: clifford_takara@gensler.com
Lacey Fogg: Lacey.Fogg@amec.com
Mike Fusco: mfusco@tcco.com
Shaun Winner: swinner@tcco.com
Phil Coleman: pcoleman@tcco.com
Elizabeth O'Toole: eotoole@tcco.com
TMM@portlandmaine.gov
ldobson@portlandmaine.gov
rdixon@tcco.com
gemitchell@tcco.com

Signed: Bertha Dawn

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244
CONCRETE TEST/PLACEMENT REPORT

Project Name:	Terminal Enhancement, Portland Int. Jetport	Date Cylinders Cast:	19-Jul-10
Project No:	557-14	Concrete Supplier:	Auburn
Weather Conditions:	Sunny	General Contractor:	Turner
Method of Placement:	Pump	Design Strength:	4,000
Admixtures:	Mid Range Water Reducer	Max Agg. Size:	3/4
Placement Location:	Zone 5: Footings: XH/Z2, XH/Z1, XJ/Y2, XJ/2.5, XH.5/Y2, XH.5/Y2.5; Wall: Line XJ/Y1.5 to 5' Southeast of Y2, Y1.5/XJ to 10' Southwest of XJ, 10' Southwest of XJ/Y1.5 to 5' Northwest of Y2.5; Pier: 5' Southwest of XM.5 & 4' Southeast of Y5.8		
Test Cylinder Location:	Footing at XH/Z2	Date Report Issued:	JUL 26 2010

4x8 Cylinders	4	Cast by	Michael J. Kramlich	Time	
Load No.	2	Slump (in) ASTM C 143	5.5	Batched @	1:16
Ticket No.	167535	Air (°F)	76	Arrived @	1:40
Truck No.	84	Concrete (°F) ASTM C 1064	85	Total Time	40
Cubic Yds.	10	Air Content (%) ASTM C 231	5.6		


*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
 Date received 20-Jul-10
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
66333	26-Jul-10	4.014	12.65	7	47,140	3730	2
66334	16-Aug-10			28			
66335	16-Aug-10			28			
66336	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
1	167534	97	10	--	--	--	--	35
3	167536	96	10	--	--	--	--	45
4	167537	98	10	--	--	--	--	55
5	167538	85	10	--	--	--	--	50

Remarks: Curing Temperatures: Max = 86°, Min = 64°
 Total loads = 7

Checked by: Matthew T. Grady
 Matthew T. Grady, Manager of MTS

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244
CONCRETE TEST/PLACEMENT REPORT

Project Name: Terminal Enhancement, Portland Int. Jetport **Date Cylinders Cast:** 19-Jul-10
Project No: 557-14 **Concrete Supplier:** Auburn
Weather Conditions: Sunny **General Contractor:** Turner
Method of Placement: Pump **Design Strength:** 4,000
Admixtures: Mid Range Water Reducer **Max Agg. Size:** 3/4
Placement Location: Zone 5: Footings: XH/Z2, XH/Z1, XJ/Y2, XJ/2.5, XH.5/Y2, XH.5/Y2.5; Wall: Line XJ/Y1.5 to 5' Southeast of Y2, Y1.5/XJ to 10' Southwest of XJ, 10' Southwest of XJ/Y1.5 to 5' Northwest of Y2.5; Pier: 5' Southwest of XM.5 & 4' Southeast of Y5.8

Test Cylinder Location: Footing at XJ/Y2 & Wall Line XJ/Y1.5 to 5' Southeast of Y2, Y1.5/XJ to 10' Southwest of XJ
Date Report Issued: JUL 26 2010

4x8 Cylinders	4	Cast by	Michael J. Kramlich	Time	
Load No.	6	Slump (in) ASTM C 143	5.0	Batched @	1:59
Ticket No.	167540	Air (°F)	76	Arrived @	2:25
Truck No.	102	Concrete (°F) ASTM C 1064	86	Total Time	60
Cubic Yds.	10	Air Content (%) ASTM C 231	5.1		


*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
 Date received 20-Jul-10
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
66337	26-Jul-10	4.014	12.65	7	46,140	3650	3
66338	16-Aug-10			28			
66339	16-Aug-10			28			
66340	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
7	167545	85	10	--	--	--	--	35

Remarks: Curing Temperatures: Max = 86°, Min = 64°
 Total loads = 7

Checked by: 
 Matthew T. Grady, Manager of MTS