

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

City of Portland, Portland Int. Jetport

1001 Westbrook Street

Portland, Maine 04102

Date:	2 Nov 2010	Project No.:	557-14
Attention:	Mr. Cuyler Feagles (cmf@portlandmaine.gov)		
Re:	Concrete Testing Terminal Enhancement, Portland Int. Jetport Portland, Maine		

We are sending you attached concrete cylinder test results.

Cylinder No. (s)	Age (Days)
67313	30
67314	30
67317	30
67318	30
67321	30
67322	30
67325	30
67326	30

Remarks:

Copy To:  
Roy Williams: rsw@portlandmaine.gov  
Jim Stanislaski: jim\_stanislaski@gensler.com  
Cliff Takara: clifford\_takara@gensler.com  
Lacey Fogg: Lacey.Fogg@amec.com  
Mike Fusco: mfusco@tcco.com  
Shaun Winner: swinner@tcco.com  
Phil Coleman: pcoleman@tcco.com  
Elizabeth O'Toole: eotoole@tcco.com  
TMM@portlandmaine.gov  
ldobson@portlandmaine.gov  
rdixon@tcco.com  
gemitchell@tcco.com  
Remi Delcourt (remi@auburnconcrete.com)  
Jeff Evans, Amec (jeff.evans@amec.com)

Signed: Bertha Dawn

If enclosures are not as noted, kindly notify us at once.

# R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

## CONCRETE TEST/PLACEMENT REPORT

<b>Project Name:</b>	Terminal Enhancement, Portland Int. Jetport	<b>Date Cylinders Cast:</b>	02-Oct-10
<b>Project No:</b>	557-14	<b>Concrete Supplier:</b>	Auburn
<b>Weather Conditions:</b>	Cloudy	<b>General Contractor:</b>	Turner
<b>Method of Placement:</b>	Pump	<b>Design Strength:</b>	3500 lightweight
<b>Admixtures:</b>	Mid Range Water Reducer	<b>Max Agg. Size:</b>	3/8
<b>Placement Location:</b>	2nd level slab on deck 3-2		
<b>Test Cylinder Location:</b>	See attached sketch		

**Date Report Issued:** NOV 02 2010

4x8 Cylinders	4	Cast by	Marco C Stone	Time
Load No.	2	Slump (in) ASTM C 143	9.5	Batched @ 7:00
Ticket No.	177413	Air (°F)	55	Arrived @ --
Truck No.	97	Concrete (°F) ASTM C 1064	73	Total Time --
Cubic Yds.	10	Air Content (%) ASTM C 231	3.0	


\*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 2  
 Date received 04-Oct-10  
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in <sup>2</sup> )	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67312	11-Oct-10	4.009	12.62	9	41,920	3320	2
67313	01-Nov-10	4.015	12.66	30	52,920	4180	2
67314	01-Nov-10	4.015	12.66	30	54,320	4290	5
67315	HOLD			HOLD			

\*Concrete compressive strength by ASTM C 39

### Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
1	177412	116	10	--	--	--	--	--
3	177414	76	10	--	--	--	--	--
4	177415	98	10	--	--	--	--	--
5	177416	82	10	--	--	--	--	--
6	177417	86	10	--	--	--	--	--
7	177418	116	10	--	--	--	--	--

Remarks: 19 Total Loads  
 Unit weight 125.80 pcf  
 Curing Temperatures: Max =74°, Min = 45°

Checked by: Matthew T. Grady  
 For Matthew T. Grady, Manager of MTS

# R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244  
**CONCRETE TEST/PLACEMENT REPORT**

**Project Name:** Terminal Enhancement, Portland Int. Jetport  
**Project No:** 557-14  
**Weather Conditions:** Cloudy  
**Method of Placement:** Pump  
**Admixtures:** Mid Range Water Reducer  
**Placement Location:** 2nd level slab on deck 3-2  
**Test Cylinder Location:** See attached sketch

**Date Cylinders Cast:** 02-Oct-10  
**Concrete Supplier:** Auburn  
**General Contractor:** Turner  
**Design Strength:** 3500 lightweight  
**Max Agg. Size:** 3/8

**Date Report Issued:** NOV 02 2010

4x8 Cylinders	4	Cast by	Marco C Stone	Time	
Load No.	8	Slump (in) ASTM C 143	6	Batched @	8:46
Ticket No.	177419	Air (°F)	64	Arrived @	--
Truck No.	97	Concrete (°F) ASTM C 1064	73	Total Time	--
Cubic Yds.	10	Air Content (%) ASTM C 231	4.0		


\*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 2  
 Date received 04-Oct-10  
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in <sup>2</sup> )	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67316	11-Oct-10	4.009	12.62	9	48,780	3870	2
67317	01-Nov-10	4.015	12.66	30	60,340	4770	5
67318	01-Nov-10	4.015	12.66	30	54,340	4290	5
67319	HOLD			HOLD			

\*Concrete compressive strength by ASTM C 39

### Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
9	177420	76	10	--	--	--	--	--
10	177422	98	10	--	--	--	--	--

**Remarks:** 19 Total Loads  
 Unit weight 126.20 pcf  
 Curing Temperatures: Max = 74°, Min = 45°

Checked by: *Matthew T. Grady*  
 FOR Matthew T. Grady, Manager of MTS

# R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

## CONCRETE TEST/PLACEMENT REPORT

<b>Project Name:</b>	Terminal Enhancement, Portland Int. Jetport	<b>Date Cylinders Cast:</b>	02-Oct-10
<b>Project No:</b>	557-14	<b>Concrete Supplier:</b>	Auburn
<b>Weather Conditions:</b>	Cloudy	<b>General Contractor:</b>	Turner
<b>Method of Placement:</b>	Pump	<b>Design Strength:</b>	3500 lightweight
<b>Admixtures:</b>	Mid Range Water Reducer	<b>Max Agg. Size:</b>	3/8
<b>Placement Location:</b>	2nd level slab on deck 3-2		
<b>Test Cylinder Location:</b>	See attached sketch		

**Date Report Issued:** NOV 02 2010

4x8 Cylinders	4	Cast by	Marco C Stone	Time	
Load No.	11	Slump (in) ASTM C 143	8	Batched @	10:17
Ticket No.	177423	Air (°F)	70	Arrived @	--
Truck No.	84	Concrete (°F) ASTM C 1064	73	Total Time	--
Cubic Yds.	10	Air Content (%) ASTM C 231	3.75		


\*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 2  
 Date received 04-Oct-10  
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in <sup>2</sup> )	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67320	11-Oct-10	4.009	12.62	9	46,220	3660	2
67321	01-Nov-10	4.015	12.66	30	62,000	4900	2
67322	01-Nov-10	4.015	12.66	30	59,600	4710	2
67323	HOLD			HOLD			

\*Concrete compressive strength by ASTM C 39

### Types of Breaks




Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
12	177424	86	10	--	--	--	--	--
13	177425	99	10	--	--	--	--	--
14	177426	116	10	--	--	--	--	--
15	177427	97	10	--	--	--	--	--

Remarks: 19 Total Loads  
 Unit weight 125.20 pcf  
 Curing Temperatures: Max =74°, Min = 45°

Checked by: Matthew T. Grady  
 FOR Matthew T. Grady, Manager of MTS





CONCRETE PLACEMENT  
- SLAB ON DECK

LEVEL  
3

TERMINAL ENHANCEMENT AT  
THE PORTLAND JETPORT  
#557-14  
MCS  
OCTOBER 2, 2010