

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

City of Portland, Portland Int. Jetport

1001 Westbrook Street

Portland, Maine 04102

Date:	October 26, 2010	Project No.:	557-14
Attention:	Mr. Cuyler Feagles (cmf@portlandmaine.gov)		
Re:	Concrete Testing Terminal Enhancement, Portland Int. Jetport Portland, Maine		

We are sending you attached concrete cylinder test results.

Cylinder No. (s)	Age (Days)
67521	5
67526	5

Remarks:

Copy To:  
 Roy Williams: rsw@portlandmaine.gov  
 Jim Stanislaski: jim\_stanislaski@gensler.com  
 Cliff Takara: clifford\_takara@gensler.com  
 Lacey Fogg: Lacey.Fogg@amec.com  
 Mike Fusco: mfusco@tcco.com  
 Shaun Winner: swinner@tcco.com  
 Phil Coleman: pcoleman@tcco.com  
 Elizabeth O'Toole: eotoole@tcco.com  
 TMM@portlandmaine.gov  
 ldobson@portlandmaine.gov  
 rdixon@tcco.com  
 gemitchell@tcco.com  
 Remi Delcourt (remi@auburnconcrete.com)  
 □□□□ □□□□, □□□□ (□□□□.□□□□@□□□□.□□□)

Signed: Bertha Dawn

If enclosures are not as noted, kindly notify us at once.

# R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

## CONCRETE TEST/PLACEMENT REPORT

<b>Project Name:</b>	Terminal Enhancement, Portland Int. Jetport	<b>Date Cylinders Cast:</b>	20-Oct-10
<b>Project No:</b>	557-14	<b>Concrete Supplier:</b>	Auburn
<b>Weather Conditions:</b>	--	<b>General Contractor:</b>	Turner
<b>Method of Placement:</b>	Pump	<b>Design Strength:</b>	3,500
<b>Admixtures:</b>	Mid Range Water Reducer	<b>Max Agg. Size:</b>	3/8
<b>Placement Location:</b>	Slab 4-5		
<b>Test Cylinder Location:</b>	See attached sketch		

**Date Report Issued:**

4x8 Cylinders	5	Cast by	Michael J. Kramlich	Time	
Load No.	2	Slump (in) ASTM C 143	9	Batched @	7:27
Ticket No.	179813	Air (°F)	40	Arrived @	8:03
Truck No.	96	Concrete (°F) ASTM C 1064	56	Total Time	--
Cubic Yds.	10	Air Content (%) ASTM C 231	3.25		


\*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1  
Date received 21-Oct-10  
Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in <sup>2</sup> )	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67521	25-Oct-10	4.009	12.62	5	37,320	2960	5
67522	27-Oct-10			7			
67523	17-Nov-10			28			
67524	17-Nov-10			28			
67525	HOLD			HOLD			

\*Concrete compressive strength by ASTM C 39

### Types of Breaks




Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
1	179811	116	10	--	--	--	--	--
3	179815	97	10	--	--	--	--	--
4	179816	86	10	--	--	--	--	--
5	179817	116	10	--	--	--	--	--

Remarks: 9 Total Loads  
Unit weight 122.60 pcf

Checked by: Don C. Kennedy  
FOR Matthew T. Grady, Manager of MTS

SLAB ON DECK  
LIGHTWEIGHT  
(88 yd)



CONTROL JOINTS  
STEEL BLOCKS  
PARAPET WALL  
EL 4 NORMAL WEIGHT  
(20 yd)

PORTLAND INT'L AIRPORT  
TERMINAL EXPANSION  
SS7-14  
10/20/2010  
MSK



# R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008  
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

## CONCRETE TEST/PLACEMENT REPORT

<b>Project Name:</b>	Terminal Enhancement, Portland Int. Jetport	<b>Date Cylinders Cast:</b>	20-Oct-10
<b>Project No:</b>	557-14	<b>Concrete Supplier:</b>	Auburn
<b>Weather Conditions:</b>	--	<b>General Contractor:</b>	Turner
<b>Method of Placement:</b>	Pump	<b>Design Strength:</b>	3,500
<b>Admixtures:</b>	Mid Range Water Reducer	<b>Max Agg. Size:</b>	3/8
<b>Placement Location:</b>	Slab 4-5		
<b>Test Cylinder Location:</b>	See attached sketch		

**Date Report Issued:**

4x8 Cylinders	5	Cast by	Michael J. Kramlich	
Load No.	6	Slump (in) ASTM C 143	7	Time Batched @ 8:57 Arrived @ 9:20 Total Time --
Ticket No.	179820	Air (°F)	46	
Truck No.	96	Concrete (°F) ASTM C 1064	58	
Cubic Yds.	10	Air Content (%) ASTM C 231	2.5	


\*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1  
 Date received 21-Oct-10  
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in <sup>2</sup> )	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67526	25-Oct-10	4.009	12.62	5	39,060	3100	5
67527	27-Oct-10			7			
67528	17-Nov-10			28			
67529	17-Nov-10			28			
67530	HOLD			HOLD			

\*Concrete compressive strength by ASTM C 39

### Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
7	179823	97	10	--	--	--	--	--
8	179825	116	10	8.00	--	--	--	--
9	179826	97	8	--	--	--	--	--

Remarks: 9 Total Loads  
 Unit weight 122.80 pcf

Checked by: *Matthew T. Grady*  
 For Matthew T. Grady, Manager of MTS