

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

City of Portland, Portland Int. Jetport
1001 Westbrook Street
Portland, Maine 04102

Date:	17 November 2010	Project No.:	557-14
Attention:	Mr. Cuyler Feagles (cmf@portlandmaine.gov)		
Re:	Concrete Testing Terminal Enhancement, Portland Int. Jetport Portland, Maine		

We are sending you attached concrete cylinder test results.

Cylinder No. (s)	Age (Days)
67523	28
67524	28
67528	28
67529	28
67532	28
67533	28
67536	28
67537	28

Remarks:

Copy To:
Roy Williams: rsw@portlandmaine.gov
Jim Stanislaski: jim_stanislaski@gensler.com
Cliff Takara: clifford_takara@gensler.com
Lacey Fogg: Lacey.Fogg@amec.com
Mike Fusco: mfusco@tcco.com
Shaun Winner: swinner@tcco.com
Phil Coleman: pcoleman@tcco.com
Elizabeth O'Toole: eotoole@tcco.com
TMM@portlandmaine.gov
ldobson@portlandmaine.gov
rdixon@tcco.com
gemitchell@tcco.com
Remi Delcourt (remi@auburnconcrete.com)
Jeff Evans, Amec (jeff.evans@amec.com)

Signed: Bertha Dawn

If enclosures are not as noted, kindly notify us at once.

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

CONCRETE TEST/PLACEMENT REPORT

Project Name: Terminal Enhancement, Portland Int. Jetport
Project No: 557-14
Weather Conditions: --
Method of Placement: Pump
Admixtures: Mid Range Water Reducer
Placement Location: Slab 4-5
Test Cylinder Location: See attached sketch

Date Cylinders Cast: 20-Oct-10
Concrete Supplier: Auburn
General Contractor: Turner
Design Strength: 3,500
Max Agg. Size: 3/8

Date Report Issued: **NOV 17 2010**

4x8 Cylinders	5	Cast by	Michael J. Kramlich	Time
Load No.	2	Slump (in) ASTM C 143	9	Batched @ 7:27
Ticket No.	179813	Air (°F)	40	Arrived @ 8:03
Truck No.	96	Concrete (°F) ASTM C 1064	56	Total Time --
Cubic Yds.	10	Air Content (%) ASTM C 231	3.25	


*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
 Date received 21-Oct-10
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67521	25-Oct-10	4.009	12.62	5	37,320	2960	5
67522	27-Oct-10	4.014	12.65	7	39,540	3130	2
67523	17-Nov-10	4.010	12.63	28	56,140	4440	5
67524	17-Nov-10	4.010	12.63	28	56,240	4450	5
67525	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
1	179811	116	10	--	--	--	--	--
3	179815	97	10	--	--	--	--	--
4	179816	86	10	--	--	--	--	--
5	179817	116	10	--	--	--	--	--

Remarks: 9 Total Loads
 Unit weight 122.60 pcf

Checked by: Matthew T. Grady
 Matthew T. Grady, Manager of MTS

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

CONCRETE TEST/PLACEMENT REPORT

Project Name: Terminal Enhancement, Portland Int. Jetport
Project No: 557-14
Weather Conditions: --
Method of Placement: Pump
Admixtures: Mid Range Water Reducer
Placement Location: Slab 4-5
Test Cylinder Location: See attached sketch

Date Cylinders Cast: 20-Oct-10
Concrete Supplier: Auburn
General Contractor: Turner
Design Strength: 3,500
Max Agg. Size: 3/8

Date Report Issued: **NOV 17 2010**

4x8 Cylinders	5	Cast by	Michael J. Kramlich	Time
Load No.	6	Slump (in) ASTM C 143	7	Batched @ 8:57
Ticket No.	179820	Air (°F)	46	Arrived @ 9:20
Truck No.	96	Concrete (°F) ASTM C 1064	58	Total Time --
Cubic Yds.	10	Air Content (%) ASTM C 231	2.5	


*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
 Date received 21-Oct-10
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67526	25-Oct-10	4.009	12.62	5	39,060	3100	5
67527	27-Oct-10	4.014	12.65	7	43,720	3460	2
67528	17-Nov-10	4.010	12.63	28	59,820	4740	2
67529	17-Nov-10	4.010	12.63	28	61,080	4840	5
67530	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
7	179823	97	10	--	--	--	--	--
8	179825	116	10	8.00	--	--	--	--
9	179826	97	8	--	--	--	--	--

Remarks: 9 Total Loads
Unit weight 122.80 pcf

Checked by: Matthew T. Grady
 Matthew T. Grady, Manager of MTS

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

CONCRETE TEST/PLACEMENT REPORT

Project Name:	Terminal Enhancement, Portland Int. Jetport	Date Cylinders Cast:	20-Oct-10
Project No:	557-14	Concrete Supplier:	Auburn
Weather Conditions:	Sunny	General Contractor:	Turner
Method of Placement:	Pump	Design Strength:	3,000
Admixtures:	Mid Range Water Reducer	Max Agg. Size:	3/4
Placement Location:	Loading dock Slab on grade and 4th level parapet wall		
Test Cylinder Location:	See attached sketch		

Date Report Issued: NOV 17 2010

4x8 Cylinders	4	Cast by	Michael J. Kramlich	Time	
Load No.	1	Slump (in) ASTM C 143	3	Batched @	11:42
Ticket No.	180044	Air (°F)	48	Arrived @	12:05
Truck No.	97	Concrete (°F) ASTM C 1064	58	Total Time	--
Cubic Yds.	10	Air Content (%) ASTM C 231	2.8		

*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
Date received 21-Oct-10
Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67531	27-Oct-10	4.014	12.65	7	45,740	3620	2
67532	17-Nov-10	4.010	12.63	28	78,500	6220	5
67533	17-Nov-10	4.010	12.63	28	84,340	6680	5
67534	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Cone
1



Cone & Split
2




Columnar
3



Shear
4



Side Fracture
5



Double Side Fracture
6

Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
2	180045	86	10	--	--	--	--	--
3	180046	116	10	--	--	--	--	--
4	180047	99	10	--	--	--	--	--
5	180048	97	10	--	--	--	--	--

Remarks: 10 Total Loads
Unit weight 122.80 pcf

Checked by: Matthew T. Grady
Matthew T. Grady, Manager of MTS

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

CONCRETE TEST/PLACEMENT REPORT

Project Name:	Terminal Enhancement, Portland Int. Jetport	Date Cylinders Cast:	20-Oct-10
Project No:	557-14	Concrete Supplier:	Auburn
Weather Conditions:	Sunny	General Contractor:	Turner
Method of Placement:	Pump	Design Strength:	3,000
Admixtures:	Mid Range Water Reducer	Max Agg. Size:	3/4
Placement Location:	Loading dock Slab on grade and 4th level parapet wall		
Test Cylinder Location:	See attached sketch		

Date Report Issued: **NOV 17 2010**

4x8 Cylinders	4	Cast by	Michael J. Kramlich	Time	
Load No.	6	Slump (in) ASTM C 143	6	Batched @	1:37
Ticket No.	180049	Air (°F)	48	Arrived @	--
Truck No.	116	Concrete (°F) ASTM C 1064	57	Total Time	--
Cubic Yds.	10	Air Content (%) ASTM C 231	2.5		

*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 1
 Date received 21-Oct-10
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
67535	27-Oct-10	4.014	12.65	7	45,560	3600	3
67536	17-Nov-10	4.010	12.63	28	78,440	6210	2
67537	17-Nov-10	4.010	12.63	28	80,080	6340	6
67538	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39


Types of Breaks




Cone
1



Cone & Split
2




Columnar
3



Shear
4



Side Fracture
5



Double Side Fracture
6


Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
7	180050	97	10	--	--	--	--	--
8	--	--	10	--	--	--	--	--
9	--	--	10	--	--	--	--	--
10	180054	76	5	--	--	--	--	--

Remarks: 10 Total Loads

Checked by: Matthew T. Grady
 Matthew T. Grady, Manager of MTS

SLAB ON DECK
LIGHTWEIGHT
(88 yd)

CONCRETE JOINTS
STEEL BOLTS
PARAPET WALL
EL 4 NORMAL WEIGHT
(20 yd)



PORTLAND INT'L JETPORT
TERMINAL EXPANSION
557-14
10/20/2010
MSK