



**SITE WORK  
DAILY FIELD REPORT**

PROJECT: Terminal Enhancement at the Portland International Jetport  
DATE: 10/20/10  
PROJECT LOCATION: Portland, Maine      PROJECT NO.: 557-14  
CLIENT: City of Portland      WEATHER: Sunny  
CONTRACTOR: Turner Construction Co.  
PREVIOUS DATE ON SITE: 10/14/10

Time on-site at 10.5 hrs, 24 mi travel, Tolls: \$0.00  
Nuc. Densometer – (L500) ½ day

88 cy 'chocolate' colored lightweight concrete placed in slab 4-5. 2 sets of cylinders made. Additional slump tests taken at Turner Construction's direction. Representative from Turner Construction and Lacey Fogg of Amec both notified when concrete was out of spec. (All 4 slumps taken were out of spec)

70± cy normal weight concrete placed as loading dock slab-on-grade. An additional 20± cy of the same mix was placed in the parapet wall on the 4<sup>th</sup> level along the north side of slab 4-2. 2 test samples taken. Slump from the first batch was low. Turner and Amec were both notified.

3 IPDs taken on sand fill around geothermal tank in upper parking lot. All IPDs met or exceeded specified density. Gorham Sand & Gravel Notified.

*MSK*

Michael Kramlich

Prepared By


*Matthew J. Grady*

Matthew Grady

Reviewed By

SLAB ON DECK  
LIGHTWEIGHT  
(88 yd)


CONTROL JOINTS  
STEEL BLOCKS  
PARAPET WALL  
EL 4 NORMAL WEIGHT  
(20 yd)



PORTLAND INT'L AIRPORT  
TERMINAL EXPANSION  
SS7-14  
10/20/2010  
MSK


PORTLAND INT'L JETPORT  
TERMINAL EXPANSION  
SS7-14  
10/20/2010  
MSK

- SHEET NOTES**
1. VERIFY EXISTING DATA, BUT PERFORM SURVEY TO VERIFY EXISTING DATA.
  2. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  3. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  4. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  5. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  6. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  7. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  8. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  9. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  10. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.



- GENERAL NOTES**
1. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  2. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  3. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  4. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  5. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  6. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  7. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  8. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  9. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.
  10. ALL DIMENSIONS UNLESS OTHERWISE NOTED ARE IN FEET AND INCHES.

KEY PLAN



Daily Observation Report

Project: <u>PORTLAND AIRPORT</u>	Time: _____ End Time _____	Mileage: _____ End _____
Project No.: <u>557-14</u>	Tolls: <u>2.00</u>	_____ Beg. Time _____ Begin _____
Per Diem/Lodging: _____	✓ <u>6</u> Total Time	✓ <u>30</u> Total

Observations:

In-Place Densities Done 6 All IPDs meet Specifications Reported to MTG + BARRETT FROM TURNER  
 Not all IPDs meet Specifications Reported to \_\_\_\_\_

Phone Calls:

- PERFORMED IN-PLACE DENSITIES ON TYPE D - SLAB ON GRADE.
- ALSO ON MIL-HY STREET SAND AROUND THE GEOTHERMAL TANK
- REPORTED ALL TESTS TO BARRETT FROM TURNER.
- ASSISTED MJK W/ LIGHTWEIGHT CONCRETE.

Reviewed By: MTG

Signed: [Signature] EEL

<input type="checkbox"/> HNU _____ day	<input type="checkbox"/> Concrete Equipment	Monitoring Well Supplies
<input type="checkbox"/> Survey Level _____ day	<input type="checkbox"/> Nuc Densometer <u>1/2</u> day	_____ Bags of Bentonite _____ Locks
<input type="checkbox"/> Rebar Meter _____ day	<input type="checkbox"/> Coring Machine _____ Dia.	_____ 5 ft. Screen 2" PVC _____ Caps
_____ Bailers (Disposable)	_____ Inches Cored	_____ 10 ft. Screen 2" PVC _____ Points
<input type="checkbox"/> Water Level Ind. _____ day	<input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental	_____ 5 ft. Riser 2" PVC _____ Screw Caps
<input type="checkbox"/> Drill Rig _____ day	<input type="checkbox"/> Peristaltic Pump (note tubing used)	_____ 10 ft. Riser 2" PVC
<input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Other	_____ Other _____

Daily Observation Report

Project: <u>PORTLAND JETPORT</u>		Time: _____ End Time _____	Mileage: _____ End _____
Project No.: <u>557-14</u>	Tolls: <u>1.00</u>	_____ Beg. Time _____	_____ Begin _____
Per Diem/Lodging: _____		✓ <u>3.5</u> Total Time	✓ <u>30</u> Total

Observations:

In-Place Densities Done 5 All IPDs meet Specifications Reported to \_\_\_\_\_  
 Not all IPDs meet Specifications Reported to MTG + GORDON SAND AND GRAVEL

Phone Calls: BARRETT

MTG ✓  
 - BACKFILLING AROUND GEOTHERMAL TANK.  
 - FIRST 3 TESTS ON ONE END OF TANK FAILED - PASSED ON 4TH  
 - OTHER SIDE OF TANK PASSED ON FIRST TEST.  
 - CALLED BARRETT FROM TURNER TO LET HIM KNOW I WAS LEAVING BECAUSE NO MORE IPDS WERE READY. HE SAID HE WOULD CALL WHEN GSG WAS READY.

Reviewed By: ME

Signed: [Signature] REC

<input type="checkbox"/> HNU _____ day <input type="checkbox"/> Survey Level _____ day <input type="checkbox"/> Rebar Meter _____ day _____ Bailers (Disposable) <input type="checkbox"/> Water Level Ind. _____ day <input type="checkbox"/> Drill Rig _____ day <input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Concrete Equipment <input type="checkbox"/> Nuc Densometer <u>1/2</u> day <input type="checkbox"/> Coring Machine _____ Dia. _____ Inches Cored <input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental <input type="checkbox"/> Peristaltic Pump (note tubing used) <input type="checkbox"/> Other	Monitoring Well Supplies _____ Bags of Bentonite _____ 5 ft. Screen 2" PVC _____ 10 ft. Screen 2" PVC _____ 5 ft. Riser 2" PVC _____ 10 ft. Riser 2" PVC _____ Other _____	_____ Locks _____ Caps _____ Points _____ Screw Caps
--	--	--	---

Daily Observation Report

Project: Terminal Enhancement Portland Setport		Time: _____ End Time _____	Mileage: _____ End _____
Project No.: 557-14	Tolls: \$1.40 36 to 46 Rt	_____ Beg. Time _____	_____ Begin _____
Per Diem/Lodging: _____		✓ 1.0 Total Time	✓ 24 Rt Total

Observations:

In-Place Densities Done \_\_\_\_\_ All IPDs meet Specifications Reported to \_\_\_\_\_  
 Not all IPDs meet Specifications Reported to \_\_\_\_\_


Phone Calls:

showed up onsite to pick up 4 sets of concrete cylinders cast from yesterday's slab placement on grade and 3rd floor. 2 sets were up on the 3rd floor. Placed cylinders in truck not to disturb them on the trip back to lab.

Reviewed By: *msb*

Signed: *Dave Parkard*

<input type="checkbox"/> HNU _____ day	<input type="checkbox"/> Concrete Equipment	Monitoring Well Supplies	
<input type="checkbox"/> Survey Level _____ day	<input type="checkbox"/> Nuc Densometer _____ day	_____ Bags of Bentonite	_____ Locks
<input type="checkbox"/> Rebar Meter _____ day	<input type="checkbox"/> Coring Machine _____ Dia.	_____ 5 ft. Screen 2" PVC	_____ Caps
_____ Bailers (Disposable)	_____ Inches Cored	_____ 10 ft. Screen 2" PVC	_____ Points
<input type="checkbox"/> Water Level Ind. _____ day	<input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental	_____ 5 ft. Riser 2" PVC	_____ Screw Caps
<input type="checkbox"/> Drill Rig _____ day	<input type="checkbox"/> Peristaltic Pump (note tubing used)	_____ 10 ft. Riser 2" PVC	
<input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Other _____	_____ Other _____	



CONTROL JOINTS  
STEEL BLOCKS

EL 4

PORTLAND JETPORT 557-14  
 10/23/10 RODNEY COLLARD  
 CONCRETE TESTS ON SLAB 4-6  
 LIGHTWEIGHT WHITE CONCRETE

(X#) = CONCRETE TEST  
 CYLINDER LOCATION

Daily Observation Report

Project: <u>PORTLAND JETTART</u>	Time: _____ End Time _____	Mileage: _____ End _____
Project No.: <u>557-14</u>	Tolls: <u>1.00</u>	_____ Beg. Time _____ Begin _____
Per Diem/Lodging: _____	<u>10</u> Total Time _____	<u>45</u> Total _____

Observations:

In-Place Densities Done 3 All IPDs meet Specifications Reported to MTG - RYAN FROM TURNER  
 Not all IPDs meet Specifications Reported to \_\_\_\_\_

Phone Calls:

- ARRIVED ONSITE TO PERFORM IPD'S FOR WJK WHILE HE WAS TESTING CONCRETE
- NEEDED ALCOHOL FOR VOLUMETRIC, STOPPED AT WAL-MART TO BUY RUBBING ALCOHOL
- ARRIVED BACK ONSITE TO TAKE OVER CONCRETE WITH RRC.
- ONE TALK WENT OVER 90 MINUTES. BROUGHT IT TO TURNER AND LALEY'S <sup>OF AMEC</sup> ATTENTION. WAS INFORMED THAT IF CONCRETE WAS STILL WORKABLE AFTER 90 MIN, IT CAN STILL BE PLACED. FROM RYAN OF TURNER.
- PERFORMED ~~THE~~ ONE TEST W/ RRC AND LAST TEST WAS PERFORMED ALONE
- LALEY WAS CONTACTED FOR EVERY FAILING TEST.

Reviewed By: MR

Signed: [Signature] EEL

<input type="checkbox"/> HNU _____ day <input type="checkbox"/> Survey Level _____ day <input type="checkbox"/> Rebar Meter _____ day _____ Bailers (Disposable) <input type="checkbox"/> Water Level Ind. _____ day <input type="checkbox"/> Drill Rig _____ day <input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Concrete Equipment <input type="checkbox"/> Nuc Densometer <u>1/2</u> day <input type="checkbox"/> Coring Machine _____ Dia. _____ Inches Cored <input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental <input type="checkbox"/> Peristaltic Pump (note tubing used) <input type="checkbox"/> Other _____	Monitoring Well Supplies _____ Bags of Bentonite _____ 5 ft. Screen 2" PVC _____ 10 ft. Screen 2" PVC _____ 5 ft. Riser 2" PVC _____ 10 ft. Riser 2" PVC _____ Other _____
		_____ Locks _____ Caps _____ Points _____ Screw Caps





**SITE WORK  
DAILY FIELD REPORT**

PROJECT: Terminal Enhancement at the Portland International Jetport

DATE: 10/22/10

PROJECT LOCATION: Portland, Maine

PROJECT NO.: 557-14

CLIENT: City of Portland

WEATHER: Sunny

CONTRACTOR: Turner Construction Co.

PREVIOUS DATE ON SITE: 10/20/10

Time on-site at 7 hrs, 24 mi travel, Tolls: \$0.00

Nuc. Densometer – NA

Met RRC on-site for 180 cy slab-on-deck placement to give him some familiarity with lightweight concrete procedures and personnel on the project. Sampled concrete from slab 3-3-1 twice before leaving, with an additional slump test requested by Turner. One slump test was out of spec; both Turner and Amec were notified. Returned to lab to get insulating blanket for curing box.

*MJK*

Michael Kramlich

Prepared By

*Matthew J. Grady*

Matthew Grady

Reviewed By

Daily Observation Report

Project: <u>PORTLAND SETPORT</u>		Time: _____ End Time	Mileage: _____ End
Project No.: <u>557-14</u>	Tolls: <u>\$ 2</u>	_____ Beg. Time	_____ Begin
Per Diem/Lodging:		✓ <u>8.25</u> Total Time	✓ <u>29</u> Total

Observations:

In-Place Densities Done \_\_\_\_\_ All IPDs meet Specifications Reported to \_\_\_\_\_  
 Not all IPDs meet Specifications Reported to \_\_\_\_\_

Phone Calls:

• AREA A+B : NO WORK OBSERVED

• AREA C : I TESTED THE LIGHT WEIGHT CONCRETE PLACED ON THE SECOND LEVEL DECK. REFER TO R.W. GILLESPIE'S ERIK COHENOUR AND MICHAEL KRAMLICH'S DAILY REPORTS AND CONCRETE FORMS FOR TESTING INFORMATION.

R.R.C.

Reviewed By: MTG

Signed: 

<input type="checkbox"/> HNU _____ day	<input checked="" type="checkbox"/> Concrete Equipment	Monitoring Well Supplies	
<input type="checkbox"/> Survey Level _____ day	<input type="checkbox"/> Nuc Densometer _____ day	_____ Bags of Bentonite	_____ Locks
<input type="checkbox"/> Rebar Meter _____ day	<input type="checkbox"/> Coring Machine _____ Dia.	_____ 5 ft. Screen 2" PVC	_____ Caps
_____ Bailers (Disposable)	_____ Inches Cored	_____ 10 ft. Screen 2" PVC	_____ Points
<input type="checkbox"/> Water Level Ind. _____ day	<input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental	_____ 5 ft. Riser 2" PVC	_____ Screw Caps
<input type="checkbox"/> Drill Rig _____ day	<input type="checkbox"/> Peristaltic Pump (note tubing used)	_____ 10 ft. Riser 2" PVC	
<input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Other	_____ Other _____	

Daily Observation Report

Project: <u>PORTLAND JETPORT</u>		Time: _____ End Time _____	Mileage: _____ End _____
Project No.: <u>557-14</u>	Tolls: <u>\$2</u>	_____ Beg. Time _____	_____ Begin _____
Per Diem/Lodging: _____		✓ <u>8</u> Total Time	✓ <u>30</u> Total

Observations:


In-Place Densities Done \_\_\_\_\_ All IPDs meet Specifications Reported to \_\_\_\_\_  
 \_\_\_\_\_ Not all IPDs meet Specifications Reported to \_\_\_\_\_

Phone Calls: AREA A+B: NO WORK OBSERVED.

AREA C: I TESTED 120 C.Y. OF WHITE, LIGHT WEIGHT CONCRETE ON LEVEL 4, SLAB 4-6. THE AREAS TESTED ARE MARKED ON THE ATTACHED SKETCH. THE CONCRETE APPEARED TO GENERALLY CONFORM WITH SPECIFICATIONS.

12 / 4" X 8" CONCRETE CYLINDERS WERE FORMED AND ARE CURING ON SITE.

Reviewed By: MJC

Signed: RRC  


<input type="checkbox"/> HNU _____ day	<input checked="" type="checkbox"/> Concrete Equipment	Monitoring Well Supplies
<input type="checkbox"/> Survey Level _____ day	<input type="checkbox"/> Nuc Densometer _____ day	_____ Bags of Bentonite _____ Locks
<input type="checkbox"/> Rebar Meter _____ day	<input type="checkbox"/> Coring Machine _____ Dia.	_____ 5 ft. Screen 2" PVC _____ Caps
_____ Bailers (Disposable)	_____ Inches Cored	_____ 10 ft. Screen 2" PVC _____ Points
<input type="checkbox"/> Water Level Ind. _____ day	<input type="checkbox"/> Generator <input type="checkbox"/> Taylor Rental	_____ 5 ft. Riser 2" PVC _____ Screw Caps
<input type="checkbox"/> Drill Rig _____ day	<input type="checkbox"/> Peristaltic Pump (note tubing used)	_____ 10 ft. Riser 2" PVC
<input type="checkbox"/> Backhoe _____ day	<input type="checkbox"/> Other _____	_____ Other _____