

-Page 1

### 5 Richardson Lane, Stoneham, MA 02180 781-438-7755 (Voice) 781-438-6216 (Fax)

| <b>Report Date</b> <u>11/08/2010</u>               |
|--|
| Report No. <u>1</u>                                |
| Job Number 13905                                   |
| <b>Project</b> International Jet Port - Job #557-1 |
| Portland, ME                                       |
| Contractor Turner Construction                     |
|  |

## WEATHER:

**TIME:** 7:00 AM

# CONTACT: Geoff Mitchell

#### SUMMARY:

The writer arrived at the above site at 7 AM and met Geoff Mitchell, project manager of Turner

Construction. The purpose of this visit was to perform ultrasonic test of bottom moments. The following

was observed:

1. Due to high winds and rain, testing was postponed; awaiting abaitment of winds to allow use of scissor lift to reach height for testing. Reviewed erection and structural drawings with erector J.F. Stearns.

No change in weather, will return on 11/9/10 to resume.

These test results/observations were related to Geoff Mitchell prior to departure.

### **GENERAL REMARKS**:

| Inspector | Premium |         | Travel |
|-----------|---------|---------|--------|
| Name      | Time    | Hours   | Time   |
| F. Jones  | No      | Max Day |        |

REVIEWED BY: William P. Crabtree

wpc

Our reports are available in PDF form via email. Please email us at reports@utsofmass.com for more information.

CC: