

Becker Structural Engineers, Inc.

19 Commercial Street
Portland, ME 04101
207-879-1838

Transmittal

TO: City of Portland Housing & Neighborhood Services
City Hall Room 315
389 Congress Street
Portland, ME 04101
ATTN: Mr. Mike Nugent
DATE: 05-02-02
PROJECT: Avis
PROJECT No: 768

Attached

Under separate cover via:

For Approval
 For Your Use
 For Review & Comment

Reviewed
 For Signature
 Returned for Corrections
 Other:

Prints
 Mylars
 Sepias

Specifications
 Calculations
 Letter

Bond Reproducibles
 Shop Drawings
 Other:

Copies	Date	Drwg No.	Description
1	05/02/2002		Special Inspections Report

Comments:

CC: Mark Geuther – Horne Construction
Frank St. Pierre – Gawron Architects
Ronald Robson – Avis

Signed: Ethan A. Rhile
Ethan A. Rhile

DEPT.
MAY 2
FIVE

Special Inspections Report

Avis Car Rental Facility

Jetport Boulevard
Portland, ME

May 2, 2002

Prepared for:

Avis Rent-A-Car
0-20 Grand Central Parkway
East Elmhurst, N Y 11390

In conjunction with:

The City of Portland
389 Congress Street
City Hall Room 315
Portland, ME 04101

DEPT.

MAY

BECKER

structural engineers, inc.

Special Inspections Report
Avis Car Rental Facility
Jetport Boulevard, Portland, ME

May 2, 2002

Job A 001002

Table of Contents:

Statement of Special Inspections	01000-1.1 to 1.12
Disclaimers and Qualifications	01001-1.1
02200 Earthwork	
Testing Reports	02200-1.1 to 1.6
03300 Cast-in-Place Concrete	
Inspection Reports	03300-1.1 to 1.14
7/28-Day Compression Tests	03300-2.1 to 2.15
Concrete Reinforcement Mill Certifications	03300-3.1 to 3.6
Concrete Mix Design/Material Certifications	03300-4.1 to 4.29
04230 Reinforced Masonry	
Inspection Reports	04230-1.1 to 1.4
Masonry Grout & Mortar Mixes/ Material Certifications	04230-2.1 to 2.15
05120 Structural Steel	
Inspection Reports (Includes Steel Joists)	05120-1.1 to 1.4
Welder Certifications;	05120-2.1 to 2.12
Shop QA Certificate	
Material Certifications	05120-3.1 to 3.21
05425 Light Gauge Roof Trusses	
Inspection Reports	05425-1.1 to 1.3
Material Certifications/Shop QA Program	05425-2.1 to 2.34

1000 Statement of Special Inspections

Becker Structural Engineers, Inc.

STATEMENT OF SPECIAL INSPECTIONS

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME
LOCATION: Portland, Maine
PERMIT APPLICANT: Gawron Architects
APPLICANT'S ADDRESS: 29 Blackpoint Road, Scarborough, ME 04074

STRUCTURAL ENGINEER OF RECORD: Paul B. Becker, P.E. - Becker Structural Engineers, Inc.

-

ARCHITECT OF RECORD: Stan Gawron - Gawron Architects

This Statement of Special Inspections is submitted in accordance with Section 1705.0 of the **1999** BOCA National Building Code. It includes a listing of special inspections applicable to this project as well as the name of the Special Inspector, and the names of other agencies intended to be retained for conducting these inspections.

The Special Inspector shall keep records of all inspections listed herein, and shall furnish inspection reports to the Code Official and to the Registered Design Professional of Record. All discrepancies shall be brought to the immediate attention of the Contractor for correction. If the discrepancies are not corrected the discrepancies shall be brought to the attention of the Code Official and to the Registered Design Professional of Record. Interim reports shall be submitted to the Code Official and to the Registered Design Professional of Record monthly, unless more frequent submissions are requested by the Code Official.

Job site safety is solely the responsibility of the Contractor. Materials and activities to be inspected are not to include the Contractor's equipment and methods used to erect or install the materials listed.


Prepared By:

Paul B. Becker, P.E.

NAME

SIGNATURE

DATE



Preparer's P.E. Seal

Applicant's Authorization:

Building Code Official:

SIGNATURE

DATE

SIGNATURE

DATE

Becker Structural Engineers, Inc.

LIST OF AGENTS

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

STRUCTURAL **ENGINEER** OF RECORD: Paul B. Becker, P.E. - Becker Structural Engineers, Inc.
Name Firm
19 Commercial Street - Portland, ME 04101
Address

ARCHITECT OF **RECORD**: Stan Gawron - Gawron Architects
Name Firm
29 Black Point Road, Scarborough, ME 04074
Address

Following is the List of Agents selected for performance of Special Inspections for this project:

	Name	Firm	Abbreviation
1. Special Inspector	Paul B. Becker, P.E.	Becker Structural Engineers, Inc.	BSE
2. Testing Laboratory	Steve Randall	John Turner Consulting	JTC
3. Testing Laboratory			
4.			
5.			
6.			
7.			
8.			
9.			
10.			

Becker Structural Engineers, Inc.

FINAL REPORT OF SPECIAL INSPECTIONS

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

LOCATION: Portland, Maine

PERMIT APPLICANT: Gawron Architects

APPLICANT'S ADDRESS: 29 Blackpoint Road, Scarborough, ME

STRUCTURAL ENGINEER OF RECORD: Paul B. Becker, P.E. - Becker Structural Engineers, Inc.
Name Firm

ARCHITECT OF RECORD: Stan Gawron - Gawron Architects
Name Firm

GENERAL CONTRACTOR: Mark E. Geuther - Home Construction

To the best of my information, knowledge, and belief, the Special Inspections required for this project, and described in the Statement of Special Inspections submitted for the project, have been completed.


The following discrepancies that were outstanding since the last interim report, No. dated , have been corrected:

N/A

(Use additional sheets, if necessary)

Interim reports submitted to this final report and numbered to , form a basis for, and are to be considered an integral part of this final report.

Submitted By:
SPECIAL INSPECTOR
Paul B. Becker, P.E.
NAME [Signature]
SIGNATURE DATE 5/2/02



Special Inspector's P.E. Seal

Summary of Services (Exhibit A)

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME		SCHEDULE OF SPECIAL INSPECTION SERVICES				Page 1 of 9			
MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT						
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS	AGENT	DATE	REV.	
1705.2 Inspection of Fabricators	1.00								
		Fabrication Procedures	Y	As Required by following sections	See Wood, Steel	BSE	4/19/02		
		Procedure Implementation	Y	As Required by following sections	& concrete Sections	BSE	4/19/02		

[Handwritten Signature]

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.12 Special Inspector
 1-Nov-01 Date 4/19/02

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT				AGENT	DATE	REV.
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS				
1705.3 STEEL CONSTRUCTION Steel Fabrication	2.00	In-plant review							
		Part A - Fabrication procedures/QA							
		1. AISC Category 1	Y	Provide AISC Certification			BSE	4/22/02	
		2. AWS Quality Assurance	Y	Provide Welder Certification			BSE	4/22/02	
		Part B - Procedures implementation							
		Review conformance to Part A							
		Review material certificates							
		1. Bolts, Nuts, Washers	Y	Sample			BSE	5/2/02	
		2. Structural Steel	Y	Sample			BSE	4/26/02	
		3. Weld Filler Material	Y	Sample			BSE	4/22/02	
		Review connections							
		1. Shop Bolted	N						
		2. Shop Welded	Y	ALL			JTC	3/8/02	
		3. Connection Design Calcs	N						
		4. Shop Welder Certs	Y	ALL			BSE	4/22/02	
Steel Erection		Review welding of seismic-resisting system in Cat. "C" buildings	N						
		Review materials certs of compliance							
		1. Bolts, Nuts, Washers	Y	ALL			BSE	5/2/02	
		2. Structural Steel	Y	ALL			BSE	4/24/02	
		3. Weld Filler Material	Y	ALL			BSE	4/22/02	
		Review primary steel connections							
		Moment connections	Y				JTC	3/8/02	
		Shear connections							
		1. Field Bolted	Y	ALL			JTC	3/8/02	
		2. Field Welded	Y	ALL			JTC	3/8/02	
		Bracing connections							
		Review welded Cat. "C" seismic connections	N	Not Applicable					
		Review welded column splices	N						
		Review base metal testing for "t" > 1 1/2"	N						
		Review secondary steel connections	N						
1. Girts	N								
2. Lintels	N								
3. Steel Deck	Y	ALL			BSE	4/17/02			
Lintels/Relieving Angles	N								
Review installation of shear studs	N								
Review Details/Steel Frame	Y	Sample			BSE	3/8/02			

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.3 Special Inspector *[Signature]* Date 5/2/02

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT				AGENT	DATE	REV.
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS				
Steel Joist & Joist Girder	1705.3 STEEL CONSTRUCTION (Continued)								
		In-plant review							
		Part A - Fabrication procedures	N						
		Part B - Procedures implementation							
		Review conformance to Part A	N						
		Review material certificates of compliance							
		1. Structural Steel	Y	ALL			BSE	5/2/02	
		2. Weld Material	Y	ALL			BSE	4/22/02	
		Review connections	Y	ALL			BSE	1/17/02	
		Review welder certification	Y	ALL			BSE	4/22/02	
Steel Joist/Joist Girder Erection		Review joist bearing connections	Y	ALL			BSE	4/19/02	
		Review joist bearing length	Y	ALL			BSE	4/19/02	
		Review joist bridging	Y	ALL			BSE	4/19/02	

[Handwritten Signature]

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.3 Special Inspector *[Signature]* Date 5/2/02

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT				REV.
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS	AGENT	
1705.4 CONCRETE CONSTR. Conc--te Materials	3.00	Review materials (ACI Chapter 3)					
		1. Cement	Y	ALL	ASTM C150	BSE	12/5/01
		2. Normal WT aggregates	Y	ALL	ASTM C33	BSE	12/5/01
		3. Air Entraining admix	Y	ALL	ASTM C260	BSE	12/5/01
		4. Normal range water reducing admix	Y	ALL	ASTM C494	BSE	12/5/01
		5. Hi-Range water reducing admix	Y	ALL	ASTM C494	BSE	12/5/01
		6. Accel Admix	Y	ALL	ASTM C494 Type A/C	BSE	12/5/01
		7. Moisture Barrier	Y	ALL	8 mil	BSE	4/22/02
		8. Curing Products	Y	ALL		BSE	12/5/01
		9. Preformed expansion Joint	Y	ALL		BSE	12/5/01
Placing Reinforcement		Review mix design	Y	ALL	ACI Chapter 4	BSE	12/5/01
		Review reinforcing certification & weld-ability if required	Y	ALL	No welder Certificate Only	BSE	4/22/02
		Review condition & placement of reinforcing and prestressing steel	Y	Sample	ACI 318 7.4-7.7	BSE	12/2/02
		Review welding of reinforcing in "Cat "C" seismic-resisting systems	N	Not Applicable			
		Review Embedded items, bolts, plates, etc.	Y	Sample		BSE	1/28/02
		Review form removal & reshoring	N		ACI 318.6.2	BSE	12/18/02
		Field Sampling & Testing of Concrete	Y	Every 50 yards or each separate placement	Sample Air, Temp, Slump ASTM C172, C231	BSE	4/19/02
		Review concrete strength tests	Y		ACI 318 5.6	BSE	4/19/02
		Review mix proportions and technique	Y		ACI 318 5.2, 5.3, 5.4, & 5.8	JTC	4/19/02
		Review concrete placement	Y		ACI 318 5.9 & 5.10	JTC	4/19/02
Prestressing Operations		Review curing technique & temperature	Y		ACI 318 5.11, 5.12, & 5.13	JTC	4/19/02
		Review application of prestressing force	N		ACI 318 18.18		
Precast Manufacturing		Review grouting of bonded prestressing tendons in Cat. C seismic-resisting systems	N				
		In-plant review	N				
		Part A - Fabrication procedures	N				
Erection of Precast Concrete		Part B - Procedures implementation	N				
		Review conformance to Part A	N				
		Review erection of precast units	N				
		Review key reinforcement	N				
		Review key grouting	N				
		Review concrete topping	N				
		Review connections	N				

All Concrete Construction Special Inspections have been completed in accordance with BOCA Section 1705.4 Special Inspector:  Date 5/2/02

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	Y/N	EXTENT (All, Sample, Other, None)	APPLICABLE TO THIS PROJECT			REV.
					COMMENTS	AGENT	DATE	
1705.5 MASONRY CONSTR Materials	4.00	Review materials certification						
		Masonry units	Y	Sample		BSE	4/30/02	
		Reinforcing steel	Y	Sample		BSE	4/22/02	
		Review grout materials & mix design	Y	Sample		BSE	4/30/02	
		Review mortar materials & mix design	Y	Sample		BSE	4/30/02	
		Review strength determination						
		Unit strength method	Y	Sample		BSE	4/30/02	
		Review unit strengths & grout, mortar mixes	Y	Sample		BSE	4/30/02	
		Priem strength method						
		Review pre-construction test results	N					
		Field tests during construction	N					
		Grout testing						
		Determine compressive strength	Y	Field Samples		JTC BSE	4/22/02	
		Mortar testing						
	General Masonry Work		Field test compressive strength					
		ASTM C780 (Req'd only if property reqs of ASTM C270 are used)	Y	ALL		BSE	4/22/02	
		Review mortar mix proportions & mixing	Y	Sample		JTC BSE	4/22/02	
		Review general installation of mortar	Y	Sample		BSE	2/28/02	
		Review general installation of mortar grout, masonry units.	Y	Sample		BSE	2/28/02	
		Review installation of horiz., vert., & joint reinforcing (incl. Location, sizes, splices, & positioning devices)	Y	Sample		BSE	2/21/02	
		Review hot/cold weather procedures	Y	Sample		BSE	2/15/02	
		Review installation of anchorage devices	Y	Sample		BSE	2/21/02	
		Review installation of lintels	Y	Sample		BSE	2/21/02	
		Review welding of reinf., grouting, consolidation and reconsolidation for seismic Cat. "C" buildings	N					

[Handwritten Signature]

All Masonry Construction Special Inspections have been completed in accordance with BOCA Section 1705.5 Special Inspector Date 5/2/02

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT					
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS	AGENT	DATE	REV.
1705.6 WOOD CONSTRUCTION Wood Truss Fabrication	5.00	In-plant review						
		Part A - Fabrication procedures	N					
		Part B - Procedures implementation	N					
		Review conformance to Part A	N					
		Review member arrangement	N					
Wood Truss Materials		Check for TPI Stamp	N					
		Review lumber						
		Wood species	N					
		Grade stamps	N					
		Moisture content	N					
		Review connector plates						
		Size	N					
		Gage	N					
		Orientation	N					
		Location	N					
Wood Truss Erection		Fit	N					
		Review storage at site	N					
		Review permanent bracing	N					
Glulam Fabrication		Review field connections	N					
		In-plant review						
		Part A - Fabrication procedures	N					
		Part B - Procedures implementation	N					
		Review conformance to Part A	N					
Glulam Materials Glulam and Erection		Review wood species and grade	N					
		Review connections						
		Bolted connections	N					
		Connection fittings	N					
		Review seismic connections						
Lateral-Resisting System (Seis. Perf. Cat. "C")		Nailed connections	N	Not Applicable				
		Bolted connections	N	Not Applicable				
		Structural glued connections	N	Not Applicable				
		Other seismic fasteners	N	Not Applicable				
		Review Field Fabrication	N					
Wood Framing (Gravity System)		Wall stud Framing	N					
		Header Framing	N					

[Signature]

All Wood Construction Special Inspections have been completed in accordance with BOCA Section 1705.6 Special Inspector

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	Y/N	APPLICABLE TO THIS PROJECT			AGENT	DATE	REV.
				EXTENT (All, Sample, Other, None)	COMMENTS				
Site Preparation	6.00	Review site preparation prior to prepared fill placement.	Y		Building only	JTC	12/20/01		
During Fill Placement		Review compliance to soils report	Y	Sample	Building only	JTC	12/20/01		
		Material	Y	Sample	Building only	JTC	12/20/01		
Evaluation of in-Place Density		Lift thickness	Y	Sample	Building only	JTC	12/20/01		
		Review in-place dry density for compliance with soils report	Y	Sample	Building only	JTC	12/20/01		

[Handwritten Signature]

All Prepared Fill Special Inspections have been completed in accordance with BOCA Section 1705.7 Special Inspector *[Signature]* Date 5/2/02

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT						
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS	AGENT	DATE	REV.	
Pile Foundations Pile Fabrication	7.00	In-plant review							
		Part A - Fabrication procedures	N	Not Applicable					
		Part B - Procedures implementation	N	Not Applicable					
		Review conformance to Part A	N	Not Applicable					
		Review pile driving records	N	Not Applicable					
		Review load test results	N	Not Applicable					
		Review pile driving equipment & procedure	N	Not Applicable					
		Review accessories							
		Pile tip assembly	N	Not Applicable					
		Pile splice assembly	N	Not Applicable					
Pile Materials		Rock anchors	N	Not Applicable					
		Tendons	N	Not Applicable					
		Review steel piles							
		Material identification markings	N	Not Applicable					
		Inspection of corrosion protection	N	Not Applicable					
		Review timber piles							
		Wood species	N	Not Applicable					
		Butt or tip diameter	N	Not Applicable					
		Grade stamps/markings/treatment	N	Not Applicable					
		Review other pile systems	N	Not Applicable					
Prestressed Concrete Piles		See "Precast Concrete"							

SCHEDULE OF SPECIAL INSPECTION SERVICES

PROJECT: Avis Vehicle Service Center, Jetport Blvd, Portland, ME

MATERIAL/ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT						
			Y/N	EXTENT (All, Sample, Other, None)	COMMENTS	AGENT	DATE	REV.	
1705.12 SPECIAL CASES	8.00								
Fireproofing		Fireproofing	N	Not Applicable					
		Review Product Data Sheets	N						
		Review In-Place Density	N						
		Review In-Place Thickness	N						
		Review In-Place Bond	N						
		Review scope of installation for conformance with design documents	N						
		In-plant review							
Cold Formed Framing		Part A - Fabrication procedures	Y	Provide certification that fabricator maintains an agreement with approved independent inspection or Q.C. agency as per 1705.2.		BSE	4/30/02		
		Part B - Procedures implementation	Y			BSE	4/30/02		
		Review conformance to Part A	Y			BSE	4/30/02		
		Review member arrangement	N						
Cold Formed Truss Fabrication		Review Cold Formed Material							
		Material Certification	Y						
		Galvanizing	Y			BSE			
		Review connector plates				BSE			
		Size	N						
		Gage	N						
		Orientation	Y	Sample		BSE	3/8/02		
		Location	Y	Sample		BSE	3/8/02		
		Fit	Y	Sample		BSE	3/8/02		
		Review storage at site	N						
Cold Formed Erection		Review permanent bracing	Y						
		Review field connections	N						

[Handwritten Signature]

All Steel Construction Special Inspections have been completed in accordance with BOCA Section 1705.12 Special Inspector _____ Date 3/8/02

1001 Disclaimers and Qualifications

The program of Structural/Special Tests and Inspections does not relieve the Contractor or its subcontractors of their responsibilities and obligations for quality control of the work, for any design work which is included in the scope of services, and for full compliance with the requirements of the Construction Documents. Furthermore, the detection of, or the failure to detect, deficiencies or defects in work during testing and inspection conducted pursuant to the Program does not relieve the Contractor or its subcontractors of their responsibility to correct all deficiencies or defects, whether detected or undetected, in all parts of work, and to otherwise comply with all requirements of the Construction Documents. Additional disclaimers and/or qualifications may be included in the Owner-Special Inspection agreement.

02200 Earthwork
02200.1 Testing Reports

75-5077

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF SIEVE TEST RESULTS

CLIENT: Avis Rent A Car System, Inc. PROJECT: Avis Rent A Car System, Inc.
Attn: Mr. Ronald A. Robson Portland Jetport
90-20 Grand Central Parkway Portland, NH
East Elmhurst, NY 11369

DATE: November 27, 2001 REPORT #: 01-196-001

SIEVE SIZE	PERCENT PASSING	ME DOT TYPE D SPEC	SPECS	SPECS
4"				
3"	100	100		
2"	89			
1.5"	82			
1"	73			
3/4"	70			
1/2"	64			
3/8"	61			
1/4"	58	25-70		
#4	56			
#8				
#10	46			
#20	39			
#30				
#40	27	0-30		
#50				
#80	19			
#100	10			
#200	6.8	0-7.0		

RECEIVED
DEC 18 2001

BECKER
STRUCTURAL ENGINEERS

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603- 743-3370

.....

JOHN TURNER CONSULTING, INC.

REPORT OF PROCTOR TEST RESULTS

CLIENT: Avis Rent A Car System, Inc. PROJECT: Avis Rent A Car System, Inc.
Attn: Mr. Ronald A. Robson Portland Jetport
90-20 Grand Central Parkway Portland, **NH**
East Elmhurst, NY **11369**

DATE: November 27, 2001 REPORT #: 01-196-002

Sampled Source: On-site Soil Type: Bank Run Gravel
Soil ID#: 1188 Intended Use: Subbase
Date Received: 11-27-01 Sampled By: Steve Randall
Method Used: ASTM D1557 Tested By: Steve Randall

PROCTOR TEST RESULTS

Method of Proctor Testing: ASTM D1557 (modified)
Maximum Dry Density: 138.4 lbs/ft³
Optimum Moisture: 6.1 %

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603-743-3370

JOHN TURNER CONSULTING, INC.

REPORT OF SIEVE TEST RESULTS

CLIENT:	Avis Rent A Car System, Inc. Attn: Mr. Ronald A. Robson 90-20 Grand Central Parkway East Elmhurst, NY 11369	PROJECT:	Avis Rent A Car System, Inc. Portland Jetport Portland, NH
---------	--	----------	--

DATE:	November 27,2001	REPORT #:	01-196-003
-------	------------------	-----------	------------

Sampled Source:	Shaws Brothers	Soil Type:	Crushed Gravel
Soil ID #:	1189	Intended Use:	Base
Date Received:	11-27-01	Sampled By:	Steve Randall
Method of Test:	ASTM C136/117	Tested By:	Steve Randall

SIEVE SIZE	PERCENT PASSING	ME DOT TYPE A SPEC	SPECS	SPECS
4"				
3"	100	100		
2"				
1.5"	100			
1"	77			
3/4"	62			
1/2"	53	45-70		
3/8"	50			
1/4"	45	30-55		
#4	44			
#8				
#10	38			
#20	34			
#30				
#40	29	0-20 F		
#50				
#80	18			
#100	7.4			
#200	3.8	0-5.0		
REMARKS:				

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

JOHN TURNER CONSULTING, INC.

REPORT OF SOILS FIELD COMPACTION TESTING

CLIENT: Avis Rent A Car System, Inc. PROJECT: Avis Rent A Car System, Inc.
 Attn: Mr. Ronald A. Robson Portland Jetport
 90-20 Grand Central Parkway Portland, NH
 East Elmhurst, NY 11369

DATE: November 28, 2001 REPORT #: 01-196-004

General Location: Parking lot
 Field Rep: Scott TeBordo
 Contractor: Shaws Brothers
 Earthwork:
 Air Temp: 45°F
 Weather: Overcast
 Soil Type: Bank Run Gravel
 Proctor Value: 138.4 lbs/ft³ Optimum Moisture: 6.1 %

TEST NUMBER	DEPTH/ELEV.	MOISTURE	DRY DENSITY	PERCENT COMPACTION
1	6" BFG	3.3	131.6	95.1
2	6" BFG	1.8	134.3	97.0
3	6" BFG	2.7	134.9	97.4
LOCATION: Station 3 + 00 - 50' West of center				
4	6" BFG	2.5	133.6	96.5
5	6" BFG	2.4	131.5	95.0
6	6" BFG	2.8	131.8	95.4
LOCATION:				
LOCATION:				
REMARKS:				

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

4

.....
JOHN TURNER CONSULTING, INC.

REPORT OF PROCTOR TEST RESULTS

CLIENT: Avis Rent A Car System, Inc. PROJECT: Avis Rent A Car System, Inc.
Attn: Mr. Ronald A. Robson Portland Jetport
90-20 Grand Central Parkway Portland, NH
East Elmhurst, NY 11369

DATE: November 28,2001 REPORT #: 01-196-005

Sampled Source: Shaw's Brothers Pit Soil Type: Crushed Gravel
Soil ID#: 1189 Intended Use: Base
Date Received: 11-27-01 Sampled By: Steve Randall
Method ~~Used~~: ASTM D1557 Tested By: Steve Randall

PROCTOR TEST RESULTS

Method of Proctor Testing: ASTM D1557 (modified)
Maximum Dry Density: 137.5 lbs/ft³
Optimum Moisture: 6.3 %

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603- 743-3370

JOHN TURNER CONSULTING, INC.

REPORT OF SOILS FIELD COMPACTION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: December 20, 2001 REPORT #: 01-196-007

General Location: Footing Base
 Field Rep: Ty Cobb
 Contractor: Shaws Brothers
 Earthwork:
 Air Temp: 40°F
 Weather: Cloudy
 Soil Type: Sand & Gravel
 Proctor Value: 132.8 lbs/ft3 Optimum Moisture: 7.5 %

Gauge Type: Troxler 3430 Required Compaction: 95 %

TESTNUMBER	DEPTH/ELEV.	MOISTURE	DRY DENSITY	PERCENT
1	Footing Grade	5.6	131.8	99.2
2	Footing Grade	7.8	131.6	99.0
3	Footing Grade	7.0	131.4	98.8
LOCATION:				
LOCATION:				
LOCATION:				
LOCATION:				
REMARKS:				

RECEIVED
 DEC 27 2001

BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

03300 Cast-in-Place Concrete
03300.1 Inspection Reports

B E C K E R

structural engineers

Date: December 20, 2001
 Time: 4:00pm
 Temp: 40's
 Weather: Cloudy Morning, Rain in
the afternoon


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report * Cast-in-place Concrete

Location: Excavation & Reinforcement for foundations, Column Lines G/4 to G/5, G/5 to J/5,
J/5 to J/1, J/1 to G11

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
		x		Reinforcement Size					
		x		Quantity					
		x		Condition					
		x		Placement					
		x		Embed/Anchors					
		x		Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
			x	Cold Weather					

Notes: I stopped by the site at two times today. The placement was proceeding, but was not prepared in time
for a concrete pour in the morning. When I arrived in the afternoon the excavations were being covered
protect them from rain.

Signed: 
 Ethan A. Rhile, P. E.

Date: 12/21/01

WO 768.01

B E C K E R

structural engineers

Date: December 21, 2001

Time: 11:00pm

Temp: Mid 30's

Weather: Rain/ Snow overnight, sunny

Project: Avis Rental Car Facility
South Portland, Maine

morning


Inspection Report - Cast-in-place Concrete

Location: Excavation & Reinforcement for foundations, Column Lines G/4 to G/5, G/5 to J/5,
J/5 to J/1, J/1 to G/1

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
		x		Reinforcement Size					
		x		Quantity					
		x		Condition					
		x		Placement					
		x		Embed/Anchors					
		x		Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
			x	Cold Weather					

Notes: I stopped by the site at 11:00am. Reinforcement placement was ongoing. I pointed out the following to
Kevin Donahue, the project superintendent: The excavation contained standing water. Horne will
will evaluate the need to tent and heat the excavation for the pour scheduled at noon on Wednesday.
Kevin indicated that the reinforcement placement would take the rest of the afternoon, and possibly
some time on Wednesday. In general, I pointed out that the precast bars supports should be installed,
and I pointed out that some of the pier ties were being used as bar positioners. Kevin said that the
all issues would be addressed before the concrete is placed on Wednesday, December 26,
2001

Signed:



Ethan A. Rhile, P. E.

Date:

12/21/01

WO 768.01

BECKER

structural engineers

Date: December 27, 2001

Time: 9:30am

Temp: 33

Weather: Partly Cloudy


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Footings- Columns G/1 to B/1, B/1 to B/6, B/6 to C/6

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					_____
x				Quantity					_____
x				Condition					_____
x				Placement					_____
			x	Embed Anchors					_____
x				Lap Splices					_____
			x	Reinf. Weld					_____
			x	Hot Weather					_____
x				Cold Weather					_____

Notes: I reviewed the footing steel in these locations. I asked Kevin to review the spacing requirement for the precast bar support for future concrete pours, as the supports were at the very limits for these footings.

Signed: 
 Ethan A. Rhile, P. E.

Date: 1/7/02

WO 768.01

BECKER

structural engineers

Date: January 2, 2002

Time: 10:10am

Temp: 30

Weather: Sunny

Project: Avis Rental Car Facility


South Portland, Maine

Inspection Report- Cast-in-place Concrete

Location: Walls & Piers- G/5 to J/5, J-5 to J-1, J-1 to G-1

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Reinforcement Size	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Quantity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Embed/Anchors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Lap Splices	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Reinf. Weld	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Hot Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Cold Weather	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Notes: Viewed horiz steel & pier steel with 1 side of formwork in place. Per my conversation with Kevin at
Horne, corner bars will be installed prior to erecting the other side of the form. Anchor bolts were to be
placed in templates & anchored to forms.

Signed: 
 Ethan A. Rhile, P. E.

Date: 1/7/02

WO 768.01

BECKER

structural engineers

Date: January 3, 2002

Time: 10:30am

Temp: mid 30's

Weather: Sunny


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report- Cast-in-place Concrete

Location: Walls & Piers - G/4 to G/5, G/6 to J/5, J/5 to J/2

Satisfactory	Unsatisfactory	Not Complete	N/A		Satisfactory	Unsatisfactory	Not Complete	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
		x		Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: I reviewed the reinforcement and watched the pour today. I noted that the masonry dowels were placed in the top of the concrete wall after the concrete had been placed and started to cure. This procedure does not conform to the requirements of the project documents nor the the standards of ACI. After a discussion with Mark Geuther of Home, it was agreed that new dowels will be epoxied into the wall as directed by Becker Structural Engineers prior to masonry placement.

Signed: 
 Ethan A. Rhile, P. E.

Date: 1/7/02

WO 768.01

BECKER

structural engineers

Date: January 4, 2002

Time: 10:15am

Temp: Mid Teens

Weather: Sunny

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report • Cast-in-place Concrete

Location: Walls & Piers- J/2 to J/1, J/1 to G/1

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: I reviewed the wall steel with both sides of formwork in place and had no comments

Signed:


Ethan A. Rhile, P. E.

Date:

1/7/02

WO 768.01



Date: January 9, 2002

Time: 9:15 AM

Temp: 30

Weather: Light Snow

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Walls & Piers- G/1 to B11, B/1 to B/3

Satisfactory	Unsatisfactory	Not Completed	NA		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
		x		Reinforcement Size					
		x		Quantity					
		x		Condition					
		x		Placement					
		x		Embed/Anchors					
		x		Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
		x		Cold Weather					

Notes: Reinforcement placement was not completed. I will return tomorrow.

Signed: 
Ethan A. Rhile, P. E.

Date: 1/18/02

WO 768.01

BECKER

structural engineers

Date: January 10, 2002

Time: 7:30 AM

Temp: Low 30's

Weather: Partly Cloudy


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Walls & Piers-G/1 to B/1, BII to B/3

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					_____
x				Quantity					_____
x				Condition					_____
x				Placement					_____
x				Embed/Anchors					_____
x				Lap Splices					_____
			x	Reinf. Weld					_____
			x	Hot Weather					_____
x				Cold Weather					_____

Notes: No comments.

Signed: 

 Ethan A. Rhile, P. E.

Date: 1/16/02

WO 768.01

BECKER

structural engineers

Date: January 14, 2002

Time: 9:30 AM

Temp: Mid 20's

Weather: Sunny, Snow yesterday with ice

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete


Location: Walls & Piers- Columns B/3 to B/6, B/6 to C/6, C/6 to C/11

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: Slump of Truck 1 - 5 1/4

Slump of Truck 2 - 5 1/2

These slumps do not meet the requirements of the project specifications. Corrective action to be taken by the concrete supplier. This issue was addressed in a letter.

Signed: 
Ethan A. Rhile, P.E.

Date: 1/16/02

WO 768.01

BECKER

structural engineers

Date: January 16, 2002

Time: 1:30 PM

Temp: Mid 30's

Weather: Sunny

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Footings, Columns C/4 to G/4

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: No comments.

Signed: 
Ethan A. Rhile, P. E.

Date: 1/16/02

WO 768.01

BECKER
structural engineers

Date: January 18, 2002

Time: 9:50 AM

Temp: Upper 20's

Weather: Partly Cloudy

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Walls 8 Piers - G/4 to C/4, Sump Pit Foundation Pad

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: All reinforcement appeared to be in conformance with the project documents.


Ethan A. Rhile, P. E.

Date: 1/21/02

WO 768.01



BECKER

structural engineers

Date: January 22, 2002

Time: 8:00 AM

Temp: Mid to Upper 30's

Weather: Sunny, Snow last evening

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Car wash sump pit walls, Entry pad footing between B & C outboard of 6 line

Satisfactory	Unsatisfactory	No C completed	N/A		Satisfactory	Unsatisfactory	No C completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: All reinforcement appeared to be in conformance with the project documents.

Signed:



Ethan A. Rhile, P. E.

Date:

1/24/02

WO 768.01

B E C K E R

structural engineers

Date: January 24, 2002
 Time: 7:30 AM
 Temp: Upper 30's
 Weather: Cloudy - Rain forecasted for
afternoon


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Car Wash Piers B/7 & 8, D/7 & 8, Entry pad foundation wall between B & C
outboard of 6 line

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: Kevin and I discusses the #9 bar hooks at the tops of the fuel island piers. Per the direction
of Becker Structural Engineers, 1 pair of the middle hooks will be removed to relieve the conflict
at the centerline of the pier. All reinforcement appeared to be in accordance with the contract
documents and field direction given by Becker Structural Engineers.

Signed: 
 Ethan A. Rhile, P. E. Date: 1/24/02

WO 768.01

B E C K E R

structural engineers

Date: January 28, 2002

Time: 2:00pm

Temp: Upper 30s

Weather: Cloudy

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Cast-in-place Concrete

Location: Fuel Island Piers

Satisfactory	Unsatisfactory	Not completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
x				Reinforcement Size					
x				Quantity					
x				Condition					
x				Placement					
x				Embed/Anchors					
x				Lap Splices					
			x	Reinf. Weld					
			x	Hot Weather					
x				Cold Weather					

Notes: I reviewed the piers with one side of the forms not in place and without the anchorbolts in place.
The reinforcement appeared to be in conformance with the project documents and field decisions
made previously.

Signed: 
 Ethan A. Rhile, P. E.

Date: 2/4/02

WO 768.01

03300 Cast-in-Place Concrete
03300.2 7/28-Day Compression Tests

Offices:
Dover, NH
Manchester, NH
N. Chelmsford, MA

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT:	Becker Structural Engineers, Inc. Attn: Mr. Paul Becker 19 Commercial Street Portland, ME 04101	PROJECT:	Avis Rent A Car System Portland Jetport Portland, NH
----------------	---	-----------------	--

DATE:	January 24, 2002	REPORT #:	01-196-008
--------------	------------------	------------------	------------

01-24-02	28	28.27in ²		3710
01-24-02	28	28.27111'		3630
	H	28.27in ²		
SPECIFIC LOCATION: 50' West from Southeast corner				
DESIGN STRENGTH: 3000 PSI				
YARDS PLACED: 10 YARDS				
REMARKS:				

TEAMWORK

818 Central Avenue, Dover, NH
603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: January 25, 2002 REPORT #: 01-196-009

General Location: Northeast corner Footings
 Date Cast: 12-28-01
 Field Rep.: John Howard
 Contractor: -
 Supplier: Dragon
 Admixtures: 2% Polarsset
 Air Temp: 34°F
 Weather: Clear
 Nominal size of Aggr.: ¾"
 Average Cylinder Weight:

3916865/ 4 cyl	40	6.0	68	40 min.
DATE OF TEST	AGE	SPECIMEN AREA	COMPRESSIVE STRENGTH(psi)	
01-04-02	7	28.27in ²	2260	
01-25-02	28	28.27in ²	4340	
01-25-02	28	28.27in ²	4420	
	H	28.27in ²		
SPECIFIC LOCATION:		15' South of Northwest corner		
		DESIGN STRENGTH:	3000	PSI
		YARDS PLACED:	10	YARDS
REMARKS:				

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

Offices:
Dover, NH
Manchester, NH
N. Chelmsford, MA

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc.
Attn: Mr. Paul Becker
19 Commercial Street
Portland, ME 04101

PROJECT: Avis Rent A Car System
Portland Jetport
Portland, NH

TICKET#/CYL?	SLUMP	AIR CONTENT	CONCR TEMP.	ELAPSED TIME
3916914/ 4 cyl	3.5	5.2	70	60 min.
3916915	4.0			70 min.

REMARKS:

RECEIVED
FEB 6 2002
BECKER
STRUCTURAL ENGINEERS

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603- 743-3370

Offices:
 Dover, NH
 Manchester, NH :
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD KOMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc.
 Attn: Mr. Paul Becker
 19 Commercial Street
 Portland, ME 04101

PROJECT: Avis Rent A Car System
 Portland Jetport
 Portland, NH

3916946/ 4 cyl	40	58	68	65 min.
02-01-02	28	28.27in ²		3820
02-01-02	28	28.27in ²		3850
	H	28.27in ²		
SPECIFIC LOCATION:	J1			
	DESIGN STRENGTH:	3000	PSI	
	YARDS PLACED:	11	YARDS	
REMARKS:				

RECEIVED

FEB 6 2002

BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

818 Central Avenue, Dover, NH

603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELDKOMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: February 1, 2002 REPORT #: 01-196-014

General Location: North & East Walls
 Date Cast: 1-14-02
 Field Rep.: Mike Newman
 Contractor: Horne
 Supplier: Dragon
 Admixtures: 2% Polarset
 Air Temp: 32°F
 Weather: Cloudy
 Nominal size of Aggr.: 3/4"
 Average Cylinder Weight:

TICKET #/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
3917090/ 4 cyl	5.25	7.0	64	85 min.
3917091	5.50	7.4	56	80 min.
02-11-02	28	28.27in ²	4160	
02-11-02	28	28.27in ²	4080	
	H	28.27in ²		
SPECIFIC LOCATION: East Wall				
		DESIGN STRENGTH: 3000 PSI		
		YARDS PLACED: 21.5 YARDS		
REMARKS: High slump results reported to Ethan Rhile on-site.				

RECEIVED
 FEB 14 2002
 BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

5

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: February 5, 2002 REPORT #: 01-196-012

General Location: Walls
 Date Cast: 1-8-02
 Field Rep.: Martin Menke
 Contractor: Horne
 Supplier: Dragon
 Admixtures:
 Air Temp: 41°F
 Weather: Clear
 Nominal size of Aggr.: 3/4"
 Average Cylinder Weight:

RECEIVED
 FEB 8 2002
 BECKER
 STRUCTURAL ENGINEERS

TICKET #/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
3916982/ 4 cyl	4.0	5.4	53	65 min.
DATE OF TEST	AGE	SPECIMEN AREA	COMPRESSIVE STRENGTH(psi)	
01-15-02	7	28.27in ²	2060	
02-05-02	28	28.27in ²	3480	
02-05-02	28	28.27in ²	3650	
	H	28.27in ²		
SPECIFIC LOCATION:		Line G-J, 1-2		

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc.
 Attn: Mr. Paul Becker
 19 Commercial Street
 Portland, ME 04101

PROJECT: Avis Rent A Car System
 Portland Jetport
 Portland, NH

TICKET #/CYL?	SLUMP	AIR CONTENT	CONCR TEMP.	ELAPSED TIME
3917016/ 4 cyl	4.0	5.8	58	80 min.
3917017	4.0		-	75 min.

REMARKS:

RECEIVED
 FEB 11 2002

BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: ~~February~~ 13, 2002 REPORT #: 01-196-014A

General Location: North wall - Footing
 Date Cast: 1-16-02
 Field Rep.: Mike Newman
 Contractor: Horne
 Supplier: Dragon
 Admixtures: 2% Polarset
 Air Temp: 37°F
 Weather: Sunny
 Nominal size of Aggr.: ¾"
 Average Cylinder Weight:

391715514 cyl	3.25	6.4	57	45 min.
DATE OF TEST	AGE	SPECIMEN AREA	COMPRESSIVE STRENGTH(psi)	
01-23-02	7	28.27in ²	1910	
02-13-02	28	28.27in ²	4730	
02-13-02	28	28.27in ²	4760	
	H	28.27in ²		
SPECIFIC LOCATIOP..	30' East of West wall			
	DESIGN STRENGTH:	3000	PSI	
	YARDS PLACED:	5.5	YARDS	
REMARKS:				

RECEIVED
 FEB 22 2002
 BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

3917187/ 4 cyl	3.75	5.8	56	90 min.
02-15-02	28	28.27in ²	4220	
02-15-02	28	28.27in ²	4370	
	H	28.27in ²		
SPECIFIC LOCATION:		40' East of West wall		
	DESIGN STRENGTH:	3000	PSI	
	YARDS PLACED:	10	YARDS	
REMARKS:				

RECEIVED
 FEB 2 2 2002
 BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: February 19, 2002 REPORT #: 01-196-015

General Location: Sump hole in carwash
 Date Cast: 1-22-02
 Field Rep.: Ty Cobb
 Contractor: EMRG, Inc.
 Supplier: Dragon
 Admixtures: Winter Service
 Air Temp: 44°F
 Weather: Sunny
 Nominal size of Aggr.: ¾"
 Average Cylinder Weight:

391724214 cyl	2.5	5.4	52	60 min.
<u>DATE OF TEST</u>	<u>AGE</u>	<u>SPECIMEN AREA</u>	<u>COMPRESSIVE STRENGTH (psi)</u>	
01-29-02	7	28.27 in ²	2220	
02-19-02	28	28.27 in ²	4450	
02-19-02	28	28.27 in ²	4200	
	H			
SPECIFIC LOCATION: Middle of Sump Hole				
DESIGN STRENGTH: 3000 PSI				
YARDS PLACED: 5 YARDS				
REMARKS:				

RECEIVED
 FEB 25 2002
 BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: February 21, 2002 REPORT #: 01-196-016

General Location: Northeast garage entrance 14
 Date Cast: 1-24-02
 Field Rep.: Mike Newman
 Contractor: EMRG, Inc.
 Supplier: Dragon
 Admixtures: 2% Polarset
 Air Temp: 39°F
 Weather: Rain
 Nominal size of Aggr.: 3/4"
 Average Cylinder Weight:

TICKET #/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
3917288/ 4 cyl	3.5	5.0	64	85 min.
3917291	3.5	-	-	65 min.

DATE OF TEST	AGE	SPECIMEN AREA	COMPRESSIVE STRENGTH (psi)
01-31-02	7	28.27in ²	2760
02-21-02	28	28.27in ²	3900
02-21-02	28	28.27in ²	3820

SPECIFIC LOCATION: Garage Entrance: East wall, 2' South of North wall

DESIGN STRENGTH: 3000 PSI
 Y A W S PLACED: 16 YARDS

REMARKS:

RECEIVED
 FEB 25 2002

BECKER
 STRUCTURAL ENGINEERS
 RECEIVED
 FEB 5 2 2002
 BECKER
 STRUCTURAL ENGINEERS

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELDKOMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc.
 Attn: Mr. Paul Becker
 19 Commercial Street
 Portland, ME 04101

PROJECT: Avis Rent A Car System
 Portland Jetport
 Portland, NH

TICKET#/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
3917288/ 4 cyl	3.5	5.0	64	85 min.
3917291	3.5			65 min.
02-28-02	28	28.27in2	4650	
02-28-02	28	28.27in2	4370	
	H			
SPECIFIC LOCATION:		Northeast pillar		
	DESIGN STRENGTH:	3000	PSI	
	YARDS PLACED:	10	YARDS	
REMARKS:				

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

Offices:
 Dover, NH
 Manchester, NH :
 N. Chelmsford, MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
 Attn: Mr. Paul Becker Portland Jetport
 19 Commercial Street Portland, NH
 Portland, ME 04101

DATE: March 8, 2002 REPORT #: 01-196-018

General Location: Footings for gas island
 Date Cast: 2-8-02
 Field Rep.: Mike Newman
 Contractor: EMRG, Inc.
 Supplier: Dragon
 Admixtures: Polarset 2%
 Air Temp: 44°F
 Weather: Sunny
 Nominal **sue** of Aggr.: 3/4"
 Average Cylinder Weight:

3917534/ 4 cyl	4.0	5.3	58	85 min.
<p>SPECIFIC LOCATION: 6' North of Southern pier, West Footing</p> <p>DESIGN STRENGTH: 3000 PSI YARDS PLACED: 11 YARDS</p> <p>REMARKS: Ran out of concrete 3' South of Northern pier, East footing. Formed up.</p>				

TEAMWORK

.....
 818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603- 743-3370

Offices:
Dover, NH
Manchester, NH
N. Chelmsford, MA

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc. PROJECT: Avis Rent A Car System
Attn: Mr. Paul Becker Portland Jetport
19 Commercial Street Portland, NH
Portland, ME 04101

DATE: March 14, 2002 REPORT #: 01-196-019

General Location: Fuel Island Foundation Walls
Date Cast: 2-14-02
Field Rep.: Mike Newman
Contractor: EMRG, Inc.
Supplier: Dragon
Admixtures: Polarset 2%
Air Temp: 31°F
Weather: Cloudy
Nominal size of Aggr.: ¾"
Average Cylinder Weight:

TICKET #/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
*3917637/ 4 cyl	4.75	5.6	55	70 min.
3917642	4.0		54	50 min.
<hr/>				
03-14-02	28	28.27in2	4340	
03-14-02	28	28.27in2	4300	
H				
SPECIFIC LOCATION: Midway between North & South piers, West wall				
DESIGN STRENGTH: 3000 PSI				
YARDS PLACED: 14.5 YARDS				
REMARKS: * 2.5" slump on-site, 15 gallons of water added, on-site.				

RECEIVED
MAR 13 2002
BECKER
STRUCTURAL ENGINEERS

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603- 743-3370

Offices:
 Dover, NH
 Manchester, NH
 N. Chelmsford MA

GEOTECHNICAL CONSULTING
 SITE INSPECTIONS
 MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

REPORT OF CONCRETE FIELD/COMPRESSION TESTING

CLIENT: Becker Structural Engineers, Inc.
 Attn: Mr. Paul Becker
 19 Commercial Street
 Portland, ME 04101

PROJECT: Avis Rent A Car System
 Portland Jetport
 Portland, NH

DATE: April 19, 2002 **REPORT #:** 01-196-021

General Location: Car wash topping slab, East bay
Date Cast: 3-22-02
Field Rep.: Mike Newman
Contractor: EMRC, Inc.
Supplier: Dragon
Admixtures: Polarset 2%
Air Temp: 20°F
Weather: Sunny
Nominal size of Aggr.: 3/4"
Average Cylinder Weight:

TICKET#/CYL?	SLUMP	AIR CONTENT	CONCR. TEMP.	ELAPSED TIME
3918231	5.0		50	70 min.
3918233/4 cyl	4.75	5.4	49	85 min.
3918142	5.0			35 min.

DATE OF TEST	ACE	SPECIMEN AREA	COMPRESSIVE STRENGTH(psi)
03-29-02	7	28.27in ²	2910
04-19-02	28	28.27in ²	4620
04-19-02	28	28.27in ²	4870
	H		

SPECIFIC LOCATION: 1' North of South wall, 5' West of East wall

DESIGN STRENGTH: 4000 PSI
YARDS PLACED: 30 YARDS

REMARKS: 5" dump requested by job foreman.

TEAMWORK

818 Central Avenue, Dover, NH
 603-749-1841 Fax: 603-743-3370

03300 Cast-in-Place Concrete
03300.3 Reinforcement Mill Certifications

M acFarlane Steel Corporation

TEL 207-935-3531
FAX 207-935-3058

P.O. Box 142
Fryeburg, ME 04037

FAX COVER SHEET

TO: Mark - Horne Const

FROM: heurie

DATE: 4/19/02

FAX NO. TO: 603 692-7186

FAX NO. FROM: _____

NUMBER OF PAGES INCLUDING THIS PAGE: 6

ANY QUESTIONS OR PROBLEMS PLEASE CALL (207)935 3531

HARD COPY TO BE MAILED: YES _____ NO: X

RECEIVED
APR 22 2002

BECKER
STRUCTURAL ENGINEERS

COMMENTS: Here are the copies of millcerts for the bar in your project Axis in So Pt. Me

THANK YOU FOR YOUR ASSISTANCE.

NORTH CROSSMAN RD
P.O. Box 249
SAYREVILLE, N.J., USA
08871-0249

FAX: (732)721-6874

TEL: (732)721-6808

MACFARLANE STEEL CORP
WOODLAWN ROAD
FRYEBURG, ME, USA
04037
Attn: GARY MACFARLANE

TESTING LABORATORY REPORT
COMPTÉ RENDU DU LABORATOIRE D'ESSAI

- PHYSICAL PROPERTIES
- PROPRIÉTÉS PHYSIQUES

- METALLURGICAL PROPERTIES
- PROPRIÉTÉS METALLURGIQUES

- CHEMICAL ANALYSIS
- ANALYSE CHIMIQUE

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL. THIS REPORT RELATES ONLY TO THE CHEMISTRY ANALYSIS WAS DETERMINED IN ACCORDANCE WITH TEST METHODS ASTM E 415 AND/OR ASTM E 1019.

BILL OF LADING
NO DE CONN. 272-851

CO'S STEEL 

Gary MacFarlane
Plant Metallurgical Engineer

TO THE ITEMS TESTED.
SAYREVILLE

CERTIFIED THAT THE RESULTS BELOW ARE A TRUE AND CORRECT COPY OF THE RECORDS PREPARED AND MAINTAINED BY THE COMPANY IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATIONS CITED BELOW.

MATERIAL TESTED
MATERIAU EPROUVE

REBAR 10 M #3 REBAR(40 FT)
TEST RESULTS FOR HEAT N20483 HEAT SEQ 1

SAMPLE	C	MN	P	S	SI
1	.42	.83	.021	.045	.19

MECHANICAL TESTS AVERAGE OF 2 TESTS

YIELD: 63378.0 PSI, TENSILE: 103217 PSI %ELONGATION: 12 GUAGE LENGTH: 8 IN - BEND TEST PASSED

THIS PRODUCT HAS BEEN MELTED AND MANUFACTURED IN U.S.A.

GRADE
NUANCE
ASTM A615M GR420 [GR60]

CONTROL NO.
NO. DE CONTROLE
65043601

CUSTOMER P.O. NO. AMOS
NO DE COMM DU CLIENT

WILLIAMS
 NORTH CROSSMAN RD
 P.O. Box 249
 SAYREVILLE, NJ, USA
 08871-0249

TESTING LABORATORY REPORT

BILL OF LADING
 319918

FAX: (732)721-6674
 TEL: (732)721-6600

MACFARLANE STEEL CORP
 WOODLAWN ROAD
 FRYEBURG, ME, USA
 04037
 Attn: GARY MACFARLANE

PHYSICAL PROPERTIES - METALLURGICAL PROPERTIES - CHEMICAL ANALYSIS
 THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL, THIS REPORT RELATES ONLY TO THE ITEMS TESTED.
 THE CHEMISTRY ANALYSIS WAS DETERMINED IN ACCORDANCE WITH TEST METHODS
 ASTM E 415 AND/OR ASTM E 1018.



James B. Berglund
 Plant Metallurgical Engineer

CERTIFIES THAT THE RESULTS BELOW ARE A TRUE AND CORRECT COPY OF THE RECORDS PREPARED AND MAINTAINED BY THE FOREMENTIONED COMPANY, IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATIONS CITED BELOW.

THIS PRODUCT HAS BEEN MELTED AND MANUFACTURED IN U.S.A.

MATERIAL TESTED	GRADE	CONTROL NO.	CUSTOMER P.O.
REBAR 13 M #4 REBAR(40 FT) TEST RESULTS FOR HEAT N25412 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087201	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .39 .88 .016 .063 .18 .51 .24 .12 .06 .024 MECHANICAL TESTS AVERAGE OF 2 YIELD: 65444.5 PSI, TENSILE: 104915 PSI %ELONGATION: 13 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 13 M #4 REBAR(40 FT) TEST RESULTS FOR HEAT N25428 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087201	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .44 .90 .022 .070 .17 .50 .19 .10 .05 .025 MECHANICAL TESTS AVERAGE OF 2 YIELD: 64171.5 PSI, TENSILE: 104406 PSI %ELONGATION: 12 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 13 M #4 REBAR(40 FT) TEST RESULTS FOR HEAT N25430 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087201	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .45 .96 .021 .065 .20 .45 .20 .11 .05 .026 MECHANICAL TESTS AVERAGE OF 2 YIELD: 66208.0 PSI, TENSILE: 106688 PSI %ELONGATION: 11 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 13 M #4 REBAR(40 FT) TEST RESULTS FOR HEAT N25431 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087201	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .40 .98 .016 .058 .21 .43 .21 .14 .07 .025 MECHANICAL TESTS AVERAGE OF 2 YIELD: 63954.0 PSI, TENSILE: 106186 PSI %ELONGATION: 13 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 13 M #4 REBAR(40 FT) TEST RESULTS FOR HEAT N25431 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087201	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .42 1.02 .017 .057 .19 .39 .24 .19 .08 .024 MECHANICAL TESTS AVERAGE OF 2 YIELD: 62134.0 PSI, TENSILE: 100841 PSI %ELONGATION: 14 GUAGE LENGTH: 8 IN - BEND TEST PASSED			

Date Printed: 08/21/01 21:05:10

NORTH CROSSMAN RD
P.O. Box 249
SAYREVILLE, NJ, USA
08871-0249

SAYREVILLE

TESTING LABORATORY REPORT

BILL OF LADING
357778

- PHYSICAL PROPERTIES
- METALLURGICAL PROPERTIES
- CHEMICAL ANALYSIS

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL. THIS REPORT RELATES ONLY TO THE ITEMS TESTED.
THE CHEMISTRY ANALYSIS WAS DETERMINED IN ACCORDANCE WITH TEST METHODS
ASTM E 415 AND/OR ASTM E 1019.

FAX: (732)721-6674
TEL: (732)721-6600

MACFARLANE STEEL CORP
WOODLAWN ROAD
FRYEBURG, ME, USA
04037



James S. Berglund
Plant Metallurgical Engineer

CERTIFIES THAT THE RESULTS BELOW ARE A TRUE AND CORRECT COPY OF THE RECORDS PREPARED AND MAINTAINED BY THE AFORESAID COMPANY IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATIONS CITED BELOW.

THIS PRODUCT HAS BEEN MELTED AND MANUFACTURED IN U.S.A.

MATERIAL TESTED	GRADE	CONTROL NO.	CUSTOMER P.O.
REBAR 16 M #6 REBAR(40 FT) TEST RESULTS FOR HEAT N29488 HEAT SEQ 1	ASTM A615M GR420 (GR60)	69267306	GARY
SAMPLE C MN P S SI CU NI CR MO SN 1 .37 .87 .010 .034 .20 .63 .54 .12 .12 .051 MECHANICAL TESTS AVERAGE OF 2 YIELD: 66166.0 PSI, TENSILE: 101207 PSI %ELONGATION: 12 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 16 M #6 REBAR(40 FT) TEST RESULTS FOR HEAT N29490 HEAT SEQ 1	ASTM A615M GR420 (GR60)	69267306	GARY
SAMPLE C MN P S SI CU NI CR MO SN 1 .38 .85 .006 .038 .17 .59 .60 .07 .13 .049 MECHANICAL TESTS AVERAGE OF 2 YIELD: 75620.0 PSI, TENSILE: 102837 PSI %ELONGATION: 10 GUAGE LENGTH: 8 IN - BEND TEST PASSED			



NORTH CROSSMAN RD
P.O. Box 249
SAYREVILLE, NJ, USA
08871-0249

FAX: (732)721-6674

TEL: (732)721-6600

MACFARLANE STEEL CORP
WOODLAWN ROAD
FRYEBURG, ME, USA
04037
Attn: GARY MACFARLANE

S H I P T O A

MATERIAL TESTED
MATERIAU EPROUVE

REBAR 19 M #6 REBAR(30 FT)

TEST RESULTS FOR HEAT N23474 HEAT SEQ 1

SAMPLE	C	MN	P	S	SI	CU	NI	CR	MO	SN
1	.41	1.02	.015	.047	.22	.35	.13	.12	.04	.024

MECHANICAL TESTS AVERAGE OF 2 TESTS YIELD: 65416.0 PSI, TENSILE: 107744 PSI

H: 8 IN

APR 19 '02 (FRI) 13:28 MACFARLANE STEEL

Date Printed: 6/12/01 21:39:27

COMPTÉ RENDU DU LABORATOIRE D'ESSAI

- PHYSICAL PROPERTIES
- PROPRIÉTÉS PHYSIQUES
- METALLURGICAL PROPERTIES
- PROPRIÉTÉS MÉTALLURGIQUES
- CHEMICAL ANALYSIS
- ANALYSE CHIMIQUE

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL, THIS REPORT RELATES ONLY TO THE ITEMS TESTED.
THE CHEMISTRY ANALYSIS WAS DETERMINED IN ACCORDANCE WITH TEST METHODS
ASTM E 415 AND/OR ASTM E 1019.



Gary J. MacFarlane
Plant Metallurgical Engineer

CERTIFIES THAT THE RESULTS BELOW ARE A TRUE AND CORRECT COPY OF THE RECORDS PREPARED AND MAINTAINED BY THE AFOREMENTIONED COMPANY IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATIONS CITED BELOW.

THIS PRODUCT HAS BEEN MELTED AND MANUFACTURED IN U.S.A.

CONTROL NO. 66118309
NO. DE CONTROLE 66118309
CUSTOMER P.O. NO. AMOS
NO DE COMIN DU CLIENT

WILL ST. LOUIS
NO DE CONN. 299373

NORTH CROSSMAN RD
P.O. Box 249
SAYREVILLE, NJ, USA
08871-0249

FAX: (732)721-6674

TEL:

11-6600

TESTING LABORATORY REPORT

BILL OF LADING

PHYSICAL PROPERTIES - METALLURGICAL PROPERTIES - CHEMICAL ANALYSIS

313587

THIS REPORT SHALL NOT BE REPRODUCED EXCEPT IN FULL, THIS REPORT RELATES ONLY TO THE ITEMS TESTED. THE CHEMISTRY ANALYSIS WAS DETERMINED IN ACCORDANCE WITH TEST METHODS ASTM E 415 AND/OR ASTM E 1019.

MACFARLANE STEEL
WOODLAWN ROAD
FRYEBURG, ME, USA
04037
Attn: GARY MACFARLANE

S
H
I
P
T
O



Gary MacFarlane
Plant Metallurgical Engineer

CERTIFIES THAT THE RESULTS BELOW ARE A TRUE AND CORRECT COPY OF THE RECORDS PREPARED AND MAINTAINED BY THE AFOREMENTIONED COMPANY, IN COMPLIANCE WITH THE REQUIREMENTS OF THE SPECIFICATIONS CITED BELOW.

THIS PRODUCT HAS BEEN MELTED AND MANUFACTURED IN U.S.A.

MATERIAL TESTED	GRADE	CONTROL NO.	CUSTOMER P.O.
REBAR 28 M #9 REBAR(40 FT) TEST RESULTS FOR HEAT N21985 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087207	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .39 .83 .017 .056 .22 .56 .17 .13 .04 .020			
MECHANICAL TESTS AVERAGE OF 2 YIELD: 70547.0 PSI, TENSILE: 101088 PSI %ELONGATION: 14 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 28 M #9 REBAR(40 FT) TEST RESULTS FOR HEAT N22132 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087207	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .36 .92 .035 .070 .19 .44 .15 .19 .05 .021			
MECHANICAL TESTS AVERAGE OF 2 YIELD: 67545.5 PSI, TENSILE: 99767 PSI %ELONGATION: 15 GUAGE LENGTH: 8 IN - BEND TEST PASSED			
REBAR 29 M #9 REBAR(40 FT) TEST RESULTS FOR HEAT N22133 HEAT SEQ 1	ASTM A615M GR420 [GR60]	67087207	AMOS AUG/SEPT
SAMPLE C MN P S SI CU NI CR MO SN 1 .40 .91 .021 .049 .24 .35 .14 .15 .05 .024			
MECHANICAL TESTS AVERAGE OF 2 YIELD: 68145.5 PSI, TENSILE: 102419 PSI %ELONGATION: 12 GUAGE LENGTH: 8 IN - BEND TEST PASSED			

03300 Cast-in-Place Concrete
03300.4 Concrete Mix Designs
Material Certifications

Becker Structural Engineers, Inc.
 19 Commercial Street
 Portland, ME 04101
 207-879-1838

Transmittal

TO: Horne Construction
 154 High Street
 Somersworth, NH 03878-2612
 (603) 692-7180

ATTN: Mr. Mark E. Geuther – Project Manager
 DATE: 12/5/2001
 PROJECT: Avis Vehicle Service Center
 PROJECT No: 768


<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Under separate cover via:
--	--

<input type="checkbox"/> For Approval <input type="checkbox"/> For Your Use <input type="checkbox"/> For Review & Comment	<input checked="" type="checkbox"/> Reviewed <input type="checkbox"/> For Signature <input type="checkbox"/> Returned for Corrections <input type="checkbox"/> Other:
---	--

<input type="checkbox"/> Prints	<input type="checkbox"/> Specifications	<input type="checkbox"/> Bond Reproducibles
<input type="checkbox"/> Mylars	<input type="checkbox"/> Calculations	<input checked="" type="checkbox"/> Shop Drawings
<input type="checkbox"/> Sepias	<input type="checkbox"/> Letter	<input type="checkbox"/> Other:

Copies	Date	Drwg No.	Description
5	12/3/2001	Packet	Concrete Mix Designs

Comments: For this submittal, we have marked all of the copies. Per the specifications and the project general notes, we are to receive 3 copies of shop drawing submittals. In the future, only 2 copies will be returned to the Architect (1 copy to the contractor), and the remaining copies will be returned unmarked as extra copies if extra copies are received.

Signed: 
 Ethan A. Rhile

CC: Frank St Pierre - Gawron



154 High Street Somersworth, NH 03878-2612
Telephone (603) 692-7180 Fax (603) 692-7186 E-Mail Horne@ttlc.net

Letter of Transmittal

No. 00013

Project 02-004

Avis Service Center

Date December 4, 2001

To: ~~Becker Structural Engi~~
19 Commerical Street
Portland, ME 04101

Att ~~Mr. Ethan Rhile~~

RE Concrete Design ~~Mixes~~

We Are Sending Attached Separate Cover Via Overnight Fedex

- Addenda
- Change Order
- Meeting Minutes
- Purchase Order
- Sketches
- Other
- Application for Payment
- Contract
- Photographs
- Samples
- Specifications
- ASI
- Insurance Certificates
- Plans
- Schedule
- Subcontract
- Building Permit
- Letter
- Prints
- Shop Drawing(s)
- Submittal

Copies	Date	Item	Number	Description
7	12/4/2001	Submittal	03000-001	Concrete Design Mixes

These above items are transmitted for your action as noted:

- Return 5 Copies Corrected Print
- Submit 0 Copies For Distribution
- Rejected - Resubmit 7 Copies For Approval
- Sign And Return 0 Copies
- Bids Due On

- Approved As Noted
- For Approval
- Rejected
- Approved As Submitted
- For Record Only
- Returned After Loan
- As Requested
- For Review And Comment
- Returned For Corrections
- Bids Due
- For Your Use
- Revise and Resubmit

Comments: Please **return five (5) copies to Horne Construction and one (1) copy to Frank St. Pierre at Gawron Architects. Thank you.**

Transmitted by: Home Construction

Signed:
By: Mark E. Geuther - Project Manager
Date: 12.4.01

2

CC: File, Field T/O, Frank St. Pierre T/O

HORNE
CONSTRUCTION

154 High Street, Somersworth, NH 03878
Tel: (603) 692-7180 • Fax: (603) 692-7186
E-Mail: mgeuther@ttk.net

Project: Avis Vehicle Service Center
Jetport Boulevard
Portland ME 04102

Architect: Gawron Architects
29 Blackwater Road
Scarborough ME 04074
(207)-883-6307

Civil Engineer: Sebago Technics
1 Chabot Street
Westbrook ME 04098-1339
(207)-856-0277

Structural Engineer: Becker Structural Engineers
19 Commerical Street
Portland ME 04101
(207)479-1838

**Mechanical/
Electrical
Engineer :** Bennett Consulting
Bennett Road
Freeport ME 04032
(207)-865-9475

General Contractor: Home Construction Co., Inc.
154 High Street
Somersworth, NH 03878-2612

**Subcontractor/
Supplier** Dragon Products Company
38 Preble St
Portland ME 04104

Manufacturer:

Specification Section: 03300

Drawing No.: SO, S1, s2, s3, s4

Submittal No.: 03000-002

Submittal Title: Redi-Mix Concrete Design Mixes

Notes:

OFFICE
COPY
SUBMISSION



corporate Offices

38 Preble St • P.O Box 1521
Portland, Maine 04104
207-774-6355 • Fax 207-761-5694

RECEIVED
DEC 05 2001
BECKER
STRUCTURAL ENGINEERS

OFFICE
COPY
SUBMISSION

CONCRETE MIX DESIGN
3000 PSI

MIX ID : PDAVISSERCTR34 [1

11/05/01

CONTRACTOR : HORNE CONSTRUCTION
PROJECT : AVIS VEHICLE SERVICE CENTER
SOURCE OF CONCRETE : DRAGON PRODUCTS COMPANY, PD BD
CONSTRUCTION TYPE : FOOTINGS, FOUNDATION
PLACEMENT : CHUTE, CRANE, PUMP

WEIGHTS PER CUBIC YARD	(SATURATED, SURFACE-DRY)	YIELD, CU FT
DRAGON, TYPE 11, LB	336	1.71
BLUE CIRCLE, NEWCEM, LB	144	0.79
FINE AGGREGATE, ASTM C-33, LB	1372	8.30
3/4" QUARRY STONE, ASTM C-33, LB	1800	10.41
WATER, LB (GAL-US)	265 (31.8)	4.25
TOTAL AIR, %	6.0 +/- 2.0	1.62
		=====
	TOTAL	27.08
W.R.GRACE: WRDA-HYCOL, 02-US	19.20	
(OPTIONAL) W.R.GRACE: DARACEM-19, OZ	38.40	
W.R.GRACE: DAREX 11, OZ-US	2.9	
WATER/CEMENT RATIO, LBS/LB	0.55	
SLUMP, IN	4.00	
CONCRETE UNIT WEIGHT, PCF	144.6	

Handwritten calculation: $1.71 + 0.79 = 2.5$
4.25
2.5

CC: PORTLAND DISPATCH
SLUMP SHOWN IS MAX PRIOR TO THE ADDITION OF DARACEM-19
FINAL SLUMP NOT TO EXCEED 8"

PREPARED BY :
TECHNICAL SERVICES

Handwritten calculation: $\frac{265}{336 + 144} = 0.553$
4

DRAGON[®]
PRODUCTS COMPANY



Corporate Offices

38 Preble St. • P.O. Box 1521
Portland, Maine 04104
201-774-6355 • Fax 201-76 1-5694

MIX ID : PDAVISSERCTR44n [] CONCRETE MIX DESIGN 4000 PSI 11/05/01

CONTRACTOR : HORNE CONSTRUCTION
PROJECT : AVIS VEHICLE SERVICE CENTER
SOURCE OF CONCRETE : DRAGON PRODUCTS COMPANY, PD BD
CONSTRUCTION TYPE : INTERIOR SLABS
PLACEMENT : CHUTE, CRANE, PUMP

WEIGHTS PER CUBIC YARD (SATURATED, SURFACE-DRY)

		YIELD, CU FT
DRAGON, TYPE II, LB	406	2.07
BLUE CIRCLE, NEWCEM, LB	174	0.95
FINE AGGREGATE, ASTM C-33, LB	1330	8.04
3/4" QUARRY STONE, ASTM C-33, LE	1820	10.53
WATER, LB (GAL-US)	275 (33.0)	4.41
TOTAL AIR, %	4.0 +/- 1.0	1.08
		=====
	TOTAL	27.08
W.R.GRACE: WRDA-HYCOL, OZ-US	23.20	
(OPTIONAL) W.R.GRACE: DARACEM-19, OZ	46.40	
W.R.GRACE: DAREX II, OZ-US	1.2	
WATER/CEMENT RATIO, LBS/LB	0.47	
SLUMP, IN	4.00	
CONCRETE UNIT WEIGHT, PCF	147.9	

Handwritten: 275 / 406+174 = 0.474

cc: PORTLAND DISPATCH
SLUMP SHOWN IS MAX PRIOR TO THE ADDITION OF DARACEM-19
FINAL SLUMP NOT TO EXCEED 8"
W.R.GRACE: POLYPROPYLENE FIBER REINFORCEMENT

PREPARED BY : Mark R. West
TECHNICAL SERVICES



Corporate Offices

38 Preble St. • P.O. Box 1521
Portland, Maine 04104
207-774-6355 • Fax 207-761-5694

MIX ID : PDAVISSERCTR45e [1 CONCRETE MIX DESIGN 4500 PSI (GOOD SPECIFIED) 11/30/01

CONTRACTOR : HORNE CONSTRUCTION
PROJECT : AVIS VEHICLE SERVICE CENTER
SOURCE OF CONCRETE : DRAGON PRODUCTS COMPANY, PD BD
CONSTRUCTION TYPE : EXTERIOR SLABS
PLACEMENT : CHUTE, CRANE, PUMP

WEIGHTS PER CUBIC YARD		(SATURATED, SURFACE-DRY)	
			YIELD, CU FT
DRAGON, TYPE 11, LB	464		2.36
BLUE CIRCLE, NEWCEM, LB	198		1.09
FINE AGGREGATE, ASTM C-33, LB	1196		7.23
3/4" QUARRY STONE, ASTM C-33, LB	1820		10.53
WATER, LB (GAL-US)	265	(31.8)	4.25
TOTAL AIR, %	6.0 +/-	1.0	1.62
			=====
		TOTAL	27.08
W.R.GRACE: WRDA-HYCOL, OZ-US	26.48		
W.R.GRACE: DARACEM-19, OZ-US	52.96		
W.R.GRACE: DAREX II, OZ-US	4.0		
WATER/CEMENT RATIO, LBS/LB	0.40		
SLUMP, IN	4.00		
CONCRETE UNIT WEIGHT, PCF	145.6		

Handwritten calculation:
265 / (464 + 198) = 0.400

cc: PORTLAND DISPATCH
SLUMP SHOWN IS MAX PRIOR TO THE ADDITION OF DARACEM-19
FINAL SLUMP NOT TO EXCEED 8"
(OPTIONAL) W.R.GRACE: POLYPROPYLENE FIBER REINFORCEMENT

PREPARED BY :

TECHNICAL SERVICES

MAINE YOUTH CENTER
 Mix: PDMEJUVENILE34 F'c: 3000 psi
 11/05/01

MIX DESCRIPTION
 =====

PDMEJUVENILE34 ----- 3000 psi ----- 0/ 0/ 0

Sample Date	Sample ID	Air Tmp deg F	Con Tmp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	Moving Avg: 3 28 day Comp psi
6/ 9/ 0	1	70	75	6.0	2.25	2440	3945	-
6/13/ 0	2	75	65	6.0	2.00	2900	4355	-
6/14/ 0	3	82	68	6.0	4.00	2860	4050	4117
6/15/ 0	4	70	63	5.8	3.75	3040	4495	4300
6/20/ 0	5	83	75	5.0	2.25	2480	3745	4097
6/20/ 0	6	83	74	4.8	3.50	2620	3905	4048
6/23/ 0	8	72	80	6.4	3.50	2510	3470	3707
6/26/ 0	9	80	75	5.9	3.25	2410	3625	3667
6/28/ 0	10	80	76	6.2	3.00	2410	3485	3527
6/29/ 0	11	80	75	7.2	6.00	2550	3675	3595

7/ 5/ 0	12	78	75	5.4	5.50	2790	4425	3862
7/12/ 0	14	83	75	6.0	3.50	2620	3855	3985
7/21/ 0	18	87	85	6.0	3.25	2970	4510	4263
8/ 8/ 0	23	87	84	5.6	3.00	3010	3875	4080
8/15/ 0	25	75	80	6.4	2.50	2860	4700	4362
8/16/ 0	26	78	80	7.4	4.00	2650	4280	4285
8/21/ 0	27	75	76	6.8	4.00	2440	3785	4255
8/22/ 0	28	85	83	6.0	6.00	3010	3715	3927
8/25/ 0	30	87	81	6.0	6.00	2860	4190	3897
8/28/ 0	31	82	74	5.6	3.50	2860	4190	4032

8/29/ 0	32	78	76	6.8	2.50	3110	4795	4392
8/30/ 0	33	80	74	6.9	3.00	2620	4070	4352
8/31/ 0	34	86	77	6.2	4.00	2330	4135	4333
9/ 1/ 0	35	88	80	5.3	2.50	2550	4190	4132
9/ 8/ 0	38	80	74	5.4	2.00	3010	4225	4183
9/ 8/ 0	39	78	72	7.2	3.00	2690	4135	4183
9/11/ 0	40	78	74	5.4	2.50	2330	4210	4190
9/13/ 0	41	80	79	5.0	5.00	2440	4475	4273
9/13/ 0	42	80	78	5.5	7.00	2120	4035	4240
9/14/ 0	43	73	70	5.3	2.50	2440	4490	4333

9/18/ 0	44	79	72	6.2	3.00	2160	3910	4145
9/19/ 0	45	74	74	6.0	3.00	2260	3875	4092
9/20/ 0	46	77	74	6.3	3.00	2090	3710	3832

8

Concrete Test Report Summary

Moving
Ava: 3
28 day

Sample Date	Sample ID	Air Tmp deg F	Con Tmp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	28 day Comp psi
9/21/0	47	72	72	6.2	2.50	2330	3910	3832
9/22/0	48	72	76	7.2	6.25	1910	3875	3832
9/25/0	49	76	75	6.0	7.50	2120	4265	4017
9/26/0	50	50	74	8.5	7.50	2190	4085	4075
9/27/0	51	70	74	7.5	8.00	2440	4370	4240
9/28/0	52	60	74	6.0	6.50	2160	4175	4210
10/ 2/0	54	60	72	9.0	7.50	2090	3860	4135
10/ 3/0	55	78	75	6.0	5.50	2510	4455	4163
10/ 5/0	57	55	69	9.0	7.50	2330	4385	4233
10/12/0	58	65	64	7.0	5.50	2620	3695	4178
10/12/0	59	67	64	6.0	4-50	2860	3800	3960
10/20/0	64	65	63	5.6	6.00	3110	4530	4008
10/25/0	65	66	62	7.3	6.75	2620	3470	3933
10/26/0	66	65	58	7.5	6.75	2580	3765	3922
10/31/0	67	40	55	7.0	6.00	2330	3555	3597
11/ 2/0	68	50	62	7.1	3.00	2370	3305	3542
11/ 7/0	69	50	62	6.2	5.00	3010	4070	3643
11/ 9/0	70	52	69	6.0	5.25	2690	3540	3638
11/15/0	76	38	58	7.1	7.75	2550	3750	3787
11/17/0	77	40	69	7.2	6.50	2790	3805	3698
11/29/0	79	45	65	5.5	5.50	2790	3895	3817
12/ 5/0	80	35	56	6.2	7.00	3220	4775	4158
Count		55	55	55	55	55	55	53
Average		71	72	6.3	4.58	2583	4034	4025
Standard Deviation		14	7	0.9	1.83	311	355	240
Range		35	55	4.8	2.00	1910	3305	3527
Coefficient of Variation		88	85	9.0	8.00	3220	4795	4392
		19.71	9.87	14.42	40.04	12.05	8.80	5.97

$3000 + 1.34(355) = 3476$
 $3000 + 2.33(355) - 500 = 3327$

MAINE YOUTH CENTER
 Mix: PDMEJUVENILE44 F'c: 4000 psi
 11/05/01

MIX DESCRIPTION
 =====

PDMEJUVENILE44 ----- 4000 psi ----- 0/ 0/ 0

Sample Date	Sample ID	Air Tmp deg F	Con Tmp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	Moving Avg: 3 28 day Comp psi
7/31/ 0	19	80	83	6.2	3.50	3400	4545	-
7/31/ 0	20	80	84	5.5	3.50	3320	4740	-
8/ 2/ 0	21	75	73	6.0	3.50	3150	4460	4582
10/15/ 0	60	40	60	1.4	6.00	4700	5535	4912
10/15/ 0	61	40	59	1.8	6.25	4070	4670	4888
10/15/ 0	62	40	59	1.5	5.75	4950	5415	5207
10/15/ 0	63	40	60	2.3	6.00	4100	4900	4995
11/13/ 0	71	50	65	1.9	3.00	3290	4230	4848
11/13/ 0	72	50	61	1.9	3.00	3430	4650	4593
11/13/ 0	73	50	60	2.0	3.00	3710	4685	4522
11/13/ 0	74	50	63	2.1	3.00	3500	4795	4710
11/13/ 0	75	50	64	1.8	3.00	3470	4490	4657
11/21/ 0	78	34	64	3.0	4.75	3500	4735	4673
12/ 6/ 0	81	24	55	2.1	3-00	3610	5165	4797
12/13/ 0	82	28	67	1.8	4.00	3540	4740	4880
12/19/ 0	83	30	60	2.4	4.25	3500	4350	4752
12/27/ 0	85	-	-	-	-	3710	4950	4680
1/ 3/ 1	86	8	63	2.4	4.00	4170	5110	4803
1/12/ 1	90	20	58	1.5	7.00	3540	4335	4798
2/ 2/ 1	93	25	65	1.5	6.00	4240	5520	4988
2/ 2/ 1	94	25	64	1.4	6.50	4000	5090	4982
4/ 5/ 1	99	35	80	1.9	5.75	3860	4545	5052
4/ 5/ 1	100	35	74	1.8	6.50	4390	5145	4927
5/ 8/ 1	103	55	65	1.2	7.50	3750	4615	4768
5/ 8/ 1	104	60	64	1.4	7.25	3540	4420	4727
5/25/ 1	106	65	70	2.9	7.50	3710	4830	4622
5/25/ 1	107	70	70	1.9	7.50	3960	4810	4687
6/ 1/ 1	108	50	64	2.2	5.00	3610	4810	4817
6/ 1/ 1	109	60	66	2.5	5-25	3430	4630	4750
6/ 8/ 1	110	70	74	2.2	6.00	3750	4700	4713
6/26/ 1	111	80	78	2.3	8.25	3750	4370	4567 (6
6/26/ 1	112	85	80	2.4	7.75	3360	4475	4515
6/26/ 1	113	75	79	2.0	8.00	3680	4735	4527

Concrete Test Report Summary

Moving
Avg: 3
28 day
Comp
psi

Sample Date	Sample ID	Air Tmp deg F	Con Tmp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	28 day Comp psi
7/10/ 1	114	70	78	2.0	7.00	3930	4635	4615
7/10/ 1	115	70	78	2.2	7.50	3640	4455	4608
7/10/ 1	116	70	80	2.2	7.50	3540	4635	4575
Count		35	35	35	35	36	36	34
Average		51	68	2.3	5.52	3744	4748	4757
Standard Deviation		20	8	1.2	1.77	389	322	169
Range		8	55	1.2	3.00	3150	4230	4515
Coefficient of Variation		85	84	6.2	8.25	4950	5535	5207
		39.93	12.15	50.76	32.06	10.38	6.79	3.55

$$4000 + 1.34(322) = 4431$$

$$4000 + 2.33(322) - 500 = 4250$$

11

- L

PORTLAND WWTF
 Mix: PDPWDGRITSPLT44 F'c: 4000 psi
 11/05/01

MIX DESCRIPTION
 =====

PDPWDGRITSPLT44 ----- 4000 psi ----- 0/ 0/ 0

Sample Date	Sample ID	Air Temp deg F	Con Temp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	Moving Avg: 3 28 day Comp psi
6/ 8/ 0	1	68	70	5.8	2.50	3395	4860	-
6/ 9/ 0	2	75	72	6.3	3.00	2410	4105	-
6/14/ 0	3	70	78	5.0	1.25	4015	4990	4652
7/12/ 0	6	80	88	7.0	5.25	2900	4280	4458
7/25/ 0	7	67	76	4.7	3.50	3695	5465	4912
7/27/ 0	8	60	73	4.7	1.75	3485	5305	5017
8/ 8/ 0	10	90	88	7.4	1.50	3415	4705	5158
8/11/ 0	11	78	84	6.2	2.75	3965	5555	5188
8/11/ 0	12	78	84	9.0	1.50	3610	4990	5083
8/17/ 0	13	75	74	4.6	5.00	3875	5695	5413

8/18/ 0	14	75	80	4.8	1.50	3925	5655	5447
8/25/ 0	15	78	77	5.6	2.00	3185	4580	5310
9/ 1/ 0	16	85	80	6.0	3.00	3435	4985	5073
9/14/ 0	17	75	75	4.9	3.00	3130	4685	4750
9/15/ 0	18	70	74	4.0	1.00	3980	5745	5138
10/11/ 0	19	40	60	7.2	3.00	3590	4580	5003
10/13/ 0	20	43	59	7.0	3.00	3710	4775	5033
10/13/ 0	21	50	56	6.4	2.00	4050	4985	4780
10/20/ 0	22	65	68	6.0	2.00	3115	4350	4703
10/27/ 0	23	45	64	5.6	2.00	3305	4720	4685

11/ 3/ 0	24	61	68	5.7	2.50	3320	4635	4568
11/ 6/ 0	5	50	69	4.0	3.00	3415	4265	4540
11/ 6/ 0	6	46	67	5.9	3.00	3590	4315	4405
11/14/ 0	25	50	57	4.5	2.00	3695	4845	4475
11/27/ 0	26	45	58	5.6	3.00	3575	4790	4650
12/ 5/ 0	27	30	58	4.8	3.50	3470	4615	4750
12/19/ 0	28	30	58	4.8	3.50	3470	4615	4673
12/28/ 0	29	18	57	5.1	3.50	3980	5025	4752
1/11/ 1	30	15	55	5.0	3.00	3730	5040	4893
1/24/ 1	31	35	63	4.5	2.00	3375	4615	4893

2/ 2/ 1	32	25	57	4.8	2.25	3570	4420	4692
2/13/ 1	33	35	65	5.4	2.50	3745	4900	4645
2/16/ 1	34	33	61	6.2	1.50	3660	4790	4703

12

Concrete Test Report Summary

Sample Date	Sample ID	Air Tmp deg F	Con Tmp deg F	Air Cont %	Slump in	7 day Comp psi	28 day Comp psi	Moving Avg: 3 28 day Comp psi
3/15/ 1	35	47	72	5.2	2.75	3485	4525	4738
3/16/ 1	35	47	72	5.2	2.75	3485	4525	4613
Count		35	35	35	35	35	35	33
Average		55	69	5.6	2.61	3536	4827	4842
Standard Deviation		20	10	1.1	0.94	337	419	273
Range		15	55	4.0	1.00	2410	4105	4405
		90	88	9.0	5.25	4050	5745	5447
Coefficient of Variation		36.87	14.11	19.01	35.90	9.54	8.68	5.64

$4000 + 1.34(419) = 4561$
 $4000 + 2.33(419) = 4476$

MILL TEST RESULTS
 Laboratory at Thomaston, Maine

Date: *August* 31, 2001
 Cement Type: II

CHEMICAL DATA	Percent	PHYSICAL DATA	
Silicon Dioxide.....	20.8	Specific Surface.....	374
Aluminum Dioxide.....	4.6	Blaine (sq m/kg)	
Ferric Oxide.....	2.9	Percent Passing 325 Mesh	98.5
Calcium Oxide.....	62.1	Compressive Strength (psi)	
Magnesium Oxide.....	3.7	Mortar Cubes	
Sulphur Trioxide..	3.0	1 day.....	2610
Loss on Ignition.....	0.88	3 day.....	3740
Insoluble Residue.....	0.21	7 day.....	4560
Tricalcium Silicate.....	52	28 day.....	5560
Dicalcium Silicate.....	21	Vicat Setting Time	
Tricalcium Aluminate.....	7	Initial (min.)	110
Sodium Oxide.....	0.36	Final (min.).....	240
Potassium Oxide.....	1.43	Air Content (%).....	7.1
Equivalent Alkalies..	1.30	Autoclave Expansion (%)...	0.14
		Certified by:	

 Jennifer L. Kimball

We hereby **certify** that this cement complies with current ASTM C 150, AASHTO M-85 and **CSA-A5** Type 10 specifications.



Blue Circle Cement

Sparrows Point Plant
2001 Wharf Road
Baltimore, MD 21219
Telephone 410-388-1177
Fax 410-388-1206

LABORATORY TEST REPORT -

NewCem

To: _____

Center: _____

Date Shipped: _____

Loaded From: _____

CHEMICAL

Sulfide Sulfur (S), % 0.94
Sulfate Ion (as SO₃), % 0.13

PHYSICAL

Slag Activity Index, %:
7 Day 105.2
28 Day 124.0

Fineness:

Blaine
cm²/g 5,510

325 Sieve
% retain 1.6

Air Content, %: 5.2

Compressive Strength: Mpa ; psi

7 Day 34.27 4,918

28 Day 48.93 7,242

Sample Identification

Voyage: Adelaide
26-01-1084
Date: 27-Jun-01
Terminal: Boston

This ground granulated blast furnace slag complies with the current specification of the chemical and physical requirements of ASTM C-989, AASHTO M-302, Grade 120 and ASTM C-685M, AASHTO M-240 Type IS, when blended with Portland cement, conforming to ASTM C-150, at the prescribed proportions. NewCem is guaranteed to meet all applicable VADH, GADOT, NYDOT and SCDOT specifications.

Thomas R Griffiths
Quality Control Manager

8/8/01
Date

GRACE

January 9, 2001


Dragon Products Co.
P.O. Box 1521
Portland, ME 04104

ATTN: Mark West

This is to certify **WRDA[®] with HYCOL[®]**, a water-reducing admixture, **as** manufactured and supplied by Grace Construction Products, W. R. Grace & Co.-Conn., is formulated to comply with Specification for Chemical Admixtures for Concrete, **ASTM** Designation: C 494, Types **A & D** (AASHTO M 194, Types A & D).

WRDA[®] with HYCOL[®] does not contain calcium chloride or chloride containing compounds as a functional ingredient. Chloride ions may be present in trace **amounts** contributed from the process water used in manufacturing.

The foregoing is in addition to and not in substitution for our standard Conditions of Sale printed on the reverse side hereof.



Lawrence R. Roberts
Director of Technology, Planning and Transfer
Cement & Concrete Products

Grace Construction Products

W.R. Grace & Co. - Conn
62 Whittemore Avenue
Cambridge, MA 021401692

(617) 876-1400
<http://www.gcp.grace.com>



GRACE

January 9, 2001


Dragon Products Co.
P.O. Box 1521
Portland, ME 04104

ATTN: Mark West

This is to certify that **DAREX® II AEA**, an air-entraining admixture; as manufactured and supplied by Grace Construction Products, W. R. Grace & Co.-Conn., is formulated to comply with Specification for Air-Entraining Admixtures for Concrete. ASTM Designation: C 260 (**AASHTOM 154**).

DAREX® II AEA does not contain calcium chloride or chloride containing compounds as a functional ingredient. Chloride ions may be present in trace amounts contributed from the process water used in the manufacturing.

The foregoing is in addition to and not in substitution for our standard Conditions of Sale printed on the reverse side hereof.



Lawrence R. Roberts
Director of Technology, Planning and Transfer
Cement & Concrete Products

Grace Construction Products

W.R. Grace & Co. - Conn.
62 Whittemore Avenue
Cambridge, MA 02140-1692

(617)876-1400
http://www.gcc._=rcce.com

17



GRACE

January 9, 2001

Dragon Products Co.
P.O. Box 1521
Portland, ME 04104

ATTN: MarkWest

Grace Construction Products

W.R. Grace & Co. - Conn
62 Whittemore Avenue
Cambridge, MA 02140-1692

(67) 876-1400
<http://www.gcp.grace.com>

This is to certify that **DARACEM® 19**, a high-range water reducing **admixture**, as manufactured and supplied by Grace Construction Products, W. R. Grace & Co.-Conn., is formulated to comply with Specification for Chemical **Admixtures** for Concrete, ASTM Designation: C 494, Type F (AASHTO M 194, Type F).

DARACEM® 19 does not contain calcium chloride or chloride containing compounds as a functional ingredient. Chloride ions may be present in trace amounts contributed from the process water used in manufacturing.

The foregoing is in addition to and not in substitution for our standard Conditions of **Sale** printed on the reverse side hereof.



Lawrence R. Roberts
Director of Technology, Planning and Transfer
Cement & Concrete Products

18



GRACE

Grace Construction Products

W.R. Grace & Co. - Conn
62 Whittemore Avenue
Cambridge, MA 02140 1692

January 9, 2001

(617)876-1400
<http://www.gcp.grace.com>

Dragon Products Co.
P.O. Box 1521
Portland, ME 04104

ATTN: Mark West

This is to certify that **GRACE FIBERS™** are synthetic fibers for concrete made from 100% virgin polypropylene in collated, fibrillated *form*. Designed specifically for use in concrete, they are alkali resistant, non absorptive and completely non-corrosive. **GRACE FIBERS™** comply with **ASTM Designation C1116 Standard** Specification for Fiber-Reinforced Concrete or Shotcrete, Type III Synthetic Fiber-Reinforced Concrete or Shotcrete.

Further, we certify the physical properties of **GRACE FIBERS™** are within the limits listed below:

Specific Gravity	0.91
Modulus of Elasticity	500 ksi
Length	1/2" and 3/4"

The above is in addition to and not in substitution for our standard Conditions of Sale printed on the reverse side hereof.



Lawrence R. Roberts
Director of Technology, Planning and Transfer
Cement & Concrete Products

19



P R O D U C T I N F O R M A T I O N

WRDA[®] with HYCOL[®]

Water-Reducing Admixture ASTM C 494, Type A

WRDX[™] with HYCOL[®] water-reducing admixture is an aqueous solution of complex organic compounds, one of which is HYCOL, a patented portland cement hydration control agent. WRDA with HYCOL water-reducing admixture is a ready to use low viscosity liquid which is factory premixed in exact proportions to minimize handling, eliminate mistakes and guesswork. One Liter weighs approximately 1.15 kg (1 gal weighs 9.6 lb). WRDA with HYCOL contains no calcium chloride.



WRDA with HYCOL produces a concrete with lower water content (typically 5 to 10% reduction), greater plasticity and higher strength. It is used in ready mix plants, block and concrete products plants, in lightweight and prestressed work . . . wherever concrete is produced. It is also used by contractors in field equipment such as job site plants and pavers.

Advantages

Most calcium-chloride-free water-reducing admixtures on the market today produce some

significant degree of set retardation. Minimal extension of setting time has been experienced in field concrete containing WRDX with HYCOL. Under closely controlled laboratory conditions, the retardation observed with the addition of 3 fl oz of WRDA with HYCOL per 100 lb (190 mL/100 kg) of cement is in the range of 15 to 20 minutes, well within the limit of the accuracy of the method of test. It is through the action of the patented Hydration Control (HYCOL) agent in the admixture

that its effect on the setting time of concrete is reduced to an insignificant degree.

The use of WRDA with HYCOL produces a plastic concrete that is more workable, easier to place, more pumpable, and has better finishability than plain or other admixed concrete. In the hardened state, WRDA with HYCOL concrete has higher compressive and flexural strengths at all ages than untreated or conventionally admixed concrete.

20

GRACE

The greater degree of plasticity achieved, compared with conventional water-reducing admixtures, allows improved finishability.

HYCOL acts to optimize the rate and degree of hydration of the portland cement in the concrete. This optimization gives concrete strength advantages at all ages without appreciably altering its setting time.

WRDA with **HYCOL** also acts as a dispersing agent and lessens the natural interparticle attraction between cement grains in water. This reduces their tendency to clump together, making the mix more workable, placeable and finishable with less water.

The combination of water reduction and controlled hydration by **HYCOL** optimizes the rate of formation of the gel, the paste or binder that "glues" the concrete aggregates together. This controlled rate of gel formation adds to the water retention and internal cohesiveness of the mix, reducing the bleeding and segregation while increasing or improving the workability, placeability and finishability of concrete.

Finishers have stated that the cement paste, or mortar, in WRDA with **HYCOL** admixed concrete has improved trowelability. The influence of WRDA with **HYCOL** on the finishability of lean mixes has been particularly

noticeable. Floating and troweling, by machine or hand, easily imparts a smooth, close tolerance surface with less machine time and labor.

Excellent results are obtained using addition rates of 3 to 6 fl oz of WRDA with **HYCOL** per 100 lb (190 to 375 mL/100 kg) of cement. In some cases it may be necessary to slightly modify the addition rate due to variations in cement, aggregate or other job conditions.

A complete line of accurate dispensing equipment is available. WRDA with **HYCOL** may be introduced to the mix on the sand or in the water.

Compatibility with Other Admixtures

WRDA with **HYCOL** is compatible in concrete with all air entrainers such as Daravair or Darex air-entraining admixtures. Due to a synergistic effect of WRDA with **HYCOL**, the quantity of air entrainer admixed in concrete may be reduced by about 25%. By combining the separate effects of air entrainment and dispersion, the water requirement of concrete may be reduced up to 15%. **EACH ADMIXTURE SHOULD BE ADDED SEPARATELY.** While WRDA with **HYCOL** contains no calcium chloride, it is comparable with calcium chloride in concrete mixes. Again, each should be added separately.

WRDA with **HYCOL** is available in bulk, delivered by merered tank trucks, and 210 L (55 gal) drums. WRDA with **HYCOL** contains no flammable ingredients. **IT WILL FREEZE AT ABOUT -2°C (28°F), BUT WILL RETURN TO FULL STRENGTH AFTER THAWING AND THOROUGH AGITATION.**

Concrete shall be designed in accordance with ACI Standard Recommended Practice for Selecting Proportions for Concrete ACI 211.1.

The water-reducing admixture shall be WRDA with **HYCOL**, as manufactured by Grace Construction Products, or equal. The admixture shall not contain calcium chloride. It shall be used in strict accordance with the manufacturer's recommendations. The admixture shall comply with ASTM Designation C 494, Type A water-reducing admixtures. Certification of compliance shall be made available upon request.

The admixture shall be considered as part of the total water. The admixture shall be delivered as a ready to use liquid product and shall require no mixing at the batching plant or job site.

Darex[®] II AEA

Air-Entraining Admixture ASTM C 260

Description

Darex[®] II AEA is an air-entraining admixture which generates a highly stable air void system for increased protection against damage from freezing and thawing, severe weathering, or deicer chemicals. Darex II AEA is a complex mixture of organic acid salts in an aqueous solution specifically formulated for use as an air-entraining admixture for concrete and is manufactured under rigid control which provides uniform, predictable performance. It is supplied ready to use and does not require pre-mixing with water.

Darex II AEA is a dark brown liquid. One Liter weighs 1.04 kg (8.7 lb/gal). Darex II XEA complies to ASTM C 260 Standard Specifications for Air-Entraining Admixtures for Concrete.

Uses

Darex II AEA is used in ready-mix, block, and concrete products plants to improve air entrainment stability. It is particularly effective in maintaining air content during longer haul times. Darex II AEA performs well in conventional concrete and is effective in plasticizing mixes and with slag, lightweight, or manufactured aggregates which tend to produce harsh concrete.



Darex II AEA entrains air effectively with microsilica concrete and with fly ash concrete.

Air-Entraining Action

By agitation of concrete mixers, Darex II AEA disperses and generates millions of discrete semi-microscopic bubbles throughout the concrete composite. Once thoroughly mixed, the concrete contains a stable network of bubbles which act much like ball bearings increasing mobility, or plasticity, of the concrete. This

aids workability to the mix and permits a reduction of water with no loss of slump. Placeability is improved. Bleeding, segregation, and green shrinkage are minimized.

Through the purposeful entrainment of air, Darex II AEA markedly increases the durability of concrete to all exposures.

Compatibility with Other Admixtures

Darex II AEA is fully effective and compatible in concrete with other admixtures and may be used with water-reducing admixtures, accelerators, and initial set retarders such as WRDX™ with HYCOL™, WRDX, PolarSet® and Daratard®. Darex II AEA also effectively entrains air with microsilica admixtures such as Force 10,000® and calcium nitrite admixtures such as DCI®.

Each admixture should be added separately to the concrete.

Application Rates

There is no standard addition rate for Darex II AEA. The amount to be used will depend upon the amount of air required under job conditions, usually in the range of 4 to 7%. Typical factors which might influence the amount of air entrained are temperature, cement, sand gradation, and use of extra fine materials such as fly ash. Typical Darex II AEA addition rates generally range from 30 to 320 mL/100 kg (½ to 5 fl oz/100 lb) of cement.

The air-entraining efficiency of Darex II AEA becomes even greater when used with water-reducing and set-retarding agents. This may allow a reduction of up to 2/3 in the amount of Darex II AEA required for the specified air content.

Entrained air results in increased yields with a consequent decrease in the cement content of the placed concrete. This condition calls for a mix adjustment, usually accomplished by reducing the fine aggregate content. This is in addition to the reduction in water content brought about by the increase in plasticity.

A complete line of accurate dispensing equipment is available. These dispensers can be located to discharge into the water line, the mixer, or on the sand.

Placement

Darex II AEA is available in bulk, delivered by metered tank trucks and in 210 L (55 gal) drums. Darex II AEA contains no flammable ingredients. Darex II AEA

WILL FREEZE AT ABOUT -1°C (30°F), BUT ITS AIR-ENTRAINING PROPERTIES ARE COMPLETELY RESTORED BY THAWING AND THOROUGH MECHANICAL AGITATION.

Concrete shall be air entrained concrete, containing 4 to 7% entrained air. The air contents in the concrete shall be determined by the pressure method (ASTM Designation C 231), gravimetric method (ASTM Designation C 138) or volume metric method (ASTM Designation C 173). The air-entraining admixture shall be Darex II AEA as manufactured by Grace Construction Products, or equal. The air-entraining admixture shall be added at the concrete mixer or batching plant at approximately 30 to 320 mL/100 kg (½ to 5 fl oz/100 lb) of cement, or in such quantities as to give the specified air contents.

P R O D U C T I N F O R M A T I O N

Daracem[®] 19

Superplasticizer ASTM C 494, Type A and Type F; ASTM C 1017, Type I

Description
 Daracem[®] 19 is a high range water reducer, commonly referred to as a superplasticizer. It is an aqueous solution of a modified naphthalene sulfonate. It is a low viscosity liquid which has been formulated by the manufacturer for use as received. Daracem 19 contains no added chloride. Daracem 19 is formulated to comply with specifications for Chemical Admixtures for Concrete, ASTM Designation C 494 as a Type A and Type F admixture; C1017 as a Type I admixture.


One Liter of Daracem 19 weighs approximately 1.2 kg (10 lbs/gal).

Dispersion

Daracem 19 is a superior dispersing admixture having a marked capacity to disperse the cement agglomerates normally found in a cement-water suspension. The capability of Daracem 19, in this respect, exceeds that of normal water-reducing admixtures.

Uses

Daracem 19 produces concrete with extremely workable characteristics referred to as high slump, flowing concrete. Daracem 19



also allows concrete to be produced with very low water/cement ratios at low or normal slumps.

Daracem 19 is ideal for use in prestress, precast, bridge deck or any concrete where it is desired to keep the water/cement ratio to a minimum and still achieve the degree of workability necessary to provide easy placement and consolidation. Daracem 19 will also fluidize concrete making it ideal for tremie concreting or other applications where high slumps are desired.

Advantages

1. Daracem 19 can produce high slump flowable concrete at no loss in strength.
2. Daracem 19 can produce low water/cement ratio concrete and therefore, high strengths.
3. Daracem 19, in prestress/precast work, can be used to substantially reduce or eliminate the high energy requirements of external heat for accelerated curing.

29

4. Daracem 19 concrete produced with Type I cement may be substituted for normal concrete produced with Type III cement to achieve early release strengths.
5. Daracem 19 concrete, even, at high slump, exhibits no significant segregation in comparison to concrete without a superplasticizer at the same slump.
6. Daracem 19 aids in rapid discharge of concrete from truck mixers thereby reducing on the job time and improving mixer utilization.

Application Rates

Addition rates of Daracem 19 can vary with type of application, but will normally range from 390 to 1300 mL/100 kg (6 to 20 fl oz/100 lbs) of cement. In most instances the addition of 650 to 1040 mL/100 kg (10 to 16 fl oz/100 lbs) of cement will be sufficient. At a given water/cement

ratio, the slump required for placement can be controlled by varying the addition rate. Should job site conditions require using more than recommended addition rates, please consult your Grace Representative.

Compatibility with Other Admixtures

In concrete containing Daracem 19, the use of an air-entraining agent (such as Daravair® or Dares® II AEA) is recommended to provide suitable air void parameters for resistance against freeze-thaw attack.

Most Type A water reducers or Type D water-reducing retarders are compatible with Daracem 19 as long as they are separately added to the concrete. Presprinkling of the concrete should be performed to optimize dosages and addition times of these admixtures. Caution should be exercised

when using Daracem 19 together with a retarder, as excessive retardation can occur if the admixture dosages are too high.

Pretesting of the concrete should be performed to determine dosages and addition times of these admixtures. The admixtures should not contact each other before they enter the concrete.

Flammability

Daracem 19 is available in bulk, delivered by merered tank trucks, and in 210 L (55 gal) drums. Daracem 19 contains no flammable ingredients.

It will begin to freeze at approximately 0°C (32°F), but will return to full strength after thawing and thorough agitation.

In storage, and for proper dispensing, Daracem 19 should be maintained at temperatures above 0°C (32°F).

web Visit our web site at: www.gcpgrace.com

 printed on recycled paper

W.R. Grace & Co.-Conn. 62 Whittemore Avenue Cambridge, MA 02140

Daracem, Daravair and Dares are registered trademarks of W.R. Grace & Co.-Conn.

We hope the information here will be helpful. It is based on data and knowledge considered to be true and accurate and is offered for the user's consideration, investigation and verification, but we do not warrant the results to be obtained. Please read all statements, recommendations or suggestions in connection with our products or site.

GRACE

Grace Fibers[™]

Fiber Reinforcement

Description

Grace Fibers[™] are synthetic fibers for concrete, manufactured from 100% virgin polypropylene in collated, fibrillated form.

Designed specifically for use in concrete, they are alkali resistant, non-absorptive and completely non-corrosive. Their use provides secondary reinforcement and protects concrete from stresses which cause cracking while it is most vulnerable during the first **24** hours after placement. Grace Fibers comply with ASTM Designation C 1116 Standard Specification for Fiber-Reinforced Concrete and Shotcrete, Type III Synthetic Fiber-Reinforced Concrete or Shotcrete. They are available in 20 mm ($\frac{3}{4}$ in.) length.

uses


Grace Fibers may be used in any application where decreased cracking and improved durability are desired. Specifically such applications include but are not limited to: slabs on grade, elevated slabs, pavements, overlays, sloped walls, pools, shotcrete, stucco, precast and prestressed concrete products. As secondary reinforcement for crack protection and control Grace Fibers are a superior alternative to, and can eliminate the need for welded

wire fabric. Grace Fibers are not recommended to increase joint spacing or as a substitute for any reinforcement required by the Model Building Codes and Standards.

Advantages

Grace Fibers uniformly distribute multi-dimensionally throughout the concrete mixture. The small fibrillated fibers mechanically lock in the fresh concrete matrix providing reinforcement for the mixture while its tensile strength

is the weakest. This reinforcement reduces the formation of all types of early cracking. This cracking caused by plastic shrinkage, settlement, and other internal stresses would otherwise permanently weaken the resulting concrete. The concrete permeability is decreased, while the surface characteristics, impact, and toughness properties are improved. Together these effects work synergistically to produce a long-term better quality, more durable and serviceable concrete.



Typical Properties	
Specific Gravity	0.91
Absorption	None
Modulus of Elasticity	500 ksi
Melt Point	160°C
Ignition Point	590°C
Alkali, Acid and Salt Resistance	High

Compatibility with Other Admixtures
 Grace Fibers are compatible with all Grace admixtures. Their action in concrete is purely mechanical and will not affect the hydration process. Each admixture should be added separately.

compliance shall be made available on request. Standard ACI 302 procedures for placing, finishing and curing shall be followed when using Grace Fibers.

Installation Methods and Conditions

Grace Fibers may be added to concrete at any point during the batching or mixing process. Grace Fibers may be added to the aggregate during weighing or charging, or to the central mixer or truck before, during, or after charging. The load must be mixed at high speed for 5 minutes, or 70 revolutions, after the addition of the Grace Fibers to ensure uniform distribution. The standard range of addition for Grace Fibers is 450 to 1800 g/m³ (3/4 to 3 lbs/yd³) of concrete. Typically, 900 g/m³ (1 1/2 lbs/yd³) of Grace Fibers provides excellent results. Higher addition rates may be used to produce concrete when special properties are required.

Packaging
 Grace Fibers are available in convenient Concrete-Ready™ Bags which are added, unopened, to the truck drum or central mixer. The specially designed cellulose fiber bag disintegrates and disperses its contents, 900 g (1 1/2 lbs) of Grace Fibers, throughout the mix.

Architects' Specifications
 Fibers shall be 20 mm (3/4 in.) colored, fibrillated polypropylene fibers as supplied by Grace Construction Products, Cambridge, MA 02140. Required dosage shall be as specified by the design engineer or architect. Grace Fibers shall be used in strict accordance with the supplier's recommendations and within time as specified in ASTM C 94. The fibers shall comply with ASTM Designation C 1116 Type III 4.1.3 and with applicable building codes. Certification of

- References**
- Building Codes:**
 - BOCA National Building Codes, SBCCI Standard Building Code, ICBO Uniform Building Code and all supplements as adopted by the Council of American Building Officials
 - Fire Classifications:**
 - Underwriters' Laboratories (U.L.) on Series D700 and D800 metal deck assemblies
 - American Concrete Institute (ACI):**
 - ACI 544 "State of the Art Report of Fiber-Reinforced Concrete"
 - ACI 302 "Guide for Concrete Floor and Slab Construction"
 - American Society of Testing and Materials (ASTM):**
 - ASTM C 1116 "Standard Specification for Fiber-Reinforced Concrete and Shotcrete"
 - ASTM C 94 "Standard Specification for Ready-Mixed Concrete"

We hope the information here will be helpful. It is based on data and knowledge considered to be true and accurate and is offered for the users' consideration, investigation and verification, but we do not warrant the results to be obtained. Please read all statements, recommendations or suggestions in conjunction with our conditions of sale, which apply to all goods supplied by us. No statement, recommendation or suggestion is intended for any use which would infringe any patent or copyright. W. R. Grace & Co.-Conn., 62 Whittemore Avenue, Cambridge, MA 02140. In Canada, W. R. Grace & Co. Canada, Ltd. 294 Clement Road, West, Ajax, Ontario, Canada L1S 7C6. This product may be covered by a patent or patents pending.





HARRIS POLYETHYLENE FILM


 HARRIS

DESCRIPTION

HARRIS POLYETHYLENE FILM is blown into standard "full gauge" quality thicknesses of .004, .006, .008 and .010 inches. It is inert to molds and fungi as well as food chemicals, sea water and salt spray.

USE

HARRIS POLYETHYLENE FILM provides a light-weight and economical vapor barrier under slabs on grade, an effective moisture retention device to prevent rapid evaporation of freshly poured concrete, and a quick temporary protection for moisture sensitive materials on the jobsite.

ADVANTAGES

- Full gauge weight provides top quality product.
- Provides effective moisture vapor barrier for under slabs on grade.
- Prevents rapid evaporation of water in freshly poured concrete.
- Protects moisture sensitive materials.
- In stock, ready for immediate use.

PROPERTIES

HARRIS POLYETHYLENE FILM is manufactured in conformance to all of the specification requirements of ASTM D 4397-84. The table below defines the minimum and maximum values of that Standard.

Mil Thickness, nominal ASTM D 374-C	.004	.006	.008	.010
Density, g/cc	0.92	0.92	0.92	0.92
Net Weight, lbs/1000sf	19.1	28.7	38.3	47.8
Tensile Strength, psi, lengthwise ASTM D 882-A	1700	1700	1700	1700
Tensile Strength, psi, crosswise ASTM D 882-A	1200	1200	1200	1200
Break Elongation, % lengthwise ASTM D 882-A	225	225	225	225
Break Elongation, % crosswise ASTM D 882-A	350	350	350	350
Maximum Water Vapor Permeance, Perms ASTM E 96-E	0.19	0.14	0.10	0.07
Impact strength, grams by dart drop ASTM D 1709	165	260	370	475
Reflectance, % ASTM E 97 (for white opaque only)	70	70	70	70

Unless otherwise indicated, all values are minimum properties.

POLYETHYLENE
 FILM

Augusta ME 02032 207 633-1022
Boston MA 02127 617 369 4802
Fairfield CT 06424 203-227-1500
Hartford CT 06103 860-225-1521
New Britain CT 06050 860-225-1521
Newburgh NY 12550 314 525-4010
Newport RI 02881 401-855-1110
Lethbridge SK S4N 1Z1N1C 318-765-2276
Chesapeake MD 21013 410-321-9248
Weymouth MA 01978 508-867-0210
Westerly RI 02891 401-782-0111
Portland ME 04103 207-774-3164
Westchester NY 10598 914-938-3351
Waltham MA 02451 781-883-3302

PACKAGING

HARRIS CLEAR POLYETHYLENE FILM is stocked in 100 foot rolls; in 4 mil and 6 mil thicknesses, stocked widths are 10', 12', 16', 20 and 40'; in 8 mil and 10 mil thicknesses, stocked width is 20'. **HARRIS BLACK POLYETHYLENE FILM** is stocked in .004 and .006 mil by 20 X 100' rolls. Other widths or mil thicknesses available on special order.

LIMITATIONS

Specifier and user shall determine suitability of **HARRIS POLYETHYLENE FILM** for specific applications and assume responsibility for its application.

PRECAUTIONS

Product may become swollen by chlorinated, aliphatic and aromatic hydrocarbons. product dissolves in Xylene, Benzene, Toluene, Trichloroethylene, turpentine and lubricating oils at 160°F. Keep away from open flame. In case of fire, extinguish with CO2 fog and ventilate area.

LIMITED WARRANTY

A.H. Harris & Sons, Incorporated ("Harris") warrants that, at the time of shipment to its customers, the product it sells or rents conform to its usual standards and are free from defects which would materially affect the products' ability to perform as represented. IF ANY HARRIS PRODUCT IS PROVEN TO BE DEFECTIVE, THE CUSTOMER'S EXCLUSIVE REMEDY IS TO HAVE HARRIS REPLACE THE DEFECTIVE PRODUCT WITH A PRODUCT OF LIKE QUANTITY OR AT HARRIS' OPTION, TO REFUND THE PURCHASE PRICE. IN NO EVENT SHALL HARRIS' LIABILITY, IF ANY, WHETHER FOUNDED IN CONTRACT OR TORT (INCLUDING NEGLIGENCE) EXCEED THE PURCHASE PRICE OF THE DEFECTIVE PRODUCTS NOR SHALL HARRIS BE LIABLE FOR ANY SPECIAL, INCIDENTAL OR CONSEQUENTIAL DAMAGES OR FOR ANY CLAIM BROUGHT MORE THAN ONE YEAR AFTER THE SALE OF THE PRODUCT BY HARRIS TO ITS CUSTOMER. THE FOREGOING WARRANTIES ARE EXCLUSIVE AND HARRIS MAKES NO OTHER WARRANTIES WITH RESPECT TO ITS PRODUCTS, EXPRESS OR IMPLIED, INCLUDING NO WARRANTY OF MERCHANTABILITY OR OF FITNESS FOR A PARTICULAR PURPOSE. Harris does not intend any of its products to be used in a way that would infringe any patent or copyright.

04230 Reinforced Masonry
04230.1 Reinforced Masonry Inspection
Reports

BECKER

structural engineers

Date: February 15, 2002

Time: 1:00pm

Temp: 30's

Weather: Cloudy

Project: Avis Rental Car Facility

South Portland, Maine

inspection Report - Masonry

Location: General Review of Building CMU

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Reinforcement Size	x				CMU Size
x				Quantity	x				Layout/Fitup
x				Condition	x				Mortar/Grouting Procedures
x				Placement	x				Lift Heights
x				Embed/Anchors	x				Cleanouts
x				Lap Splice	x				Bond Beams
			x	Reinf. Weld	x				Plumbness
			x	Hot Weather					
x				Cold Weather					

Notes: No Comments.

Signed:



Ethan A. Rhile, P. E.

Date:

3/1/02

WO 768.01

Date: February 21, 2002

Time: 11:00am

Temp: 40's

Weather: Foa

Project: Avis Rental Car Facility

South Portland, Maine


Inspection Report - Masonry

Location: General Review of Building CMU

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Reinforcement Size	x				CMU Size
x				Quantity	x				Layout/Fitup
x				Condition	x				Mortar/Grouting Procedures
x				Placement	x				Lift Heights
x				Embed/Anchors	x				Cleanouts
x				Lap Splice	x				Bond Beams
			x	Reinf. Weld	x				Plumbness
			x	Hot Weather					
x				Cold Weather					

Notes: No Comments.

Signed: _____


Ethan A. Rhile, P. E.

Date: 3/1/02

WO 768.01

BECKER

structural engineers

Date: March 8, 2002

Time: 10:00am

Temp: 30's

Weather: Cloudy

Project: Avis Rental Car Facility

South Portland, Maine

Inspection Report - Masonry

Location: General Review of Building CMU- Brick work started on Main Building

Beginning of work on Fuel Island

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Reinforcement Size	x				CMU Size
x				Quantity	x				Layout/Fitup
x				Condition	x				Mortar/Grouting Procedures
x				Placement	x				Lift Heights
x				Embed/Anchors	x				Cleanouts
x				Lap Splice	x				Bond Beams
			x	Reinf. Weld	x				Plumbness
			x	Hot Weather					
x				Cold Weather					

Notes: No Comments.

Signed:



Ethan A. Rhile, P. E.

Date:

4/19/02

WO 768.01

Date: April 19, 2002

Time: 8:30am

Temp: 40's

Weather: Fog


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Masonry

Location: All Masonry

Satisfactory	Unsatisfactory	Not Completed	NW		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Reinforcement Size	x				CMU Size
x				Quantity	x				Layout/Fitup
x				Condition	x				Mortar/Grouting Procedures
x				Placement	x				Lift Heights
x				Embed/Anchors	x				Cleanouts
x				Lap Splice	x				Bond Beams
			x	Reinf. Weld	x				Plumbness
			x	Hot Weather					
x				Cold Weather					


Notes: Masonry work completed.
Control Joints not yet chaulked (not structural).

Signed: 
 Ethan A. Rhile, P. E.

Date: 4/19/02

WO 768.01

04230 Reinforced Masonry
04230.2 Masonry Grout & Mortar Mixes/
Material Certifications



148, BOULEVARD CENTENAIRE, ST-BASILE
COMTE DE PORTNEUF, QUÉBEC, CANADA, G0A 3G0
TÉLÉPHONE : (418) 329-2100
TÉLÉCOPIEUR : (418) 329-3426

**Ciment
Québec**

RECEIVED
APR 22 2002

CERTIFICATE OF COMPLIANCE

BECKER
STRUCTURAL ENGINEERS

Ciment Québec Inc. certifies that *the* Type S Portland - Lime cement contains, by volume, one part ASTM C 150 Type I Portland cement and ¼ to ½ ASTM C 207 Type S hydrated lime.

When a 75 lb. (one cubic foot) bag is mixed with 2-¼ to 3 cubic feet of masons sand meeting ASTM C 144 and clean water *the* resulting mortar will meet the requirements of ASTM C 270.

Please note ASTM C 270 is for laboratory prepared and tested mortars. For field prepared mortars, test in accordance with ASTM C 780.


If there are any questions, please phone me at 418-329-2100.

Very truly yours,

Freddy Slim
Chief Chemist
Ciment Québec Inc.

FS:rp



 **AVEC LE
BÉTON, ON FAIT
DU CHEMIN**



146 BOULEVARD CENTENAIRE, ST-BASILE
COMTE DE PORTNEUF, QUEBEC, CANADA G6A 3G7
TELEPHONE (418) 329-2100
TELECOPIEUR (418) 329-3448

**Ciment
Québec**

ANALYSIS CERTIFICATE

Date : August 1999
Cement type : S Portland/Hydrated Lime
Destination :

RECEIVED
APR 22 2002

PHYSICAL TESTS

Time of setting, Gillmore

Initial setting

225 minutes

BECKER
STRUCTURAL ENGINEERS

Compressive strength

*7 days
28 days*

*21.9 MPa
26.6 MPa*

*3140 psi
3860 psi*

Water retention

78 %

Finesness (Air permeability)

652 m2/kg

CHEMICAL ANALYSIS

Loss on ignition

5.5 %

Sulfur trioxide (SO3)


3.6 %


We hereby certify that the Masonry cement delivered complies with current requirements of U.S. standard specification ASTM C-270, Type S (Portland/Hydrated lime) and ASTM C-91.

*ASTM C-270 tests are performed with a field sand meeting the requirements of ASTM C-144.

**Freddy Silm
Chief Chemist**

* For any information regarding this certificate, please contact our Technical Service at (418) 329-2100, ext. 220.





U.S. PAT. NOS. 4,021,990
4,598,518
4,875,319

CAN. PAT. NOS. 1,099,944
1,247,396

(Other PATS. pending.)

neer on metal stud), please contact Hohmann & Barnard Inc.'s Technical Department.

6. AVAILABILITY AND COST

The DW-10 Series Anchoring System is manufactured in the following main headquarters and branch locations:
Hohmann & Barnard, Inc.

30 Rasons Court
P.O. Box 270
Hauppauge (Long Island), NY
11788-4206
(516) 234-0600

8251 Preston Court
Jessup, MD 20794
(301) 317-0090

2475 Cold Springs Road
Fort Worth, TX 76106
(817) 625-9787

Cost: Varies according to product, quantity, size, shape, grade and finish.

7. WARRANTY

System components will comply with ASTM specifications and certificates of compliance issued with shipments upon request.

8. MAINTENANCE

None required after installation.

9. TECHNICAL SERVICES

Complete technical services are available. For information or assistance, write or call Hohmann & Barnard, Inc.

10. FILING SYSTEMS

Electronic SPEC-DATA®
SPEC-DATA® II
Sweets Catalog




Diagram #




Diagram #




Diagram 1




Diagram 4




Diagram 5




Diagram 2

stud backup with self-drilling, self-tapping screws. The BYNA-TIE is then attached to the DW-10 Series Anchor and the parallel legs are snapped into the Seismiclip as is the 9 gauge knurled reinforcing wire. The reinforcing wire should be installed continuously in the horizontal mortar joint and should be lapped a minimum of 6" to form proper splices. The Seismiclip and continuous wire are fully surrounded

by mortar allowing all components to function as a single integrated unit fastened to the steel stud back-up.

Spacing of reinforcing and ties should be in compliance with local building code requirements.

For information on installation of the Seismiclip Interlock System with compatible Hohmann & Barnard, Inc. products other than DW-10 Series Anchors (and for construction other than brick ve-




Diagram 3




Diagram 6: Seismiclip Interlock System: Reinforced masonry veneer wall applications with DW-10 Series Anchors.

GAGNE & SON GAGNE PRECAST

concrete blocks • construction supplies • precast products



Date: December 6, 2001

Team Masonry & Co.
385 Main Street
South Portland, ME 04106

Attn: Rocco

Re: **Avis** Vehicle Service Center
Jet Port Boulevard
Portland, ME 04102

This is the certification that you requested on our masonry units to be supplied to the above-named project.

It is hereby certified that all masonry units manufactured by GAGNE & SON CONCRETE BLOCK, **INC.** do meet and exceed ASTM-C90-01, Grade N. Type I as required.

Sincerely,

Kenny Beaulieu
Sales - Belgrade

KB:pjm

GAGNE & SON GAGNE PRECAST

concrete blocks • construction supplies • precast products



Email: gagneblock@aol.com

Website: gagneandson.com


Series 800



G&S


2C-SM

2 Core Smooth




MEETS


- ASTM C90-00 for concrete
- ASTM C-331 for lightweight




HALF SASH
8" x 8" x 16"




HALF HEIGHT 2 CORE
8" x 4" x 16"




KNOCK OUT BOND BEAM
8" x 8" x 16"




BOND BEAM
8" x 8" x 16"



8" LINTEL
8" x 16" x 8"



SINGLE BULLNOSE
8" x 8" x 16"



DOUBLE END BULLNOSE
8" x 8" x 16"

7/2001

APPROVALS:	COMMENTS:
------------	-----------

270 RIVERSIDE DRIVE, AUBURN, ME 04210 • 1-800-339-1132
 RT. 27, BELGRADE, ME 04917 • 1-800-339-3313
 1506 STATE STREET, VEAZIE, ME 04401 • 1-800-649-7393
 70 WARREN AVENUE, WESTBROOK, ME 04902 • 1-800-339-9784



MASONRY REINFORCING CORPORATION OF AMERICA

Core Clear Ladder Design

Description:


16" O.C. ladder design positions cross rods on web of block to allow core clearance. This simplifies rebar installation; centering utilizes strength of grout. Allows unrestricted flow of grout or loose fill insulation into CMU cells. Minimizes resetting of joint reinforcement around rebar. Improves resistance to shrinkage cracking. Provides stronger bond with cross rods in web of block. Less time devoted to rebar installation, grout pouring.

Ladder design is a prefabricated reinforcement for embedment in the horizontal mortar joints of masonry. It is manufactured in 10' 8" lengths from wire conforming to ASTM A 82 for cold drawn steel wire. It consists of two or more parallel and deformed longitudinal wires welded to perpendicular cross wire spaced 16" O.C. Out-to-out spacing is approximately two inches less than the nominal thickness of the wall.


2 Wire System (Series 200)



3 Wire System (Series 200)



4 Wire System (Series 200)



All products conform to:

ASTM A641 - (Mill galvanized wire)	ASTM A951-96 - (Masonry wall reinforcing)
ASTM A153 Class B2 - (Hot dipped after fabrication)	ASTM 580 Type 304 - (Stainless steel)
ASTM A 82 - (Cold drawn steel wire)	ACI/ASCE 530 (Building code requirements for masonry structures)

Wire Gauges:

	Side Rod	Cross Rod
Standard	9 Gauge (.148 in)	9 Gauge
Medium	8 Gauge (.162 in)	9 Gauge
Heavy Duty	3/16" (.187 in)	9 Gauge
Extra Heavy Duty	3/16" (.187 in)	3/16"

Finishes:


Plain	Uncoated
Mill Galvanized	Zinc Coated (0.10 oz per sq ft)
Hot Dipped Galvanized After Embroidery	Zinc Coated ASTM A 153 Class B2 (1.50 oz per sq ft)
Stainless Steel	ASTM 580 Type 304

Class I ASTM A641 (0.4 oz/ft²) and Class III (0.8 oz/ft²) are no longer recommended by ASI 530 for interior walls.


Epoxy coating is not recommended as a protected coating for joint reinforcement, anchors and ties. Manufacturer recommends Stainless Steel Type 304 for maximum corrosion protection.

Prefabricated Corners and Tees:

Ladder Tee



Ladder Corner



Approvals:

Comments:

GAGNE & SON / GAGNE PRECAST
concrete blocks & construction supplies



AUBURN
800-339-1132
BELGRADE
800-339-3313

BANGOR
800-649-7393
WESTBROOK
800-339-9184



MASONRY REINFORCING CORPORATION OF AMERICA

PRODUCT SUBMITTAL

Ladder Design with Ties




Description:

WIREBOND[®] ladder tab (options: adjustable tab, hook, and eye) is manufactured by *Masonry Reinforcing Corporation of America*. Ladder design consists of two or more deformed 9 ga. (option 3/16") longitudinal wires welded not more than 16" O.C. to a 9 ga. cross wire (option for 3/16" cross wire if so specified).


Ladder Double Hook & Eye is manufactured with Double Eyes welded 16" O.C. Out-to-out spacing of longitudinal wires shall be approximately 2" less than the nominal thickness of the block. Eye lengths are designed to span just beyond block or varying widths of insulation. All hooks and eyes are made of 3/16" diameter wire.



Series 600



Series 800



Specifications:

All products conform to:

ASTM A641 - (Mill galvanized wire)	ASTM A951-96 - (Masonry wall reinforcing)
ASTM A153 Class B2 - (Hot dipped after fabrication)	ASTM 580 Type 304 - (Stainless steel)
ASTM A 82 - (Cold drawn steel wire)	ACI/ASCE 530 - (Building code requirements for masonry structures)

Wire Gauges:

	Side Rods	Cross Rods
Standard	9 Gauge (.148 in)	9 Gauge
Medium	8 Gauge (.162 in)	9 Gauge
Heavy Duty	3/16" (.187 in)	9 Gauge
Extra Heavy Duty	3/16" (.187 in)	3/16"


Finishes:

Plain	Uncoated
Mill Galvanized	Zinc Coated (0.10 oz per sq ft)
Hot Dipped Galvanized After Fabrication	Zinc Coated ASTM A 153 Class B2 (1.50 oz per sq ft)
Stainless Steel	ASTM 580 Type 304


Class I ASTM A641 (0.4 oz/ft²) and Class III (0.8 oz/ft²) are no longer recommended by ASI. Epoxy coating is not recommended as a protected coating for joint reinforcement, anchors and ties. Manufacturer recommends Stainless Steel Type 304 for maximum corrosion protection.

Prefabricated Corners and Tees:

Ladder Hook & Eye Tee



Ladder Hook & Eye Corner



Approvals:

Comments:

GAGNE & SON / GAGNE PRECAST

concrete blocks & construction supplies



AUBURN
800-339-1132
BELGRADE

BANGOR
800-649-7393
WESTBROOK
800-339-1132



P.O. Box 191, U.S. Route 1 • Thomaston, Maine 04861 • 207-594-5555

February 21, 2001

Gagne and Son
P.O. Box 85
Belgrade, ME 04917


Attn: Kenny

At your request, we are supplying the following certification in accordance with the proposed usage of Dragon Products Company's Dragon Blend Masonry Cement.

It is herein certified that Dragon Products Company's Dragon Blend, as manufactured at Thomaston, Maine, meets the requirements of ASTM Specification C-91-99 for Type "S" Masonry Cement. 

Dragon Blend Masonry Cement conforms to both the proportion and property requirements of ASTM Specification C-270 when used with sand conforming to ASTM Specification C-144.


Very truly yours,



Jennifer Kimball
Plant Chemist

JK/cp

Enclosure

SHOP DRAWING REVIEW	
REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS NO RESPONSIBILITY IS ASSUMED FOR CORRECTNESS OF DIMENSIONS OR DETAILS	
NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/>
MAKE CORRECTIONS NOTED	<input type="checkbox"/>
AMEND & RESUBMIT	<input type="checkbox"/>
REJECTED-SEE REMARKS	<input type="checkbox"/>
GAWRON ARCHITECTS	
Date 12/14/01	By 

SUBMITTAL SHEET #295 Z-TYPE GRANITE ANCHOR WITH SLOT

Bend Length: Minimum 3/4" recommended (specify as i.d. dimension). 1-1/4" for 3/16" and heavier.


Available in Stainless Steel, Hotdip Galvanized After Fabrication, Electro Galvanized After Fabrication, or Plain Steel. Stainless Steel recommended for any exterior stone application.

HECKMANN BUILDING PRODUCTS INC.
 4015 W. CARROLL AVENUE
 CHICAGO IL 60624
 800-621-4140
 FAX: 773-826-4919



SUBMITTAL SHEET: #295 2-TYPE GRANITE ANCHOR WITH SLOT

MADE TO ORDER



295

Thickness: 1/4", 3/16", 1/8", 11 gage, 12 gage, & 16 gage.

Strap Width: 1-1/4" minimum recommended.

Length: Specify length as the inside dimensions between the bends.



Bend with Slot: 1-1/2" minimum recommended. The bend should be at least 1/2" longer than the slot length for 1/8" thick and lighter, and 1" longer for 3/16" and 1/4". Specify exact location of slot in bend. (Slots are available horizontal or vertical)

Standard slot sizes:

3/16" x 5/8"	3/16" x 3/4"	3/16" x 1"	
1/4" x 3/4"	1/4" x 1"		
5/16" x 5/8"	5/16" x 3/4"	5/16" x 1"	5/16" x 1 1/4"
3/8" x 5/8"	3/8" x 3/4"		
7/16" x 1"	7/16" x 1 1/4"	7/16" x 1 1/2"	
9/16" x 1"	9/16" x 1 1/2"		
5/8" x 1 9/16"	11/16" x 1 1/2"		
3/4" x 1 9/16"	13/16" x 1 1/2"	7/8" x 1 9/16"	1" x 1 1/2"



#PTA-420



PTA ANCHOR
INSERTED INTO
TUBE WITH FILLER

Standard Size

- 4" Block
- 6" Block
- 8" Block
- 10" Block
- 12" Block
- Other Sizes Available Upon Request

Finish

- Mill Galvanized (ASTM A525, A36, A653, B633, B638, B695)
- Hot Dip Galvanized (ASTM A366)
- stainless Steel (ASTM A580)


12



Hohmann & Barnard, Inc.
30 Rasons Court
Hauppauge, New York 11788
TEL:(800) 645-0616 FAX: (631) 234-0683

WEBSITE: www.h-b.com
E-MAIL: weanchor@h-b.com

© HOHMANN & BARNARD, INC. - 1999




P.O. Box 191, U.S. Route 1 • Thomaston, Maine 04867 • 207-594-5555

February 21, 2001

Gagne and Son
P.O. Box 85
Belgrade, ME 04917

Attn: Kenny

At your request, we are supplying the following certification in accordance with the proposed usage of Dragon Products Company's Dragon Blend Masonry Cement.

It is herein certified that Dragon Products Company's Dragon Blend, as manufactured at Thomaston, Maine, meets the requirements of ASTM Specification C-91-99 for Type "S" Masonry Cement. 

Dragon Blend Masonry Cement conforms to both the proportion and property requirements of ASTM Specification C-270 when used with sand conforming to ASTM Specification C-144.

Very truly yours,

Jennifer Kimball
Plant Chemist

JK/cp

Enclosure

FAX TRANSMISSION # of Pages

TO: Horne Const PO Box 191

CO: RDCCO LED II, INC.

DATE: 2/21/01 PHONE: (207) 776-6583

FAX #: 207-774-1768


COMMENTS

SHOP DRAWING REVIEW

REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS. NO RESPONSIBILITY IS ASSUMED FOR CORRECTNESS OF DIMENSIONS OR DETAILS.

NO EXCEPTIONS TAKEN	<input checked="" type="checkbox"/>
MAKE CORRECTIONS NOTED	<input type="checkbox"/>
APPROVAL REQUIRED	<input type="checkbox"/>
PREPARED BY	<input type="checkbox"/>


GAVRON ARCHITECTS

Date: 12/14/01 

12077741768 ROCCO LEO II INC.
FROM : AUBURN CONCRETE WB FAX NO. : 7801521

977 P01

MAY 01 '02 08:17



89 Goldsmith Road • P.O. Box 1747 • Auburn, Maine 04210
88 Scott Drive • Westbrook, Maine 04092

Phone: (207) 777-7000 • Fax: (207) 777-7171
Phone: (207) 780-0523 • Fax: (207) 780-1521

ROCCO LEO TEAM MASONRY
Mix Design Submittal
4000 PSI GROUT

AMBIENT TEMPERATURE		
CEMENT	658 Lbs	CEMENT QUINCE
CEMENT (WATER)		SEE EXCAVATION
CEMENT AGGREGATE	675 Lbs	
3/8" CRUSHED STONE		
FINE AGGREGATE	2,300 Lbs	CORIAN EGG
WATER	33.0 Gal	PORTLAND WATER
WAXES 40	43.0 Oz	W.S. GRACE
WAXES 20	0.0 Oz	W.S. GRACE
WAXES 10	0.0 Oz	W.S. GRACE
WATER/CEMENT RATIO	0.55 Lbs	
SLUMP (Inches)	4.00 In	
AIR CONTENT (%)	2% entrapped	

FAX TRANSMITTAL # of Pages
 TO: Lucas Land FROM: Rocco
 CC: MARK ROCCO LEO II, INC.
 DATE: _____ PHONE (207) 775-6583
 FAX# _____ FAX# (207) 774-1768
 COMMENTS _____

ROCCO LEO II, INC.
TEAM MASONRY & CONSTRUCTION

775-5583

FAX 774-1768

To: Home Construction
Attn: Mark E Geuber
Re Avis

Mortar Proportions By Volume
as per ASTM, BIA M1-72

Mortar Type	Volume Portland Cement	Volume Hydrated Lime	Sand
S	1	1/2	Not less than 2 1/4 and not more than 3 times the sum of the volumes



05 120 Structural Steel
5 120.1 Inspection Reports

BECKER

structural engineers

Date: January 29, 2002

Time: 1:00pm

Temp: Upper 30's

Weather: Cloudy


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Structural Steel

Location: At the erector's request, the anchor bolts were reviewed. Some of the structural steel
was in place, and some of the connections were made.

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Bolt Condition			x		Stl Jst Brg Lengths
		x		Weld Condition			x		Bolts
x				AB's, Nuts & Wash			x		Weld Condition
		x		Grout/Level PLs			x		Brg Plates/Surfaces
		x		Plumbness/Fitup			x		Bridging Layout
		x		Mtl Deck Welds			x		Bridging Connections
		x		Pour Stops					
x				Bracing					

Notes: No comments.

Signed: 
Ethan A. Rhile, P. E.

Date: 2/19/02

WO 768.01

BECKER

structural engineers

Date: March 8, 2002

Time: 10:00am

Temp: 30's

Weather: Cloudy


Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Structural Steel

Location: Fuel Island Steel

Satisfactory	Unsatisfactory	Not Com pleted	N/A		Sa tisfactory	Unsatisfactory	Not Completed	N/A	
x				Bolt Condition				x	Stl Jst Brg Lengths
x				Weld Condition				x	Bolts
x				AB's, Nuts & Wash				x	Weld Condition
x				Grout/Level PLs				x	Brg Plates/Surfaces
x				Plumbness/Fitup				x	Bridging Layout
			x	Mtl Deck Welds				x	Bridging Connections
			x	Pour Stops					
x				Bracing					

Notes: No comments.

Signed: 
 Ethan A. Rhile, P. E.

Date: 4/19/02

WO 768.01

B E C K E R

structural engineers

Date: April 19, 2002

Time: 8:30am

Temp: 40's

Weather: Fog

Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Structural Steel

Location: Mezzanine

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
			x	Bolt Condition	x				Stl Jst Brg Lengths
			x	Weld Condition	x				Bolts
			x	AB's, Nuts & Wash	x				Weld Condition
			x	Grout/Level PLs	x				Brg Plates/Surfaces
			x	Plumbness/Fitup	x				Bridging Layout
x				Mtl Deck Welds	x				Bridging Connections
x				Pour Stops					
			x	Bracing					

Notes: No comments.

Signed: 
 Ethan A. Rhile, P. E.

Date: 4/19/02

WO 768.01

Offices:
Dover, NH
Manchester, NH :
N. Chelmsford, MA

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

FIELD OBSERVATION REPORT

CLIENT:	Becker Structural Engineers, Inc. Attn: Mr. Paul Becker 19 Commercial Street Portland, ME 04101	PROJECT:	Avis Rent A Car System Portland Jetport Portland, NH
----------------	--	-----------------	--

DATE:	March 8, 2002	REPORT #:	01-196-020
--------------	---------------	------------------	------------

As requested by our client a visit was made on this date for inspection of steel framings. Structural steel framing was completed and work was in progress on roof trusses. We met with the superintendent from Home Construction and reviewed engineering drawings, Precision Welding approval drawings (1/17/02). All drawings had been initialized by Becker Engineers.

Completed structural steel was inspected and found acceptable with the exception of a weld missing on each of two horizontal HSS braces at gussets (one in the South room and the other in the north room). Inspection was conducted from grade so we could not ascertain if top welds were also missing. No discrepancies were observed on remaining field welds, shop welds, bolting and anchoring. Except for the missing welds work conformed to approved drawings and applicable codes. The mezzanine was not erected yet.

Visual inspection was performed on the cold formed steel truss system. In the middle room the PAF and screw fasteners for the truss to steel anchor clips were found incomplete. The contractor will return to all areas and complete anchor fastening, replace construction bridging with new rows of mid-point lateral bracing, terminate design bracing at end walls only where specified in drawings and install new rows of bottom chord bracings at ten foot intervals as specified by Wood Structures Design drawings. All bracing will span two trusses with screens installed on flanges (All items per discussion with foreman). Inspection was performed on exterior stud walls and no discrepancies were found with work in progress.

Inspector: Chris Puritan

RECEIVED
MAR 15 2002

BECKER
STRUCTURAL ENGINEERS


TEAMWORK

.....

818 Central Avenue, Dover, NH
603-749-1841 Fax: 603-743-3370

4

05 120 Structural Steel
05 120.2 Welder Certifications/
Shop QA Certificate


 **AWS Certified Welder**
Welders, Brazers, & Operators

Qualifications
G-D1.1-SMAW-F4- P1-A-U

ID# 004-74-4372. Issued 10/24/97

Michael D. Schroeder

Valid Only If Accompanied By Photo ID


 **AWS Certified Welder**
Welders, Brazers, & Operators

Qualifications D1.1-SM-F4-P-A-L

ID# 007-44-1265 Issued 6/7/96

Ronald H. Moody

Valid Only if Accompanied By Photo ID


 **AWS Certified Welder**
Welders, Brazers, & Operators

Qualifications G-DT.1-SM-F4-P-A-L

ID# 357-54-1403 Issued 6/27/96

Gary H. Zarate

Valid Only if Accompanied By Photo ID


 **AWS Certified Welder**
Welders, Brazers, & Operators

Qualifications G-D1.1-SM-F4-P-A-L

ID# 007-72-9877 Issued 8/2/96

Solomon R. Gay

Valid Only if Accompanied By Photo ID

 **AWS Certified Welder**
Welders, Brazers, & Operators

Qualifications G-B2.1-SMAN-E7018-A36-3G/4G-U

ID# 004-44-9539 Issued 6/12/95

David W. Sargent, Sr.

Valid Only if Accompanied By Photo ID

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder William Masters
 Name Precision Welding Identification No. 117-70-8852
 Welding Procedure Specification No. 1 Rev. N/A Date March 12, 2001

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>SMAW</u>	
Electrode (single or multiple) [Table 4.10, Item (8)]	<u>1/8 E7018</u>	<u>ALL</u>
Current Polarity	<u>125 A DC+</u>	
Position [Table 4.10, Item (6)]	<u>1G, 2G</u>	<u>1G, 2G</u>
Weld Progression [Table 4.10, Item (6)]	<u>N/A</u>	<u>N/A</u>
Backing (YES or NO) [Table 4.10 item (7)]	<u>YES</u>	<u>YES</u>
Material/Spec. Base Metal	<u>Group 1 to Group 1</u>	
Thickness: (Plate)		
Groove	<u>3/8"</u>	<u>1/8 - 3/4 inch</u>
Fillet	<u>N/A</u>	<u>F & H</u>
Thickness: (Pipe/Tube)		
Groove	<u>N/A</u>	<u>F & H</u>
Fillet	<u>N/A</u>	<u>F & H</u>
Diameter: (Pipe)		
Groove	<u>N/A</u>	<u>F & H OVER 24" DIA.</u>
Fillet	<u>N/A</u>	<u>F & H OVER 24" DIA.</u>
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	<u>A5.1</u>	
Class	<u>E7018</u>	
F-No. [Table 4.10, Item (2)]	<u>F4</u>	<u>F4, F3, F2, F1</u>
Gas/Flux Type [Table 4.10 Item (3)]	<u>N/A</u>	
Other	<u>N/A</u>	<u>N/A</u>

VISUAL INSPECTION (4.8.1)			
Acceptable YES or NO		<u>YES</u>	
Guided Bend Test Results (4.30.5)			
Type	Result	Type	Result
<u>2G SIDE BEND</u>	<u>ACCEPTABLE</u>	<u>2G SIDE BEND</u>	<u>ACCEPTABLE</u>
Fillet Test Results (4.30.2.3 and 4.30.4.1)			
Appearance	<u>N/A</u>	Fillet Size	<u>N/A</u>
Fracture Test Root Penetration	<u>N/A</u>	Macroetch	<u>N/A</u>
(Describe the location, nature, and size of any crack or tearing of the specimen.)			


Inspected by Brad Wells CWI # 00050221 Test Number N/A
 Organization Maine Oxy Date March 12, 2001

RADIOGRAPHIC TEST RESULTS (4.30.3.1)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

Interpreted by N/A Test Number N/A
 Organization N/A Date N/A

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1. (2000) Structural Welding Code — Steel.

Manufacturer or Contractor _____ Authorized By _____
 Date _____



L ssuran e L l

NON-DESTRUCTIVE TESTING AND II ES
 80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

CUSTOMER'S NAME: Precision Welding P.O. NO.: PAGE 1 OF 1

RADIOGRAPHY REPORT NO.: QAL-01-705 PROCEDURE NO.: 1003 QUANTITY: 3


PART NO.: Test Plates JOB NO.:

SOURCE: TYPE Iridium 192 SIZE: .077 X .107 CURIES: 68 KV: NA MA: NA STD: 20"

FILM: TYPE I SPEED: 80 SINGLE DOUBLE SIZE: 4 1/2 X 10 SCREENS: 0.005" FRONT BACK

IQI: SIZE ASTM B GROUP: 1 SENSITIVITY: .010 SHIM: NA FILM SIDE SOURCE SIDE

MATERIAL: TYPE CS THICKNESS: 1" ACCEPTANCE STANDARD: AWS D1.1



SERIAL NUMBER	VIEW NUMBER	CONDITION OF PART (See Definitions)	ACCEPT	REJECT	SERIAL NUMBER	VIEW NUMBER	CONDITION OF PART (See Definitions)	ACCEPT	REJECT
DWS	0-1	12	✓						
WM	0-1	12	✓						
BB	0-1	12	✓						

REMARKS

DWS-9539 Dan Sargent, BB-3649 Bruce Bragg, WM-6852 William Masters

DEFINITIONS:
 1. Crack
 2. Porosity
 3. Incomplete Fusion
 4. Incomplete penetration
 5. Slag
 6. Inclusions
 7. Gas Holes
 8. Shrink
 9. No Apparent Defects
 10. Film Artifacts
 11. EWL
 12. Surface
 13. Undercut
 14. Void
 15. Internal corrosion
 SIGNATURE: W. Crawford #2569702
 DATE: 11/09/2001 LEVEL: II

ANNEX E

AWS D1.1:2000

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Precision Welding
 Name Bruce M Braga Identification No. 007-48-3449
 Welding Procedure Specification No. 1 Rev N/A Date Nov 8, 2001

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>FCAW</u>	<u>ALL</u>
Electrode (single or multiple) [Table 4.10, Item (8)]	<u>045E7T-1</u>	
Current/Polarity	<u>DC+</u>	
Position [Table 4.10, Item (4)]	<u>2G</u>	<u>1G, 2G</u>
Weld Progression [Table 4.10, Item (6)]		
Backing (YES or NO) [Table 4.10, Item (7)]	<u>Yes</u>	<u>YES</u>
Base Metal		
Thickness: (Plate)	<u>1"</u>	<u>UNLIMITED</u>
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Thickness: (Pipe/tube)	<u>N/A</u>	
Groove	<u>N/A</u>	<u>UNLIMITED</u>
Fillet	<u>N/A</u>	
Diameter: (Pipe)	<u>N/A</u>	<u>UNLIMITED</u>
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	<u>A5.20</u>	
Class	<u>E7T-1</u>	
F-No. [Table 4.10, Item (2)]	<u>F6</u>	<u>F6</u>
Gas/Flux Type [Table 4.10, Item (3)]	<u>75% Argon / 25% CO₂</u>	<u>N/A</u>
Other	<u>N/A</u>	

VISUAL INSPECTION (4.8.1)
 Acceptable YES or NO _____

Guided Bend Test Results (4.345)

Type	Result	Type	Result

Fillet Test Results (4.30.2.3 and 4.30.4.1)

Appearance _____ Fillet Size _____
 Fracture Test Root Penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by _____ Test Number _____
 Organization _____ Date _____

RADIOGRAPHIC TEST RESULTS (4.30.3.1)

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
<u>01-705</u>	<u>ACCEPT</u>				
<u>BB</u>					

Interpreted by W. CRAWFORD Test Number 01-705
 Organization QUALITY ASSURANCE LABS Date 11/9/01

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, (2000) Structural Welding Code—Steel.
 (year)

Manufacturer or Contractor _____ Authorized By _____
 Form E-4 Date _____

WELDING PROCEDURE SPECIFICATION (WPS) Yes
 PREQUALIFIED QUALIFIED BY TESTING _____
 or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Bruce B

Company Name Precision Welding + Fabrication
 Welding Process(es) FCAW
 Supporting PQR No.(s) PREQUALIFIED

Identification # _____
 Revision 1A Date 11/08/01
 Authorized by _____ By M. Schuster
 Date _____
 Type—Manual Semi-Automatic
 Machine Automatic

JOINT DESIGN USED
 Type:
 Single Double Weld
 Backing: Yes No
 Backing Material: ASTM A36
 Root Opening 1/4" Root Face Dimension _____
 Groove Angle: 45° Radius (J-U) _____
 Back Gouging: Yes No Method _____

POSITION
 Position of Groove: 2G Fillet: _____
 Vertical Progression: Up Down

BASE METALS
 Material Spec. ASTM A36
 Type or Grade _____
 Thickness: Groove 1/2" Fillet _____
 Diameter (Pipe) _____

ELECTRICAL CHARACTERISTICS
 Transfer Mode (GMAW) Short-Circuiting
 Globular Spray
 Current AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW)
 Size: _____
 Type: _____

FILLER METALS
 AWS Specification AWS 5.20
 AWS Classification E71T-1

TECHNIQUE
 Stringer or Weave Bead: STRINGER / WEAVE BEAD
 Multi-pass or Single Pass (per side) MULTI PASS
 Number of Electrodes ONE
 Electrode Spacing Longitudinal _____
 Lateral _____
 Angle _____

SHIELDING
 Flux _____ Gas Argon/CO2
 Composition 75% - 25%
 Electrode-Flux(Class) _____ Row Rate 35-40 CFH
 Gas Cup Size 5/16"

Contact Tube to Work Distance 3/4"
 Peening NONE
 Interpass Cleaning: hand wire brush
chipping hammer grinder?
 POSTWELD HEAT TREATMENT

PREHEAT
 Preheat Temp.. Min _____
 Interpass Temp.. Min _____ Max _____

Temp. _____
 Time _____

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
		Class	Diam.	Type & Polarity	Amps or Wire Feed Speed			
1-3	FCAW	E71T-1	.045	Verticore DC+	200 200 AMPS	26.5		

ANNEX E

AWS D1.1:2000

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Precision Welding
 Name William Marsters Identification No. 117-70-6852
 Welding Procedure Specification No. 1 Rev N/A Date Nov 8, 2001

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	<u>FCAW</u>	
Electrode (single or multiple) [Table 4.10, Item (8)]	<u>045E71T-1</u>	<u>ALL</u>
Current/Polarity	<u>DC+</u>	
Position [Table 4.10, Item (4)]	<u>1G, 2G</u>	<u>1G, 2G</u>
Weld Progression [Table 4.10, Item (8)]		
Backing (YES or NO) [Table 4.10, Item (7)]	<u>YES</u>	<u>YES</u>
Material/Spec.	<u>10</u>	
Base Metal		
Thickness: (Plate)		
Groove	<u>1"</u>	<u>UNLIMITED</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Thickness: (Pipe/tube)		
Groove	<u>N/A</u>	<u>UNLIMITED</u>
Fillet	<u>N/A</u>	<u>UNLIMITED</u>
Diameter: (Pipe)		
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	<u>A5.20</u>	
Class	<u>E71T-1</u>	
F-No. [Table 4.10, Item (2)]	<u>F6</u>	<u>F6</u>
Gas/Flux Type [Table 4.10, Item (3)]	<u>75% Argon / 25% Ce</u>	
Other	<u>NA</u>	

VISUAL INSPECTION (4.8.1)
 Acceptable YES or NO _____

Guided Bend Test Results (4.30.5)

Type	Result	Type	Result

Fillet Test Results (4.30.2.3 and 4.30.4.1)

Appearance _____ Fillet Size _____
 Fracture Test Root Penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by _____ Test Number _____
 Organization _____ Date _____

RADIOGRAPHIC TEST RESULTS (4.30.3.1)

Film Identification			Film Identification		
Number	Results	Remarks	Number	Results	Remarks
<u>01-705</u>	<u>ACCEPT</u>				
<u>WM</u>					

Interpreted by W. CRAWFORD Test Number 01-705
 Organization QUALITY ASSURANCE LABS Date 11/9/01

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, (2000) Structural Welding Code—Steel.
 (year)

Manufacturer or Contractor _____ Authorized By _____
 Form E-4 Date _____

WELDING PROCEDURE SPECIFICATION (WPS) Yes
 PREQUALIFIED QUALIFIED BY TESTING _____
 or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Bill M

Company Name PRECISION Welding + Fabrication
 Welding Process(es) FCAW
 Supporting PQR No.(s) PREQUALIFIED

Identification # 1
 Revision _____ Date 11/08/01 By M. Seward
 Authorized by _____ Date _____
 Type—Manual Semi-Automatic
 Machine Automatic

JOINT DESIGN USED

Type:
 Single Double Weld
 Backing: Yes No
 Backing Material: ASTM A36
 Root Opening 1/4" Root Face Dimension _____
 Groove Angle: 45° Radius (J-U) _____
 Back Gouging: Yes No Method _____

POSITION

Position of Groove: 2G Fillet: _____
 Vertical Progression: Up Down

ELECTRICAL CHARACTERISTICS

Transfer Mode (GMAW) Short-Circuiting
 Globular Spray
 Current: AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW)
 Size: _____
 Type: _____

BASE METALS

Material Spec. ASTM A36
 Type or Grade _____
 Thickness: Groove 1" Fillet _____
 Diameter (Pipe) _____

FILLER METALS

AWS Specification AWS 5.20
 AWS Classification E71T-1

TECHNIQUE

Stringer or weave Bead: STRINGER / WEAVE BEAD
 Multi-pass or Single Pass (per side) MULTI PASS
 Number of Electrodes ONE
 Electrode Spacing Longitudinal _____
 Lateral _____
 Angle _____

SHIELDING

Flux _____ Gas Argon/CO2
 Composition 75%-25%
 Electrode-Flux (Class) _____ Flow Rate 35-40 CFH
 Gas Cup Size 5/8"

Contact Tube to Work Distance 3/4"
 Peening NONE
 Interpass Cleaning: hand wire brush, chipping hammer, grinder on spatter
 POSTWELD HEAT TREATMENT

PREHEAT

Preheat Temp., Min _____
 Interpass Temp., Min _____ Max _____

Temp. _____
 Time _____

WELDING PROCEDURE

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
				Type & Polarity	Amps or Wire Feed Speed			
1-13	FCAW	E71T-1	.045	Vertical DC+	450 IPM	30.5		

Form E-1 (Front)

ANNEX E

AWS D1.1:2000

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Precision Welding
 Name Dave Sargent Identification No. 004-44-9539
 Welding Procedure Specification No. 1 Rev N/A Date Nov 8 2001

Variables	Record Actual Values Used in Qualification	Qualification Range
Process/Type [Table 4.10, Item (1)]	FC \bar{A} W	ALL
Electrode (single or multiple) [Table 4.10, Item (8)]	045 E71T-1	
Current/Polarity	DC+	
Position [Table 4.10, Item (4)]	2G, 1G	2G, 1G
Weld Progression [Table 4.10, Item (6)]		
Backing (YES or NO) [Table 4.10, Item (7)]	YES	YES
Material/Spec.	to	
Base Metal		
Thickness: (Plate)	1"	UNLIMITED
Groove		
Fillet	N/A	UNLIMITED
Thickness: (Pipe/tube)		
Groove	N/A	UNLIMITED
Fillet	N/A	UNLIMITED
Diameter: (Pipe)	N/A	
Groove	N/A	
Fillet	N/A	
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	A5.20	
Class	E71T-1	
F-No. [Table 4.10, Item (2)]	F6	F6
Gas/Flux Type [Table 4.10, Item (3)]	75% Argon / 25% O ₂	
Other	N/A	N/A

VISUAL INSPECTION (4.8.1)
 Acceptable YES or NO _____

Guided Bend Test Results (4.30.5)

Type	Result	Type	Result

Fillet Test Results (4.30.2.3 and 4.30.4.1)

Appearance _____ Fillet Size _____
 Fracture Test Root Penetration _____ Macroetch _____
 (Describe the location, nature, and size of any crack or tearing of the specimen.)

Inspected by _____ Test Number _____
 Organization _____ Date _____

RADIOGRAPHIC TEST RESULTS (4.30.3.1)

Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
01-705	ACCEPT				
DWS					

Interpreted by W. CRAWFORD Test Number 01-705
 Organization QUALITY ASSURANCE LABS Date 11/9/01

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, (2000) Structural Welding Code—Steel.
 (year)

Manufacturer or Contractor _____ Authorized By _____
 Form E-4 Date _____

WELDING PROCEDURE SPECIFICATION (WPS) Yes
 PREQUALIFIED OR QUALIFIED BY TESTING _____
 or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Company Name David S. Precision Welding Fabrication

Identification # 1
 Revision 1 Date 11-11-01
 Authorized by _____ Date _____

Welding Process(es) PREQUALIFIED

Type Manual Machine Semi-Automatic Automatic

JOINT DESIGN USED

Type:
 Single Backing: Yes No Double Weld
 Backing Material: ASTM A36
 Root Opening 1/4" Root face Dimension _____
 Groove Angle: 45° Radius (J-U) _____
 Back Gouging: Yes No Method _____

POSITION

Position of Groove: 2G Fillet: _____
 Vertical Progression: Up Down

ELECTRICAL CHARACTERISTICS

Transfer Mode (GMAW) Short-circuiting
 Globular Spray
 Current: AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW)
 Size: _____
 Type: _____

BASE METALS

Material Spec. ASTM A36
 Type or Grade _____
 Thickness: Groove 1" Fillet _____
 Diameter (Pipe) _____

TECHNIQUE

Stringer or Weave Bead NONE / WEAVE BEAD
 Multi-pass or Single Pass (per side) MULTI PASS
 Number of Electrodes ONE
 Electrode Spacing Longitudinal _____
 Lateral _____
 Angle 31°
 Contact Tube to Work Distance _____
 Peening NONE
 Interpass Cleaning: hand wire brush, chipping hammer, grinder on spatter
 POSTWELD HEAT TREATMENT

FILLER METALS

AWS Specification AWS 5.20
 AWS Classification E71T-1

SHIELDING

Flux _____ Gas Argon/CO2
 Gas cup Size 5/16

PREHEAT

Preheat Temp., Min _____ Max _____
 Interpass Temp., Min _____ Max _____

Temp. _____
 Time _____

WELDING PROCEDURE

Ass	Filler Metals		Current		Volts	Travel Speed	Joint Details
	Class	Diam.	Type & Polarity	Amps or Wire Feed Speed			
1-13	FCAW E71T-1	.045	Vertical DC+	250-270 AMPS Variable Readout 400 IPM	30.6		

WELDER, WELDING OPERATOR, OR TACK WELDER QUALIFICATION TEST RECORD

Name of Welder Mike Schroder
 Name Precision Welding Identification No. 004-74-4372
 Welding Procedure Specification No. 1 Rev. N/A Date Sept. 21, 2000

Variables	Record Actual Values	
Process/Type [Table 4.10, Item (1)]	FCAW	
Electrode (single or multiple) [Table 4.10, Item (8)]	045 E71T-1	ALL
Current Polarity	275 ipm DC+	
Position [Table 4.10, Item (6)]	3G	1G, 2G, 3G
Weld Progression [Table 4.10, Item (9)]	UP	UP
Backing (YES or NO) [Table 4.10 Item (7)]	YES <i>w/ or w/out backing</i>	
Material/Spec.	Group 1 to Group 1	
Base Metal		
Thickness: (Plate)		
Groove	1	UNLIMITED
Filler	N/A	UNLIMITED
Thickness: (Pipe/Tube)		
Groove	N/A	UNLIMITED
Fillet	N/A	UNLIMITED
Diameter: (Pipe)		
Groove	N/A	OVER 24" DIA.
Fillet	N/A	OVER 24" DIA.
Filler Metal [Table 4.10, Item (3)]		
Spec. No.	A5.20	
Class	E71T-1	
F-No. [Table 4.10, Item (2)]	F8	F6
Gas/Flux Type [Table 4.10 Item (3)]	75% Argon/ 25% CO2	
Other	N/A	N/A

VISUAL INSPECTION (4.8.1)			
Type	Result	Type	Result
3G SIDE BEND	ACCEPTABLE	3G SIDE BEND	ACCEPTABLE
4G SIDE BEND	N/A	4G SIDE BEND	N/A

Appearance N/A Fillet Size N/A
 Fracture Test Root Penetration N/A Macroetch N/A
 (Describe the location, nature, and *ire* of any crack or tearing of the specimen.)

MECHANICAL TEST RESULTS (4.8.2)					
N/A	N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A	N/A

Interpreted by N/A Test Number N/A
 Organization N/A Date N/A

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4 of AWS D1.1, (2000) Structural Welding Code — Steel.

Manufacturer or Contractor _____ Authorized By _____
 Date _____

298/Annex E

WELDING PROCEDURE SPECIFICATION (WPS) Yes
PREQUALIFIED QUALIFIED BY TESTING _____
or PROCEDURE QUALIFICATION RECORDS (PQR) Yes

Company Name 0-21-0204
 Welding Process(es) FCAW
 Supporting PQR No.(s) Prequalified

Identification # 1
 Revision - Date - By -
 Authorized by _____ Date _____
 Type—Manual Semi-Automatic
 Machine Automatic

JOINT DESIGN USED

Type: Single Double Weld
 Backing: Yes No
 Backing Material: ASTM A36
 Root Opening 1/4" Root Face Dimension -
 Groove Angle: 45° Radius (J-U) -
 Back Gouging: Yes No Method -

POSITION

Position of Groove: 3/4 Fillet: _____
 Vertical Progression: Up Down

ELECTRICAL CHARACTERISTICS

Transfer Mode (GMAW) Short-Circuiting
 Globular Spray
 Current: AC DCEP DCEN Pulsed
 Other _____
 Tungsten Electrode (GTAW)
 Size: _____
 Type: _____

BASE METALS

Material Spec: ASTM A36
 Type or Grade _____
 Thickness: Groove 1 Fillet _____
 Diameter (Pipe) _____

TECHNIQUE

Stringer or Weave Bead: STRINGER / WEAVE ROOT
 Multi-pass or Single Pass (per side) MULTIPASS
 Number of Electrodes ONE
 Electrode Spacing Longitudinal _____
 Lateral _____
 Angle _____

FILLER METALS

AWS Specification AWS 5.20
 AWS Classification E71T-1

SHIELDING

Flux _____ Gas Arxon/CO2
 Composition 75%-25%
 Electrode-Flux (Class) _____ Flow Rate 35-40 CFH
 Gas Cup Size 5/8"

Contact Tube to Work Distance 3/4"
 Peening NONE
 Interpass Cleaning: hand wire brush, chipping
hammer grinder or sander

PREHEAT


Preheat Temp., Min _____
 Interpass Temp., Min _____ Max _____

POSTWELD HEAT TREATMENT

Temp. _____
 Time _____

WELDING PROCEDURE

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
		Class	Diam.	Type & Polarity	Amps or Wire Feed Speed			
1-12	FCAW	E71T-1	095	Multipass DC+	275 ipm	29.5	8 ipm	



STRUCTURAL STEEL FABRICATORS OF NEW ENGLAND

BY AUTHORITY OF THE BOARD OF DIRECTORS

Precision Welding & Fabricating, Inc.

having been duly elected to membership
is hereby certified as

Member

and entitled to all privileges thereof

Elected September 1989

21

Consultant

President

05 120 Structural Steel
05 120.3 Material Certifications

MOOR STEEL - BIRMINGHAM
 P.O. Box 2289
 Mt. Pleasant, S.C. 29403
 Phone: (843) 336-6000

*Lynch Inv. 8380
 Precum PO 9407*

CERTIFIED MILL TEST REPORT

100% MEASURED AND MANUFACTURED IN THE USA
 All items produced by Moore-Berkley are cast and
 rolled to a fully killed and fine grain practice

Customer #: 502 - 1
 Customer PO: C10776
 S.O.I. #: 202941
 Invoice #: 274712

SPECIFICATIONS: Tested in accordance with ASTM specification A570M and A370.
 METHOD: A992-00/A36-00A/A372-00-50/A700-00-50/A709-01-36/A709-01-30
 CMA: C50-21-52M

Description	Heat# Grade (a) Test	Yield/ Tensile Ratio	Yield (MPa) (FBI)	Tensile (MPa) (MPS)	Elong (%)	C Fr Fr	No TL	P Sn Ca	S Mn B	SA V W	CN Wb Zx	MI CI CI	CE1 CE2 CE3
M1422 040, 00, 00" W360X32.9 012.1920m	2115194 A992-00	.80	56800	70600	23.31	.0740 .0270 .0001	.8500 .0000 .0012	.0066 .0034 .0001	.0127 .0008 .0001	.3770 .0001 .0061	.0670 .0301 .0000	.0380 2.2486	.2278 2.787 1.314
M1422 040, 00, 00" W360X32.9 012.1920m	2115158 A992-00	.80	52300	65500	26.15	.0890 .0250 .0001	.8600 .0010 .0010	.0045 .0046 .0002	.0173 .0066 .0001	.2180 .0001 .0069	.1090 .0299 .0000	.0360 3.0145	.2282 2.705 1.274
M1422 045, 00, 00" W360X32.9 013.7160m	2115139 A992-00	.82	56100	70400	24.85	.0790 .0250 .0014	.8640 .0020 .0010	.0045 .0032 .0001	.0123 .0099 .0002	.1840 .0008 .0007	.0600 .0292 .0000	.0270 1.9482	.2343 2.708 1.342
M1422 045, 00, 00" W360X32.9 013.7160m	2115143 A992-00	.79	58800	70300	28.36	.0710 .0190 .0004	.7900 .0000 .0017	.0077 .0037 .0002	.0339 .0012 .0001	.1840 .0806 .0055	.0430 .0278 .0000	.0280 2.0287	.2136 2.298 1.220

4 Heat (in) For Char VTR.

Elongation based on 8" (20.32cm) gage length.
 CE1 = $C + (Mn/5) + ((Cr+Mo+V)/5) + ((Ni+Cu)/15)$
 CE2 = $C + ((Mn+Si)/5) + ((Cr+Mo+V+Cb)/5) + ((Ni+Cu)/15)$

I hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with material specifications, and items designated by the purchaser, meet applicable specifications.

---END

Bruce A. Work
 Metallurgist

Jana L. Rami

Commission Expires October 5, 2004



METALLURGICAL DIVISION - EBT TEST CERTIFICATE

BRONWELD
STEEL AND VANADIUM CORPORATION LIMITED
P.O. Box 1000, Durban

TELEPHONE
Durban (031) 6814111
International 27 10 938871 FAX (031) 6877861

Page No: 1

Test Certificate No: 30994/4057 TO WELDM IT MAY CONCERN Account No: 08EP 01 Date: 2000-06-23

Slab Order No: 1024057 44

Customer Order: 6254P LOT 6

Quantity: ASTM A572 GRADE 50 TYPE B - 1997
ASTM A572 - 1998

Product: PRIME HOT ROLLED MILD STEEL STRUCTURAL SECTIONS
Dimensions: 16" X 5 1/2" X 24LB/FT

Total Pieces: 35

Cast No:	Slab No:	0	Sub Slab No:	0	Chem:	C	0.16% Si	0.19% Mn	0.001% P	0.000% S	0.001% N	0.000% Nb	0.000% V	0.015% Ni	0.112% Cr	0.036% Cu	0.067% Al	
721301	0	0	0	0	Chem:	C	0.16% Si	0.19% Mn	0.001% P	0.000% S	0.001% N	0.000% Nb	0.000% V	0.015% Ni	0.112% Cr	0.036% Cu	0.067% Al	
Mech:	AREA	0.494 SQ IN, ELO	28 % CL	2 INCH UTS	78 KSI YP	62 KSI YP	UTS RAT 0.774	W.C.E. 0.246%										

Cast No:	Slab No:	0	Sub Slab No:	0	Chem:	C	0.103% Si	0.151% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.028% Ni	0.114% Cr	0.052% Cu	0.076% Al	
721303	0	0	0	0	Chem:	C	0.103% Si	0.151% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.028% Ni	0.114% Cr	0.052% Cu	0.076% Al	
Mech:	AREA	0.494 SQ IN, ELO	26 % CL	2 INCH UTS	71 KSI YP	63 KSI YP	UTS RAT 0.813	W.C.E. 0.233%										

Cast No:	Slab No:	0	Sub Slab No:	0	Chem:	C	0.091% Si	0.134% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.020% Ni	0.113% Cr	0.061% Cu	0.056% Al	
721305	0	0	0	0	Chem:	C	0.091% Si	0.134% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.020% Ni	0.113% Cr	0.061% Cu	0.056% Al	
Mech:	AREA	0.481 SQ IN, ELO	26 % CL	2 INCH UTS	79 KSI YP	62 KSI YP	UTS RAT 0.782	W.C.E. 0.260%										

Cast No:	Slab No:	0	Sub Slab No:	0	Chem:	C	0.106% Si	0.278% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.026% Ni	0.111% Cr	0.072% Cu	0.062% Al	
721316	0	0	0	0	Chem:	C	0.106% Si	0.278% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.026% Ni	0.111% Cr	0.072% Cu	0.062% Al	
Mech:	AREA	0.398 SQ IN, ELO	21 % CL	2 INCH UTS	75 KSI YP	56 KSI YP	UTS RAT 0.745	W.C.E. 0.278%										

Cast No:	Slab No:	0	Sub Slab No:	0	Chem:	C	0.103% Si	0.227% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.026% Ni	0.113% Cr	0.051% Cu	0.058% Al	
721367	0	0	0	0	Chem:	C	0.103% Si	0.227% Mn	0.000% P	0.000% S	0.000% N	0.000% Nb	0.000% V	0.026% Ni	0.113% Cr	0.051% Cu	0.058% Al	
Mech:	AREA	0.435 SQ IN, ELO	26 % CL	2 INCH UTS	72 KSI YP	61 KSI YP	UTS RAT 0.859	W.C.E. 0.267%										

REMARKS: CL - GAUGE LENGTH, YP - YIELD POINT, UTS - ULTIMATE TENSILE STRENGTH, ELO - ELONGATION, W.C.E. - WELDABILITY CARBON EQUIVALENT. MATERIAL TESTED AND SUPPLIED IN THIS AS ROLLED CONDITION. PRODUCED IN THE REPUBLIC OF SOUTH AFRICA. ROLLING TOLERANCE CONFORMS TO ASTM A6 - 1998. TEST CERTIFICATE CONFORMS TO DIN 50949 3.18/EN 10204 3.1B. WE HEREBY CERTIFY THAT THE MATERIAL HEREIN HAS BEEN TESTED PRIOR TO DISPATCH FROM MILLS.

[Signature]
METALLURGE

ELECTRONICALLY SIGNED TEST CERTIFICATE AVAILABLE ON REQUEST

Stahlwerk Thüringen GmbH
Postfach 27
07331 Unterwellenborn
Germany

INSPECTION CERTIFICATE

ASTM A6 par18.

No. 2809/3



X

Purchaser

TRADEARBED NEW YORK FOR ACCOUNT OF
TRADEARBED INC., NEW YORK

Advice No. A2003012
Order No. 00ZE1104/02
Customer No. L-7831
Quality A992 TRI
according to ASTM A992/98 - A572 GR50
PER AISC TB3 - ASTM A572/97C GR50-
ASTM A36 FINE GRAIN SILICON KILLED

Lot No.	Heat No.	Dimension	Length	Bars	Weight [t]
013	55042	W 18X6X35	55'	37	32,309

Chemical composition [%]

Heat No.	C	Si	Mn	P	S	N	Al	Nb	V	Nb+V
	Cr	Cu	Ni	Mo	Ti	B	CEV	PCM		
55042	0,09	0,20	1,13	,024	,024	,008		,015	,005	,020

Mechanical properties

Heat No.	Yield stress [PSI]	Tensile strength [PSI]	Elongation 50mm [%]	Impact energy [Joule]
55042/1	52.635	74.530	23,0	
55042/2	56,115	72,500	25,8	

Material for galvanization.

[Handwritten signature]



HUTA KATOWICE SA

HUTA KATOWICE SA
41-308 DĄBROWA GÓRNICZA
AL. JOZEFA PIŁSUDSKIEGO 92
POL/NO

1997/07/101

tel.: (048-32) 794 53 33
fax: (048-32) 795 52 00
fax: (048-32) 793 53 09
tlx: 0513365



TEST REPORT

Dufek
27781

No. 4561/E/2000

QUALITY SYSTEM OF OUR COMPANY HAS BEEN CERTIFIED BY THE TÜV CERT ACC. DIN EN ISO 9002

Exporter : HUTA KATOWICE S.A.
41-308 DĄBROWA GÓRNICZA, AL. JOZEFA PIŁSUDSKIEGO 92 POLAND
Importer : DUFERCO S.A.
VIA BAGUTTI 9, LUGANO 6900 SWITZERLAND
Order : NEW HAVEN / K 976 / ONE BLUE STRIP

Contract No. : PL/270545061/97-6262
Manuf. Order No. : 1611264/00
Advice No. : P-15/01929/2
Vagon No. : 315139446979
PKWLU : 27.10.70-13.12
KTMH : 2710701312-DC0030-A0485-3

Product description as per contract:
PRIME HOT ROLLED PROFILES WIDE INCH FLANGE BEAMS.
ACCORDING TO THE CONTRACT NO. PL/270545061/97/6262 ANNEX 10,11.
FOR QUALITIES ASTM A36/ASTM A572, GR. 50-TYPE 2 AND SIZE TOLERANCES ACC.
TO ASTM A6-DUAL CERTIFICATION.

Product description as per standard: 'U' - SHAPES
Dimension : W18"X95 ASTM A6/A6M-96B
Length /m/: 45FT
Steel grade: ASTM A572/H

Quantity	Weight	Mater. No.	Chemical composition - %										Mechanical Properties				
			C	Mn	Si	P	S	Cu	Cr	Ni	V	N2	R _m [MPa]	R _m [MPa]	A200 [%]		
11/	55	89220	0,19	0,77	0,18	0,020	0,022							0,040	395	518	25,0
/		010698													389	514	24,8
1/	6	3566	0,20	0,82	0,22	0,024	0,024							0,050	390	515	24,4
/		030449													399	520	25,8
1/	5	3566	0,18	0,74	0,21	0,018	0,018							0,040	385	494	25,7
/		030453													389	498	24,8
13/	65	46360															

THIS IS TO CERTIFY, THAT THE A.P. PRODUCTS HAVE BEEN MANUFACTURED AND TESTED IN ACCORDANCE WITH THE INDICATED SPECIFICATIONS AND COMPLY WITH THEIR REQUIREMENTS

Certificate Section
Prepared by: 0077
Checked by: 0021

HEAD OF ATTESTATION
DIVISION
Tm ROST H. Sc. Eng.

DĄBROWA GÓRNICZA
15-106-2000

DELEGATED BY THE HUTA KATOWICE SA BOARD

- 34 -
Quality Control Manager
Jerzy MALKA H. Sc. Eng.



LTV COPPERWELD
1855 E. 122nd Street
CHICAGO, IL 60633
(773) 646-4606

Customer Order No. R10152
Internal Order No. 511898
Invoice No. 19010661
Date 08/29/01

TEST REPORT

Customer:	Specification: <i>TR 1246 x 33</i> 12 IN, 6 IN, 3/8 33 Ft ASTM A500 GRB 99
-----------	--

HEAT NO.	CHEMICAL ANALYSIS, %												
	C	Mn	P	S	SI	AL	CE	V	CU	NI	CR		
<u>D20937</u>	C.E.	.38	.22	.80	.012	.009	.02	.053	.001	.00	.016	.010	.020
E24644*	C.E.	.33	.20	.73	.017	.007	.01	.042	.001	.00	.010	.010	.040
T33866*	C.E.	.25	.22	.74	.017	.007	.03	.043	.001	.00	.010	.010	.040

MECHANICAL PROPERTIES					
HEAT NO.	LAB NO.	YIELD STRENGTH PSI	TENSILE STRENGTH PSI	ELONGATION %	HARDNESS Rb
D20937	765A	61200	77200	38	
E24644	624B	54000	71100	38	
T33866	625B	52800	76400	36	

YIELD STRENGTH IS 0.2% OFFSET - ELONGATION IN 2 INCHES

Other Tests
* MELTED & MANUFACTURED IN THE U.S.A. (D)

LTV Copperweld certifies that the material purchased on this order meets all chemical and physical requirements in accordance with the latest applicable ASTM standards.

Blaine Hyde
BLAINE HYDE, QUALITY ASSURANCE MANAGER



MR. L. BOGARD
Dept. 12, 18, 2000
Customer: 81

Sold to		Shipped to									
Material:	10.0x10.0x375x30°0°(2)										
Material No.	Heat	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni
100100375	2A7841	0.05	0.37	0.008	0.008	0.178	0.044				
Vendor	S.Order	Bundle No.	Yield	Tensile	El. 2in	Rb	Certification				
88360	88378	M200005883	089551 Psi	072300 Psi	34.4 %	83	ASTM A500 GR. B & C				
Material Note:	Sales Cr. Note:										
Material:	10.0x10.0x375x30°0°(2)										
Material No.	Heat	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni
100100375	2A7841	0.05	0.37	0.008	0.008	0.178	0.044				
Vendor	S.Order	Bundle No.	Yield	Tensile	El. 2in	Rb	Certification				
88360	88378	M200005883	089551 Psi	072300 Psi	34.4 %	83	ASTM A500 GR. B & C				
Material Note:	Sales Cr. Note:										
Material:	10.0x10.0x375x30°0°(2)										
Material No.	Heat	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni
100100375	2A7841	0.05	0.37	0.008	0.008	0.178	0.044				
Vendor	S.Order	Bundle No.	Yield	Tensile	El. 2in	Rb	Certification				
88360	88378	M200005883	089551 Psi	072300 Psi	34.4 %	83	ASTM A500 GR. B & C				
Material Note:	Sales Cr. Note:										
Material:	10.0x10.0x375x30°0°(2)										
Material No.	Heat	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni
100100375	88348	0.18	0.74	0.008	0.007	0.020	0.040				
Vendor	S.Order	Bundle No.	Yield	Tensile	El. 2in	Rb	Certification				
88360	88378	M200003158	880338 Psi	688281 Psi	34.4 %	78	ASTM A500 GR. B & C				
Material Note:	Sales Cr. Note:										
Material:	6.0x3.0x12x40°0°(2)										
Material No.	Heat	C	Mn	P	S	Si	Al	Cu	Cb	Mo	Ni
88360136000	88348	0.170	0.820	0.018	0.017	0.110	0.400	0.040			
Vendor	S.Order	Bundle No.	Yield	Tensile	El. 2in	Rb	Certification				
88360	88348	M100001888	70881 Psi	72880 Psi	25 %	84	ASTM A500 GR. B & C				
Material Note:	Sales Cr. Note:										

Authorized by Quality Assurance: _____

800 CLARK ST., P.O. BOX 870, HARROW, ONTARIO NOR 1G0
HARROW - (518) 738-3541 FAX - (518) 738-3587

Website: www.atlastube.com

7



200 Clark Street, Morrow, Ohio 44130
Tel. (216) 734-5000 Fax (216) 734-5004



Ref. BL 60075308
Date: 02.11.2007
Customer: 81

Shipped to

Material: **TR946 X 50**
Material No. **2093845**
S.004.0x280x48"0"0(2x3).
Weight **48886** C Mn P S Si Al Cu Cr Mo Ni
0.15 0.500 0.010 0.008 0.007 0.038 0.007 0.005 0.009 0.008
P. order **C10884** S. Order **80221** Bundle No **M100064768** Yield **88987** Psi Tensile **071985** Psi Elong. **25.4** %
Material Note: **ASTM A500 GR. B & C**
Sales Cr. Note:

Material: **TR946 X 50**
Material No. **2043844**
S.004.0x278x50"0"0(2x1).
Weight **34400** C Mn P S Si Al Cu Cr Mo Ni
0.17 0.78 0.027 0.009 0.037 0.032
P. order **C10884** S. Order **80221** Bundle No **M100064873** Yield **88082** Psi Tensile **071807** Psi Elong. **24.8** %
Material Note: **ASTM A500 GR. B & C**
Sales Cr. Note:

Material: **TR946 X 50**
Material No. **2043844**
S.004.0x278x50"0"0(2x1).
Weight **34400** C Mn P S Si Al Cu Cr Mo Ni
0.17 0.78 0.027 0.008 0.037 0.032
P. order **C10884** S. Order **80221** Bundle No **M100064873** Yield **88082** Psi Tensile **071807** Psi Elong. **24.8** %
Material Note: **ASTM A500 GR. B & C**
Sales Cr. Note:

Material: **TR946 X 75**
Material No. **2043843**
S.004.0x278x75"0"0(2x2).
Weight **6028257** C Mn P S Si Al Cu Cr Mo Ni
0.145 0.78 0.018 0.015 0.023 0.063
P. order **C10884** S. Order **80221** Bundle No **M100064859** Yield **88370** Psi Tensile **071044** Psi Elong. **25.4** %
Material Note: **ASTM A500 GR. B & C**
Sales Cr. Note:

Material: **TR946 X 40**
Material No. **2043841**
S.004.0x280x40"0"0(2x4).
Weight **48810** C Mn P S Si Al Cu Cr Mo Ni
0.18 0.77 0.012 0.009 0.012 0.080
P. order **C10884** S. Order **80221** Bundle No **M100064768** Yield **88868** Psi Tensile **081658** Psi Elong. **23.0** %
Material Note: **ASTM A500 GR. B & C**
Sales Cr. Note:

[Signature]
Sales Supervisor
Shipping Clerk

Authorized by Quality Assurance



Steel Tube Institute
OF SOUTH AFRICA

8



800 Clark Street, Hamilton, Ontario, Canada N9R 1G0
Tel. (519) 738-9000 Fax (519) 738-4000



Ref. # L90084183
Date: 10.18.2001
Customer: 01

Shipped to

724918 x 30

Material	S.0x4.0x378x30"0"(2x2)				Material No. 80040375						
Heat	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	
724918	0.190	0.800	0.010	0.004	0.040	0.034	0.018	0.008	0.002	0.011	
P.order	S.Order		Bundle No		Yield	Tensile		Eln.2in	Certification		
C10837 RAIL	84318		M100081718		067102 Psi	076734 Psi		28.7 %	ASTM A500 GR.B & C		

Material Note:
Sales Cr.Note:

724918 x 30

Material	S.0x4.0x300x30"0"(2x2)				Material No. 80040500						
Heat	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	
00258847	0.188	0.880	0.020	0.020	0.018	0.041	0.000	0.000	0.000	0.000	
P.order	S.Order		Bundle No		Yield	Tensile		Eln.2in	Certification		
C10837 RAIL	84318		M100081701		081387 Psi	085000 Psi		28.3 %	ASTM A500 GR.B & C		

Material Note:
Sales Cr.Note:

7084 x 30

Material	S.0x4.0x250x30"0"(2x2)				Material No. 80080350						
Heat	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	
887483	0.018	0.780	0.013	0.008	0.011	0.044	0.000	0.000	0.000	0.000	
P.order	S.Order		Bundle No		Yield	Tensile		Eln.2in	Certification		
C10837 RAIL	84318		M200086868		064808 Psi	078031 Psi		24.8 %	ASTM A500 GR.B & C		

Material Note:
Sales Cr.Note:

7086 x 30

Material	S.0x4.0x378x30"0"(2x2)				Material No. 80080375						
Heat	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	
724788	0.180	0.800	0.012	0.008	0.080	0.040	0.000	0.000	0.000	0.000	
P.order	S.Order		Bundle No		Yield	Tensile		Eln.2in	Certification		
C10837 RAIL	84318		M200086474		068134 Psi	081185 Psi		22.5 %	ASTM A500 GR.B & C		

Material Note:
Sales Cr.Note:

7086 x 30

Material	S.0x4.0x378x48"0"(2x2)				Material No. 80080375						
Heat	C	Mn	P	S	SI	Al	Cu	Cb	Mo	Ni	
887812	0.180	0.820	0.011	0.005	0.080	0.041	0.000	0.000	0.000	0.000	
P.order	S.Order		Bundle No		Yield	Tensile		Eln.2in	Certification		
C10837 RAIL	84318		M200086477		088858 Psi	078891 Psi		28.0 %	ASTM A500 GR.B & C		

Material Note:
Sales Cr.Note:

Authorized by Quality Assurance: _____



NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

TEST CERTIFICATE

Sold to:
 Ship to:

DATE SHIPPED: 04/04/01
 B/L #: 100519
 P.O. #: C9941
 SALES ORDER #: 100390

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
SS Square Tubing	4x4x0.250x600 TD44x 50	32	/412K5901	N/A R039106
SS Square Tubing	4x4x0.375x420 TD46 x 25	12	/412K3651	N/A R039107
SS Square Tubing	4x4x0.375x480 x 40	8	/412K3681	N/A R039108
SS Square Tubing	4x4x0.375x540 x 45	8	BETH/412J8942	N/A R039109
SS Square Tubing	4x4x0.375x600 x 50	8	BETH/412J9051	N/A R039110

Heat Number	Chemical Analysis															
	C	Mn	P	S	Si	Cu	Ni	Cr	Mb	Mo	V	Al	N	Sn	B	Ti
412K5901	0.230	0.780	0.014	0.014	0.013	0.040	0.030	0.030	-	0.002	0.002	0.064	0.001	-	-	-
412K3681	0.210	0.800	0.022	0.015	-	-	-	-	-	-	-	-	-	-	-	-
BETH/412J8942	0.200	0.760	0.009	0.018	0.016	0.020	0.020	0.020	-	0.003	0.001	0.087	0.001	-	-	-
BETH/412J9051	0.230	0.740	0.010	0.017	0.013	0.020	0.030	0.030	-	0.002	0.001	0.060	0.003	-	-	-

APR 4, 2001 10:11:24

10

NOVA TUBE AND STEEL CORPORATION
 600 Dean Sievers Place
 Morrisville, PA, 19067
 Tel: 215-295-8813 Fax: 215-295-8798

TEST CERTIFICATE

Sold to:
 Ship to:

DATE SHIPPED: 08/30/01
 B/L #: 102121
 P.O. #: C10872
 SALES ORDER #: 101381

Description	Dimensions	Pcs	Mill/Heat Number	Specifications
Hot Roll Rectangular Tub	6x2x0.250x28872624x24	15	BETH/411K5251	ASTM A500 Grade C
68 Square Tubing	4x4x0.313x4807045x40	3	BETH/422K5511	ASTM A500 Grade C
68 Square Tubing	4x4x0.375x6007046x50	24	BETH/422K3312	ASTM A500 Grade C

Heat Number	Chemical Analysis															
	C	Mn	P	S	Si	Cu	Ni	Cr	Cb	Mo	V	Al	N	Sn	As	Ti
BETH/411K5251 044957	0.320	0.790	0.016	0.015	0.007	0.030	0.030	0.030		0.001	0.001	0.050	0.004	-	-	-
Melted & Manufactured in U.S.A.																
BETH/422K3312 204450	0.310	0.730	0.013	0.012	0.015	0.040	0.020	0.020		0.001	0.001	0.050	0.003	-	-	-
Melted & Manufactured in U.S.A.																

Mechanical Test Results				
Heat Number/Size	Yield Strength	Tensile Strength	Elong. %	Hardness
BETH/411K5251 6x2x0.250	61,000	69,000	26.00	
BETH/422K5511 4x4x0.313	57,500	64,500	32.00	
BETH/422K3312 4x4x0.375	59,500	70,000	29.00	

8 30, 2001 12:48:19

11

ALIGN TYPE DIRECTLY ON THIS LINE

WHEN USING A TYPEWRITER SET TAB STOPS AS SHOWN ON THIS STUD

Fold at (b) to fit in 77 DUO-VIEW Envelope

PRECISION WELDING & FABRICATION, INC.

690 Stroudwater Street P.O. Box 880
WESTBROOK, MAINE 04098-0880

(207) 854-9330
FAX (207) 854-9694

PURCHASE ORDER

Show this Purchase Order Number on all correspondence, invoices, shipping papers and packages.

9467

TO

K-L Tech
Team

DATE 1-22-02	REQUISITION NO. 1973 <i>AMS</i>
SHIP TO	

>								
112	3/4" A325 TC	x	1 3/4"					
105	" "	x	2 1/2"					
105	S	x	2 3/4"					
132		x	2"					
31	3/4" expansion	x	0-5"					

- Please send _____ copies of your invoice.
- Order is to be entered in accordance with prices, delivery and specifications shown above.
- Notify us immediately if you are unable to ship as specified.

To Reorder: 800-225-6380 or nabe.com

AMS
AUTHORIZED BY
9522

TO: Becker Structural Eng.
ATTN: Ethan Knice
From: Sol

2-2-02

12

Abstract of
ASTM A325
1985

HIGH-STRENGTH BOLTS FOR STRUCTURAL STEEL JOINTS

STRUCTURAL
BOLTING

IFI Notes:

- SOC*
1. ASTM A325 is a specification developed through the procedures of ASTM. A325 is under the jurisdiction of ASTM Committee F-16 on Fasteners.
 2. This abstract presents the chemical and mechanical requirements of various types of carbon and alloy steel bolts commonly known as "A325 high strength structural bolts." It omits those requirements dealing with quality assurance and inspection, and a listing of applicable documents. For the omitted information, refer to the complete A325.
 3. The paragraph numbers throughout this abstract are those of the complete A325 - 85.
 4. For a discussion of high-strength structural bolting, refer to page E-7.
 5. ASTM A325 - 85 is abstracted, with permission, from the Annual Book of ASTM Standards, copyright American Society for Testing and Materials, 1916 Race Street, Philadelphia, PA 19103 U.S.A.
- From Jimmy K. L. K. J. J.*

1. scope.

1.1 This specification covers the chemical and mechanical requirements of various types of quenched and tempered Steel bolts commonly known as "high-strength structural bolts," intended for use in structural joints that are covered under requirements of the Specifications for Structural Joints Using ASTM A325 or A490 Bolts, issued by the Research Council on Structural Connections of the Engineering Foundation. Types of bolts covered in this specification are:

1.1.1 *Type 1* — Bolts made of medium-carbon steel, supplied in sizes ½ to 1½ in., inclusive, in diameter.

1.1.2 *Type 2* — Bolts made from what is generally described as low-carbon martensite steel, supplied in sizes ½ to 1½ in., inclusive, in diameter.

1.1.3 *Type 3* — Bolts, ½ to 1½ in., inclusive in diameter having atmospheric corrosion resistance and weathering characteristics comparable to that of the steels covered in ASTM A242, A588/A588M, and A709 (these steels have atmospheric corrosion resistance approximately two times that of carbon structural steel, with copper).

1.2 When the bolt type is not specified, either Type 1 or Type 2 may be supplied at the option

of the manufacturer. Type 3 bolts may be supplied by the manufacturer if agreed by the purchaser. Where elevated temperature applications are involved, Type 1 bolts shall be specified by the purchaser on the order.

1.3 When atmospheric corrosion resistance is required, Type 3 bolts shall be specified by the purchaser in any inquiry or order.

1.4 This specification provides that heavy hex structural bolts shall be furnished unless other dimensional requirements are stipulated in the purchase inquiry and order (see S.1).

1.6 When zinc-coated high-strength structural bolts are specified, the bolts shall be either Type 1 or 2, at the manufacturer's option, unless otherwise ordered by the purchaser. Zinc-coated bolts and nuts shall be shipped in the same container.

1.6 Unless otherwise specified, all nuts used on these bolts shall conform to the requirements of ASTM A194/A194M, page B-115, or A563, page B-106, shall be heavy hex, and shall be of the class and surface finish for each type of bolt as follows:

Bolt Type and Finish	Nut Class and Finish
1 and 2, plain (noncoated)	A563 - C, C3, D, DH, DH3, plain
	A194 - 2, 2H, plain
1 and 2, galvanized	A563 - DH galvanized A194 - 2H, galvanized
3, plain	A563 - C3, DH3, plain

13

STRUCTURAL
BOLTING

HIGH-STRENGTH BOLTS FOR STRUCTURAL STEEL JOINTS

Abstract of
ASTM A325
1985

Table 3 Hardness Requirements for Bolts

Bolt Size, in.	Hardness Number			
	Brinell		Rockwell C	
	min	max	min	max
1/2 to 1, incl.	248	331	24	35
1 1/4 to 1 1/2, incl.	223	293	19	31

4.5 If heat treatment is performed by a sub-contractor the heat-treated material shall be returned to the manufacturer for testing.

4.6 If zinc coating is performed by a sub-contractor, all bolts shall be returned to the manufacturer for sampling and testing in accordance with 92.8 (and with 6.6 if Type 2).

5. Chemical Composition.

5.1 Type 1 and 2 bolts shall conform to the requirements as to chemical composition prescribed in Table 1.

5.2 Type 3 bolts shall conform to one of the chemical compositions prescribed in Table 2. The selection of the chemical composition, A, B, C, D, E, or F, shall be at the option of the bolt manufacturer.

6.3 Product analyses may be made by the purchaser from finished material representing each lot of bolts. The chemical composition thus determined shall conform to the requirements prescribed in 5.1 or 5.2.

5.4. Application of heats of steel to which bismuth, selenium, tellurium or lead has been intentionally added shall not be permitted for bolts.

Table 4 Tensile Requirements for Full Size Bolts

Bolt Size, Threads per Inch and Series Designation	Stress Area, ^a in. ²	Tensile Strength, ^b min. lbf	Proof Load, ^b Length Measurement Method	Alternative Proof Load, ^b Yield Strength Method, min
Column 1	Column 2	Column 3	Column 4	Column 5
1/2-13 UNC	0.142	17,050	12,050	13,050
1/2-11 UNC	0.226	27,100	19,230	20,800
3/8-10 UNC	0.334	40,100	28,400	30,700
3/8-9 UNC	0.452	55,450	39,250	42,500
1/2-8 UNC	0.606	72,700	51,500	55,750
1 1/4-7 UNC	0.763	90,100	56,450	61,800
1 1/4-6 UN	0.790	82,950	58,450	64,000
1 1/2-7 UNC	0.969	101,700	71,700	78,500
1 1/2-8 UN	1.000	105,000	74,000	81,000
1 3/8-6 UNC	1.155	121,300	85,450	93,550
1 3/8-8 UN	1.233	129,500	91,250	99,870
1 1/2-6 UNC	1.405	147,500	104,000	113,800
1 1/2-8 UN	1.492	156,700	110,400	120,850

^aThe stress area is calculated as follows:

$$A_s = 0.7854 [D - (0.8743/n)]^2$$

where:

- A_s = stress area, in.²
- D = nominal bolt size, and
- n = threads per inch.

^bLoads tabulated are based on the following:




Bolt Size, in.	Column 3	Column 4	Column 5
1/2 to 1, incl.	120,000 psi	85,000 psi	92,000 psi
1 1/4 to 1 1/2, incl.	105,000 psi	74,000 psi	81,000 psi

STRUCTURAL
BOLTING

COMMENTARY ON HIGH STRENGTH STRUCTURAL BOLTING

IFI

Table 4 High Strength Structural Bolts

Item No.	Designation	Material Description	Surface Finish	Head Identification Marking
1	A325, Type 1	Medium carbon steel, quenched and tempered	plain	A325
2	A325, Type 2	Low carbon martensite steel, quenched and tempered	plain	 A325
3	A325, Type 3	Weathering steel, quenched and tempered	plain	<u>A325</u>
4	A325, Type 1	Medium carbon steel, quenched and tempered	galvanized	A325
5	A325, Type 2	Low carbon martensite steel, quenched and tempered	galvanized	 A325
6	A490, Type 1	Alloy steel, quenched and tempered	plain	A490
7	A490, Type 2	Low carbon martensite steel, quenched and tempered	plain	 A490
8	A490, Type 3	Weathering steel, quenched and tempered	plain	<u>A490</u>
See Note 1	3		2, 3	4

Notes:

- Each Item No. is a combination of a material (specification number and steel type) and a surface finish.
- "Galvanized" includes zinc coating by either the hot-dip or mechanical deposition method.
- In the interests of potential economies to the purchaser, ASTM A325 and A490 provide for certain substitutions of bolt types and plating methods as follows:
 - The purchaser retains the right to specify the material type and galvanizing process.
 - For A325 plain bolts, if the purchaser does not specify the material type, the supplier, at his option, may furnish either Type 1 or Type 2; and further, if the purchaser agrees, the supplier may furnish Type 3.
 - For A325 galvanized bolts, if the purchaser does not specify the material type, the supplier, at his option, may furnish either Type 1 or Type 2.
 - For A325 galvanized bolts, if the purchaser does not specify the plating or coating method, the supplier, at his option, may supply hot-dip galvanized bolts or bolts with mechanically deposited zinc coatings.
 - For A490 bolts, if the purchaser does not specify the material type, the supplier, at his option, may furnish Type 1, Type 2 or Type 3.
- In addition to the identification markings shown in the table, all bolts must be marked with the manufacturer's symbol.



15



IFI

COMMENTARY ON HIGH STRENGTH STRUCTURAL BOLTING

**STRUCTURAL
BOLTING**
Table 5 Nuts for High Strength Structural Bolts

Item No.	Designation	Material Description	Nut Identification Marking
A	A563, Grade C	Carbon steel, may be heat treated	
B	A563, Grade C3	Weathering steel, may be heat treated	
C	A563, Grade D	Carbon steel, may be heat treated	D
D, DG	A563, Grade DH	Carbon steel, quenched and tempered	DH
E	A563, Grade DH3	Weathering steel, quenched and tempered	DH3
F	A194/A194M, Grade 2	Carbon steel	2
G, GG	A194/A194M, Grade 2H	Carbon steel, quenched and tempered	2H
See Note 1	2		3

Notes:

1. Single letter Item Nos. are grades of nuts furnished plain, i.e. non-plated or non-coated. Item Nos. suffixed with the letter "G" are the same grade of nut but furnished overlapped and either hot-dip galvanized or with a mechanically deposited zinc coating.
2. In the interests of potential economies to the purchaser, ASTM permits the supplier to furnish a stronger grade of nut as a substitute for the grade ordered providing the purchaser is notified and agrees with the substitution. ASTM A563 also permits the substitution of A194/A194M Grade 2 nuts for A563 Grades C or D nuts, and A194/A194M Grade 2H nuts for A563 Grades C, D, or DH nuts.
3. In addition to the identification markings shown in the table, all nuts must be marked with the manufacturer's symbol.

medium carbon steel (e.g. AISI 1035 or 1036), low carbon martensite steel (e.g. AISI 10B18 or 10B21), and atmospheric corrosion resistant steel, commonly known as "weathering" steel.

ASTM A490, page E-18, also recognizes 3 types of steel — carbon alloy steel (e.g. AISI 4037, 4140 and 8835), low carbon martensite steel (for sizes 1 in. and smaller only), and atmospheric corrosion resistant steel.

For fuller information on these various steel types, refer to page B-9.

Table 4 details the material types and surface finishes recognized in each specification. Footnotes explain the purchaser/supplier options with respect to material choice and plating methods.

B. Nuts.

Nuts for A325 and A490 bolts are heavy hex nuts with dimensions as given in ANSI/ASME 018.22, page D-14.

ASTM A563, page B-108, covers the various strength grades of carbon steel nuts. Five of its

grades — C, C3, D, DH, and DH3 — are suited for use with A325 and/or A490 bolts. ASTM A194/A194M, page B-115, covers several grades of carbon and alloy steel nuts. Two of its grades — 2 and 2H — are frequently used with high strength structural bolts.

Table 5 details the various nut strength grades and explains, in footnotes, permissible substitutions

C. Washers.

Hardened flat circular washers and beveled washers are covered in ASTM F436, page L-23.

The Research Council in its assembly specification specifies these rules regarding use of hardened washers —

- 1) When using A325 bolts, washers are not required if a) the holes in the outer plies are of standard size, b) fasteners are to be tightened using the turn-of-nut method, and c) neither outer face of the connected parts has a slope greater than

16



E-5

COMMENTARY ON HIGH STRENGTH
STRUCTURAL BOLTING

- 1:20 with respect to a plane normal to the bolt axis
- 2) A325 bolts tightened by techniques other than the turn-of-nut method shall have a hardened washer under the bolt head or nut whichever is the element turned in tightening.
 - 3) When using A490 bolts, a hardened washer must be used under the element turned in tightening. Additionally, a hardened washer must be used under the non-turned element if the material against which it bears has a specified minimum yield strength less than 40 ksi.
 - 4) Hardened washers of standard thickness shall be installed over oversize and short slotted holes in outer plies of the connected material. Hardened washers of special thickness (5/16 in. min) shall be installed over long slotted holes and also over oversize and short slotted holes when using A490 bolts of sizes 1-1/8 in and larger.
 - 5) A hardened beveled washer shall be used to compensate for lack of parallelism when an outer face has a slope greater than 1:20 with respect to a plane normal to the bolt axis.

D. Platings.

When corrosion resistant protection for A325 bolts and nuts is needed, the fasteners are normally either hot-dip galvanized (ASTM A153, page B-165) or provided with a mechanically deposited zinc coating (ASTM B695, page B-168). Rarely are A325 bolts electroplated or coated by chemical conversion methods.

ASTM A325 permits the plating of bolts made of either Type 1 or Type 2 steels. Type 3 steels, because of their "built in" corrosion protection, are supplied bare without any need for additive finishes. Suitable nuts for zinc coated A325 bolts are ASTM A563 Grade DH or A194/A194M Grade 2H.

The Research Council on Structural Connections, supported by ASTM Committee F-16, strongly advises against galvanizing or zinc coating A490 bolts. The reason is their higher strength (and higher hardness) gives them an unacceptably high risk of embrittlement and the possibility of failure in service by stress

corrosion. (Refer to page 8-35 for a fuller discussion.) ASTM A490 prohibits the plating of bolts. When corrosion protection is needed, A490 Type 3 bolts should be considered.

The performance of hot-dip galvanized fasteners versus those with mechanically deposited zinc coatings has been under close examination for well over 25 years. Research has satisfactorily demonstrated an equivalency of corrosion protection of fasteners having an equal thickness of zinc coating. Substituting one for the other should not affect the ultimate survivability of a fastener in a corrosive atmosphere. However, it is well recognized that other concerns may influence a purchaser's reference. Consequently, ASTM A325 carefully preserves the purchaser's right to specify which of the two deposition methods must be used. In the absence of purchaser instructions, the option reverts to the supplier. In such cases, competitive economics usually dictate the decision.

Plating increases the size (maximum material condition) of both externally and internally threaded fasteners. Standard zinc coatings deposited by either the hot-dip process or by mechanical deposition have an average thickness of about 0.002 in. Consequently, without some adjustment of thread size mating fasteners would not assemble.

High strength structural bolt and nut plating practice is to plate standard bolts (having threads within Class 2A tolerances before plating) and to provide the needed assembleability by increasing the thread diameters of the internal thread by overlapping the nut. Me diametral amounts that nuts are tapped oversize are specified in ASTM A563. Normal practice is to tap hot-dip galvanized nuts following galvanizing and to tap mechanically deposited zinc coated nuts prior to coating. This means that the threads of galvanized nuts are bare, but this doesn't diminish corrosion protection because of the sacrificially supporting plating on the bolt threads, coupled with the sealing effect of high bolt preload.

For fuller information refer to page A-10 and B-44.

E. Bolt/Nut Combinations.

Table 6 details the various bolt/nut combinations permitted by ASTM Specifications A325, A490 and A563. The recommended combination

17



IFI

COMMENTARY ON HIGH STRENGTH STRUCTURAL BOLTING

STRUCTURAL
BOLTING

Table 6 High Strength Structural Bolt/Nut Combinations

Item Nos.	Recommended Combinations			Alternative Combinations Item Nos.
	Bolt	Nut	Finish	
1-A	A325, Type 1	A563, Grade C	Plain	1-B, 1-C, 1-D, 1-E, 1-F, 1-G 2-A, 2-B, 2-C, 2-D, 2-E, 2-F, 2-G 3-A, 3-B, 3-C, 3-D, 3-E, 3-F, 3-G
2-A	A325, Type 2	A563, Grade C	Plain	2-B, 2-C, 2-D, 2-E, 2-F, 2-G 1-A, 1-B, 1-C, 1-D, 1-E, 1-F, 1-G 3-A, 3-B, 3-C, 3-D, 3-E, 3-F, 3-G
3-G	A325, Type 3	A563, Grade C3	Plain	3-E
4-DG	A325, Type 1	A563, Grade DH	Galvanized	4-GG, 5-DG, 5-GG
5-DG	A325, Type 2	A563, Grade DH	Galvanized	5-GG, 4-DG, 4-GG
6-D	A490, Type 1	A563, Grade DH	Plain	6-E, 6-G, 7-D, 7-E, 7-G, 8-D, 8-E, 8-G
7-D	A490, Type 2	A563, Grade DH	Plain	7-E, 7-G, 8-D, 8-E, 8-G, 8-D, 8-E, 8-G
8-E	A490, Type 3	A563, Grade DH3	Plain	None

Note: Item No. numerals identify bolt types described in Table 4 and Item No. letters identify nut grades described in Table 5.

is a "first choice;" the alternate combinations are those permitted by the ASTM Specifications when purchaser/supplier options are exercised (refer to footnotes of Tables 4 and 5). The bolt/nut performance of any alternate combination, when used in a structural joint, will equal or be better than the recommended combination. Numbers (1 thru 8) are the bolt item numbers given in Table 4, letters (A thru G) are the nut item numbers given in Table 5.

F. Shear Planes.

In bearing-type structural connections — those in which the service loads are supported in shear by the bolts — allowable shear stresses for the bolts are reduced by 30 percent if a shear plane occurs through its threaded section. Consequently, it is frequently important for the designer to check shear plane locations to learn where they occur in the bolt length. It is easily done.

For each bolt length there is a specified body length. Body length is the minimum distance from the underhead bearing surface of the bolt to the last scratch of thread or top of the extrusion angle. This means that at least this length of full diameter unthreaded body is available.

By formula, the minimum body length equals the bolt's nominal length minus its thread transition length, $L_{a \min} = L_{nom} - L_T = Y \max$. For L_T and Y values, refer to page E-30;

Using the specified body length the designer can quickly check the location of shear planes in any joint. As an example —

A structural joint is comprised of 3 plies, the outer plates are each $\frac{1}{2}$ in. thick and the interior plate is 1 in. Hardened flat washers will be used under the bolt head and nut and $\frac{7}{8}$ in. bolts will be used. The grip is $2 \times 0.5 + 1.0 + 2 \times 0.136 = 2.272$ in. Referring to Table 7, a $\frac{7}{8} \times 3.5$ in. bolt is the correct choice. Its specified body length is 1.72 in. The two shear planes occur at distances of $0.136 + 0.5 = 0.636$ in. and $0.136 + 0.5 + 1.0 = 1.636$ in. from the underside of the bolt head, regardless from which side of the joint the bolt is installed. Both shear planes occur through full body and not through the threaded length.

Another example —

Assume again a joint of 3 plies with the outer plates $\frac{5}{8}$ in. and $\frac{5}{16}$ in. and the interior plate 1 in. Only one washer is needed, to be placed under the turned member. Again, $\frac{7}{8}$ in. bolts will be used. The grip is $0.312 + 1.0 +$

18

46

E-7

The Lincoln Electric Company
22801 St. Clair Avenue
Cleveland, Ohio 44117-1199

CERTIFICATE OF CONFORMANCE
(APPLIES ONLY TO U.S. PRODUCTS)
SUPPLIED TO:

Order No.:
Production Code No.:

Product: Code-Ard[®] 7818 MFR™
Classification: E7018 (ALSO MEETS THE REQUIREMENTS OF EQUIVALENT)
Specification: AWS A5.1-01, ASME BFA-5.1
Date Completed: May 1, 2000

1 Year

This is to certify that the product named above and supplied on the referenced order number is of the same classification, manufacturing process, and material requirements as the material which was used for the test that was conducted on the date shown, the results of which are shown below. All tests required by the specifications shown for classification were performed at that time and the material tested met all requirements. It was manufactured and supplied according to the Quality System Program of the Lincoln Electric Company, Cleveland, Ohio, U.S.A., which meets the requirements of ISO 9002, NCA31800, AWS/AWS A5.01, AS Z 9002, and other specification and military requirements, as applicable. The Quality System Program has been approved by ASME, ABS, and VATTU.

Operating Settings, Mechanical Properties (in the as-welded condition) and Chemical Analysis of the weld deposit were as follows:


TESTING METHOD	E7018		S116		94	
	AC	DC+	AC	DC+	AC	DC+
Charpy (Temp)	190	175	240	220	305	325
Plate Thickness (in.)	3/4	3/4	3/4	3/4	1	1
Preheat Temp.	160	160	147	147	167	167
Postheat Temp. (°F)	225	225	225	225	225	225
Interpass Temp. (°F)	250	250	225	225	225	225
Tensile Strength (ksi)	82,000	82,700	81,400	81,800	81,700	79,800
Yield Strength (ksi)	70,200	69,200	68,000	68,700	69,200	68,200
Elongation, 5 in. L	20	20	20	20	21	21
Reduction of Area	51	57	59	57	57	56
Impact Properties (Charpy V-notch)						
Temp at -50°F	70	102	84	194	205	166
	(84, 84, 88)	(128, 141, 209)	(81, 84, 90)	(78, 104, 129)	(98, 104, 118)	(103, 142, 257)
% C	.05	.05	.05	.05	.05	.05
Mn	1.25	1.24	1.11	1.19	1.09	1.15
Si	.41	.38	.45	.46	.48	.51
Ni	.06	.06	.06	.06	.06	.06
Cu	.04	.04	.06	.06	.04	.04
Al	.01	.01	.01	.01	.01	.01
V	<.01	<.01	<.01	<.01	<.01	<.01
Total alloy (C,Mn)	1.37	1.36	1.36	1.30	1.38	1.24
Coating Methods (%)	0.0	0.0	0.0	0.0	0.0	0.0

WARRANTY STATEMENT: Lincoln Electric Company warrants that the material and workmanship of the product named above and supplied on the referenced order number is of the same classification, manufacturing process, and material requirements as the material which was used for the test that was conducted on the date shown, the results of which are shown below. All tests required by the specifications shown for classification were performed at that time and the material tested met all requirements. It was manufactured and supplied according to the Quality System Program of the Lincoln Electric Company, Cleveland, Ohio, U.S.A., which meets the requirements of ISO 9002, NCA31800, AWS/AWS A5.01, AS Z 9002, and other specification and military requirements, as applicable. The Quality System Program has been approved by ASME, ABS, and VATTU.

This certificate is valid only for the material and workmanship of the product named above and supplied on the referenced order number. It does not apply to any other material or workmanship.

Total of 21 grams of resistance per pound of dry wt.

Cert. No. 61500



Signature: Donald J. Bell
Title: CERTIFICATION SUPERVISOR

500722973

05/02/02 08:38 FAX 6038861140

VULCRAFT

* NORTHLAND



VULCRAFT SALES CORPORATION
New England Sales District
2048 N. BROADWAY, SUITE 204, SALEM, NH 03079
TELEPHONE 603/884-1140
FAX 603/884-1140

DATE : May 2, 2002

*NORTHLAND STEEL CORP.
148 PARK STREET
N. READING, MA 01864

Reference: AVIS AUTOMOBILE SERV
P.O. 01-318
VULCRAFT # 26-01-0501

Gentlemen:

This is to certify that Vulcraft, Division of Nucor Corporation, Florence, S.C., is a member of the Steel Deck Institute.

As members of the Steel Deck Institute, Vulcraft's section properties are determined using the appropriate provisions of the latest edition of the American Iron and Steel Institute's specification for the design of cold-formed steel structural members and is built with strict adherence to the standard specifications of the Steel Deck Institute.

Sincerely,

Vulcraft Division

ALPHONSO LUCAS
N.E. District Sales Manager

20

1000

NORTHLAND DETAILING

05/02/02 THU 09:55 FAX 978 664 6519

05/02/02 08:37 FAX 8038941149

VULCRAFT

+ NORTHLAND

WVA



VULCRAFT SALES CORPORATION
New England Sales District
200 N. BROADWAY, SUITE 200, SALEM, NH 03078
TELEPHONE 803894-1149
FAX 803894-1149

DATE: May 2, 2002

*NORTHLAND STEEL CORP
148 PARK STREET
N READING, MA 01864

Reference: AVIS AUTOMOBILE SERF
P.O. 01-318
VULCRAFT # 26-01-0501

Gentlemen:

Vulcraft Division, Nucor Corporation, hereby certifies that we are a member of the Steel Joist Institute and the Vulcraft open web steel joists are designed and manufactured in accordance with the standard joist specifications of the Steel Joist Institute.

These joists will safely support a uniformly distributed load as designated in the applicable Steel Joist Institute load table, for the particular type and span, when field applications are in accordance with these specifications.

Sincerely,

Vulcraft Division

ALPHONSO LUCAS
N E District Sales Manager

05425 Light Gauge Roof Trusses
05425 Light Gauge Roof Trusses Inspection Reports

BECKER

structural engineers

Date: February 21, 2002

Time: 11:00am

Temp: 40's

Weather: Fog

Project: Avis Rental Car Facility
South Portland, Maine

Inspection Report - Trusses Material: Light Gage

Location: Main Building Trusses

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	
x				Spacing					
x				Condition					
			x	Anchorage					
			x	Temp Bracing					
			x	Perm Bracing					
			x	Sheathing Attach					
			x	Size					

Notes: Truss erection at main building just begun.

Signed: 
 Ethan A. Rhile, P. E.

Date: 3/1/02

WO 768 01

Offices:
Dover, NH
Manchester, NH :
N. Chelmsford, MA

GEOTECHNICAL CONSULTING
SITE INSPECTIONS
MATERIAL TESTING

JOHN TURNER CONSULTING, INC.

FIELD OBSERVATION REPORT

CLIENT: Becker Structural Engineers, Inc.
Attn: Mr. Paul Becker
19 Commercial Street
Portland, ME 04101

PROJECT: Avis Rent A Car System
Portland Jetport
Portland, NH

DATE: March 8, 2002 **REPORT #:** 01-196-020

As requested by our client a visit was made on this date for inspection of steel framings. Structural steel framing was completed and work was in progress on roof trusses. We met with the superintendent from Home Construction and reviewed engineering drawings, Precision Welding approval drawings (1/17/02). All drawings had been initialized by Becker Engineers.

Completed structural steel was inspected and found acceptable with the exception of a weld missing on each of two horizontal HSS braces at gussets (one in the South room and the other in the north room). Inspection was conducted from grade so we could not ascertain if top welds were also missing. No discrepancies were observed on remaining field welds, shop welds, bolting and anchoring. Except for the missing welds work conformed to approved drawings and applicable codes. The mezzanine was not erected yet.

Visual inspection was performed on the cold formed steel truss system. In the middle room the PAF and screw fasteners for the truss to steel anchor clips were found incomplete. The contractor will return to all areas and complete anchor fastening, replace construction bridging with new rows of mid-point lateral bracing, terminate design bracing at end walls only where specified in drawings and install new rows of bottom chord bracings at ten foot intervals as specified by Wood Structures Design drawings. All bracing will span two trusses with screens installed on flanges (All items per discussion with foreman). Inspection was performed on exterior stud walls and no discrepancies were found with work in progress.

Inspector: Chris Puritan

TEAMWORK

.....
818 Central Avenue, Dover, NH
603-749-1841 Fax: 603-743-3370

05425 Light Gauge Roof Trusses
05425.2 Material Certifications/
Shop QA Program



United States Steel

FAXNT [138865] ch-2 did-pgs-6 314 434 5234 04:51PM April 19, 2002
PR 19 02 16:07 FR MITEK IND-STEEL FRMG 314 434 5234 TO 12072822423
P.04/06

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREIN WAS MFGD. & SAMPLED, TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FULFILLS REQUIREMENTS IN SUCH RESPECT. *gpc*
PREPARED BY THE OFFICE OF:
D.L. KRUSZKA MGR, SHEET TECH

P.O. Date	Purchase Order No.	Shippers No.	Invoice No.
124342	P30864(08/01)	07 19 01	161-067289
Vehicle Identity	Mill Order No.	MITEK INDUSTRIES INC	
0006948	GA84541	1391 BOONE INDUSTRIAL DR	
SAINT LOUIS MO 63177-1359			
COLUMBIA MO 65202-3352			

PART NO: 18-M50000
 GALVANIZE CARBON ASTM A653-00 GR 40 APPROVED SS AS COATED
 GP40SK55 UNEXPOSED G60 REGULAR SPANGLE CHEM TREAT DRY PICKLE
 WELDS OK RB 55/70 YS MIN 40. KSI TS MIN 55. KSI EL MIN 16. & EL
 DIST 2 INCHES
 INSP:01 MILL INSPECTION CERTIFIED RA/SN ALSO RA/LT CERTIFIED TEST
 REPORT REPORT TEST RESULTS PER PRODUCT SPECN CAPTION ,

Item No.	Material Description		Quantity	Weight	Heat No.	Test or Piece Identify	Yield Pt	Tensile Str.	Elongation %		% Red. of Area	Bend
	Thickness or Section	Width, Dia. or FL WL							Length	In 8"		
01	.0470 MIN CTG WGT	50.0000 AVG TOP =	01 AVG-BOTTOM =	18500 .353	Y27500 OZ / SQ FT	W948258 NMS/MPA = KMS = KSI =	351.39 35.9 51.0 N VALUE =	423.74 43.3 61.5 .241		35.0		
01	.0470 MIN CTG WGT	50.0000 AVG TOP =	01 AVG-BOTTOM =	19200 .353	W24627 OZ / SQ FT	W948259 NMS/MPA = KMS = KSI =	354.84 36.2 51.5 N VALUE =	413.40 42.2 60.0 .214		35.0		

YIELD STRENGTH @ 0.2% OFFSET
 THIS REPORT SHALL NOT BE REPRODUCED WITHOUT THE PRIOR WRITTEN APPROVAL OF UNITED STATES STEEL LLC

Heat No.	Type	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Sh	Al	N	V	B	Ti	Cb	Co
Y27500	HEAT 13		042	007	006	011	02	01	03	00	008							
W24627	HEAT 12		042	007	005	010	02	01	03	01	007							
END OF DATA																		

ALL TEST RESULTS WERE CONDUCTED AND RECORDED IN ACCORDANCE WITH TEST METHODS ACCREDITED BY A2LA
 MATRIX
 010719 MV47 1327 300531020 071901 4288883036 HBF
 CAE 0 1 1 PAGE 1
 01.000.0772 REV. 361



Sta pup
A unit of USX Corporation

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREIN WAS MFGD., SAMPLED, TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FULL-FILLS REQUIREMENTS IN SUCH RESPECT.

PREPARED BY THE OFFICE OF:
D.L. KRUSZKA MGR, SHEET TECH

P.O. Date: 07/16
Purchase Order No: 32159
Shipper No: 122931
Invoice No: 161-061160
Mill Order No: GA86740
Vehicle Identity: 0007612

GARY WORKS
GARY, INDIANA 46402

** MELTED AND MANUFACTURED IN THE USA **
MITEK INDUSTRIES INC
P O BOX 7359
SAINT LOUIS MO 63177-1359

MITEK INDUSTRIES INC
1391 BOONE INDUSTRIAL DR
COLUMBIA MO 65202-3352

PART NO: 16-M48310
GALVANIZE CARBON ASTM A653-00 GR 40 APPROVED SS AS COATED
GP40SK55 UNEXPOSED PRIME SIDE OUT G60 REGULAR SPANGLE CHEM TREAT
DRY NO PICKLE WELDS RB 55/70 YS MIN 40. KSI TS MIN 55. KSI EL
MIN 16. % EL DIST 2 INCHES
INSP: 01 MILL INSPECTION CERTIFIED RA/SN ALSO RA/LT CERTIFIED TEST
REPORT REPORT TEST RESULTS PER PRODUCT SPECN CAPTION ,

Item No.	Material Description		Quantity	Weight	Heat No.	Test or Piece Identity	Yield Pt	Tensile Str.	Elongation %		% Red. of Area	Band
	Thickness or Section	Width, Dia. or Ft. Wt							Length	In 8"		
01	.0580 MIN CTG WGT	48.3100 AVG TOP = .333	01 AVG-BOTTOM	19870 .335	T23293 OZ / SQ	W948347 NMS/MPA = KMS = KSI =	351.39 35.9 51.0 N VALUE	413.40 42.2 60.0 = .237	34.0			
01	.0580 MIN CTG WGT	48.3100 AVG TOP = .333	01 AVG-BOTTOM	20220 .335	T23293 OZ / SQ	W948348 NMS/MPA = KMS = KSI =	344.50 35.2 50.0 N VALUE	423.74 43.3 61.5 = .203	35.8			


"YIELD STRENGTH @ 0.2% OFFSET
THIS REPORT SHALL NOT BE REPRODUCED WITHOUT THE PRIOR WRITTEN APPROVAL OF THE USX CORPORATION."

Heat No. T23293
Type HEAT 13
Mn 041
P 007
S 006
Si 009
Cu 02
Ni 01
Cr 03
Mo 00
Sn 00
Al 00
N 00
V 00
B 00
Ti 00
Cb 00
Co 00

ALL TEST RESULTS WERE CONDUCTED AND RECORDED IN ACCORDANCE WITH TEST METHODS ACCREDITED BY A2LA
MATRIX
Decimal Positions For Elements Are Indicated By The Left Margin, Vertical Dotted Line Or Decimal Point.

010629 MV47 0914 301371010 062901 4288883036 HBF

010629 MV47 0914 301371010 062901 4288883036 HBF



U. S. Steel
A unit of USX Corporation

THIS IS TO CERTIFY THAT THE PRODUCT DESCRIBED HEREIN WAS MFGD., SAMPLED, TESTED AND/OR INSPECTED IN ACCORDANCE WITH THE SPECIFICATION AND FILLS REQUIREMENTS IN SUCH RESPECT.
PREPARED BY THE OFFICE OF:
D.L. KRUSZKA MGR, SHEET TECH

P.O. Date: **P30138(6/08)**
Shippers No.: **120236 05 21 01**
Vehicle Identity: **0007467**
Invoice No.: **161-047731**
Mill Order No.: **GA82295**
MITEK INDUSTRIES INC
1391 BOONE INDUSTRIAL DR
COLUMBIA MO 65202-3352

DATE: **05-22-01**
PART NO: **20-M48430**
Spec: **GALVANIZE CARBON ASTM A653-00 GR 40 APPROVED SS AS COATED**
INSPECTION CERTIFIED RA/SN ALSO RA/LT CERTIFIED TEST REPORT RESULTS PER PRODUCT SPECN CAPTION

Item No.	Thickness or Section	Material Description	Width, Dia. or Fl. Wt.	Length	Quantity	Weight	Heat No.	Test or Piece Identity	Yield Pt.	Tensile Str.	Elongation %		% Red. of Area	Bend
											In 8"	In 2"		
01	.0360 MIN CTG WGT	48.4300 COIL AVG TOP = .347 AVG-BOTTOM = .347			01	19890	T22363 OZ / SQ	W946387 NMS/MPA = KMS = KSI =	344.50 35.2 50.0 N VALUE =	403.07 41.1 58.5 = .210		36.0		
01	.0360 MIN CTG WGT	48.4300 COIL AVG TOP = .347 AVG-BOTTOM = .347			01	19960	T22363 OZ / SQ	W946388 NMS/MPA = KMS = KSI =	344.50 35.2 50.0 N VALUE =	403.07 41.1 58.5 = .210		36.0		
<p>"YIELD STRENGTH @ 0.2% OFFSET THIS REPORT SHALL NOT BE REPRODUCED WITHOUT THE PRIOR WRITTEN APPROVAL OF THE USX CORPORATION."</p>														
T22363	HEAT 13 ***END OF DATA**													

ALL TEST RESULTS WERE CONDUCTED AND RECORDED IN ACCORDANCE WITH TEST METHODS ACCREDITED BY A2LA
MATRIX
010521 MV47 0924 300787010 052101
4288883036 HBF
CAE 0 1 1 PAGE 1
01.000.0772 REV. 398

INTRODUCTION

The purpose of this manual is to instruct and assist, as well as reinforce and remind our employees of the need for quality production. This manual addresses quality assurance from a product flow perspective, and will address quality as it applies to sales, design, production, delivery, and costs. A separate section presents the quality standards and procedures needed to keep Wood Structures in the forefront of quality production and assure our customers of “Quality you can build on.”

A glossary of terms is also presented to help the user identify the specific terms used at Wood Structures in its quality assurance program.

QUALITY & SALES

Wood Structures; Inc. is the largest manufacturer of roof and floor trusses in the northeast. We are a strictly wholesale company, distributing our products through a network of retail lumberyards throughout Eastern New England.

We depend heavily upon repeat business. Thus it's important our customers receive the highest quality product we have to offer so they will continue to use Wood Structures as their source of supply for the future.

When an order is placed, we expect customer will receive a high quality product, at a fair price, delivered on time. It is everyone's task at WSI to assure that this happens.

Most of our order information comes to us by telephone. Our Outside sales force works in conjunction with the retail lumberyard salesmen to get complete and accurate take-off from blueprints or plans for a given project. The specifications for trusses are relayed to our Inside Sales force that double check the information and ask the appropriate questions to make sure that the order is correct.

Delivery dates are assigned the day the order is placed. The Sales office has a list of each production machine and its capabilities, thus allowing the Sales person to select the proper machine. With that information, the delivery date can be given. Due to varied machine capabilities, length, height, and quantity are all factors that affect the delivery date.

Pricing is done by computer, which minimizes mistakes in costing and gives the least expensive truss configuration to do a given job.

Quality plays an important role for all of us. It begins with the accuracy and professionalism necessary to market and sell our product, but it surely does not end there. With a quality truss comes a satisfied customer, and a satisfied customer means orders in the future.

QUALITY & DESIGN

A large and important segment of our company is devoted to design. The strict requirements of the building industry make it mandatory that our product designs meet building codes, as well as many special conditions. Our Design Department, therefore, requires that the work done at Wood Structures be of the highest quality and built to the specifications of the customer and to job requirements.

Our skilled designers, with the aid of computers, give us clear, concise shop orders to work with. The Quality Department works closely with the Design Department to assure that the customer receives a truss designed exactly for his application. Quality Control also works with Design on problems that may arise in the field. Should in-house or field repair be necessary, the Quality Department is responsible for the follow-up and verification. An example of our field quality follow up is demonstrated by our long-span package, which is a special program to assure that trusses over 54, are handled and braced with special care.

The safety of all who live on and under our trusses depends, to a great degree, on design. In order that we continue to build a safe and reliable product, all employees are made aware of the design aspects of the business.

QUALITY & PRODUCTION

Our goal is "quality production", meaning that we do not inspect quality into the product, but rather we "build it in" as part of the manufacturing process. Our quality program is unique in that we involve not only the production organization, but also all other company departments.

One way to insure quality production is continuous operator training, which is provided by a full-time quality trainer/inspector. Another requirement is that every production supervisor will do a rough check on set-ups. He should put his ID on orders that he has checked. An additional system, which can be helpful, is our production workforce "Quality Participation Program" (QPP). In this program, each production employee is assigned, for two weeks, to serve as a floor and yard quality inspector. Providing coverage for as much of our three shifts as possible.

Our quality production program is an action program with participants who are given quality responsibilities under the direction of the Quality Department. The program encompasses production aspects dealing with manufacturing, handling, storage, and transportation of our products. In addition, the company licenses all forklift drivers. Truck drivers and special equipment operators (crane) are thoroughly trained by the company.

QUALITY & COST

When quality assurance is considered, we often neglect to evaluate the cost of equipment, materials, and transportation. In addition to direct labor, we have a number of additional expenses to consider. Nearly half the cost of a finished truss is made up of lumber and connector plates. This is a significant amount, and an expenditure over which you have direct responsibility. Therefore, it is necessary that you be aware of material costs.

For example, the incorrect identification of grade stamp could add as much as 30% to the cost of the material in our product. Another example, which shows the importance of careful quality control, would be when extreme field repair costs are incurred, and/or back charges are made because we failed to follow design specifications (shop order). A situation of this kind may cost the Company more money than the product was sold for.

A large and expensive inventory of raw material and finished products requires the need for careful handling, storage, and transfer. Your understanding of material costs will assist you in being quality conscious.

QUALITY STANDARDS

This section of the manual is devoted to defining the Company specific quality assurance functions and activities. The standards included may differ from the general industrial standards, but they are the best and most workable guidelines developed through nearly four decades of quality truss production.

INTRODUCTION TO WOOD QUALITY

All wood used for chords and webs must be of equal or better grade to those grades listed on the front of the shop order. Substitution of wood grades MUST always be to a higher grade.

Grades-each board used at Wood Structures is grade stamped at the mill of origin. The stamp lists grade, moisture content, mill number, and mill inspection authority. Whenever possible, lumber should be cut to retain the mill grade stamp on the wood to be used in assembly.

Lumber Grades – The list of lumber grades below indicates the values of lumber from it lowest value to it highest value by species and by size.

MSR – Machine Stress Rated

SPF – Spruce Pine Fir

SYP – Southern Yellow Pine

2x4

Stud SPF

#2 or #1 SPF

#2 SYP

1650 SPF MSR

2100 SPF MSR

2400 SYP MSR

2700 SYP MSR

2x6

1650 SPF MSR

M23 SYP

2x8

M23 SYP


2x10

M23 SYP

WOOD DEFECTS

SAW CUTS – maximum allowable see tables 1 & 2

Saw cuts larger than those listed in tables 1 and 2 should be rejected except: saw cuts in chord splice panels may be spliced, both sides of chords, with plates one size longer than those used as splices in that panel. Larger than allowable saw cuts may not be plated in webs or panels with bearing locations.



WANE ON LUMBER

Wane: Bark or lack of wood along the edges of a piece.

If the waned member can be overplated enough to maintain the required plating area then that member can be used. Except:

- a. Bearing locations on roofs must have a minimum of 1" good wood for the length of the bearing surface area.
- b. Bearing locations on floors must have a minimum of 2 ½" good wood for the entire length of the bearing surface area.
- c. The outside perimeter must have a minimum of ¾" good wood for the entire length of the truss perimeter.

Splits: Length of thru splits allowed is equal to the wide face dimension of the board.

Forklift Stabs: Not useable must be rejected.

Moisture: Moisture content of wood at the time of assembly may not be greater than 20%.

Wedges: Wedges must be a minimum grade of #2 SPF. Length of wedge at square end -4" max. The grain of wedges must be parallel to the grain of the bottom chord.

Dry Rot: Not useable must be rejected.

INTRODUCTION TO FLOOR & FLAT TRUSS QUALITY

Overall depth: $\pm 1/8$

Overall length: 0" over, + 3/16 under

Maximum duct opening in floor truss: 24"


Maximum panel length in floor truss: 60"

End block height: $\pm 1/8$ "

End Ribbon: 0" under, 1/4 over

Beam Pocket: 1/8 under, + 1/2 over

"Must be" Dimension: $\pm 1/8$



INTRODUCTION ROOF TRUSS QUALITY

When quality questions arise the first place to seek answers is the front sheet (Plot) of the work order. The crewleader quality checklist is also a helpful guide in solving problems. If the question cannot be answered by using these quality control guidelines, a supervisor should be consulted.

This section covers truss perimeters & dimensions and includes specifications for:

Overall length

Overall height

Over the wall height

Overhangs

Butt cuts

Beam pockets

Web alignment

Gable stud location

Splice blocks


Cantilever web location

Attic post

Square ness

Maximum Variation from Shop Order Roof Trusses


Overall height:	$\pm 3/16''$
Overall length:	$\pm 3/16''$
Over the wall height:	$\pm 3/16''$
“Must be” dimension:	$\pm 1/8''$
Overhangs:	$\pm 3/16''$
Butt cuts:	$\pm 1/8''$
Alignment of webs:	$\pm 1/4''$
Truss must be square:	$\pm 1/8''$
Truss perimeter or heel to peak:	$\pm 1/4''$
Alignment of cantilever	
Webs at bearing location:	$\pm 1''$




Chord splices must be in panels shown on shop order.
Overhangs must be cut as shown on shop order.
Top chords **MUST BE** crowned **up**.

METHODS OF SQUAREING


Regular



Hip




Attic Opening




METHODS OF SQUAREING


Scissor



Flat or Floor



Mono



ATTIC TRUSSES


Attic posts must align: $+1/8$

Attic opening height must be per shop order: $-0''+3/16$

Attic opening width must be per shop order: $-0''+3/16$

Attic opening must be square: $+1/8$

All other Roof Truss guideline must followed



SECTION PLATES

This section covers truss-plating specifications.

All joints and splices of every truss must be plated on both sides.

Plate size must be equal to or greater than the plate size listed on the shop order for each joint or splice.

Plate slot direction must be the same as the slot direction shown on the shop order. Exceptions must be cleared by design department and noted on the shop order.

Plate gauge must be the same as shown on the shop order. Exceptions must be cleared by the Design Department and noted on the shop order.

Plate placement must be the same as shown on the shop order. See table "A" for maximum allowable variances.

Special plate placement details must be the same as those shown on the shop order: $\pm 1/4"$.

Plates must be fully seated into all wood members: less than $1/16"$ openness between wood and the underside of the plate is allowed.

Plates may not extend above a top chord or below a bottom chord. Plates, which do extend outside the perimeter of the truss $3/16"$ or less, may be peened over.

Plates may not extend into attic openings, duct openings, or beam pockets.

Plates may not be cocked.

Plates which are rolled back during the assembly or rolling process are unacceptable and must be repaired.


Plate size or gauge may not be increased from that shown on the shop order without a supervisor written authorization.

Except:


1. When wane affects the plating area.
2. When openess of 1/8" or less is present. See table B for over plating openess.
3. When a gable end heel, peak, or splice calls for a 3x4 on the shop order. (Minimums Heel Plate 4x6 gable, Peak plate gable 5x6, Splice Plates all trusses 3x6)
4. When a 3-webjoint on a floor truss calls for a 3x4 on the shop order.

OVER PLATING FOR WANE


Over plating for wane on a Splice.



Over plating for wane on Webs.




Over plating for Web and Cord Wane.




OVER PLATEING FOR GAPS

Over plating a Gap in a Joint




Over plating a Gap in Splice




to

UNACCEPTABLE PLATE PLACEMENT


Overhang Plates in Room




Overhang Plates in Duct opening or Beam Pocket



UNACCEPTABLE PLATE PLACEMENT




Slider Plate placement




UNACCEPTABLE PLATE PLACEMENT
OTHERS


Rolled or Crinkled Plates



Plates not firm to within 1/16



Cocked Plates



MARKING TRUSSES

The top of the top chord of the first truss of each bundle of roof trusses should be marked with the order number and T-type done by the crew leader.



The side (1 ½" face) of the top chord or bottom chord of the first bundle of floor trusses should be marked in the duct opening with the order number and T-type.

Each bundle should be clearly marked by yard person upon strapping in large numbers with order number and T-type on the 3 ½" face. The T-type needs to be marked on each truss opposite white tag side of the truss (1 ½ face) this is to be done by the yard personnel.

STAMPING TRUSSES

Every truss must be stamped with a current **BOCA** code stamp. Suggested stamp locations:

- 1) Roof trusses- on the wide face of the top chord, between joint 1 and joint
- 2) Floor trusses- in the duct opening on the bottom of the top chord.



MARKING AND TAGGING

1) WHITE TAGS



Every truss produced at Wood Structures shall have a white "up" tag. On roof trusses this tag will be located at joint one. On floor trusses this tag will be located at the end of the trusses, which will show the T-number and the up arrow.

Information on the white tag:

- Order number and T-number
- Ship date
- Truss count i.e. truss #13 (of 20)
- Customer name
- Crew leaders employee number on the back of the tag

P L A N E A R E A	IMPORTANT TRUSSES WITH LIKE LABELING SHOULD BE SET SO CARDS ARE ON SAME SIDE OF BLDG.	
	WOOD STRUCTURES, INC Biddeford, Maine	
	JOB#	TRUSS#
	WS2095.95	001
	WON# WS8181098	QTY= 1
	DATE 10/05/01	001 of 1
JOHNSON LUMBER CO		
TPI INSPECTED PLANT N02	ID #30 WSI	
DO NOT CUT OR ALTER TRUSS		

UP



LATERAL BRACING REQUIRED TAGS

Red lateral bracing tags must be used at the approximate midpoint (One tag per web required) on 3rd points (2 tags per web required) of all webs, which have the lateral bracing symbol in the shop order.


On large truss runs, it is required that we put tags on every fourth truss. If there is an order of five trusses, then lateral bracing is required be put on four of the five trusses. Orders of four or less trusses require each truss to be tagged. Stock orders that require lateral-bracing tags needs to have a tag on each truss.

Symbol for Lateral Bracing:



Note: Lateral bracing appears on interior of truss only

**LATERAL
BRACING
REQUIRED**
TRUSS DESIGN REQUIRES CONTINUOUS
LATERAL BRACING ON THIS MEMBER
AND SIMILAR MEMBERS OF ADJACENT
TRUSSES. SEE TRUSS DESIGN FOR
LOCATION OF LATERAL BRACING.



BEARING LOCATION TAGS

Red bearing location tags must be used at every bearing location whenever a truss has bearing locations other than the outside joints or has more than 2 bearing locations. In the cases that bearing tags are required, a tag will be applied to each joint that requires the tag and all trusses in the order will have the tags applied.



The symbol for Bearing Location is:



Located on the exterior of the truss.

BEARING LOCATION

FOR THIS AND ALL
SIMILAR TRUSSES





DESIGNED FOR CONCENTRATED LOAD TAGS

Red concentrated load tags must be used at the joint where the additional load will be applied. In the case that a concentrated load tag is required, a tag will be applied to each joint that requires the tag and all trusses in the order will have the tags applied.

The Symbol for Concentrated Load is: C/L

**DESIGNED FOR
CONCENTRATED
LOAD
AT THIS JOINT**



*Note: In the case of multi ply girder trusses, tags should be applied so that each girder truss is clearly tagged with all called for tags on the first truss of the order. All tags in the order should be applied with a 1.5x4 plate so that it is unlikely that the tag will be removed because of handling of the trusses.



GIRDER TRUSS

Orange girder truss tags must be applied so that each completed multi-ply truss or single ply truss has a girder truss tag i.e. The tags should be applied in the center of the truss with a 1.5x4 plate on the first truss of the order.



A yellow-strapped gable tag must be applied to each truss that requires strapping to be added to the front of the truss. The tag should be applied to each truss that requires strapping; the tag should be applied with a 1.5x4 plate.

STRAP/GABLE



GLOSSARY

ALIGNMENT: Uniformity of chords, webs (all members), in a truss bundle.

BEAM POCKET: An opening (other than the duct opening) designed into a floor truss for the purpose of supporting concentrated loads created by headers tying in at the location.

BEARING A structural support, usually a wall, which occurs at the top or bottom chord or between the end points of a roof or floor truss.

BOCA: Building Officials Council of America.

BOTTOM CHORD: A horizontal or inclined member (e.g. scissor truss) that establishes the lower edge of a truss, usually carrying combined tension and bending stresses.

BUTT CUT: Slight vertical cut at outside edge of truss bottom chord made to insure uniform nominal span and tight joints. Usually $\frac{1}{4}$ inch.

CAMBER: An upward vertical displacement built into a truss bottom chord to compensate for deflection due to dead load.

CANTILEVER: The part of the bottom chord of the truss that extends beyond its support, exclusive of overhangs.

CLEAR SPAN: Horizontal distance between interior edges of supports.

CONCENTRATED LOAD: Superimposed load centered at given point; e.g. roof mounted air conditioners.

CRACK: A defect or opening which is generally diagonally positioned as opposed to a split, which is more longitudinal.

CROWN: A slight deflection on the narrow face from the centerline of a piece of lumber (important that trusses are cut and built with the TC and BC crown up).

DEAD LOAD: Any permanent load such as the weight of the truss itself, purling, sheathing, roofing, and ceiling.

DEFLECTION: Downward vertical movement of a truss (when in place) due to dead and live loads.

DUAL PITCH TRUSS: A truss that has two different top chord pitches.

DUCT OPENING: An open panel in a floor truss for the purpose of running utilities through, such as heating and air conditioning ducts.

ENGINEERED TRUSS DESIGN: trusses designs where loading requirements, lumber species, sizes, grades, and plate requirements are detailed.

FASCIA: Trim board applied to ends of overhangs.

GABLE ENDS: nailing or plating has affixed Trusses to which exterior or interior studs so that sheathing can be added.

JACKS: Small mono-type trusses used on corners and perimeters.

JIG STOPS: Mechanical stops used on various truss manufacturing machines to hold wood in place.

GRADE MARKINGS: Markings, which are stamped on lumber, indicating the visual or machine grading for strength and quality purposes.

HEEL: Point on truss at which the top and bottom chords intersect.

HIP TRUSS: A truss with a flat top and one or more sloping sides.

IDENTIFICATION: Markings in saw area to identify production order # and component.

JOINT: Points in a truss where two or more distinct pieces connect.

JOINT TIGHTNESS: Good wood-to-wood contact. Openness of no more than 1/8"

LATERAL BRACE: A member placed and connected at right angles to a chord or web member of a truss.

LEVEL RETURN: Lumber placed horizontally from the end of an overhang to the outside wall, to form a soffit or a horizontal cut on the bottom side of the top chord overhang.

LIVE LOAD: Any loading, which is not of permanent nature, such as snow, wind, and temporary construction loads.

OPENNESS: A truss joint where only partial wood-to-wood contact exists.

OPEN JOINT: A joint where no wood-to-wood contact exists.

OVERALL TRUSS HEIGHT: Vertical distance from bottom-most part of the truss to the uppermost point of the peak.

OVERHANG: The extension of the top chord of a truss beyond the end of the bottom chord.

OVERPLATING: Use of a plate larger than called for by the design.

PANEL: The chord segment defined by two adjacent joints.

PANEL LENGTH: The centerline distance between joints measured horizontally along the chords.

PANEL POINT: The point of intersection where a web (or webs) meets a chord.

PEAK: Point on truss where the sloped top chords meet.

Pitch: Inches of vertical rise for each twelve inches of horizontal run.

PLATE GAUGE: The gauge, or thickness, of metal used in the plate.

PLATE GAP: The condition that exists when a plate is not fully seated into the wood, and there is no solid wood-to-plate contact (generally 1/16" is the largest allowable plate gap).

PLATE PLACEMENT: The position or orientation of a plate on a joint, as described in the plot.

PLOT: The design drawing showing all connector plates, sizes, plate locations, grade and species of lumber.

PLUMB CUT: Top chord end cut to provide for vertical (plumb) installation of fascia.

RIBBON BLOCKS: The end post of a floor truss designed to carry the dimensional lumber that extends around the perimeter of the building to support floor sheathing and exterior wall framing.

SCAKF: The saw cut at the point of connection of truss members, usually referring to the cut of the bottom chord.

SHEAR PLATE: Located directly over bearing (required for high compression conditions)

SHOP ORDER: All required information for fabrication of trusses, including cutting, plating, and quantity.

SLIDER: A supplemental chord, which gives continuity to heel, joints where the top and bottom chords do not touch or where a cantilever situation exists.

SPAN: The out to out measurement of the bearing wall.

SPECIAL DETAIL: Unusual conditions requiring special attention by shop personnel.

SPLICE POINT: The point at which two chord members are joined together to form a single member. It may occur at a panel point or between panel points.

SPLIT: A longitudinal opening running with the grain, which may cause weakness in the member.

SQUARE CUT: The end of top chord is cut perpendicular to the slope of member.

SYMMETRICAL TRUSS: Truss with the same configuration of members occurring on each side of truss centerline.

TOP CHORD: An inclined or horizontal member that establishes the upper edge of a truss.

Truss: An engineered, pre-built structural component, assembled from wood members and metal connector plates, and designed to carry superimposed dead and live loads. The truss members form a rigid, plane, structural component, and are usually assembled such that the members form triangles.

TPI: Truss Plate Institute.

WANE: A condition existing in lumber, usually cut from the outside of the log, which creates a round edge. May be large enough to be rejected.

WARP: A permanent bends or twist in a piece of lumber, which may render it unusable for truss purposes.

WEBS: Members that join the top and bottom chords to form the triangular patterns that give truss actions. usually carrying tension or compression stresses.

WEDGES: Triangular shaped pieces of wood used in various configurations to strengthen bearing areas.

WTCA: Wood Truss Council of America.

End of Report

