

Date: 11/22/2004

Time: 10:00 AM

Temp: 35 F

Weather: sunny

Observation Report - 031
Cast-in-Place Concrete

Project: Portland Jetport - Baggage Claim Expansion
Portland, ME

Job #: 826

Location: Pre placement review Slab on Grade

Satisfactory	Unsatisfactory	Not Completed	N/A		Satisfactory	Unsatisfactory	Not Completed	N/A	Additional Items:
X				Reinforcement Size					_____
X				Quantity					_____
	X			Condition					_____
			X	Placement					_____
			X	Embed/Anchors					_____
X				Laps/ Splices					_____
				Reinf. Weld					_____
			X	Hot Weather					_____
			X	Cold Weather					_____

Notes: I walked through the slab with Roland (Ledgewood) and showed him my concerns regardign the height of the bars
and the condition of the chairs. Many chairs had been driven into the insulation below due to foot traffic. I recommended
they ensure the existing chairs be pulled out of the insulation and additional chairs be added.

Signed: Todd M. Neal, P.E.

Date: 11/22/2004