

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

Doughty & Associates, Inc.

362 U.S. Route One

Falmouth, ME 04105

Date:	September 17, 2004	Project No.:	438-05
Attention:	Mr. Phillip Doughty (pdarch@maine.rr.com)		
Re:	Concrete Testing New Jetways & Addition to Baggage Claim Portland Jetport Portland, Maine		

We are sending you attached concrete cylinder test results.

Cylinder No. (s)	Age (Days)
48439	7

Remarks:

Copy To: Roy Williams (rsw@ci.portland.me.us)

Signed: Bertha Dawn

If enclosures are not as noted, kindly notify us at once.

R. W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
 200 International Drive, Suite 170, Portsmouth, NH 03801 603-427-0244
CONCRETE TEST/PLACEMENT REPORT

Project Name:	New Jetways & Addition to Baggage Claim	Date Cylinders Cast:	10-Sep-04
Project No:	438-05	Concrete Supplier:	Auburn
Weather Conditions:	Sunny	General Contractor:	Ledgewood
Method of Placement:	Pump	Design Strength:	3,000
Admixtures:	Superplasticizer	Max Agg. Size:	3/4
Placement Location:	Foundation Wall		
Test Cylinder Location:	Line W; Line 44		

Date Report Issued: SEP 20 2004

6x12 Cylinders	4	Cast by	Chad N. Gryskwicz	Time
Load No.	1	Slump (in) ASTM C 143	7.25	Batched @
Ticket No.	71250	Air (°F)	79	Arrived @
Truck No.	95	Concrete (°F) ASTM C 1064	84	Total Time
Cubic Yds.	8.5	Air Content (%) ASTM C 231	4.7	37


*Concrete sampled by ASTM C 172

Specimen Storage ASTM C 31: Field cure days: 3
 Date received: 13-Sep-04
 Condition of Cylinders: Good

Lab No.	Test Date	Avg Dia (in)	Area (in ²)	Age (Days)	Load (lbs)	Compressive Strength (psi)	Break type
48439	17-Sep-04	6.005	28.32	7	91,260	3220	4
48440	08-Oct-04			28			
48441	08-Oct-04			28			
48442	HOLD			HOLD			

*Concrete compressive strength by ASTM C 39

Types of Breaks



Load	Ticket Number	Truck Number	Cubic Yds	Slump (inches)	Air Temp (°F)	Conc Temp (°F)	(%) Air Content	Time (min.)
2	71251	97	8.50	--	--	--	--	34

Remarks: Took sample from Ready Mix discharge.

Checked by: *GW*
 George S. Morrell, Supervisor

Material Type	Material	Target Wgt	Actual Wgt	Moisture %
AGGREGATE	67 Stone	15020	15120	1.00
AGGREGATE	Sand	12220	12020	6.00
CEMENT	Cement	4435	4400	
ADMIX	Daracel	0	0	
ADMIX	Darex II	13	13	
HAND'S ADD	ADVA	133	133	
WATER	COLD WATER	158	160	
ADMIX	ADVA 140	180	180	
HAND'S ADD	DCI-S	0	0	

Material Type	Material	Target Wgt	Actual Wgt	Moisture %
AGGREGATE	67 Stone	15020	15020	1.00
AGGREGATE	Sand	12220	12140	6.00
CEMENT	Cement	4435	4400	
ADMIX	Daracel	0	0	
ADMIX	Darex II	13	13	
HAND'S ADD	ADVA	133	133	
WATER	COLD WATER	158	160	
ADMIX	ADVA 140	180	180	
HAND'S ADD	DCI-S	0	0	