

COMMENTS

19 July 2K Called both owner & Contractor for Framing 1250. #

7/25/00 Spoke with owner at site and checked set backs exceed minimums. Old porch still in place. He will call when sona tubes are dug. MW

8/9/00 Measured depth of sona tubes 4' down OK to pour footing

8/16/00 Did framing inspection told owner to have contractor lag bolt ledger to house. MW

8/23/00 Checked lag bolted OK Did final check OK to close out MW

C B L  
277 A - A - 018

Permit # 000802

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____