

COMMENTS

4-6-00 Checked setbacks: Front 26', side at Right rear corner 16.5, Rear 24' to pin from bulkhead. Shed was moved onto Daniels property (owner's), should check required for setback for shed. It is now 3' from prop line. and is 80¢
 ✓ Drainage, cloth, weatherproof, rebar backfill material good. JB

4-6-00 pre construction phone call ~~for~~ with Keith Aiting all pertinent code issues - will fax new Guardrail/handrail code. JB

5-9-00 Not ready for close-in, Plumbing test on domestic 100lbs. JB

5-11-00 met w/Eddie Roy regarding stair construction & handrail/guardrail - will be ready for close-in tomorrow JB

5-12-00 Close-in stair way meets R-3 rise/run, scuttle framed, will call contractor on Egress window opening $23\frac{7}{8}$ ↓. Basement stairs not framed, chimney not in. OK to close JB

10/4/00 OK for CSO. All conditions and notations listed above, including egress window size, ~~have~~ have been complied with. AL

CBL: 299-E-026
 permit: 000224

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____