

DAILY CONSTRUCTION REPORT

Project: Phoenix Welding
Client: SRG Engineering
Client Rep: Steve Grant
General Contractor: Patco Construction

Project No.: 05-1252
Date: February 20, 2006
Temp. Range: 30's
Weather: m. sunny & breezy

Work Performed By SWC Rep:	General Obs.	<input checked="" type="checkbox"/>	Soil Samples	<input type="checkbox"/>	Sub-grade Obs.	<input checked="" type="checkbox"/>
	Site Meeting	<input type="checkbox"/>	Soil Tests	<input type="checkbox"/>	Digital Photos	<input checked="" type="checkbox"/>
	Concrete Insp.	<input type="checkbox"/>	Rebar Insp.	<input type="checkbox"/>		<input type="checkbox"/>

Work In Progress:	Foundation Cons.	<input type="checkbox"/>	Foundation Backfill	<input type="checkbox"/>	Found. Excavation	<input checked="" type="checkbox"/>
	Utility Install	<input type="checkbox"/>	Slab on grade prep.	<input type="checkbox"/>	Over-excavation	<input type="checkbox"/>

General Observations, Discussions, Etc.: As requested by PM Construction S.W. Cole arrived and conducted subgrade observations for the footing excavation and interior of building footprint.

Storey Brothers had excavated the footing along line A between 1 and 7, lines 1 and 7 between lines A and B.5, and had removed the native organic layer to an elevation approximately 1' above footing subgrade across a majority of the building pad inside the foundation limits. Approximately 8" of the organic layer removed from the building footprint was frozen. All of the excavated material is being hauled off site.

S. W. Cole spoke with Rob Storey of Storey Brothers and recommended that due to the use of a spade toothed bucket efforts should be made to limit disturbance to the native clay layer.

A pocket of organic and metal debris was uncovered under the footing line on 7 line between 15' and 25' from E/7, the material was removed to a depth approximately 3' below footing subgrade and approximately 3' beyond the outer edge of the footing. The excavation was filled with ¾" crushed stone from Portland Sand & Gravel. The crushed stone was consolidated by pounding the bucket of the 320C Cat excavator.

Recommendations to Contractor/Owner's Representative:

Arrived at: 2:10pm
Departed at: 4:14pm

SWC Rep: David A. CoWallis, Jr.
SWC PM:

Attachments: Photos

Page 1/2